

Miled stone report for CR.												
Name of contractor:			om Sriram Consdtructions									
Company name:			Villa Orchids LLP									
Project name:			Villa Orchids									
Date:			29.07.19									
S No	Villa no.	Type (2, 3, 4BHK)	SBUA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical posession
1	113	Type C3	1,820	12.06.18	26.07.18	27.12.18	24.06.19					
2	116	Type C2	1,820	10.06.18	23.07.18	06.11.18	23.02.19	25.06.19				
3	117	Type C2	1,820	02.05.18	23.07.18	06.11.18	24.01.19	25.06.19				
4	115	Type C2	1,820	03.05.18	04.07.18	27.12.18	04.04.19	08.07.19				
5	114	Type C2	1,820	02.05.18	04.07.18	27.12.18	25.04.19	18.07.19				
6	184	Type D1	1585	10.12.18	10.12.18	07.03.19						
7	196	Type D2	1,585	10.12.18	10.12.18	07.03.19						
8												
9												
10												
11												
12												
13												
14												
15												
16												
Note: Send report every Thursday.												