

Job Work Details

22228

S. No.

Company	MHPL SOV	Project	SOV-III
No. of workers required	07	Date	6/2/25
No. of head mason	—	No. of male helper	04
No. of mason	—	No. of female helper	03
Required from date	6/2/25	Required to date	7/2/25

Job Description: Towards dust shifting from V.no. 192 to 204 for flooring work purpose and debris removing at Villa no. 204 at part-III

Description	Quantity	Rate	Amount
Towards dust shifting from	2013 sft	2/-	4025/-
V.no. 192 to 204 and debris			
removing work purpose			
at part-III			
Total Amount			4025/-

Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
K. Tulai Rao	T	M. Rao Kumar	[Signature]

Job Work Details

S. No. 22229

Company	MHPL SOV	Project	SOV - II
No. of workers required	16	Date	8/2/25
No. of head mason	—	No. of male helper	08
No. of mason	—	No. of female helper	08
Required from date	8/2/25	Required to date	08/2/25
Job Description:	Towards maximum shifting for toilet area		

park, ~~London~~ ^{Granite} ~~Stone~~ Shifting from ~~Village~~ 2 to SOV unloading
near villa no. 203 for 204 staircase debris removing work
purpose.

Description	Quantity	Rate	Amount
Towards maximum shifting	4600 Sft	2/-	9600/-
internal site and granite			/
Shifting from MHTR to			
for and debris removing			
at post - II			
Total Amount			9,600/-

Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
R. Tejas Rai		M. Raju Kumar	

Job Work Details

S. No. 22230

Company	MHPL SOV	Project	SOV-11
No. of workers required	12	Date	10/2/25
No. of head mason	-	No. of male helper	06
No. of mason	-	No. of female helper	06
Required from date	10/2/25	Required to date	10/2/25
Job Description:	Towards excavation near Labour Quarters area		
in front of Villa no. 129 for tandoor stone laying purpose and			
pavers fixing near toilet area road work purpose at part-II			
Description	Quantity	Rate	Amount
Towards excavation near	3450 sq ft	2/-	6900/-
Labour post & tandoor stone			
laying in front of villa no.			
129 toilet area and road			
pavers Installation - 11			
Total Amount			6900/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
K. Tulaw Bari		M. Raju Kumar	

Job Work Details

22231

S. No.

Company	MHPCL SOV	Project	SOV - 111
No. of workers required	24	Date	11/2/25
No. of head mason	—	No. of male helper	12
No. of mason	—	No. of female helper	12
Required from date	11/2/25	Required to date	12/2/25
Job Description:	Towards removing of debris at septic tank area and		

block soil filling in generator room for tondoor stone laying purpose and
 100000 for garden area trees plantation purpose, road cleaning at construction area

Description	Quantity	Rate	Amount
Towards removing of debris	2 days/24 men	525	13800/-
Or post, septic tank and soil			
filling in generator room			
tondoor stone laying or post-			
Total Amount			13800/-

Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
K. Tabin Zoi		M. Raj Kumar	

Job Work Details

S. No. 22234

Company	SHPL SOV	Project	SOV-111
No. of workers required	02	Date	6/2/25
No. of head mason	—	No. of male helper	02
No. of mason	01	No. of female helper	—
Required from date	6/2/25	Required to date	7/2/25
Job Description:	TOWARDS HDPE pipe line connection given near to plot area for park gardening purpose & septic area risers leveling work near villa no. 136 at post-111		
Description	Quantity	Rate	Amount
TOWARDS HDPE Pipe line	2 day	₹115/-	2,230/-
Connection given at to plot			
area and risers cutting			
leveling at post-111			
Total Amount			2230/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
K. Tatas Be	T	Anrudh.D	ANIRUDH

Job Work Details

S. No. 22235

Company	MHPL SOV	Project	SOV-12
No. of workers required	03	Date	06/2/25
No. of head mason	—	No. of male helper	02
No. of mason	01	No. of female helper	—
Required from date	06/2/25	Required to date	07/2/25

Job Description: Toward gate lights Connection given for villa no.

204, 205 and 175 gate pillar wiring and Labour Quoters

tube lights Connection given & tower camera Connection Checking purpose.

Description	Quantity	Rate	Amount
Toward gate lights Connection	2 day	1120	2240/-
Wiring purpose and lights			
fixing in v 175, 204, 205			
tower camera Connection			
checking - 2			

Total Amount

2240/-

Engineers's Name

Engineers's Sign

Contractor's Name

Contractor's Sign

K. Tulaw



Nagendra



Material Shifting Authorization Form

No. A 38273

Date	7/2/25	Time	9:30
Authorized By	Tulasi	Engg. Sign	
Material to be shifted	Towards flooring ^{Staircase} chipping work at		
Shift from	Villa no. 204 at post-IV		
Shift to			
Vehicle Type	☐ Tractor ☐ JCB ☐ Blade Tractor ☐ Other <u>Chipping machine</u>		
Vehicle No.		Vehicle Owner	Janaardhan Prasad
Hire charges register serial no.	2418		
Security / Supervisor Sign		Start Time	9:30
		Stop Time	12:30

Material Shifting Authorization Form

No. A

38274

Date	28/12/25	Time	9:30
Authorized By	Tulasi	Engg. Sign	
Material to be shifted	Towards tandoor Stone Shifting from		
Shift from	TOT lot to generator area		
Shift to	at port 12		
Vehicle Type	☒ Tractor ☐ JCB ☐ Blade Tractor ☐ Other _____		
Vehicle No.	AP27D5631	Vehicle Owner	M. Raju Kumar
Hire charges register serial no.	2419		
Security / Supervisor Sign		Start Time	9:30
		Stop Time	17:30

Material Shifting Authorization Form

No. A

38275

Date	10/2/25	Time	9:30
Authorized By	Tulasi	Engg. Sign	
Material to be shifted	Towards granite shifting from MHP to SV		
Shift from	V.no 137 park near debris removing		
Shift to			
Vehicle Type	☒ Tractor ☐ JCB ☐ Blade Tractor ☐ Other _____		
Vehicle No.	AP27D5631	Vehicle Owner	M. Raju Kumar
Hire charges register serial no.	2420		
Security / Supervisor Sign		Start Time	9:30
		Stop Time	17:30

Material Shifting Authorization Form

No. A 38276

Date	11/2/25	Time	09:30
Authorized By	Tulasi	Engg. Sign	
Material to be shifted	Towards Staircase chipping work		
Shift from	at villa no. 204		
Shift to			
Vehicle Type	☐ Tractor ☐ JCB ☐ Blade Tractor ☒ Other <u>chipping Machine</u>		
Vehicle No.	2421 -	Vehicle Owner	Janardhan prasad
Hire charges register serial no.	2421		
Security / Supervisor Sign		Start Time	09:30
		Stop Time	17:30

Material Shifting Authorization Form

No. A **38277**

Date	12/2/25	Time	09:30
Authorized By	Tulasi	Engg. Sign	<i>[Signature]</i>
Material to be shifted	Towards staircase Chipping near		
Shift from	V.No. 204 post - II		
Shift to			
Vehicle Type	☐ Tractor ☐ JCB ☐ Blade Tractor ☒ Other <u>chipping Machine</u>		
Vehicle No.	—	Vehicle Owner	Janardhan prasad
Hire charges register serial no.	2422		
Security / Supervisor Sign	<i>[Signature]</i>	Start Time	09:30
		Stop Time	17:30

Material Shifting Authorization Form

No. A

38278

Date	12/2/25	Time	9:30
Authorized By	Tulasi	Engg. Sign	
Material to be shifted	TOWARDS debris removing near septic tank		
Shift from	and toilet area part-2		
Shift to			
Vehicle Type	☒ Tractor ☐ JCB ☐ Blade Tractor ☐ Other _____		
Vehicle No.	AP22DS631	Vehicle Owner	M. Raju Kumar
Hire charges register serial no.	2423		
Security / Supervisor Sign		Start Time	9:30
		Stop Time	17:30

Silver Oak Villas LLP

MHPL SOV III

Survey No.294,Cherlapally,Rang Reddy

Attendance Report - Summary : From : 12-02-2025 10:40:49 To : 12-02-2025 10:40:49

Contractor : All

13-02-2025

Pages : 1 Of 2

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : Benu madhav das(CIIVIL WORK)					Work Name : Civil Work				
100035	Benu madhav das(CIIVIL	Contractor	12-02-202	9 Hrs 12 Min	1.00	700	700.00	Dept	
100036	mayan	Female Helper	12-02-202	9 Hrs 12 Min	1.00	500	500.00	Dept	
Totals : Records		2			2.00		1200.00		
Contractor : D.ANIRUDH DHAL(PLUMBER)					Work Name : Plumber				
100086	praveenn	Mason	12-02-202	8 Hrs 30 Min	1.00	700	700.00	Dept	
100087	anantha	Male Helper	12-02-202	8 Hrs 31 Min	1.00	550	550.00	Dept	
100088	Banu MAlik	Male Helper	12-02-202	8 Hrs 31 Min	1.00	550	550.00	Dept	
Totals : Records		3			3.00		1800.00		
Contractor : M.RAJU KUMAR(EARTH WORK)					Work Name : Excavation / Earth Work				
10007M.	Narender	Male Helper	12-02-202	8 Hrs 30 Min	1.00	575	575.00	Job Work	Improper Swipe
100037	Bharmaiah	Male Helper	12-02-202	8 Hrs 51 Min	1.00	575	575.00	Dept	
100043	mohan	Male Helper	12-02-202	8 Hrs 31 Min	1.00	575	575.00	Job Work	
100045	venkaiah	Male Helper	12-02-202	8 Hrs 57 Min	1.00	575	575.00	Job Work	
100108	madhaiah(mannem)	Male Helper	12-02-202	7 Hrs 55 Min	1.00	575	575.00	Job Work	
100118	lakshmi(mannem)	Female Helper	12-02-202	8 Hrs 44 Min	1.00	575	575.00	Dept	
100119	jyothi(mannem)	Female Helper	12-02-202	8 Hrs 44 Min	1.00	575	575.00	Job Work	
100120	vnkatadri(mannem)	Male Helper	12-02-202	8 Hrs 41 Min	1.00	575	575.00	Job Work	
100123	vemula	Male Helper	12-02-202	9 Hrs 4 Min	1.00	575	575.00	Job Work	
100124	Kanthamma	Female Helper	12-02-202	9 Hrs 4 Min	1.00	575	575.00	Dept	
100125	sattemma	Female Helper	12-02-202	8 Hrs 39 Min	1.00	575	575.00	Job Work	
100156	Devi	Female Helper	12-02-202	8 Hrs 30 Min	1.00	575	575.00	Job Work	Improper Swipe
100157	Om prakash	Male Helper	12-02-202	9 Hrs 6 Min	1.00	575	575.00	Job Work	
100158	Mahesh-lab	Male Helper	12-02-202	9 Hrs 3 Min	1.00	575	575.00	Dept	
100159	kousalya	Female Helper	12-02-202	9 Hrs 4 Min	1.00	575	575.00	Job Work	
Totals : Records		15			15.00		8625.00		
Contractor : N.NAGARAJU(ELECTRICIAN)					Work Name : Electrician				
10004N.	NAGARAJU(ELECTRICIAN	Contractor	12-02-202	8 Hrs 30 Min	1.00	700	700.00	Job Work	Improper Swipe
10005G.	SATYAM	Mason	12-02-202	8 Hrs 30 Min	1.00	700	700.00	Dept	Improper Swipe
100070	Bikram Nayak	Male Helper	12-02-202	8 Hrs 30 Min	1.00	550	550.00	Dept	Improper Swipe

Certified by:

 Project Manager
 SILVER OAK VILLAS LLP

Certified by:

 K. Tulasi Rani
 Asst. Engineer
 SILVER OAK VILLAS LLP

Silver Oak Villas LLP

MHPL SOV III

Survey No.294,Cherlapally,Rang Reddy

Attendance Report - Summary : From : 11-02-2025 17:58:28 To : 11-02-2025 17:58:28

Contractor : All

12-02-2025

Pages : 1 Of 1

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : Benu madhav das(CIIVIL WORK)									
100035	Benu madhav das(CIIVIL	Contractor	11-02-202	9 Hrs 15 Min	1.00	700	700.00	Dept	Work Name : Civil Work
100036	mayan	Female Helper	11-02-202	9 Hrs 15 Min	1.00	500	500.00	Dept	
Totals : Records		2			2.00		1200.00		
Contractor : D.ANIRUDH DHAL(PLUMBER)									
100088	Banu MALIK	Male Helper	11-02-202	8 Hrs 29 Min	1.00	550	550.00	Job Work	Work Name : Plumber
100086	praveenn	Mason	11-02-202	8 Hrs 28 Min	1.00	700	700.00	Job Work	
Totals : Records		2			2.00		1250.00		
Contractor : M.RAJU KUMAR(EARTH WORK)									
100037	Bharmaiah	Male Helper	11-02-202	8 Hrs 43 Min	1.00	575	575.00	Dept	Work Name : Excavation / Earth Work
100156	Devi	Female Helper	11-02-202	8 Hrs 51 Min	1.00	575	575.00	Dept	
10007M.	Narender	Male Helper	11-02-202	8 Hrs 47 Min	1.00	575	575.00	Dept	
100123	vemula	Male Helper	11-02-202	8 Hrs 44 Min	1.00	575	575.00	Dept	
100119	jyothi(mannem)	Female Helper	11-02-202	8 Hrs 46 Min	1.00	575	575.00	Job Work	
100157	Om prakash	Male Helper	11-02-202	8 Hrs 30 Min	1.00	575	575.00	Job Work	Improper Swipe
100118	lakshmi(mannem)	Female Helper	11-02-202	8 Hrs 46 Min	1.00	575	575.00	Job Work	
100158	Maresh-lab	Male Helper	11-02-202	8 Hrs 30 Min	1.00	575	575.00	Job Work	Improper Swipe
100159	kousalya	Female Helper	11-02-202	8 Hrs 30 Min	1.00	575	575.00	Job Work	Improper Swipe
100045	venkaiah	Male Helper	11-02-202	8 Hrs 53 Min	1.00	575	575.00	Job Work	
100124	Kanthamma	Female Helper	11-02-202	8 Hrs 44 Min	1.00	575	575.00	Job Work	
100120	vnkatadri(mannem)	Male Helper	11-02-202	8 Hrs 44 Min	1.00	575	575.00	Job Work	
100108	madhaiah(mannem)	Male Helper	11-02-202	8 Hrs 30 Min	1.00	575	575.00	Job Work	Improper Swipe
Totals : Records		13			13.00		7475.00		
Contractor : N.NAGARAJU(ELECTRICIAN)									
10005G.	SATYAM	Mason	11-02-202	8 Hrs 30 Min	1.00	700	700.00	Job Work	Work Name : Electrician
Totals : Records		1			1.00		700.00		Improper Swipe



Silver Oak Villas LLP

MHPL SOV III

Survey No.294,Cherlapally,Rang Reddy

Attendance Report - Summary : From : 10-02-2025 12:11:39 To : 10-02-2025 12:11:39

Contractor : All

11-02-2025

Pages : 1 Of 1

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : Benu madhav das(CIIVIL WORK)								Work Name : Civil Work	
100035	Benu madhav das(CIIVIL	Contractor	10-02-202	9 Hrs 8 Min	1.00	700	700.00	Dept	
100036	mayan	Female Helper	10-02-202	9 Hrs 8 Min	1.00	500	500.00	Dept	
Totals : Records		2			2.00		1200.00		
Contractor : M.RAJU KUMAR(EARTH WORK)								Work Name : Excavation / Earth Work	
10007M	Narender	Male Helper	10-02-202	8 Hrs 30 Min	1.00	575	575.00	Job Work	Improper Swipe
100037B	harmaiah	Male Helper	10-02-202	8 Hrs 31 Min	1.00	575	575.00	Dept	
100045	venkaiah	Male Helper	10-02-202	8 Hrs 47 Min	1.00	575	575.00	Dept	
100108	madhalah(mannem)	Male Helper	10-02-202	8 Hrs 11 Min	1.00	575	575.00	Job Work	
100118	lakshmi(mannem)	Female Helper	10-02-202	8 Hrs 45 Min	1.00	575	575.00	Job Work	
100119	jyothi(mannem)	Female Helper	10-02-202	8 Hrs 45 Min	1.00	575	575.00	Dept	
100120	vnkatadri(mannem)	Male Helper	10-02-202	8 Hrs 40 Min	1.00	575	575.00	Job Work	
100123	vemula	Male Helper	10-02-202	9 Hrs 7 Min	1.00	575	575.00	Job Work	
100124	Kanthamma	Female Helper	10-02-202	9 Hrs 7 Min	1.00	575	575.00	Job Work	
100154	Netram	Male Helper	10-02-202	9 Hrs 2 Min	1.00	575	575.00	Job Work	
100155	Ramguni	Female Helper	10-02-202	8 Hrs 49 Min	1.00	575	575.00	Job Work	
100156	Devi	Female Helper	10-02-202	9 Hrs 1 Min	1.00	575	575.00	Job Work	
100157	Om prakash	Male Helper	10-02-202	8 Hrs 30 Min	1.00	575	575.00	Job Work	Improper Swipe
100158	Mahesh-lab	Male Helper	10-02-202	9 Hrs 8 Min	1.00	575	575.00	Job Work	
100159	kousalya	Female Helper	10-02-202	9 Hrs 8 Min	1.00	575	575.00	Dept	
Totals : Records		15			15.00		8625.00		

Certified by:

Project Manager
SILVER OAK VILLAS LLP

Certified by:

K. Tulasi Rani
Asst. Engineer
SILVER OAK VILLAS LLP

Silver Oak Villas LLP

MHPL SOV III

Survey No.294,Cherlapally,Rang Reddy

Attendance Report - Summary : From : 09-02-2025 18:01:52 To : 09-02-2025 18:01:52

Contractor : All

10-02-2025

Pages : 1 Of 1

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
----	---------------	-----------	------	------------	---------	------	--------	---------	---------



Silver Oak Villas LLP

MHPL SOV III

Survey No.294,Cherlapally,Rang Reddy

Attendance Report - Summary : From : 08-02-2025 18:01:52 To : 08-02-2025 18:01:52

10-02-2025

Pages : 1 Of 1

Contractor : All

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : AMLESH SHARMA(CARPENTRY)								Work Name : Carpenters	
100060	mithin sharma	Mason	08-02-202	7 Hrs 25 Min	1.00	700	700.00	Dept	
100062	Sonu sharma	Male Helper	08-02-202	7 Hrs 25 Min	1.00	550	550.00	Dept	
Totals : Records		2			2.00		1250.00		
Contractor : Benu madhav das(CIIVIL WORK)								Work Name : Civil Work	
100035	Benu madhav das(CIIVIL	Contractor	08-02-202	8 Hrs 50 Min	1.00	700	700.00	Dept	
100036	mayan	Female Helper	08-02-202	8 Hrs 51 Min	1.00	500	500.00	Dept	
Totals : Records		2			2.00		1200.00		
Contractor : D.ANIRUDH DHAL(PLUMBER)								Work Name : Plumber	
100088	Banu MALIK	Male Helper	08-02-202	8 Hrs 38 Min	1.00	550	550.00	On A/c	
Totals : Records		1			1.00		550.00		
Contractor : M.RAJU KUMAR(EARTH WORK)								Work Name : Excavation / Earth Work	
10007M.	Narender	Male Helper	08-02-202	8 Hrs 30 Min	1.00	575	575.00	Job Work	Improper Swipe
100037	Bharmaiah	Male Helper	08-02-202	8 Hrs 46 Min	1.00	575	575.00	Dept	
100043	mohan	Male Helper	08-02-202	8 Hrs 30 Min	1.00	575	575.00	Dept	Improper Swipe
100045	venkaiah	Male Helper	08-02-202	11 Hrs 45 Min	1.50	575	862.50	Job Work	
100108	madhaiah(mannem)	Male Helper	08-02-202	9 Hrs 7 Min	1.00	575	575.00	Job Work	Improper Swipe..
100118	lakshmi(mannem)	Female Helper	08-02-202	8 Hrs 44 Min	1.00	575	575.00	Job Work	
100119	jiyothi(mannem)	Female Helper	08-02-202	8 Hrs 44 Min	1.00	575	575.00	Job Work	
100120	vnkatadri(mannem)	Male Helper	08-02-202	11 Hrs 45 Min	1.50	575	862.50	Job Work	
100123	vermula	Male Helper	08-02-202	9 Hrs 4 Min	1.00	575	575.00	Job Work	
100124	Kanthamma	Female Helper	08-02-202	9 Hrs 3 Min	1.00	575	575.00	Job Work	
100156	Devi	Female Helper	08-02-202	8 Hrs 57 Min	1.00	575	575.00	Job Work	
100157	Om prakash	Male Helper	08-02-202	8 Hrs 30 Min	1.00	575	575.00	Dept	Improper Swipe
100158	Mahesh-lab	Male Helper	08-02-202	8 Hrs 30 Min	1.00	575	575.00	Dept	Improper Swipe
Totals : Records		13			14.00		8050.00		



Silver Oak Villas LLP

MHPL SOV III

Survey No.294,Cherlapally,Rang Reddy

Attendance Report - Summary : From : 07-02-2025 15:44:56 To : 07-02-2025 15:44:56

Contractor : All

08-02-2025

Pages : 1 Of 1

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : Benu madhav das(CIIVIL WORK)				Work Name : Civil Work					
100035	Benu madhav das(CIIVIL	Contractor	07-02-202	9 Hrs 12 Min	1.00	700	700.00	Dept	
100036	mayan	Female Helper	07-02-202	9 Hrs 13 Min	1.00	500	500.00	Dept	
Totals : Records		2			2.00		1200.00		
Contractor : D.ANIRUDH DHAL(PLUMBER)				Work Name : Plumber					
100087	anantha	Male Helper	07-02-202	8 Hrs 33 Min	1.00	550	550.00	Job Work	
100088	Banu Malik	Male Helper	07-02-202	8 Hrs 32 Min	1.00	550	550.00	Job Work	
Totals : Records		2			2.00		1100.00		
Contractor : M.RAJU KUMAR(EARTH WORK)				Work Name : Excavation / Earth Work					
10007M.	Narender	Male Helper	07-02-202	8 Hrs 46 Min	1.00	575	575.00	Dept	
100037	Bharmaiah	Male Helper	07-02-202	8 Hrs 54 Min	1.00	575	575.00	Job Work	
100043	mohan	Male Helper	07-02-202	8 Hrs 30 Min	1.00	575	575.00	Job Work	Improper Swipe
100118	lakshmi(mannem)	Female Helper	07-02-202	8 Hrs 46 Min	1.00	575	575.00	Job Work	
100119	jyothi(mannem)	Female Helper	07-02-202	8 Hrs 45 Min	1.00	575	575.00	Dept	
100120	vnkatadri(mannem)	Male Helper	07-02-202	8 Hrs 53 Min	1.00	575	575.00	Dept	
100125	sattenma	Female Helper	07-02-202	8 Hrs 30 Min	1.00	575	575.00	Job Work	Improper Swipe
100156	Devi	Female Helper	07-02-202	8 Hrs 58 Min	1.00	575	575.00	Dept	
Totals : Records		8			8.00		4600.00		
Contractor : N.NAGARAJU(ELECTRICIAN)				Work Name : Electrician					
10005G.	SATYAM	Mason	07-02-202	8 Hrs 17 Min	1.00	700	700.00	Job Work	
100070	Bikram Nayak	Male Helper	07-02-202	8 Hrs 17 Min	1.00	550	550.00	Job Work	
Totals : Records		2			2.00		1250.00		

Certified by:

Project Manager
SILVER OAK VILLAS LLP

Certified by:

K. Tulasi Rani
Asst. Engineer
SILVER OAK VILLAS LLP

Silver Oak Villas LLP

MHPL SOV III

Survey No.294,Cherlapally,Rang Reddy

Attendance Report - Summary : From : 06-02-2025 17:11:32 To : 06-02-2025 17:11:32

Contractor : All

07-02-2025

Pages : 1 Of 1

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : Benu madhav das(CIVIL WORK)				Work Name : Civil Work					
100035	Benu madhav das(CIVIL	Contractor	06-02-202	9 Hrs 16 Min	1.00	700	700.00	Dept	
100036	mayan	Female Helper	06-02-202	9 Hrs 16 Min	1.00	500	500.00	Dept	
Totals : Records		2			2.00		1200.00		
Contractor : D.ANIRUDH DHAL(PLUMBER)				Work Name : Plumber					
100087	anantha	Male Helper	06-02-202	9 Hrs 17 Min	1.00	550	550.00	Job Work	
100088	Banu MALIK	Male Helper	06-02-202	9 Hrs 17 Min	1.00	550	550.00	Job Work	
Totals : Records		2			2.00		1100.00		
Contractor : M.RAJU KUMAR(EARTH WORK)				Work Name : Excavation / Earth Work					
100037	Bharmaiah	Male Helper	06-02-202	8 Hrs 48 Min	1.00	575	575.00	Dept	
100043	mohan	Male Helper	06-02-202	8 Hrs 53 Min	1.00	575	575.00	Dept	
100045	venkaiah	Male Helper	06-02-202	8 Hrs 41 Min	1.00	575	575.00	Job Work	
100118	lakshmi(mannem)	Female Helper	06-02-202	8 Hrs 45 Min	1.00	575	575.00	Dept	
100119	yothi(mannem)	Female Helper	06-02-202	8 Hrs 45 Min	1.00	575	575.00	Dept	
100120	vnkatadri(mannem)	Male Helper	06-02-202	8 Hrs 46 Min	1.00	575	575.00	Job Work	
100123	vemula	Male Helper	06-02-202	8 Hrs 0 Min	1.00	575	575.00	On A/c	
100124	Kanthamma	Female Helper	06-02-202	8 Hrs 46 Min	1.00	575	575.00	Job Work	
100157	Om prakash	Male Helper	06-02-202	8 Hrs 30 Min	1.00	575	575.00	Job Work	Improper Swipe
100158	Mahesh-lab	Male Helper	06-02-202	8 Hrs 30 Min	1.00	575	575.00	On A/c	Improper Swipe
Totals : Records		10			10.00		5750.00		
Contractor : N.NAGARAJU(ELECTRICIAN)				Work Name : Electrician					
10005G	SATYAM	Mason	06-02-202	8 Hrs 54 Min	1.00	700	700.00	Job Work	
100070	Bikram Nayak	Male Helper	06-02-202	8 Hrs 54 Min	1.00	550	550.00	Job Work	
Totals : Records		2			2.00		1250.00		



Hire Charges Details

Company : Modi Housing Pvt.Ltd / Location : Silver Oak Villas Part III

From : 06-02-2025 To : 12-02-2025

13-02-2025 10:08:42

1 Of 1

Reg No	HC Date	ID	Equip Owner	Equip Name	Veh No	Start	End	Work Desc		Qty	Rate	Amount
2418	07-02-2025	117978	Janardhan Prasad	Chipping machine piece meal		09:30	17:30	Towards Staircase chipping work in villa	JW	1.00	700.00	700.00
2419	08-02-2025	117980	Miriyala Raju Kumar	Tractor with tipper without	AP27D5631	09:30	17:30	Towards tandoor stone shifting from totlot	JW	1.00	2100.00	2100.00
2420	10-02-2025	118002	Miriyala Raju Kumar	Tractor with tipper without	AP27D5631	09:30	17:30	Towards shifting of granite from MHTR to	JW	1.00	2100.00	2100.00
2421	11-02-2025	118003	Janardhan Prasad	Chipping machine piece meal		09:30	17:30	Towards staircase chipping work near villa	JW	1.00	700.00	700.00
2422	12-02-2025	118008	Janardhan Prasad	Chipping machine piece meal		09:30	17:30	Towards stanicse chipping work at vilal	JW	1.00	700.00	700.00
2423	12-02-2025	118009	Miriyala Raju Kumar	Tractor with tipper without	AP27D5631	09:30	17:30	Towards debris removing nera septic tank	JW	1.00	2100.00	2100.00



Building Material Details

Company : Modi Housing Pvt.Ltd / Location : Silver Oak Villas Part III

1 of 1

From : 06-02-2025 To : 12-02-2025

13-02-2025 10:08:42

Inward No	Date	Time	Supplier Name	Material Type	Qty	DC No	Veh No	Delivered By	Received By	Amount
11549	08-02-2025	02:00	Om Sri Building Materials	1020 - Building material - Stone dust - NA - cft	560.00	191	TS08UA973	supplier	security	12320.00



Modi Housing PVT Ltd - SOV (24-25)

M G Road, Ranigunj
Secunderabad

Contractors on Accounts

Group Summary

1-Apr-24 to 12-Feb-25

Page 1

Particulars	Closing Balance	
	Debit	Credit
1 CONT-Anirudh Dhal		6,802.00 ¹
2 CONT- Arjun Pandey		4,220.00 ²
1487 3 CONT-Baijnath		10k 20,370.00 ³
4 CONT-Benumadhavu Das		7,597.00 ⁴
5 CONT-Bioporida		5,638.00 ⁵
1491 6 CONT-Bohini Basappa		15k 22,406.00 ⁶
7 CONT-Chindam Yellaish		83,208.00 ⁷
8 CONT- Chotelal Mahto		5,317.00 ⁸
1488 9 CONT- D Ramulu		10k 16,370.00 ⁹
10 CONT-G.Mannem		5,584.00 ¹⁰
1487 11 CONT-Janardhan Prasad		20k 50,384.00 ¹¹
12 CONT-Jyothiram Gaikwd		8,192.00 ¹²
13 CONT- K Krishna		5,651.00 ¹³
14 CONT-K Sravan Kumar		19,823.00 ¹⁴
15 CONT- Mohmmad Imtiyaz		4,950.00 ¹⁵
16 CONT- M Raju Kumar		9,487.00 ¹⁶
17 CONT-N Nagaraju		5,948.00 ¹⁷
18 CONT - Orsu Yellaiah		5,379.00 ¹⁸
19 CONT- P Praveen Kumar		15,029.00 ¹⁹
20 CONT-Rekha Pandey		3,832.00 ²⁰
21 CONT-Sandeep Kumar Nishad		5,932.00 ²¹
22 CONT-Snehalatha G		5,666.00 ²²
23 CONT-S Suresh		16,851.00 ²³
24 CONT-Sushanth Kumar		7,110.00 ²⁴
25 CONT-Thirupathi Singh		9,270.00 ²⁵
26 CONT-T.Kurmanna		8,309.00 ²⁶
27 CONT-T. Yellanna		25,824.00 ²⁷
1490 28 CONT-Y Radha Krishna		20k 1,03,570.00 ²⁸
		1,585.00 ²
Grand Total		4,90,304.00

APPROVED BY

K. PURSHOTHAM
Project Manager (Silver Oak Villas Part-III)

Certified by:

SILVER OAK VILLAS LLP

Silver Oak Villas - Phase III (24-25)

M G Road, Ranigunj
Secunderabad

Contractors on Accounts

Group Summary

1-Apr-24 to 10-Feb-25

Page 1

Particulars	Closing Balance	
	Debit	Credit
1 CONT-Anirudh		10k 47,732.00 1
2 CONT-Bajjnath		3,007.00 2
3 CONT-Banitha Das		8,432.00 3
4 CONT-Benumadabdas		5,419.00 4
5 CONT-Biroporida		8,815.00 5
6 CONT-Bohini Basappa		5,598.00 6
7 CONT-Chindam Yellaiah		18,369.00 7
8 CONT-Chotelal		2,275.00 8
9 CONT-Duguru Ramulu		895.00 9
10 CONT-G Mannem		10k -16,902.00 10
11 CONT-G Snehalatha		20k 1,12,957.00 11
12 CONT-Janardhan Prasad on Alc		12,324.00 12
13 CONT- J Sushanth Kumar		5,957.00 13
14 CONT-Jyothiram		5,927.00 14
15 CONT-K Krishna		4,397.00 15
16 CONT-N Nagaraju		5,250.00 16
17 CONT-Priyanka Devi	3,958.00 17	
18 CONT-Radha Krishna		SK 8,328.00 18
19 CONT-Sandeep Kumar Nishad		7,076.00 19
20 CONT- Sanku Suresh		13,306.00 20
21 CONT- Tirupathi Singh		5,431.00 21
22 CONT-T.Yellana		22,905.00 22
23 CONT-V Balreddy		6,865.00 23
Grand Total	3,958.00	3,28,167.00



Silver Oak Villas LLP
MHPL SOV III
 Survey No.294,Cherlapally,Rang Reddy

Payment Summary Report

From : 06-02-2025 To : 13-02-2025

13-02-2025

Pages 1 Of 1

1479 100059 AMLESH SHARMA(CARPENTRY)

06-02-2025 - 13-02-2025 (7)

Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total
Dept	0.00	1.00	1.00	0.00	2.00	1250.00	0.00	1250.00 ✓
Totals...	0.00	1.00	1.00	0.00	2.00	1250.00	0.00	1250.00

1480 100035 Benu madhav das(CIIVIL WORK)

06-02-2025 - 13-02-2025 (7)

Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total
Dept	6.00	0.00	0.00	6.00	12.00	7200.00	0.00	7200.00 ✓
Totals...	6.00	0.00	0.00	6.00	12.00	7200.00	0.00	7200.00

1481 10001 D.ANIRUDH DHAL(PLUMBER)

06-02-2025 - 13-02-2025 (7)

Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total
Dept	0.00	1.00	2.00	0.00	3.00	1800.00	0.00	1800.00 1300
Job Work	0.00	1.00	5.00	0.00	6.00	3450.00	0.00	3450.00 2130
On A/c	0.00	0.00	1.00	0.00	1.00	550.00	0.00	550.00
Totals...	0.00	2.00	8.00	0.00	10.00	5800.00	0.00	5800.00

1483 1000028 M.RAJU KUMAR(EARTH WORK)

06-02-2025 - 13-02-2025 (7)

Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total
Dept	0.00	0.00	15.00	9.00	24.00	12075.00	1725.00	13800.00 ✓
Job Work	0.00	0.00	30.00	19.00	49.00	21275.00	6900.00	28175.00 34325
On A/c	0.00	0.00	2.00	0.00	2.00	0.00	1150.00	1150.00
Totals...	0.00	0.00	47.00	28.00	75.00	33350.00	9775.00	43125.00

1485 10004 N.NAGARAJU(ELECTRICIAN)

06-02-2025 - 13-02-2025 (7)

Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total
Dept	0.00	1.00	1.00	0.00	2.00	0.00	1250.00	1250.00 1400
Job Work	1.00	2.00	2.00	0.00	5.00	2500.00	700.00	3200.00 2400
Totals...	1.00	3.00	3.00	0.00	7.00	2500.00	1950.00	4450.00

Grand Total Amount : 61,825.00

APPROVED BY

 K. PURSHOTHAM
 Project Manager (Silver Oak Villas Part-III)

Certified by:

 K. Tulasi Rani
 Asst. Engineer
 SILVER OAK VILLAS LLP

Firm Company:		Modi Housing Pvt Ltd		Site:		Silver Oak Villas Part-III				Date:12-02-25	
Prepared by:		K.Tulasi Rani								Sign:	
Limits as per internal memo no. 192/64/F											
Category I sites			50,000	50,000	30000	20,000	15,000	30,000	20,000	15,000	2,30,000
Category II sites		✓	25,000	25,000	15000	10,000	10,000	15,000	10,000	10,000	1,20,000
Category III sites			10,000	10,000	10000	5,000	5,000	10,000	5,000	5,000	60,000
			A	B	C	D	E	F	G	H	I = sum A-H
Sl. No.	Week starting date (Thu)	Week ending date (Wed)	Total Dept. charges for week - Rs.	Total Job work charges per week - Rs.	JCB Hire charges per week - Rs.	Compressor/chipping Hire charges per week - Rs.	Total Tractor Hire charges per week - Rs.	Total JCB Job work charges per week - Rs.	Compressor/chipping Job work charges per week - Rs.	Tractor Job work charges per week - Rs.	Total of Dept. & Job work charges - Rs.
1	12-Dec-24	18-Dec-24	28,750	21,900	-	-	-	15,000	700	8,400	74,750
2	19-Dec-24	25-Dec-24	31,000	25,350	-	-	-	6,650	700	5,250	68,950
3	26-Dec-24	1-Jan-25	30,050	25,375	-	-	-	-	-	2,100	57,525
4	2-Jan-25	8-Jan-25	32,200	33,350	-	-	-	13,300	-	9,450	88,300
5	9-Jan-25	15-Jan-25	25,000	13,800	-	-	-	-	-	2,100	40,900
6	16-Jan-25	22-Jan-25	29,800	23,550	-	-	-	13,585	1,400	10,000	78,335
7	23-Jan-25	29-Jan-25	28,750	28,800	-	-	-	10,735	2,100	8,400	78,785
8	30-Jan-25	5-Feb-25	25,000	25,000	-	-	-	13,300	2,100	10,000	75,400
9	6-Feb-25	12-Feb-25	25,000	38,795	-	-	-	-	2,100	6,300	72,195
10											
11											
12											
13											
14											
15											
16											
17											
18											
19											
20											
21											
22											
23											
24											
25											
26											
27											
28											
29											
30											
31											
32											
33											
34											
35											
36											
37											
38											
39											
40											
41											
42											
43											
44											
45											
46											
47											
48											
49											
50											
Total:			255550	2,35,920	-	-	-	72,570	9,100	62000	6,35,140

APPROVED BY

K. PURSHOTHAM

Project Manager (Silver Oak Villas Part-III)

Certified by:

K. Tulasi Rani

Asst. Engineer

SILVER OAK VILLAS LLP

DELIVERY CHALLAN

OM SRI BUILDING MATERIALS

Cell : 9398301839, 9247269105

Customer Name & Address

M. H. P. L. SOVIT

cheelapally

D.C. No.

191

Date

08/02/25

Despatch Time :

Orderd by :

S.No.	PARTICULARS	UNITS	QTY.
-------	-------------	-------	------

1.	40 MM		
2.	20 MM		
3.	12 MM		
4.	6 MM		
5.	ROBO SAND	Stone Dust	560 CFT
6.	GSB		
7.	RIVER SAND		
8.	BRICK		
9.	OTHER		

INWARD

Inward No.

11549

8/2/25

MRN No.

Received BY

Co

Vehicle No. TS 08UA 735

Terms & Conditions :

Received goods in Good Condition.

No Return of Material once delivered

No Claim accepted once delivered

Despatched Incharge

Customer Signature with Stamp

VISHNU MINING AND INFRA
SY.NO. 312, RAMALINGAMPALLY(V), BOMMALARAMARAM(M), YADADRI BHONGIR - 5081
GSTNO: 36AAYFV0810B1Z8

Customer Name: SHYAM SUNDHAR

Destination : EX-FACTORY

Delivery Challan cum Weighing Slip No:100142400293

Challan Date : 08-02-2025

Vehicle No : TS08UA9735

Transporter : NILL

Product Name : M SAND

Tran. Pass No : 00

Date In : 08-02-2025 Time In : 11:27:00 AM

Date Out : 08-02-2025 Time Out : 12:05:00 PM

Gross Wt. : 32,810 kg Tare Wt. : 10,170 kg Net Wt. : 22,640 kg

INWARD	
Inward No. 11549	Dt. 8/2/25
MRN No:	Dt:
Received By	Sign: 
M H P L-SOV-III	

Dispatch Incharge

Driver Sign.

Customer Sign. with stamp

CASH BILL

AJAY PAPER SUPPLIERS

Chinnacherlapally, Church Colony, Hyderabad.

Cell : 9550213396, 9908209782

Bill of the Month Jan

Date 10/2/25

M/s. Modi office

S.I. No.	PARTICULARS	RATE	Amount Rs.
1.	D.C. ✓	-	230.05
2.	TIMES OF INDIA ✓	-	200.05
3.	HINDU ✓	-	330.05
4.	HENS INDIA	-	
5.	INDIAN EXPRESS	-	
6.	E.T.	-	
7.	MILAPE	-	
8.	HINDI VAARTHA	-	
9.	EENADU ✓	-	250.05
10.	ANDHRA JYOTHI	-	
11.	NAMASTHE TELANGANA	-	
12.	NAVA TELANGANA	-	
13.	SAKSHI ✓	-	200.05
14.	ANDHRA PRADHA	-	
15.	ANDHRA BHOOMI	-	
16.	SURYA	-	
17.	ALL MAGAZINES	-	
OLD BALANCE			
TOTAL			1210.05

M H P L-SOV-III

Signature

Attendance Details**MHPL SOV III**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : **1482**

Date : 13-02-2025

Contractor Name	From Date	To Date
D.ANIRUDH DHAL(PLUMBER)	06-02-2025	12-02-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	8.00	4400.00	1100.00	0.00	2750.00	0.00	550.00	0.00
Mason	2.00	1400.00	700.00	0.00	700.00	0.00	0.00	0.00
Totals...	10.00	5800.00	1800.00	0.00	3450.00	0.00	550.00	0.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description :		0.00
Department Description :		0.00
Job Work Description : Towards HDPE pipe line connection given water pipe lines fixing for totlot area gardeniung use purpose at sy.13 park and risers levelling at septic tank area at villa no.136 at part-III as per details enclosed		2230.00
Total Amount %		2230.00
TDS : @ 1		22.30
Less Rent :		0.00
Less Loan :		0.00
Other Deductions Description :		0.00
Net Amount :		2207.70
Rupees : Two Thousand Two Hundred Seven and Paise Seventy Only.		

Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

Attendance Details**MHPL SOV III**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : **1483**

Date : 13-02-2025

Contractor Name	From Date	To Date
M.RAJU KUMAR(EARTH WORK)	06-02-2025	12-02-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	28.00	16100.00	5175.00	0.00	9200.00	1725.00	0.00	0.00
Male Helper	47.00	27025.00	6900.00	1725.00	12075.00	5175.00	0.00	1150.00
Totals...	75.00	43125.00	12075.00	1725.00	21275.00	6900.00	0.00	1150.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description :		0.00
Department Description : Towards villa no.175 final cleaningfor possession given and villa no.200 to 213 roads clenaing and cp & sanitary tiles dust garnite shifting for villa no.204 purpose and unloading of 2x2 tiles in store room and granite unloading at villa no.203 and all 2x2 and 1x1 and remaing all types of tiles segregation at store rrom at part-III as per detaisl enclosed		13800.00
Job Work Description :		0.00
		Total Amount % 13800.00
		TDS : @ 1 138.00
		Less Rent : 700.00
		Less Loan : 0.00
Other Deductions Description :		0.00
Net Amount :		12962.00
Rupees : Twelve Thousand Nine Hundred Sixty Two Only.		

Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

Attendance Details**MHPL SOV III**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : **1484**

Date : 13-02-2025

Contractor Name	From Date	To Date
M.RAJU KUMAR(EARTH WORK)	06-02-2025	12-02-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	28.00	16100.00	5175.00	0.00	9200.00	1725.00	0.00	0.00
Male Helper	47.00	27025.00	6900.00	1725.00	12075.00	5175.00	0.00	1150.00
Totals...	75.00	43125.00	12075.00	1725.00	21275.00	6900.00	0.00	1150.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description :		0.00
Department Description :		0.00
Job Work Description : Towards dust shifting from vilal no.192 to 204 flooring work purpose and exacvation near septci tank area and black soil shifting from new site to totlot arae and excavtaion near vilal no.129 par area tandoor stone laying work purpose and lacarm for plantation purposoe at park area at part-III as per detaisl enclosed		34325.00
Total Amount %		34325.00
TDS : @ 1		343.25
Less Rent :		0.00
Less Loan :		0.00
Other Deductions Description :		0.00
Net Amount :		33981.75
Rupees : Thirty Three Thousand Nine Hundred Eighty One and Paise Seventy Five Only.		

Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

Attendance Details**MHPL SOV III**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : **1485**

Date : 13-02-2025

Contractor Name	From Date	To Date
N.NAGARAJU(ELECTRICIAN)	06-02-2025	12-02-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Contractor	1.00	700.00	0.00	0.00	0.00	700.00	0.00	0.00
Male Helper	3.00	1650.00	0.00	550.00	1100.00	0.00	0.00	0.00
Mason	3.00	2100.00	0.00	700.00	1400.00	0.00	0.00	0.00
Totals...	7.00	4450.00	0.00	1250.00	2500.00	700.00	0.00	0.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description :		0.00
Department Description : Towards internet issue rectifying at site office and sales office ground floor ceiling lights repairing work purpose and meter connection changing at site office due to over load at part-III as per details enclosed		1400.00
Job Work Description :		0.00
Total Amount %		1400.00
TDS : @ 1		14.00
Less Rent :		0.00
Less Loan :		0.00
Other Deductions Description :		0.00
Net Amount :		1386.00
Rupees : One Thousand Three Hundred Eighty Six Only.		

Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

Attendance Details**MHPL SOV III**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : **1486**

Date : 13-02-2025

Contractor Name	From Date	To Date
N.NAGARAJU(ELECTRICIAN)	06-02-2025	12-02-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Contractor	1.00	700.00	0.00	0.00	0.00	700.00	0.00	0.00
Male Helper	3.00	1650.00	0.00	550.00	1100.00	0.00	0.00	0.00
Mason	3.00	2100.00	0.00	700.00	1400.00	0.00	0.00	0.00
Totals...	7.00	4450.00	0.00	1250.00	2500.00	700.00	0.00	0.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description :		0.00
Department Description :		0.00
Job Work Description : Towardsd gate lights wiring connection given and lights fixing near villa no.175 & 204 and 205 and Tower-II camera wifi connection setting purpsoe at part-III as perd etaisle nclosed		2240.00
Total Amount %		2240.00
TDS : @ 1		22.40
Less Rent :		0.00
Less Loan :		0.00
Other Deductions Description :		0.00
Net Amount :		2217.60
Rupees : Two Thousand Two Hundred Seventeen and Paise Sixty Only.		

Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

Attendance Details**MHPL SOV III**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : **1487**

Date : 13-02-2025

Contractor Name	From Date	To Date
BHAIJNATH(PINTER)	06-02-2025	12-02-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		
P A R T I C U L A R S		AMOUNT
On A/c Description : Towards Painting work amount released as per credit balance 20370/-		15000.00
Department Description :		0.00
Job Work Description :		0.00
	Total Amount %	15000.00
	TDS : @ 1	150.00
	Less Rent :	0.00
	Less Loan :	0.00
Other Deductions Description :		0.00
Net Amount :		14850.00
Rupees : Fourteen Thousand Eight Hundred Fifty Only.		

Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

Attendance Details**MHPL SOV III**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : **1488**

Date : 13-02-2025

Contractor Name	From Date	To Date
DUGURU RAMULU(WELDER)	06-02-2025	12-02-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		
P A R T I C U L A R S		AMOUNT
On A/c Description : Towards fabrication work amount released as per credit balance 16370/-		10000.00
Department Description :		0.00
Job Work Description :		0.00
	Total Amount %	10000.00
	TDS : @ 1	100.00
	Less Rent :	0.00
	Less Loan :	0.00
Other Deductions Description :		0.00
Net Amount :		9900.00
Rupees : Nine Thousand Nine Hundred Only.		

Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

Attendance Details**MHPL SOV III**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : **1489**

Date : 13-02-2025

Contractor Name	From Date	To Date
JANARDHAN PRASAD(TILE WORK)	06-02-2025	12-02-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description : Towards tiles work amount released as per credit balance 50384/-		20000.00
Department Description :		0.00
Job Work Description :		0.00
	Total Amount %	20000.00
	TDS : @ 1	200.00
	Less Rent :	0.00
	Less Loan :	0.00
Other Deductions Description :		0.00
Net Amount :		19800.00
Rupees : Nineteen Thousand Eight Hundred Only.		

Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

Attendance Details**MHPL SOV III**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : **1490**

Date : 13-02-2025

Contractor Name	From Date	To Date
Radha kirshna(gardener)	06-02-2025	12-02-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		
P A R T I C U L A R S		AMOUNT
On A/c Description : Towards gardening work amount released as per credit balance 103570/-		20000.00
Department Description :		0.00
Job Work Description :		0.00
	Total Amount %	20000.00
	TDS : @ 1	200.00
	Less Rent :	0.00
	Less Loan :	0.00
Other Deductions Description :		0.00
Net Amount :		19800.00
Rupees : Nineteen Thousand Eight Hundred Only.		

Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

Attendance Details
SOV part III
Survey No.294, Cherlapally, Ranga Reddy

Advice for Payment No : **2525**

Date : 13-02-2025

Contractor Name	From Date	To Date
Anirudh (Plumber)	06-02-2025	12-02-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		
P A R T I C U L A R S		AMOUNT
On A/c Description : Towards plumbing work amount released as per credit balance 47732/-		10000.00
Department Description :		0.00
Job Work Description :		0.00
	Total Amount %	10000.00
	TDS : @ 1	100.00
	Less Rent :	0.00
	Less Loan :	0.00
Other Deductions Description :		0.00
Net Amount :		9900.00
Rupees : Nine Thousand Nine Hundred Only.		

Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

Silver Oak Villas - Phase III (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment VoucherNo. : **PAY/11160/24-25**Dated : **13-Feb-25**

Particulars	Amount
Account :	
CONT-Anirudh	10,000.00
TDS-1% Contract	(-)100.00
Through :	
BANK-Yes Bank Current A/c-009763700003543	
On Account of :	
Being amount neft to anirudh twrds plumbing work as per vno.2525	
Amount (in words) :	
Indian Rupees Nine Thousand Nine Hundred Only	
	₹ 9,900.00

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

Attendance Details
SOV part III
 Survey No.294, Cherlapally, Ranga Reddy

Advice for Payment No : **2526**

Date : 13-02-2025

Contractor Name	From Date	To Date
Mannem.G(Earth Work)	06-02-2025	12-02-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		
P A R T I C U L A R S		AMOUNT
On A/c Description : Towards earth work amount released as per credit balance 16902/-		10000.00
Department Description :		0.00
Job Work Description :		0.00
	Total Amount %	10000.00
	TDS : @ 1	100.00
	Less Rent :	0.00
	Less Loan :	0.00
Other Deductions Description :		0.00
Net Amount :		9900.00
Rupees : Nine Thousand Nine Hundred Only.		

Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

Silver Oak Villas - Phase III (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment VoucherNo. : **PAY/11160/24-25**Dated : **13-Feb-25**

Particulars	Amount
Account :	
CONT-G Mannem	10,000.00
TDS-1% Contract	(-)100.00
Through :	
BANK-Yes Bank Current A/c-009763700003543	
On Account of :	
Being amount neft to mannem twrds earth work as per v.no.2526	
Amount (in words) :	
Indian Rupees Nine Thousand Nine Hundred Only	
	₹ 9,900.00

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

Attendance Details
SOV part III
Survey No.294, Cherlapally, Ranga Reddy

Advice for Payment No : **2527**

Date : 13-02-2025

Contractor Name	From Date	To Date
G.SNEHALATHA(EARTHWORK)	06-02-2025	12-02-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		
P A R T I C U L A R S		AMOUNT
On A/c Description : Towards earth work amount released as per credit balance 112957/-		20000.00
Department Description :		0.00
Job Work Description :		0.00
	Total Amount %	20000.00
	TDS : @ 1	200.00
	Less Rent :	0.00
	Less Loan :	0.00
Other Deductions Description :		0.00
Net Amount :		19800.00
Rupees : Nineteen Thousand Eight Hundred Only.		

Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

Silver Oak Villas - Phase III (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment VoucherNo. : **PAY/11160/24-25**Dated : **13-Feb-25**

Particulars	Amount
Account :	
CONT-G Snehalatha	20,000.00
TDS-1% Contract	(-)200.00
Through :	
BANK-Yes Bank Current A/c-009763700003543	
On Account of :	
Being amount neft to G.sneha latha twrds earthwork purpose as per vno. 2527	
Amount (in words) :	
Indian Rupees Nineteen Thousand Eight Hundred Only	
	₹ 19,800.00

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

Attendance Details
SOV part III
 Survey No.294, Cherlapally, Ranga Reddy

Advice for Payment No : **2528**

Date : 13-02-2025

Contractor Name	From Date	To Date
RADHA KIRSHNA (Earth work)	06-02-2025	12-02-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description : Towards gardening work amount released as per credit balance 8328/-		5000.00
Department Description :		0.00
Job Work Description :		0.00
	Total Amount %	5000.00
	TDS : @ 1	50.00
	Less Rent :	0.00
	Less Loan :	0.00
Other Deductions Description :		0.00
Net Amount :		4950.00
Rupees : Four Thousand Nine Hundred Fifty Only.		

Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

Silver Oak Villas - Phase III (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment VoucherNo. : **PAY/11160/24-25**Dated : **13-Feb-25**

Particulars	Amount
Account :	
CONT-Radha Krishna	5,000.00
On Account 5,000.00 Dr	
TDS-1% Contract	(-)50.00
Through :	
BANK-Yes Bank Current A/c-009763700003543	
On Account of :	
Being amount neft to radha krishna twrds gardeniung work as per vno. 2528	
Amount (in words) :	
Indian Rupees Four Thousand Nine Hundred Fifty Only	
	₹ 4,950.00

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

Building Material Voucher

13-02-2025 10:08:42

Pages : 1 of 1

Company Name : Modi Housing Pvt.Ltd

Project Name : Silver Oak Villas Part III

Supplier Name : Om Sri Building Materials

Voucher No :	7728
From Date :	06-02-2025
To Date :	12-02-2025

Inward No	Recd Date	Recd Time	DC No.	DC Date	Qty	Rate	GST%	Gross
1020 - Building material - Stone dust - NA - cft								
11549	08-02-2025	02:00	191	8-02-25	560.000	22.00	0.00	12320.00
					560.000			12320.00
Building Material Total								12320.00

Advice for Payment

PARTICULARS	Amount
Payment towards Building Material Towards supplng of building materila-Stone dust at part-III site as per details enclosed	12320.00
Additional Payments :	0.00
Deductions :	0.00
Total	12320.00
Rupees : Twelve Thousand Three Hundred Twenty Only.	

Project Manager

Accounts Manager

Managing Director

Modi Housing PVT Ltd - SOV (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/10969/2024-25

Dated : 13-Feb-25

Particulars	Amount
Account : SUP- Om Sri Building Materials	12,320.00
Through : BANK-Yes Bank Rera Acct-009772400000133	
On Account of : Being amount neft to OM sri building materials twrsd suppling of stone dust to sov pat-III as per vno.7728	
Amount (in words) : Indian Rupees Twelve Thousand Three Hundred Twenty Only	
	₹ 12,320.00

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

Hire Charges Voucher

Company Name : Modi Housing Pvt.Ltd
Project Name : Silver Oak Villas Part III
Supplier Name : Janardhan Prasad

Voucher No :	12601
From Date :	06-02-2025
To Date :	12-02-2025

	HC No	HC Date	Equipment Name / Particulars	S.Time	E.Time	Qty	Rate		Gross
117978	2418	07-02-2025	Chipping machine piece meal of work 2 or 3 days	09:30	17:30	1	700	JW	700.00
			Units : per day	Rate : 700					
			Towards Staircase chipping work in villa no.204 at part-III site						
118003	2421	11-02-2025	Chipping machine piece meal of work 2 or 3 days	09:30	17:30	1	700	JW	700.00
			Units : per day	Rate : 700					
			Towards staircase chipping work near villa no.204 at part-III						
118008	2422	12-02-2025	Chipping machine piece meal of work 2 or 3 days	09:30	17:30	1	700	JW	700.00
			Units : per day	Rate : 700					
			Towards staricse chipping work at vilal no.204 at part-III						

Project Manager

Accounts Manager

Managing Director

Advice for Payment

Company Name : Modi Housing Pvt.Ltd							
Project Name : Silver Oak Villas Part III							
Supplier Name : Janardhan Prasad						Voucher No :	12601
P A R T I C U L A R S							Amount
Hire Charges - Job Work Payment						Amount Payable :-	2100.00
Towards stairacse chipping work in villa no.204 at part-III site as per details enclosed							2100.00
Hire Charges - On A/C Payment						Amount Payable :-	0.00
							0.00
Other Additions :							0.00
						Gross	2100.00
						TDS% 2.00 TDS Amount	42.00
	CGST%	0.00	0.00	SGST%	0.00	0.00	Total GST Amount
Other Deductions :							0.00
						Total	2058.00
Rupees : Two Thousand Fifty Eight Only.							

Project Manager

Accounts Manager

Managing Director

Modi Housing PVT Ltd - SOV (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/10969/2024-25

Dated : 13-Feb-25

Particulars	Amount
Account :	
EUC-Janardhan Prasad	2,100.00
TDS-2% Equipment Hire Charges	(-)42.00
Through :	
BANK-Yes Bank Rera Acct-009772400000133	
On Account of :	
Being amount neft to janardhan prasad twrds stairacse chipping work at vilal no.204 at part-III as per vno.12601	
Amount (in words) :	
Indian Rupees Two Thousand Fifty Eight Only	
	₹ 2,058.00

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

Hire Charges Voucher

Company Name : Modi Housing Pvt.Ltd
Project Name : Silver Oak Villas Part III
Supplier Name : Miriyala Raju Kumar

Voucher No :	12602
From Date :	06-02-2025
To Date :	12-02-2025

	HC No	HC Date	Equipment Name / Particulars	S.Time	E.Time	Qty	Rate		Gross
117980	2419	08-02-2025	Tractor with tipper without labour piece meal work upto 7 days	09:30	17:30	1	2100	JW	2100.00
			AP27D5631 Units : per day (9.30 to 6 pm) Rate : 2100						
			Towards tandoor stone shifting from totlot to Generator room at part-III						
118002	2420	10-02-2025	Tractor with tipper without labour piece meal work upto 7 days	09:30	17:30	1	2100	JW	2100.00
			AP27D5631 Units : per day (9.30 to 6 pm) Rate : 2100						
			Towards shifting of granite from MHTR to SOV and debris removing at totlot area at part-III						
118009	2423	12-02-2025	Tractor with tipper without labour piece meal work upto 7 days	09:30	17:30	1	2100	JW	2100.00
			AP27D5631 Units : per day (9.30 to 6 pm) Rate : 2100						
			Towards debris removing nera septic tank and totlot area at part=-III						

Project Manager

Accounts Manager

Managing Director

Advice for Payment

Company Name : Modi Housing Pvt.Ltd							
Project Name : Silver Oak Villas Part III							
Supplier Name : Miriyala Raju Kumar						Voucher No :	12602
P A R T I C U L A R S							Amount
Hire Charges - Job Work Payment						Amount Payable :-	6300.00
Towards tandoor stone shifting work totlot to generator room and shifting of granite from MHTR to SoV park area laying work purpose and Debris removing nera totlot and septci tank area at part-III as per details enclosed							6300.00
Hire Charges - On A/C Payment						Amount Payable :-	0.00
							0.00
Other Additions :							0.00
Gross							6300.00
TDS% 2.00 TDS Amount							126.00
	CGST%	0.00	0.00	SGST%	0.00	0.00	Total GST Amount
Other Deductions :							0.00
Total							6174.00
Rupees : Six Thousand One Hundred Seventy Four Only.							

Project Manager

Accounts Manager

Managing Director

Modi Housing PVT Ltd - SOV (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/10969/2024-25

Dated : 13-Feb-25

Particulars	Amount
Account :	
EUC- Miryala Rajkumar	6,300.00
TDS-2% Equipment Hire Charges	(-)126.00
Through :	
BANK-Yes Bank Rera Acct-009772400000133	
On Account of :	
Being amount neft to mraju kumar twrds granite shifting from MHTR to sov and morrum shifting black soil shifting to trotlot area and levelling work purpsoe planation work purpose and tanddor stones shifting work done at part-III as per vno.12602	
Amount (in words) :	
Indian Rupees Six Thousand One Hundred Seventy Four Only	
	₹ 6,174.00

continued ...

Modi Housing PVT Ltd - SOV (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment Voucher

(Page 2)

No. : **PAY/10969/2024-25**

Dated : **13-Feb-25**

Particulars	Amount
-------------	--------

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

Modi Housing Pvt.Ltd
Silver Oak Villas Part III

HC 117978

HC Date	Veh No	Start Time	End Time	Pay Type
07-02-2025		09:30	17:30	JW

2418

Equipment Name					
Chipping machine piece meal of work 2 or 3 days					

Units	Min Rate	Max Rate	Qty	Rate	Value
per day	700.00	700.00	1	700	700.00

Supplier Name					
Janardhan Prasad					

Work Description :-					
Towards Staircase chipping work in villa no.204 at part-III site					

Rupees : Seven Hundred Only.					
------------------------------	--	--	--	--	--



Printed On 13-02-2025 10:08:42

Modi Housing Pvt.Ltd Silver Oak Villas Part III					HC 117980
HC Date	Veh No	Start Time	End Time	Pay Type	2419
08-02-2025	AP27D5631	09:30	17:30	JW	
Equipment Name					
Tractor with tipper without labour piece meal work upto 7 days					
Units	Min Rate	Max Rate	Qty	Rate	Value
per day (9.30	2100.00	2100.00	1	2100	2100.00
Supplier Name					
Miriyala Raju Kumar					
Work Description :-					
Towards tandoor stone shifting from totlot to Generator room at part-III					
Rupees : Two Thousand One Hundred Only.					



Modi Housing Pvt.Ltd Silver Oak Villas Part III					HC 118002
HC Date	Veh No	Start Time	End Time	Pay Type	2420
10-02-2025	AP27D5631	09:30	17:30	JW	
Equipment Name					
Tractor with tipper without labour piece meal work upto 7 days					
Units	Min Rate	Max Rate	Qty	Rate	Value
per day (9.30	2100.00	2100.00	1	2100	2100.00
Supplier Name					
Miriyala Raju Kumar					
Work Description :-					
Towards shifting of granite from MHTR to SOV and debris removing at totlot area at part-III					
Rupees : Two Thousand One Hundred Only.					



Modi Housing Pvt.Ltd
Silver Oak Villas Part III

HC 118003

HC Date	Veh No	Start Time	End Time	Pay Type
11-02-2025		09:30	17:30	JW

2421

Equipment Name

Chipping machine piece meal of work 2 or 3 days

Units	Min Rate	Max Rate	Qty	Rate	Value
per day	700.00	700.00	1	700	700.00

Supplier Name

Janardhan Prasad

Work Description :-

Towards staircase chipping work near villa no.204 at part-III

Rupees : Seven Hundred Only.



Modi Housing Pvt.Ltd
Silver Oak Villas Part III

HC 118008

HC Date	Veh No	Start Time	End Time	Pay Type
12-02-2025		09:30	17:30	JW

2422

Equipment Name					
Chipping machine piece meal of work 2 or 3 days					
Units	Min Rate	Max Rate	Qty	Rate	Value
per day	700.00	700.00	1	700	700.00

Supplier Name
Janardhan Prasad

Work Description :-
Towards staricse chipping work at vilal no.204 at part-III

Rupees : Seven Hundred Only.



Printed On 13-02-2025 10:08:42

Modi Housing Pvt.Ltd Silver Oak Villas Part III					HC 118009
HC Date	Veh No	Start Time	End Time	Pay Type	2423
12-02-2025	AP27D5631	09:30	17:30	JW	
Equipment Name					
Tractor with tipper without labour piece meal work upto 7 days					
Units	Min Rate	Max Rate	Qty	Rate	Value
per day (9.30	2100.00	2100.00	1	2100	2100.00
Supplier Name					
Miriyala Raju Kumar					
Work Description :-					
Towards debris removing nera septic tank and totlot area at part=-III					
Rupees : Two Thousand One Hundred Only.					



Modi Housing PVT Ltd - SOV (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/10969/2024-25

Dated : 13-Feb-25

Particulars	Amount
Account : OIE-News Paper & Periodicals	1,210.00
Through : BANK-Yes Bank Rera Acct-009772400000133	
On Account of : Being amount neft to Ajay paper bills twrds suppling papers to sales & promotion activies purpsoe for th slaary month of jan25	
Amount (in words) : Indian Rupees One Thousand Two Hundred Ten Only	
	₹ 1,210.00

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

Modi Housing PVT Ltd - SOV (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/10969/2024-25

Dated : 13-Feb-25

Particulars	Amount
Account :	
DW-Amlesh sharma	1,250.00
TDS-1% Contract	(-)12.00
Through :	
BANK-Yes Bank Rera Acct-009772400000133	
On Account of :	
being amount neft to amlesh Towards Main door and utility door fixing at villa no.205 and door lock repaiirng work at villa no.120 at part-III as per vno.1479	
Amount (in words) :	
Indian Rupees One Thousand Two Hundred Thirty Eight Only	
	₹ 1,238.00

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

Modi Housing PVT Ltd - SOV (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/10969/2024-25

Dated : 13-Feb-25

Particulars	Amount
Account :	
DW-Benu Madhav Das	7,200.00
TDS-1% Contract	(-)72.00
Through :	
BANK-Yes Bank Rera Acct-009772400000133	
On Account of :	
Being amount neft to benu madhav Towards villa no.204 gova scaffolding tieing and removing work purpose and kichen platform laying chipping near portico area and civil patch works done & manhole cover installation at villa no.204 and 205 and treeus water proofing work and tank near platform laying work purpose as per vno.1480	
Amount (in words) :	
Indian Rupees Seven Thousand One Hundred Twenty Eight Only	
	₹ 7,128.00

continued ...

Modi Housing PVT Ltd - SOV (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment Voucher

(Page 2)

No. : **PAY/10969/2024-25**

Dated : **13-Feb-25**

Particulars	Amount
-------------	--------

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

Modi Housing PVT Ltd - SOV (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/10969/2024-25

Dated : 13-Feb-25

Particulars	Amount
Account :	
DW-Anirudh Dhal	1,350.00
TDS-1% Contract	(-)13.00
Through :	
BANK-Yes Bank Rera Acct-009772400000133	
On Account of :	
Being amount neft to anirudh Towards villa no.204 PVC tanks connection given purpose and risers levelling at vilal no.206 and water leakage issue rectifying at villa no.200 at part-III vno.1481	
Amount (in words) :	
Indian Rupees One Thousand Three Hundred Thirty Seven Only	
	₹ 1,337.00

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

Modi Housing PVT Ltd - SOV (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/10969/2024-25

Dated : 13-Feb-25

Particulars	Amount
Account :	
CONJBDW-Anirudh Dhal	2,230.00
On Account 2,230.00 Dr	
TDS-1% Contract	(-)22.00
Through :	
BANK-Yes Bank Rera Acct-009772400000133	
On Account of :	
Being amount neft to aniridh Towards HDPE pipe line connection given water pipe lines fixing for totlot area gardeniung use purpose at sy.13 park and risers levelling at septic tank area at villa no.136 at part-III vno.1482	
Amount (in words) :	
Indian Rupees Two Thousand Two Hundred Eight Only	
	₹ 2,208.00

continued ...

Modi Housing PVT Ltd - SOV (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment Voucher

(Page 2)

No. : **PAY/10969/2024-25**

Dated : **13-Feb-25**

Particulars	Amount
-------------	--------

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

Modi Housing PVT Ltd - SOV (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/10969/2024-25

Dated : 13-Feb-25

Particulars	Amount
Account :	
DW.M Raju Kumar	13,800.00
TDS-1% Contract	(-)138.00
Through :	
BANK-Yes Bank Rera Acct-009772400000133	
On Account of :	
Being amount eft to m.raju kumar Towards villa no.175 final cleaningfor possession given and villa no.200 to 213 roads clenaing and cp & sanitary tiles dust garnite shifting for villa no.204 purpose and unloading of 2x2 tiles in store room and granite unloading at villa no.203 and all 2x2 and 1x1 and remaing all types of tiles segregation at store rrom at part-III vno.1483	
Amount (in words) :	
Indian Rupees Thirteen Thousand Six Hundred Sixty Two Only	
	₹ 13,662.00

continued ...

Modi Housing PVT Ltd - SOV (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment Voucher

(Page 2)

No. : **PAY/10969/2024-25**

Dated : **13-Feb-25**

Particulars	Amount
-------------	--------

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

Modi Housing PVT Ltd - SOV (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/10969/2024-25

Dated : 13-Feb-25

Particulars	Amount
Account :	
JW. M Raju Kumar	34,325.00
TDS-1% Contract	(-)343.00
Through :	
BANK-Yes Bank Rera Acct-009772400000133	
On Account of :	
Being amount neft to m.raju kumar Towards dust shofting from vilal no. 192 to 204 flooring work purpose and exacvation near septci tank area and black soil shifting from new site to totlot arae and excavtaion near vilal no.129 par area tandoor stone laying work purpose and lacarm for plantation purpsoe at park area at part-III vno.1484	
Amount (in words) :	
Indian Rupees Thirty Three Thousand Nine Hundred Eighty Two Only	
	₹ 33,982.00

continued ...

Modi Housing PVT Ltd - SOV (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment Voucher

(Page 2)

No. : **PAY/10969/2024-25**

Dated : **13-Feb-25**

Particulars	Amount
-------------	--------

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

Modi Housing PVT Ltd - SOV (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/10969/2024-25

Dated : 13-Feb-25

Particulars	Amount
Account :	
DW-Nagaraju	1,400.00
TDS-1% Contract	(-)14.00
Through :	
BANK-Yes Bank Rera Acct-009772400000133	
On Account of :	
Being amount neft to nagaraju Towards internet issue rectifying at site office and sales office ground floor celing lights repairng work purpose and meter connection changing at site ooffice due to over load at part-III vno.1485	
Amount (in words) :	
Indian Rupees One Thousand Three Hundred Eighty Six Only	
	₹ 1,386.00

continued ...

Modi Housing PVT Ltd - SOV (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment Voucher

(Page 2)

No. : **PAY/10969/2024-25**

Dated : **13-Feb-25**

Particulars	Amount
-------------	--------

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

Modi Housing PVT Ltd - SOV (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/10969/2024-25

Dated : 13-Feb-25

Particulars	Amount
Account :	
JW-N Nagaraju	2,240.00
On Account 2,240.00 Dr	
TDS-1% Contract	(-)22.00
Through :	
BANK-Yes Bank Rera Acct-009772400000133	
On Account of :	
Being amount neft to nagaraju Towarsd gate lights wiring connection given and lights fixing near villa no.175 & 204 and 205 and Tower-II camera wifi connection setting purpsoe at part-III vno.1486	
Amount (in words) :	
Indian Rupees Two Thousand Two Hundred Eighteen Only	
	₹ 2,218.00

continued ...

Modi Housing PVT Ltd - SOV (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment Voucher

(Page 2)

No. : **PAY/10969/2024-25**

Dated : **13-Feb-25**

Particulars	Amount
-------------	--------

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

Modi Housing PVT Ltd - SOV (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/10969/2024-25

Dated : 13-Feb-25

Particulars	Amount
Account :	
CONT-Baijnath	15,000.00
On Account 15,000.00 Dr	
TDS-1% Contract	(-)150.00
Through :	
BANK-Yes Bank Rera Acct-009772400000133	
On Account of :	
Being the amount neft to baijnath twrds painting work as per vno.1487	
Amount (in words) :	
Indian Rupees Fourteen Thousand Eight Hundred Fifty Only	
	₹ 14,850.00

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

Modi Housing PVT Ltd - SOV (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/10969/2024-25

Dated : 13-Feb-25

Particulars	Amount
Account :	
CONT- D Ramulu	10,000.00
On Account 10,000.00 Dr	
TDS-1% Contract	(-)100.00
Through :	
BANK-Yes Bank Rera Acct-009772400000133	
On Account of :	
Being the amount neft to ramulu twrds wwelding work as per vno.1488	
Amount (in words) :	
Indian Rupees Nine Thousand Nine Hundred Only	
	₹ 9,900.00

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

Modi Housing PVT Ltd - SOV (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/10969/2024-25

Dated : 13-Feb-25

Particulars	Amount
Account :	
CONT-Janardhan Prasad	20,000.00
On Account 20,000.00 Dr	
TDS-1% Contract	(-)200.00
Through :	
BANK-Yes Bank Rera Acct-009772400000133	
On Account of :	
Being the amount neft to janardhan prasda twrds tiles & granite work as per vno.1489	
Amount (in words) :	
Indian Rupees Nineteen Thousand Eight Hundred Only	
	₹ 19,800.00

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

Modi Housing PVT Ltd - SOV (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/10969/2024-25

Dated : 13-Feb-25

Particulars	Amount
Account :	
CONT-Y Radha Krishna	20,000.00
On Account 20,000.00 Dr	
TDS-1% Contract	(-)200.00
Through :	
BANK-Yes Bank Rera Acct-009772400000133	
On Account of :	
Being amount neft to radha krishna twrds gardening work as per vno.1490	
Amount (in words) :	
Indian Rupees Nineteen Thousand Eight Hundred Only	
	₹ 19,800.00

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

Modi Housing PVT Ltd - SOV (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/10969/2024-25

Dated : 13-Feb-25

Particulars	Amount
Account :	
CONT-Bohini Basappa	15,000.00
On Account 15,000.00 Dr	
TDS-1% Contract	(-)150.00
Through :	
BANK-Yes Bank Rera Acct-009772400000133	
On Account of :	
Being the amount nefft o basappa twrds painting work as per vno.1491	
Amount (in words) :	
Indian Rupees Fourteen Thousand Eight Hundred Fifty Only	
	₹ 14,850.00

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature