




Company Name			Vista Homes			
Project			Vista Homes			
Prepared By			T Madhu			
Last updated on			22-Jul-19			
Block No			D Block			
S.No	Flat No	Slab casting date	BW & internal plastering completion date	Stage II completion date	Stage III completion date	
1	001	9-Jan-18	12-Apr-18	12-Aug-18	4-Oct-18	
2	002	9-Jan-18	12-Apr-18	12-Aug-18	4-Oct-18	
3	003	9-Jan-18	12-Apr-18	31-Aug-18	8-Nov-18	
4	004	9-Jan-18	12-Apr-18			
5	005	9-Jan-18	12-Apr-18	31-Aug-18	8-Nov-18	
6	101	10-Feb-18	17-Apr-18	2-Apr-19	07-04-2019	
7	102	10-Feb-18	17-Apr-18	12-Aug-18	8-Nov-18	
8	103	10-Feb-18	17-Apr-18	13-Mar-19	15-04-2019	
9	104	10-Feb-18	17-Apr-18	31-Aug-18	8-Nov-18	
10	105	10-Feb-18	17-Apr-18	2-Apr-19	15-04-2019	
11	201	15-Mar-18	25-Jun-18	1-Sep-18	8-Nov-18	
12	202	15-Mar-18	25-Jun-18			
13	203	15-Mar-18	25-Jun-18	1-Sep-18	8-Nov-18	
14	204	15-Mar-18	25-Jun-18	8-Nov-18	12-Nov-18	
15	205	15-Mar-18	25-Jun-18	1-Sep-18	8-Nov-18	
16	301	15-Apr-18	3-Jul-18	2-Apr-19	24-Apr-19	
17	302	15-Apr-18	3-Jul-18	8-Nov-18	12-Nov-18	
18	303	15-Apr-18	11-Jul-18	8-Nov-18	12-Nov-18	
19	304	15-Apr-18	11-Jul-18	12-Nov-18	26-Nov-18	
20	305	15-Apr-18	11-Jul-18	26-Feb-19	13-Mar-19	
21	401	18-May-18	21-Aug-18	26-Nov-18	3-Dec-18	
22	402	18-May-18	21-Aug-18	26-Nov-18	3-Dec-18	
23	403	18-May-18	16-Aug-18	12-Nov-18	26-Nov-18	
24	404	18-May-18	21-Aug-18	13-Mar-19	24-04-2019	
25	405	18-May-18	21-Aug-18	12-Nov-18	26-Nov-18	


APPROVED BY
22 JUL 2019
T. MADHU
PROJECT MANAGER


Company Name			Vista Homes	
Project			Vista Homes	
Prepared By			T Madhu	
Last updated on			22-Jul-19	
Block No			G Block	
S.No	Flat No	Slab casting date	BW & internal plastering completion date	Stage III completion date
1	001	22.02.17	2-Jul-17	23-Dec-17
2	002	22.02.17	2-Jul-17	22-Jan-18
3	003	22.02.17	14-Jul-01	17-Jan-18
4	004	22.02.17	14-Jul-01	22-Jan-18
5	005	22.02.17	14-Jul-01	11-Apr-18
6	006	3.03.17	4-Jul-17	17-Jan-18
7	007	3.03.17	4-Jul-17	22-Jan-18
8	008	3.03.17	2-Jul-17	23-Dec-17
9	009	3.03.17	2-Jul-17	15-Apr-19
10	101	18.03.17	25-Jul-07	9-Aug-18
11	102	18.03.17	1-Aug-17	17-Jan-18
12	103	18.03.17	15-Aug-17	8-May-18
13	104	18.03.17	15-Aug-17	17-Jan-18
14	105	18.03.17	18-Aug-17	15-Jul-18
15	106	27.03.17	18-Aug-17	11-May-18
16	107	27.03.17	18-Aug-17	11-May-18
17	108	27.03.17	18-Aug-17	18-Nov-18
18	109	27.03.17	18-Aug-17	17-Jan-18
19	201	13.4.17	7-Sep-17	22-Jan-18
20	202	13.4.17	7-Sep-17	29-Jan-18
21	203	13.4.17	7-Sep-17	24-Jan-18
22	204	13.4.17	7-Sep-17	24-Jan-18
23	205	13.4.17	7-Sep-17	22-Jan-18
24	206	18.4.17	7-Sep-17	17-Jan-18
25	207	18.4.17	7-Sep-17	20-Feb-18
26	208	18.4.17	7-Sep-17	17-Jan-18
27	209	18.4.17	7-Sep-17	17-Jan-18
28	301	18.5.17	21-Sep-17	11-Apr-18
29	302	18.5.17	10-Oct-17	11-Apr-18
30	303	18.5.17	21-Sep-17	
31	304	18.5.17	21-Sep-17	16-Mar-18
32	305	18.5.17	21-Sep-17	16-Mar-18
33	306	29-May-17	21-Sep-17	22-Mar-18
34	307	29-May-17	21-Sep-17	11-Apr-18
35	308	29-May-17	21-Sep-17	22-Mar-18
36	309	29-May-17	21-Sep-17	2-Apr-18
37	401	20-Jul-17	16-Oct-17	9-Apr-18
38	402	20-Jul-17	16-Oct-17	11-Apr-18
39	403	20-Jul-17	16-Oct-17	3-Apr-18
40	404	20-Jul-17	16-Oct-17	11-Apr-18
41	405	28-Jun-17	16-Oct-17	9-Jun-18
42	406	28-Jun-17	16-Oct-17	11-May-18
43	407	28-Jun-17	16-Oct-17	21-Apr-18
44	408	28-Jun-17	16-Oct-17	8-May-18
45	409	28-Jun-17	16-Oct-17	24-May-18


APPROVED BY
 22 JUL 2019

Company Name			Vista Homes	
Project			Vista Homes	
Prepared By			T Madhu	
Last updated on			22-Jul-19	
Block No			F Block	
S.No	Flat No	Slab casting date	BW & internal plastering completion date	Stage III completion date
1	001	2-Nov-18	6-Mar-19	
2	002	2-Nov-18	6-Mar-19	
3	003	2-Nov-18	6-Mar-19	
4	004	2-Nov-18	6-Mar-19	
5	005	2-Nov-18	6-Mar-19	
6	006	30-Aug-18	5-Mar-19	
7	007	30-Aug-18	5-Mar-19	
8	008	30-Aug-18	5-Mar-19	
9	009	30-Aug-18	5-Mar-19	
10	101	11-Dec-18	8-Apr-19	
11	102	11-Dec-18	8-Apr-19	
12	103	11-Dec-18	8-Apr-19	
13	104	11-Dec-18	8-Apr-19	
14	105	11-Dec-18	8-Apr-19	
15	106	24-Oct-18	8-Apr-19	
16	107	24-Oct-18	8-Apr-19	
17	108	24-Oct-18	8-Apr-19	
18	109	24-Oct-18	8-Apr-19	
19	201	25-Jan-19	12-Apr-19	
20	202	25-Jan-19	12-Apr-19	
21	203	25-Jan-19	12-Apr-19	
22	204	25-Jan-19	12-Apr-19	
23	205	25-Jan-19	12-Apr-19	
24	206	23-Nov-18	20-Apr-19	
25	207	23-Nov-18	20-Apr-19	
26	208	23-Nov-18	20-Apr-19	
27	209	23-Nov-18	20-Apr-19	
28	301	7-Mar-19	3-Jul-19	
29	302	7-Mar-19	3-Jul-19	
30	303	7-Mar-19	3-Jul-19	
31	304	7-Mar-19	3-Jul-19	
32	305	7-Mar-19	3-Jul-19	
33	306	11-Jan-19	3-Jul-19	
34	307	11-Jan-19	3-Jul-19	
35	308	11-Jan-19	3-Jul-19	
36	309	11-Jan-19	3-Jul-19	
37	401	9-Apr-18		
38	402	9-Apr-18		
39	403	9-Apr-18		
40	404	9-Apr-18		
41	405	9-Apr-18		
42	406	14-Feb-19		
43	407	14-Feb-19		
44	408	14-Feb-19		
45	409	14-Feb-19		


APPROVED BY
 22 JUL 2019

Project			Vista Homes			
Prepared By			T Madhu			
Last updated on			22-Jul-19			
Block No			E Block			
S.No	Flat No	Slab casting date	Brick work date	Internal plastering date	Stage II completion date	Stage III completion date
1	001	20-May-19				
2	002	20-May-19				
3	003	20-May-19				
4	004	20-May-19				
5	005	20-May-19				
6	006	20-May-19				
7	007	20-May-19				
8	008	20-May-19				
9	009	20-May-19				
10	101	16-Jun-19				
11	102	16-Jun-19				
12	103	16-Jun-19				
13	104	16-Jun-19				
14	105	16-Jun-19				
15	106	16-Jun-19				
16	107	16-Jun-19				
17	108	16-Jun-19				
18	109	16-Jun-19				
19	201	13-Jul-19				
20	202	13-Jul-19				
21	203	13-Jul-19				
22	204	13-Jul-19				
23	205	13-Jul-19				
24	206	13-Jul-19				
25	207	13-Jul-19				
26	208	13-Jul-19				
27	209	13-Jul-19				
28	301					
29	302					
30	303					
31	304					
32	305					
33	306					
34	307					
35	308					
36	309					
37	401					
38	402					
39	403					
40	404					
41	405					
42	406					
43	407					
44	408					
45	409					


APPROVED BY
 22 JUL 2019
 T MADHU