

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV research center pvt ltd	Block No.:	4500 sla-2 work.
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 Infra	Slab no.:	
Requisition nos.:	20241218027	A. Estimated quantity:	880M3
PO nos.:	20241218029	B. Requisition quantity:	880M3
Sign of Security	Sign of Admin	C. Actual quantity poured	81M3
		D. Difference (C-A)	799M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	20-02-2025	12:00	13:10	13:30	08m3	4219	19200	18980	220			
2	20-02-2025	12:06	13:20	13:40	08m3	2712	19200	19420				
3	20-02-2025	12:19	13:20	13:55	07m3	4221	16800	16580	220			
4	20-02-2025	12:16	13:20	13:45	08m3	2713	19200	19620				
5	20-02-2025	12:29	13:30	13:50	07m3	4222	16800	16540	260			
6	20-02-2025	12:44	13:50	14:10	07m3	4223	16800	16290	510			
7	20-02-2025	13:14	14:15	14:30	07m3	4225	16800	16620	180			
8	20-02-2025	14:15	15:25	15:50	08m3	4226	19200	19080	120			
9	20-02-2025	14:44	15:50	16:10	07m3	4228	16800	16520	280			
10	20-02-2025	17:14	18:20	18:40	07m3	4234	16800	16510	290			
11	20-02-2025	17:49	18:50	19:10	07m3	4235	16800	16300	500			
Total:					81m3		194400	192460	2580			



Remarks	As per purchase order 880M3 but consumed 81M3 only.
---------	---

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit

