

Company		GV Reasearch Centre				Date		21-Feb-25	
Project		Innopolis				Approved By			
Work description		Errection of precast CW works							
Prepared By		QS HO							
Sl.no	Description	SKU Code	UOM	Quantity	Rate	Amount	Sub total	Remarks	
1	Precast CW	9891	Sft	9594	56.00	5,37,264			
					Total value		5,37,264		

ESTIMATE SHEET							
Company Name :	GVRC				Approved by:	Madhu	
Project :	INNOPOLIS				Sign:		
Work Description	3600+4500+2700 precast wall estimation						
Contactor Name :	-						
Prepared By :	S kuldeep krishna						
Work done :	-						
Bill date:	-						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	4500 Pre-cast wall	4500 block East+West+North+South	5176	sft	56.00	2,89,856	
2	2700 Pre-cast wall	2700 block East+Center wall	2578	sft	56.00	1,44,368	
3	3600 Pre-cast wall	3600 block West+South wall	2070	sft	56.00	1,15,920	
4	stock at site	Pre-cast wall slabs	-230	sft	56.00	-12,880	
					Total	5,37,264	
					Total amount		5,37,264

MEASUREMENT SHEET								
Company Name :	GVRC					Approved by:	Madhu	
Project :	INNOPOLIS					Sign:		
Work Description :	4500 & 2700 precast wall							
Contractor Name :	-							
Prepared by :	S.kuldeep krishna							
Work done :	-							
	-							
			A	B	C	D	E=AxBxCxD	F
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units
1	4500 Pre-cast wall	4500 block East+West+North+South	862.64	1.00	6.00	1.00	5176	sft
2	2700 Pre-cast wall	2700 block East+Center wall	429.68	1.00	6.00	1.00	2578	sft
3	3600 Pre-cast wall	3600 block West+South wall	345.00	1.00	6.00	1.00	2070	sft
4	stock at site	Pre-cast wall slabs	6.00	1.00	1.00	230.00	-230	sft