	labour charges	Rekha Pande									
Company		Silveroak Villas									
Project na		Silveroak Villas LL									
Date:		04.04.19									
Period		From:	27.03.19	To:	04.04.19						
Sl. No.	Work Type	Worker Type	Quantity	Rate	Amount						
	earth work / civil work	Male helper	5	400.00	2,000						
2	earth work / civil work	Female helper	8	350.00	2,800						
3	earth work / civil work	Mason	9	500.00	4,500						
4	RCC work	Mason		500.00	-						
5	RCC work	Mason Contractor		500.00	-						
6					-						
7					-						
8					-						
9					-						
10					-						
11					-						
12					-						
13					-						
14					-						
15					-						
16					-						
17					-						
18					-						
19					-						
20					-						
21					-						
22					-						
23					-						
24					-						
25					-						
	Total				9,300						
	Payment recommended b	y project manager:									
	Payment approved by MI										
	Prepared by:		Approved by:		MDs approval						
Name											
Sign											
Date	04.04.19										
Note:											

Annexure	- B - Circular no. 807(b)	<u> </u>	<u> </u>	:	
Details of	hire charges				
	contractor:	Rekha Pande			
Company	name:	Silveroak Villas			
Company Project na	me:	Silveroak Villas I	ĹP		į
Date: Period		04.04.19	:		
Period		From:	27.03.19	То:	04.04.19
Sl. No.	Equipment Type	Quantity	Rate	Units	Amount
	JCB		1,000.00	hrs	-
2	Tractor tipper with labour			days	<u>-</u>
3	Tractor tipper without labour		1,800.00	hrs	-
4	CHIPPING MACHINE		200.00		-
5					-
6					-
7		<u> </u>	<u></u>	ļ	
8	{				-
9		ļ			-
10	{				-
11	, /				-
12					
13	j				-
14					<u> </u>
15					-
16 17					-
18					-
18 19					- <u>-</u>
20	i				
21					
22					
23					
24					
25	i	<u> </u>			
	Total				_
	Payment recommended by project	manager:		<u> </u>	
	Payment approved by MD:	<u>X</u>			
	Prepared by:		Approved by:		MDs approval
Name			· ·		
Sign				 !	
Date	04.04.19				
Note:					į
1. Attach	hirecharges summary from database	2			
2. Recoon	nend payment as per our guideline i	rates for hirecharge	es.	<u> </u>	

Annavura	- C - Circular no. 807(b)		······	······································	······································	· · · · · · · · · · · · · · · · · · ·	
Details of	magterial received						
ļ		D -1-1- D 1-					
Name of		Rekha Pande					
Company	name:	Silveroak Villas	T.D.	<u> </u>	<u> </u>	<u> </u>	
Project na Date:	ime:	Silveroak Villas I 04.04.19	LP				
Period	<u> </u>		27.02.10	т	04.04.10		
Sl. No.	Material type	From: Received date	27.03.19 Inward no.	To: Quantity	04.04.19 Units	Rate	Amount
	Material type	Received date	inward no.	Quantity	Units	Rate	Amount
1 2							-
3							-
4				<u> </u>	<u> </u>	<u> </u>	-
5							-
6				ļ			_
7							_
7 8							-
9							-
9 10							-
11					<u> </u>		-
12							-
13							-
14							-
15							-
16							-
17							-
18							-
19							-
20							-
21							-
22							-
23							-
24 25							-
25							-
26							-
27							-
28							-
29 30					<u> </u>		-
30				ļ	ļ		-
31					<u> </u>		-
33							-
34							_
35							
36							_
37							-
38							-
39					<u>.</u>		-
40					İ	<u> </u>	-
41							-
42							-
43							-
44							-
45							-
46							-
47							-
48							-
49							-
50							-
	Total				ļ		-
	Payment recommended by project manager						
	Payment approved by MD:					100	
	Prepared by:			Approved by:	ļ	MDs approval	
Name					<u> </u>	.	
Sign	04.04.10				ļ	.	
Date	04.04.19			ļ.		ļ	
Note:					ļ	<u> </u>	
Note:	invarid common t C 1 t 1						
1. Attach	inward summary report from database. details sheet from database with photograph nend payment as per our guideline rates for naterial rates can be adopted as per bills pro-				<u>i</u>	<u>i</u>	
2. Auach	nend navment as per our guideling reter for	building material					
1. Necooi	naterial rates can be adopted as mar bill-	duced			<u> </u>		
4. Other f	nateriai rates can de adopted as per dilis pro-	auceu.		1	1	:	:

Annexure	- D - Circu	lar no. 807(b))			•••••			······································	<u> </u>		
Mile stone	report for	CR.										
Name of contractor:				Rekha Pande	;							
Company name:			ļ	Silveroak Villas								
Project na	me:			Silveroak Villas LLP								
Date:	<u> </u>			04.04.19								
						Internal 2						Date of
		Type (2, 3,		Work start		coats	External	Completion of	Completion of	Completion of	Completion of	physical
S No	Flat no.	4BHK)	SBUA	date	Brick work	plastering	plastering	stage I	stage II	stage III	stage IV	posession
1	101	3Bhk	1620	1-Oct-18	1-Oct-18	26-Dec-18						
2	102	3Bhk	1617	1-Oct-18	1-Oct-18	26-Dec-18						
3	201	3Bhk	1620	29-Nov-18	29-Nov-18	17-Jan-18						
4	202	3Bhk	1617	29-Nov-18	29-Nov-18	10-Jan-18						
5	301	3Bhk	1620	18-Dec-18	18-Dec-18	17-Jan-18						
6	302	3Bhk	1617	18-Dec-18	18-Dec-18	4-Apr-18			;			
7	401	3Bhk	1620	2-Jan-19	2-Jan-19							
8	402	3Bhk	1617	2-Jan-19	2-Jan-19					<u> </u>		
9												
Note: Sen	d report eve	ery Thursday.	•									

Annexure	- E - Circu	ılar no. 807(b))												
Estimate of	f work do	ne													
Name of contractor:				Rekha Pande	;										
Company	name:		Silveroak Villas		;										
Project na	me:		Silveroak Villas		s LLP										
Date:			04.04.19												
									Const. Contrac	t Rate:	280				
		Rate			45	25	10	10	10	100	280				
						Internal 2				Total					
		Type (2, 3,		Work start		coats	Water	External	Final finishing	percentage of	Construction	Value of work		Advance	Balance
S No	Flat no.	4BHK)	SBUA	date	Brick work	plastering	Proofing	plastering	and handover	work done	contract value	done	Advance Paid	adjusted	payable
1	101	3Bhk	1620	1-Oct-18	1	1	-	-	-	70	4,53,600	3,17,520	30,000	21,000	2,96,520
2	102	3Bhk	1620	1-Oct-18	1	1	-	-	-	70	4,53,600	3,17,520	30,000	21,000	2,96,520
3	201	3Bhk	1620	29-Nov-18	1	1	-	-	-	70	4,53,600	3,17,520	30,000	21,000	2,96,520
4	202	3Bhk	1620	29-Nov-18	1	1	-	-	-	70	4,53,600	3,17,520	30,000	21,000	2,96,520
5	301	3Bhk	1620	18-Dec-18	1	1	-	-	-	70	4,53,600	3,17,520	30,000	21,000	2,96,520
6	302	3Bhk	1620	18-Dec-18	1	1	-	-	-	70	4,53,600	3,17,520	30,000	21,000	2,96,520
7	401	3Bhk	1620	2-Jan-19	1	-	-	-	-	45	4,53,600	2,04,120	30,000	13,500	1,90,620
8	402	3Bhk	1620	2-Jan-19	1	-	-	-	-	45	4,53,600	2,04,120	30,000	13,500	1,90,620
		Total	12,960		8	6	-	-	-	510	36,28,800	23,13,360	2,40,000	1,53,000	
Note: Sen	d report ev	ery Thursday.								A	Amount paid to	contractor			17,84,862
										В	Less: Advance	paid			2,40,000
										C	Balance payable to contractor				6,15,498