


Site Report Material Requirement.

Company:	Sharad Jayanthilal Kadakia	Date:	01.03.2025			
Site:	DP24	Prepared by:	N.Sai shivani			
Report From / To	22.02.2025 TO 28.02.2025	Approved by:	A.Suresh			
Report Date	01.03.2025					
List of items that require SKU:						
List of requisitions where PO/WO not prepared after 3 working days of requisition:						
Req No.	Req Date	Serial no of item in Req	Item Description	Coordinate with purchase /procurement and give reason for delay.		
20250224001	24-02-2025	1	Kitchen window mesh	Po not done		
20250224036	24-02-2025	1	Floor tiles-Nitco wenge oscuro	Po not done		
20250226020	26-02-2025	1	Wooden planks	Po not done		
20250226024	26-02-2025	1 to 6	LLDPE pipe,dripper,jointer,tee,straight connector,elbow	Po not done		
20250226022	26-02-2025	1	LLDPE pipe	Po not done		
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:						
PO No.	PO Date	Serial no of item in PO.	Item Description	Details of discussion with supplier & expected date of delivery		
20241223089	23-12-2024	1	Aluminium lovers	Work yet to start		
20250124033	24-01-2025	1	Spc flooring	Work yet to start		
20241221044	21-12-2024	1	Roller blind	Expected delivery on 03-03-2025		
No. of gate passes issued this week: - From No. - To No. -						
Delivery van site visit on:						
Items not ordered but received:						
Other corrections & remarks:						
Details of steel & cement stock						
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in tons	Previous weeks stock in tons
1.	8mm	.395	4.74	-	-	-
2.	10mm	.617	7.404	-	-	-
3.	12mm	.89	10.68	-	-	-
4.	16mm	1.58	18.96	-	-	-
5.	20mm	2.47	29.64	-	-	-
6.	25mm	3.86	46.32	-	-	-
7.	32mm	6.32	75.84	-	-	-
8.	Binding wire					
OPC stock		OPC last weeks stock		PPC/PSC stock	-	PPC/PSC last weeks stock
Details	Prepared by		Project Manager			
Sign	N.Sai Shivani		A.Suresh			
Date	01.03.2025		01.03.2025			

Notes: 1.For missing SKUs send email to procurement@modiproperties.in and post on purchase construction viber group. 2. Send this report to purchase@modiproperties.com, janaki@modiproperties.com and rajkumarn@modiproperties.com on every Saturday. 3. PM shall not leave the site without sending this report. 4. Site engineers to call suppliers for status of delivery. DO NOT CALL PURCHASE. 5. Purchase to send reply to this report before next Saturday. 6. Zoom meeting to be held with purchase coordinator, site and purchase division once a week to discuss this report. 7.


APPROVED BY
01 MAR 2025
PROJECT MANAGER

DP24 site report, mar 01-