

Modi Housing PVT Ltd - SOV (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/11075/2024-25

Dated : 13-Mar-25

Particulars	Amount
Account :	
DW-Amlesh sharma	2,500.00
TDS-1% Contract	(-)25.00
Through :	
BANK-Yes Bank Rera Acct-009772400000133	
On Account of :	
Being amount neft to amlesh Towards maindoor & utility door fixing to unsold villas of villa no.192 to 198 and 201 to 203 and 206 to 214 at part-III site as per vno.1529	
Amount (in words) :	
Indian Rupees Two Thousand Four Hundred Seventy Five Only	
	₹ 2,475.00

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**MHPL SOV III**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : **1530**

Date : 13-03-2025

Contractor Name	From Date	To Date
Benu madhav das(CIIVIL WORK)	06-03-2025	12-03-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Contractor	6.00	4200.00	4200.00	0.00	0.00	0.00	0.00	0.00
Female Helper	6.00	3000.00	3000.00	0.00	0.00	0.00	0.00	0.00
Totals...	12.00	7200.00	7200.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description :		0.00
Department Description : Towards Villa no.135 and 136 manhole covers packing work purpose and villa no.121 beside park area pillars chipping and MS Grill fixing at entrance area plastering and foinishing work purpose and villa no.204 kithcen slab height levelling work purpose and set back arae patch works done and villa no.204 & 205 gate pillar plastering finishing work purpose at part-III as per details enclos		7200.00
Job Work Description :		0.00
		Total Amount % 7200.00
		TDS : @ 1 72.00
		Less Rent : 0.00
		Less Loan : 0.00
Other Deductions Description :		0.00
Net Amount :		7128.00
Rupees : Seven Thousand One Hundred Twenty Eight Only.		

Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

Modi Housing PVT Ltd - SOV (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/11075/2024-25

Dated : 13-Mar-25

Particulars	Amount
Account :	
DW-Benu Madhav Das	7,200.00
TDS-1% Contract	(-)72.00
Through :	
BANK-Yes Bank Rera Acct-009772400000133	
On Account of :	
being amount neft to benu madhav Towards Villa no.135 and 136 manhole covers packing work purpose and villa no.121 beside park area pillars chipping and MS Grill fixing at entrance area plastering and foinishing work purpose and villa no.204 kithcen slab height levelling work purpose and set back arae patch works done and villa no.204 & 205 gate pillar plastering finishing work purpose at part-III as per vno.153	
Amount (in words) :	
Indian Rupees Seven Thousand One Hundred Twenty Eight Only	
	₹ 7,128.00

continued ...

Modi Housing PVT Ltd - SOV (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment Voucher

(Page 2)

No. : **PAY/11075/2024-25**

Dated : **13-Mar-25**

Particulars	Amount
-------------	--------

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**MHPL SOV III**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : **1531**

Date : 13-03-2025

Contractor Name	From Date	To Date
BHAIJNATH(PINTER)	06-03-2025	12-03-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Mason	2.00	1400.00	700.00	700.00	0.00	0.00	0.00	0.00
Totals...	2.00	1400.00	700.00	700.00	0.00	0.00	0.00	0.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description :		0.00
Department Description : Towards Convex mirror stand poles painting work purpose and apartments common area pillars and staircase wall paint pathc work purpose at part-I to III as per details enclosed		1400.00
Job Work Description :		0.00
Total Amount %		1400.00
TDS : @ 1		14.00
Less Rent :		0.00
Less Loan :		0.00
Other Deductions Description :		0.00
Net Amount :		1386.00
Rupees : One Thousand Three Hundred Eighty Six Only.		

Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

Modi Housing PVT Ltd - SOV (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/11075/2024-25

Dated : 13-Mar-25

Particulars	Amount
Account :	
DWJw-Baijnath	1,400.00
TDS-1% Contract	(-)14.00
Through :	
BANK-Yes Bank Rera Acct-009772400000133	
On Account of :	
being amount nfet to baijnath Towards Convex mirror stand poles painting work purpose and apartments common area pillars and stairacse wall paint pathc work purpose at part-I to III as per vno.1531	
Amount (in words) :	
Indian Rupees One Thousand Three Hundred Eighty Six Only	
	₹ 1,386.00

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**MHPL SOV III**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : **1532**

Date : 13-03-2025

Contractor Name	From Date	To Date
D.ANIRUDH DHAL(PLUMBER)	06-03-2025	12-03-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Contractor	3.00	2100.00	0.00	0.00	2100.00	0.00	0.00	0.00
Mason	4.00	2800.00	0.00	0.00	1400.00	1400.00	0.00	0.00
Totals...	7.00	4900.00	0.00	0.00	3500.00	1400.00	0.00	0.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description :		0.00
Department Description :		0.00
Job Work Description : Towards villa no.213 nera septic tank area motor connection given and ball valve repalcing near villa no.141 and harvesting pits drain water overflw due to manhole leakge isusue rectifying nera villa no.135 and 136 and manhole leakage issue rectifying nera villa no.121 beside park totlot area at part-III as per details enlcosed		4900.00
Total Amount %		4900.00
TDS : @ 1		49.00
Less Rent :		0.00
Less Loan :		0.00
Other Deductions Description :		0.00
Net Amount :		4851.00
Rupees : Four Thousand Eight Hundred Fifty One Only.		

Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

Modi Housing PVT Ltd - SOV (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/11075/2024-25

Dated : 13-Mar-25

Particulars	Amount
Account :	
JW-Anirudh Dal	4,900.00
TDS-1% Contract	(-)49.00
Through :	
BANK-Yes Bank Rera Acct-009772400000133	
On Account of :	
being amount neft to anirudh dhal Towards villa no.213 nera septic tank area motor connection given and ball valve repalcing near villa no.141 and harvesting pits drain water overflow due to manhole leakge isusue rectifying nera villa no.135 and 136 and manhole leakage issue rectifying nera villa no.121 beside park totlot area at part-III as per vno1532	
Amount (in words) :	
Indian Rupees Four Thousand Eight Hundred Fifty One Only	
	₹ 4,851.00

continued ...

Modi Housing PVT Ltd - SOV (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment Voucher

(Page 2)

No. : **PAY/11075/2024-25**

Dated : **13-Mar-25**

Particulars	Amount
-------------	--------

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**MHPL SOV III**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : **1533**

Date : 13-03-2025

Contractor Name	From Date	To Date
DUGURU RAMULU(WELDER)	06-03-2025	12-03-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Mason	4.00	2800.00	1400.00	1400.00	0.00	0.00	0.00	0.00
Totals...	4.00	2800.00	1400.00	1400.00	0.00	0.00	0.00	0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards villa no.186 grills fixingnand site office near gate covered with cera board and drilling work purpose and villa no.121 beside park area covered wirth MS-Grill and gate reapiing near villa no.214 at part-III site as per details enlcosed	2500.00
Job Work Description :	0.00
	Total Amount % 2500.00
	TDS : @ 1 25.00
	Less Rent : 0.00
	Less Loan : 0.00
Other Deductions Description :	0.00
Net Amount :	2475.00
Rupees : Two Thousand Four Hundred Seventy Five Only.	

Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

Modi Housing PVT Ltd - SOV (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/11075/2024-25

Dated : 13-Mar-25

Particulars	Amount
Account :	
CONJBDW-Ramulu	2,500.00
On Account 2,500.00 Dr	
TDS-1% Contract	(-)25.00
Through :	
BANK-Yes Bank Rera Acct-009772400000133	
On Account of :	
being amount neft to ramulu Towards villa no.186 grills fixingnand site office near gate covered with cera board and drilling work purpose and villa no.121 beside park area covered wirth MS-Grill and gate 0eapiring near villa no.214 at part-III site as vno.1533	
Amount (in words) :	
Indian Rupees Two Thousand Four Hundred Seventy Five Only	
	₹ 2,475.00

continued ...

Modi Housing PVT Ltd - SOV (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment Voucher

(Page 2)

No. : **PAY/11075/2024-25**

Dated : **13-Mar-25**

Particulars	Amount
-------------	--------

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

Modi Housing PVT Ltd - SOV (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/11075/2024-25

Dated : 13-Mar-25

Particulars	Amount
Account :	
CONJBDW-Janardhan Prasad	1,500.00
On Account 1,500.00 Dr	
TDS-1% Contract	(-)15.00
Through :	
BANK-Yes Bank Rera Acct-009772400000133	
On Account of :	
Being amount neft to janardhna prasda Towards villa no.29 tile chipping adjustent near bathroom area due to door closing problem resolving work purpose and villa no.109 footoath area shabad stone replacing work purpose at part-III as per vno.1534	
Amount (in words) :	
Indian Rupees One Thousand Four Hundred Eighty Five Only	
	₹ 1,485.00

continued ...

Modi Housing PVT Ltd - SOV (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment Voucher

(Page 2)

No. : **PAY/11075/2024-25**

Dated : **13-Mar-25**

Particulars	Amount
-------------	--------

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

Modi Housing PVT Ltd - SOV (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/11075/2024-25

Dated : 13-Mar-25

Particulars	Amount
Account :	
DW.M Raju Kumar	8,625.00
TDS-1% Contract	(-)86.00
Through :	
BANK-Yes Bank Rera Acct-009772400000133	
On Account of :	
Being amount neft to mrjukumar Towrads villa no.204 and 205cleaning at set back area and septic tank area material shifting work purpose and tiles shifting from villa no.173 to 186 flooring work purpose and Drums & Bricks shifting from site office to amothi theater for association holi celebrations purpose and pits covering near villa no.172 beside totlot area at part -IIIvno.1535	
Amount (in words) :	
Indian Rupees Eight Thousand Five Hundred Thirty Nine Only	
	₹ 8,539.00

continued ...

Modi Housing PVT Ltd - SOV (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment Voucher

(Page 2)

No. : **PAY/11075/2024-25**

Dated : **13-Mar-25**

Particulars	Amount
-------------	--------

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**MHPL SOV III**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : **1536**

Date : 13-03-2025

Contractor Name	From Date	To Date
M.RAJU KUMAR(EARTH WORK)	06-03-2025	12-03-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	15.00	8625.00	1725.00	575.00	1725.00	4600.00	0.00	0.00
Male Helper	26.00	14950.00	4600.00	1725.00	6900.00	1725.00	0.00	0.00
Totals...	41.00	23575.00	6325.00	2300.00	8625.00	6325.00	0.00	0.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description :		0.00
Department Description :		0.00
Job Work Description : Towards shifting of cera baords from villa no.203 to site office nera gate covering purpose and villa no.186 beside totlot area tanddor stone shifting to ope [place area and dust removing at villa no.186 and ms material dust cement shifting from store to villa no.121 totlot area gate work purpose at part-III as per details enclosed		13800.00
Total Amount %		13800.00
TDS : @ 1		138.00
Less Rent :		0.00
Less Loan :		0.00
Other Deductions Description :		0.00
Net Amount :		13662.00
Rupees : Thirteen Thousand Six Hundred Sixty Two Only.		

Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

Modi Housing PVT Ltd - SOV (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/11075/2024-25

Dated : 13-Mar-25

Particulars	Amount
Account :	
JW. M Raju Kumar	13,800.00
TDS-1% Contract	(-)138.00
Through :	
BANK-Yes Bank Rera Acct-009772400000133	
On Account of :	
Being amount neft to mrajukumar Towards shifting of cera baords from villa no.203 to site office nera gate covering purpose and villa no.186 beside totlot area tanddor stone shifting to ope [place area and dust removing at villa no.186 and ms material dust cement shifting from store to villa no.121 totlot area gate work purpose at part-III as vno.1536	
Amount (in words) :	
Indian Rupees Thirteen Thousand Six Hundred Sixty Two Only	
	₹ 13,662.00

continued ...

Modi Housing PVT Ltd - SOV (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment Voucher

(Page 2)

No. : **PAY/11075/2024-25**

Dated : **13-Mar-25**

Particulars	Amount
-------------	--------

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**MHPL SOV III**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : **1537**

Date : 13-03-2025

Contractor Name	From Date	To Date
N.NAGARAJU(ELECTRICIAN)	06-03-2025	12-03-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Contractor	3.00	2100.00	0.00	0.00	0.00	2100.00	0.00	0.00
Male Helper	3.00	1650.00	0.00	0.00	1650.00	0.00	0.00	0.00
Mason	3.00	2100.00	0.00	0.00	2100.00	0.00	0.00	0.00
Totals...	9.00	5850.00	0.00	0.00	3750.00	2100.00	0.00	0.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description :		0.00
Department Description :		0.00
Job Work Description : Towards cable laying for septic tank area connection purpose and generator connection for villa no.204 and 205 purpose and villa no.186 meter connection checking and gate light fixing at villa no.204 and motor connection given to septic tank area filtration tank purpose and tower changing in street light sy 13 totlot area at part-III as per details enclosed		5000.00
Total Amount %		5000.00
TDS : @ 1		50.00
Less Rent :		0.00
Less Loan :		0.00
Other Deductions Description :		0.00
Net Amount :		4950.00
Rupees : Four Thousand Nine Hundred Fifty Only.		

Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

Modi Housing PVT Ltd - SOV (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/11075/2024-25

Dated : 13-Mar-25

Particulars	Amount
Account :	
JW-N Nagaraju	5,000.00
On Account 5,000.00 Dr	
TDS-1% Contract	(-)50.00
Through :	
BANK-Yes Bank Rera Acct-009772400000133	
On Account of :	
being amount neft to nagaraju Towards cable laying for septic tank area connection purpose and gaenerator connectoon for villa no.204 and 205 purpose and villa no.186 meter connection checking and gate light fixing at villa no.204 and motor connection given to septi tank arae filtration tank purpose and tomer changing in street light sy 13 totlot area at part-III vno. 1537	
Amount (in words) :	
Indian Rupees Four Thousand Nine Hundred Fifty Only	
	₹ 4,950.00

continued ...

Modi Housing PVT Ltd - SOV (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment Voucher

(Page 2)

No. : **PAY/11075/2024-25**

Dated : **13-Mar-25**

Particulars	Amount
-------------	--------

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

Modi Housing PVT Ltd - SOV (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/11075/2024-25

Dated : 13-Mar-25

Particulars	Amount
Account :	
CONT-Anirudh Dhal	10,000.00
On Account 10,000.00 Dr	
TDS-1% Contract	(-)100.00
Through :	
BANK-Yes Bank Rera Acct-009772400000133	
On Account of :	
being the amount neft to anirudh dhal twrds plumbing work as per vno. 1538	
Amount (in words) :	
Indian Rupees Nine Thousand Nine Hundred Only	
	₹ 9,900.00

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**MHPL SOV III**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : **1539**

Date : 13-03-2025

Contractor Name	From Date	To Date
BHAIJNATH(PINTER)	06-03-2025	12-03-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Mason	2.00	1400.00	700.00	700.00	0.00	0.00	0.00	0.00
Totals...	2.00	1400.00	700.00	700.00	0.00	0.00	0.00	0.00

Advice For Payment		
P A R T I C U L A R S		AMOUNT
On A/c Description : Towards painting work amount releasae as per credit balance 83623/-		20000.00
Department Description :		0.00
Job Work Description :		0.00
	Total Amount %	20000.00
	TDS : @ 1	200.00
	Less Rent :	0.00
	Less Loan :	0.00
Other Deductions Description :		0.00
Net Amount :		19800.00
Rupees : Nineteen Thousand Eight Hundred Only.		

Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

Modi Housing PVT Ltd - SOV (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/11075/2024-25

Dated : 13-Mar-25

Particulars	Amount
Account :	
CONT-Baijnath	20,000.00
On Account 20,000.00 Dr	
TDS-1% Contract	(-)200.00
Through :	
BANK-Yes Bank Rera Acct-009772400000133	
On Account of :	
Being the amountneft to baijnath twrds painting work as per vno.1539	
Amount (in words) :	
Indian Rupees Nineteen Thousand Eight Hundred Only	
	₹ 19,800.00

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**MHPL SOV III**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : **1540**

Date : 13-03-2025

Contractor Name	From Date	To Date
BIROPORIDA(CIVIL WORK)	06-03-2025	12-03-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		
P A R T I C U L A R S		AMOUNT
On A/c Description : Towards civil work amount releasae as per credit balance 313404/-		25000.00
Department Description :		0.00
Job Work Description :		0.00
	Total Amount %	25000.00
	TDS : @ 1	250.00
	Less Rent :	0.00
	Less Loan :	0.00
Other Deductions Description :		0.00
Net Amount :		24750.00
Rupees : Twenty Four Thousand Seven Hundred Fifty Only.		

Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

Modi Housing PVT Ltd - SOV (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/11075/2024-25

Dated : 13-Mar-25

Particulars	Amount
Account :	
CONT-Biroporida	25,000.00
TDS-1% Contract	(-)250.00
Through :	
BANK-Yes Bank Rera Acct-009772400000133	
On Account of :	
Being the amount neft to biroporida twrds civil work as per vno.1540	
Amount (in words) :	
Indian Rupees Twenty Four Thousand Seven Hundred Fifty Only	
	₹ 24,750.00

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**MHPL SOV III**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : **1541**

Date : 13-03-2025

Contractor Name	From Date	To Date
Bohini basappa(Painting work)	06-03-2025	12-03-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		
P A R T I C U L A R S		AMOUNT
On A/c Description : Towards painting work amount releasaed as per credit balance 92951/-		30000.00
Department Description :		0.00
Job Work Description :		0.00
	Total Amount %	30000.00
	TDS : @ 1	300.00
	Less Rent :	0.00
	Less Loan :	0.00
Other Deductions Description :		0.00
Net Amount :		29700.00
Rupees : Twenty Nine Thousand Seven Hundred Only.		

Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

Modi Housing PVT Ltd - SOV (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/11075/2024-25

Dated : 13-Mar-25

Particulars	Amount
Account :	
CONT-Bohini Basappa	30,000.00
On Account 30,000.00 Dr	
TDS-1% Contract	(-)300.00
Through :	
BANK-Yes Bank Rera Acct-009772400000133	
On Account of :	
Being the amount neft to basappa twrds painting work as per vno.1541	
Amount (in words) :	
Indian Rupees Twenty Nine Thousand Seven Hundred Only	
	₹ 29,700.00

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

Modi Housing PVT Ltd - SOV (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/11075/2024-25

Dated : 13-Mar-25

Particulars	Amount
Account :	
CONT-Janardhan Prasad	20,000.00
On Account 20,000.00 Dr	
TDS-1% Contract	(-)200.00
Through :	
BANK-Yes Bank Rera Acct-009772400000133	
On Account of :	
Being the amount neft to janardhan prasda twrds tiles & granite work as per vno.1542	
Amount (in words) :	
Indian Rupees Nineteen Thousand Eight Hundred Only	
	₹ 19,800.00

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**MHPL SOV III**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : **1543**

Date : 13-03-2025

Contractor Name	From Date	To Date
Priyanka Devi(Tiles)	06-03-2025	12-03-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		
P A R T I C U L A R S		AMOUNT
On A/c Description : Towards tiles work amount releasae as per credit balance 76382/-		20000.00
Department Description :		0.00
Job Work Description :		0.00
	Total Amount %	20000.00
	TDS : @ 1	200.00
	Less Rent :	0.00
	Less Loan :	0.00
Other Deductions Description :		0.00
Net Amount :		19800.00
Rupees : Nineteen Thousand Eight Hundred Only.		

Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

Modi Housing PVT Ltd - SOV (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/11075/2024-25**

Dated : **13-Mar-25**

Particulars	Amount
Account :	
CONT-Priyanka Devi	20,000.00
TDS-1% Contract	(-)200.00
Through :	
BANK-Yes Bank Rera Acct-009772400000133	
On Account of :	
Being the amount neft to priyank devi twrds tiles work a sper vno.1543	
Amount (in words) :	
Indian Rupees Nineteen Thousand Eight Hundred Only	
	₹ 19,800.00

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**MHPL SOV III**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : **1544**

Date : 13-03-2025

Contractor Name	From Date	To Date
THIRUPATHI SINGH carpenter	06-03-2025	12-03-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		
P A R T I C U L A R S		AMOUNT
On A/c Description : Towards carpentary work amount releasaed as per credit balance 28980/-		10000.00
Department Description :		0.00
Job Work Description :		0.00
	Total Amount %	10000.00
	TDS : @ 1	100.00
	Less Rent :	0.00
	Less Loan :	0.00
Other Deductions Description :		0.00
Net Amount :		9900.00
Rupees : Nine Thousand Nine Hundred Only.		

Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

Modi Housing PVT Ltd - SOV (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/11075/2024-25

Dated : 13-Mar-25

Particulars	Amount
Account :	
CONT-Tirupathi Singh	10,000.00
TDS-1% Contract	(-)100.00
Through :	
BANK-Yes Bank Rera Acct-009772400000133	
On Account of :	
Being the amount neft to tirupathi twrds carpentary work as per vno.1544	
Amount (in words) :	
Indian Rupees Nine Thousand Nine Hundred Only	
	₹ 9,900.00

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**MHPL SOV III**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : **1545**

Date : 13-03-2025

Contractor Name	From Date	To Date
Radha kirshna(gardener)	06-03-2025	12-03-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		
P A R T I C U L A R S		AMOUNT
On A/c Description : Towards gardening work amount releasae as per credit balance 58570/-		20000.00
Department Description :		0.00
Job Work Description :		0.00
	Total Amount %	20000.00
	TDS : @ 1	200.00
	Less Rent :	0.00
	Less Loan :	0.00
Other Deductions Description :		0.00
Net Amount :		19800.00
Rupees : Nineteen Thousand Eight Hundred Only.		

Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

Modi Housing PVT Ltd - SOV (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/11075/2024-25

Dated : 13-Mar-25

Particulars	Amount
Account :	
CONT-Y Radha Krishna	20,000.00
On Account 20,000.00 Dr	
TDS-1% Contract	(-)200.00
Through :	
BANK-Yes Bank Rera Acct-009772400000133	
On Account of :	
Being amount neft to radha krishna twrds gardening work as per vno.1545	
Amount (in words) :	
Indian Rupees Nineteen Thousand Eight Hundred Only	
	₹ 19,800.00

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

Modi Housing Pvt.Ltd Silver Oak Villas Part III					HC 118234
HC Date	Veh No	Start Time	End Time	Pay Type	2440
06-03-2025	AP27D5631	09:30	17:30	JW	
Equipment Name					
Tractor with tipper without labour piece meal work upto 7 days					
Units	Min Rate	Max Rate	Qty	Rate	Value
per day (9.30	2100.00	2100.00	1	2100	2100.00
Supplier Name					
Miriyala Raju Kumar					
Work Description :-					
Towards debris shifting near villa no.213 and beside septic tank area at part-III					
Rupees : Two Thousand One Hundred Only.					



Modi Housing Pvt.Ltd Silver Oak Villas Part III					HC 118237
HC Date	Veh No	Start Time	End Time	Pay Type	2441
07-03-2025	D5631AP2	09:30	17:30	JW	
Equipment Name					
Tractor with tipper without labour piece meal work upto 7 days					
Units	Min Rate	Max Rate	Qty	Rate	Value
per day (9.30	2100.00	2100.00	1	2100	2100.00
Supplier Name					
Miriyala Raju Kumar					
Work Description :-					
Towards shabad stone shifting from vilal no.206 to open area near site office at part-III					
Rupees : Two Thousand One Hundred Only.					



Modi Housing Pvt.Ltd Silver Oak Villas Part III					HC 118242
HC Date	Veh No	Start Time	End Time	Pay Type	2442
08-03-2025	AP27D5631	09:30	17:30	JW	
Equipment Name					
Tractor with tipper without labour piece meal work upto 7 days					
Units	Min Rate	Max Rate	Qty	Rate	Value
per day (9.30	2100.00	2100.00	1	2100	2100.00
Supplier Name					
Miriyala Raju Kumar					
Work Description :-					
Towards shabad stone shifting from villa no.206 to 197 at part-III					
Rupees : Two Thousand One Hundred Only.					



Modi Housing Pvt.Ltd
Silver Oak Villas Part III

HC 118267

HC Date	Veh No	Start Time	End Time	Pay Type
11-03-2025		09:30	17:30	JW

2443

Equipment Name

Chipping machine piece meal of work 2 or 3 days

Units	Min Rate	Max Rate	Qty	Rate	Value
per day	700.00	700.00	1	700	700.00

Supplier Name

Miriyala Raju Kumar

Work Description :-

Towards Pillars chipping near villa no.172 beside old toilets area at part-III

Rupees : Seven Hundred Only.



Printed On 12-03-2025 17:01:45

Attendance Details
SOV part III
 Survey No.294, Cherlapally, Ranga Reddy

Advice for Payment No : **2535**

Date : 13-03-2025

Contractor Name	From Date	To Date
Anirudh (Plumber)	06-03-2025	12-03-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		
P A R T I C U L A R S		AMOUNT
On A/c Description : Towards plumbing work amount released as per credit balance 17732/-		10000.00
Department Description :		0.00
Job Work Description :		0.00
	Total Amount %	10000.00
	TDS : @ 1	100.00
	Less Rent :	0.00
	Less Loan :	0.00
Other Deductions Description :		0.00
Net Amount :		9900.00
Rupees : Nine Thousand Nine Hundred Only.		

Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

Silver Oak Villas - Phase III (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment VoucherNo. : **PAY/11219/24-25**Dated : **13-Mar-25**

Particulars	Amount
Account :	
CONT-Anirudh	10,000.00
TDS-1% Contract	(-)100.00
Through :	
BANK-Yes Bank Current A/c-009763700003543	
On Account of :	
Being amount neft to anirudh twrds plumbing work as per vno.2535	
Amount (in words) :	
Indian Rupees Nine Thousand Nine Hundred Only	
	₹ 9,900.00

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

Attendance Details
SOV part III
 Survey No.294, Cherlapally, Ranga Reddy

Advice for Payment No : **2536**

Date : 13-03-2025

Contractor Name	From Date	To Date
G.SNEHALATHA(EARTHWORK)	06-03-2025	12-03-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description : Towards Earthwork maount released as per credit balance 57957/-		10000.00
Department Description :		0.00
Job Work Description :		0.00
	Total Amount %	10000.00
	TDS : @ 1	100.00
	Less Rent :	0.00
	Less Loan :	0.00
Other Deductions Description :		0.00
Net Amount :		9900.00
Rupees : Nine Thousand Nine Hundred Only.		

Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

Silver Oak Villas - Phase III (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment VoucherNo. : **PAY/11219/24-25**Dated : **13-Mar-25**

Particulars	Amount
Account :	
CONT-G Snehalatha	10,000.00
TDS-1% Contract	(-)100.00
Through :	
BANK-Yes Bank Current A/c-009763700003543	
On Account of :	
Being amount neft to G.sneha latha twrds earthwork purpose as per vno. 2536	
Amount (in words) :	
Indian Rupees Nine Thousand Nine Hundred Only	
	₹ 9,900.00

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

Hire Charges Voucher

Company Name : Modi Housing Pvt.Ltd
Project Name : Silver Oak Villas Part III
Supplier Name : Miriyala Raju Kumar

Voucher No :	12671
From Date :	06-03-2025
To Date :	12-03-2025

	HC No	HC Date	Equipment Name / Particulars	S.Time	E.Time	Qty	Rate		Gross
118234	2440	06-03-2025	Tractor with tipper without labour piece meal work upto 7 days	09:30	17:30	1	2100	JW	2100.00
			AP27D5631 Units : per day (9.30 to 6 pm) Rate : 2100						
			Towards debris shifting near villa no.213 and beside septic tank area at part-III						
118237	2441	07-03-2025	Tractor with tipper without labour piece meal work upto 7 days	09:30	17:30	1	2100	JW	2100.00
			D5631AP2 Units : per day (9.30 to 6 pm) Rate : 2100						
			Towards shabad stone shifting from vilal no.206 to open area near site office at part-III						
118242	2442	08-03-2025	Tractor with tipper without labour piece meal work upto 7 days	09:30	17:30	1	2100	JW	2100.00
			AP27D5631 Units : per day (9.30 to 6 pm) Rate : 2100						
			Towards shabad stone shifting from villa no.206 to 197 at part-III						
118267	2443	11-03-2025	Chipping machine piece meal of work 2 or 3 days	09:30	17:30	1	700	JW	700.00
			Units : per day Rate : 700						
			Towards Pillars chipping near villa no.172 beside old toilets area at part-III						

Project Manager

Accounts Manager

Managing Director

Advice for Payment

Company Name : Modi Housing Pvt.Ltd							
Project Name : Silver Oak Villas Part III							
Supplier Name : Miriyala Raju Kumar						Voucher No :	12671
PARTICULARS							Amount
Hire Charges - Job Work Payment						Amount Payable :-	7000.00
Towards shabad stone shifting from villa no.206 to open area and debris shifting from villa no.213 footpath and beside septic tank area and pillars chipping work near old toilets at villa no.172 part-III as per details enclosed							7000.00
Hire Charges - On A/C Payment						Amount Payable :-	0.00
							0.00
Other Additions :							0.00
						Gross	7000.00
						TDS% 2.00 TDS Amount	140.00
	CGST%	0.00	0.00	SGST%	0.00	0.00	Total GST Amount
Other Deductions :							0.00
						Total	6860.00
Rupees : Six Thousand Eight Hundred Sixty Only.							

Project Manager

Accounts Manager

Managing Director

Modi Housing PVT Ltd - SOV (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/11075/2024-25

Dated : 13-Mar-25

Particulars	Amount
Account :	
EUC- Miryala Rajkumar	7,000.00
TDS-2% Equipment Hire Charges	(-)140.00
Through :	
BANK-Yes Bank Rera Acct-009772400000133	
On Account of :	
AMount neft to M.Rajukumar twrds removing of debris nrra septci tank arae aand shifting if dust to villa npo.186 and old labour common bathroom pillar s chipping work near villa no.172 beside park area at part -III as per vno.12671	
Amount (in words) :	
Indian Rupees Six Thousand Eight Hundred Sixty Only	
	₹ 6,860.00

continued ...

Modi Housing PVT Ltd - SOV (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment Voucher

(Page 2)

No. : **PAY/11075/2024-25**

Dated : **13-Mar-25**

Particulars	Amount
-------------	--------

Prepared by: sov@modiproperties.com

Approved by

Receiver's Signature

8385 - 8386

Material Shifting Authorization Form

No. A


38295

Date	06/3/25	Time	9:00
Authorized By	Tulsi	Engg. Sign	
Material to be shifted	To wards Debois		
Shift from	Shifting work V.NO - 213		
Shift to	at part - III Site		
Vehicle Type	☒ Tractor ☐ JCB ☐ Blade Tractor ☐ Other _____		
Vehicle No.	AP-27D 5631	Vehicle Owner	M. Raju Kumar
Hire charges register serial no.	2440		
Security / Supervisor Sign		Start Time	9:30
		Stop Time	17:30

8387 - 8388

Material Shifting Authorization Form

No. A 38296

Date	07/3/25	Time	9:00
Authorized By	Tubaw	Engg. Sign	
Material to be shifted	To wards Sabud Stone		
Shift from	Shifting work V.NO - 206 to open		
Shift to	Area at Part - III Site		
Vehicle Type	☒ Tractor ☐ JCB ☐ Blade Tractor ☐ Other _____		
Vehicle No.	AP- 270 5231	Vehicle Owner	M. Raju Kumar
Hire charges register serial no.	2441		
Security / Supervisor Sign		Start Time	9:30
		Stop Time	17:30

3787-8390

Material Shifting Authorization Form

No. A 38297

Date	08/3/25	Time	9:00
Authorized By	Tulasi	Engg. Sign	
Material to be shifted	To wards Sabad Stone		
Shift from	Shifting work v no - 205 to 197		
Shift to	at part - III Site		
Vehicle Type	☒ Tractor ☐ JCB ☐ Blade Tractor ☐ Other _____		
Vehicle No.	AP 27D 5631	Vehicle Owner	M. Raju Kumar
Hire charges register serial no.	2442		
Security / Supervisor Sign		Start Time	9:30
		Stop Time	17:30

Material Shifting Authorization Form

No. A 38298

Date	11/3/25	Time	9:30
Authorized By	Tulasi	Engg. Sign	[Signature]
Material to be shifted	Towards pillars Chipping work near		
Shift from	Villa no. 172 beside nala area		
Shift to	at Port-II		
Vehicle Type	☐ Tractor ☐ JCB ☐ Blade Tractor ☐ Other <u>chipping machine</u>		
Vehicle No.	—	Vehicle Owner	M. Raju Kumar
Hire charges register serial no.	2443		
Security / Supervisor Sign		Start Time	9:30
		Stop Time	17:30

Job Work Details

S. No. 22246

Company	MHPL Gov	Project	Gov-III
No. of workers required	02	Date	10/3/25
No. of head mason	—	No. of male helper	02
No. of mason	—	No. of female helper	00
Required from date	10/3/25	Required to date	12/3/25

Job Description:

Towards bison board shifting from Villa no. 203 to site office area and shifting of plumbing items to store room and removing of stones from generator area at part-III

Description	Quantity	Rate	Amount
Towards shifting of	2300 Sft	1.5	3450/-
board from V. 203 to			
Site etc. and plumbing item			
Unloading & removing of			
stones debris at generator			
at part-III			
Total Amount			8450/-

Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
K. Tuladhar		M. Raju Kumar	

Job Work Details

22249

S. No.

Company	MHPPL SOV	Project	SOV - II
No. of workers required	06	Date	06/3/25
No. of head mason	—	No. of male helper	03
No. of mason	—	No. of female helper	03
Required from date	06/3/25	Required to date	8/3/25
Job Description:	Towards debris removing near Villa 213 footpath & beside of septic tank area and dust removing from V.186 and tandoor stone shifting from V.186 to open area at part - II		
Description	Quantity	Rate	Amount
Towards debris removing	3450 sft	3/-	10,350/-
Near villa 213 beside septic tank area and dust removing			
tandoor stone shifting from			
V.186 to open area at			
part - II			
Total Amount			10,350/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
K. Tulasirani		M. Rajakumar	

Job Work Details

22250

S. No.

Company	M. H. P. L. Son	Project	Son - 12
No. of workers required	03	Date	6/3/25
No. of head mason	-	No. of male helper	2
No. of mason	01	No. of female helper	0
Required from date	6/3/25	Required to date	8/3/25
Job Description:	Towards generator cable laying from villa no. 200 to 213 line and gate light fixing near villa no. 204 and septic tank area motor connection given & timer changing for street light - 12		
Description	Quantity	Rate	Amount
Towards generator cable	3 days	-	5,000/-
Laying from v. 200 to 214 &			
gate lights fixing for v. 204			
Street light timer changing			
at part - 12			
Total Amount			5,000/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
K. Subu Rao		Nagoraju	Nagoraju

Job Work Details

22251

S. No.

Company	MHPCL Sov	Project	Sov - II
No. of workers required	03	Date	6/3/25
No. of head mason	—	No. of male helper	02
No. of mason	01	No. of female helper	—
Required from date	6/3/25	Required to date	8/3/25
Job Description:	Towards ball valve fixing near v.no. 141 & manhole leakage issue near v. 136 harvesting pits blockage cleaning near septic tank area near v. 122 to 136 line & motor fixing at v. 95 Common per		
Description	Quantity	Rate	Amount
Towards ball valve fixing	3 days	—	4900/-
at v. 141 & manhole harvesting			
pits blockage issue rectifying			
at v. 136 and septic tank			
area near motor fixing - 12			
Total Amount			4900/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
K. Tulas Rao	T	Anirudh. D	Anirudh.

Hire Charges Details

Company : Modi Housing Pvt.Ltd / Location : Silver Oak Villas Part III

From : 06-03-2025 To : 12-03-2025

13-03-2025 10:29:49

1 Of 1

Reg No	HC Date	ID	Equip Owner	Equip Name	Veh No	Start	End	Work Desc	Qty	Rate	Amount	
2440	06-03-2025	118234	Miriyala Raju Kumar	Tractor with tipper without	AP27D5631	09:30	17:30	Towards debris shifting near villa no.213	JW	1.00	2100.00	2100.00
2441	07-03-2025	118237	Miriyala Raju Kumar	Tractor with tipper without	D5631AP2	09:30	17:30	Towards shabad stone shifting from vilal	JW	1.00	2100.00	2100.00
2442	08-03-2025	118242	Miriyala Raju Kumar	Tractor with tipper without	AP27D5631	09:30	17:30	Towards shabad stone shifting from villa	JW	1.00	2100.00	2100.00
2443	11-03-2025	118267	Miriyala Raju Kumar	Chipping machine piece meal		09:30	17:30	Towards Pillars chipping near villa no.172	JW	1.00	700.00	700.00

APPROVED BY
18 MAR 2025
K. PURSHOTHAM
Project Manager (Silver Oak Villas Part-III)

Certified by:

K. Tulasi Rani
Asst. Engineer
SILVER OAK VILLAS LLP

Firm Company:		Modi Housing Pvt Ltd		Site:		Silver Oak Villas Part-III				Date: 13-03-25	
Prepared by:		K Tulasi Rani								Sign:	
Limits as per internal memo no. 192/64/F											
Category I sites			50,000	50,000	30000	20,000	15,000	30,000	20,000	15,000	2,30,000
Category II sites		✓	25,000	25,000	15000	10,000	10,000	15,000	10,000	10,000	1,20,000
Category III sites			10,000	10,000	10000	5,000	5,000	10,000	5,000	5,000	60,000
			A	B	C	D	E	F	G	H	I = sum A-H
Sl. No.	Week starting date (Thu)	Week ending date (Wed)	Total Dept. charges for week - Rs.	Total Job work charges per week - Rs.	JCB Hire charges per week -	Compressor/ chipping Hire charges per week - Rs.	Total Tractor Hire charges per week - Rs.	Total JCB Job work charges per week - Rs.	Compressor/c hipping Job work charges per week - Rs.	Tractor Job work charges per week - Rs.	Total of Dept. & Job work charges - Rs.
1	12-Dec-24	18-Dec-24	28,750	21,900	-	-	-	15,000	700	8,400	74,750
2	19-Dec-24	25-Dec-24	31,000	25,350	-	-	-	6,650	700	5,250	68,950
3	26-Dec-24	1-Jan-25	30,050	25,375	-	-	-	-	-	2,100	57,525
4	2-Jan-25	8-Jan-25	32,200	33,350	-	-	-	13,300	-	9,450	88,300
5	9-Jan-25	15-Jan-25	25,000	13,800	-	-	-	-	-	2,100	40,900
6	16-Jan-25	22-Jan-25	29,800	23,550	-	-	-	13,585	1,400	10,000	78,335
7	23-Jan-25	29-Jan-25	28,750	28,800	-	-	-	10,735	2,100	8,400	78,785
8	30-Jan-25	5-Feb-25	25,000	25,000	-	-	-	13,300	2,100	10,000	75,400
9	6-Feb-25	12-Feb-25	25,000	38,795	-	-	-	-	2,100	6,300	72,195
10	13-Feb-25	19-Feb-25	24,350	25,000	-	-	-	6,650	-	10,000	66,000
11	20-Feb-25	26-Feb-25	24,750	25,000	-	-	-	-	2,100	10,000	61,850
12	27-Feb-25	5-Mar-25	24,000	23,075	-	-	-	-	-	4,200	51,275
13	6-Mar-25	12-Mar-25	23,725	23,700	-	-	-	-	700	6,300	54,425
14											
15											
16											
17											
18											
19											
20											
21											
22											
23											
24											
25											
26											
27											
28											
29											
30											
31											
32											
33											
34											
35											
36											
37											
38											
39											
40											
41											
42											
43											
44											
45											
46											
47											
48											
49											
50											
Total:			352375	3,32,695	-		-	79,220	11,900	92500	8,68,690

APPROVED BY
13 MAR 2025
K. PURSHOTHAM
Project Manager (Silver Oak Villas Part-III)

Certified by:

K. Tulasi Rani
Asst. Engineer
SILVER OAK VILLAS L.P.

APPROVED BY
13 MAR 2025
K. PURSHOTHAM
Project Manager (Silver Oak Villas Part-III)

Certified by:
K. Tulasi Rani
Asst. Engineer
SILVER OAK VILLAS L.P.

Silver Oak Villas LLP
MHPL SOV III
 Survey No.294,Cherlapally,Rang Reddy

Payment Summary Report

From : 06-03-2025 To : 12-03-2025

13-03-2025

Pages 1 Of 2

100059 AMLESH SHARMA(CARPENTARY) 06-03-2025 - 12-03-2025 (6)

Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total
Dept	0.00	1.00	4.00	0.00	5.00	2900.00	0.00	2900.00 2500
Totals...	0.00	1.00	4.00	0.00	5.00	2900.00	0.00	2900.00

100035 Benu madhav das(CIIVIL WORK) 06-03-2025 - 12-03-2025 (6)

Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total
Dept	6.00	0.00	0.00	6.00	12.00	7200.00	0.00	7200.00 ✓
Totals...	6.00	0.00	0.00	6.00	12.00	7200.00	0.00	7200.00

100090 BHAIJNATH(PINTER) 06-03-2025 - 12-03-2025 (6)

Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total
Dept	0.00	2.00	0.00	0.00	2.00	700.00	700.00	1400.00 ✓
Totals...	0.00	2.00	0.00	0.00	2.00	700.00	700.00	1400.00

10001 D.ANIRUDH DHAL(PLUMBER) 06-03-2025 - 12-03-2025 (6)

Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total
Job Work	3.00	4.00	0.00	0.00	7.00	3500.00	1400.00	4900.00 ✓
Totals...	3.00	4.00	0.00	0.00	7.00	3500.00	1400.00	4900.00

10019 DUGURU RAMULU(WELDER) 06-03-2025 - 12-03-2025 (6)

Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total
Dept	0.00	4.00	0.00	0.00	4.00	1400.00	1400.00	2800.00 2500
Totals...	0.00	4.00	0.00	0.00	4.00	1400.00	1400.00	2800.00

1000032 JANARDHAN PRASAD(TILE WORK) 06-03-2025 - 12-03-2025 (6)

Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total
Dept	0.00	2.00	2.00	0.00	4.00	2500.00	0.00	2500.00 1500
Totals...	0.00	2.00	2.00	0.00	4.00	2500.00	0.00	2500.00

1000028 M.RAJU KUMAR(EARTH WORK) 06-03-2025 - 12-03-2025 (6)

Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total
Dept	0.00	0.00	11.00	4.00	15.00	6325.00	2300.00	8625.00
Job Work	0.00	0.00	15.00	11.00	26.00	8625.00	6325.00	14950.00 13800
Totals...	0.00	0.00	26.00	15.00	41.00	14950.00	8625.00	23575.00

Silver Oak Villas LLP
MHPL SOV III
Survey No.294,Cherlapally,Rang Reddy

Payment Summary Report

From : 06-03-2025 To : 12-03-2025

13-03-2025

Pages 2 Of 2

10004 N.NAGARAJU(ELECTRICIAN)

06-03-2025 - 12-03-2025 (6)

Pay Types

Cont

Masn

M.Help

F.Help

Total

Auto

Manual

Total

Job Work

3.00 3.00

3.00 0.00

9.00

3750.00

2100.00

5850.00 5000

Totals...

3.00

3.00

3.00

0.00

9.00

3750.00

2100.00

5850.00

Grand Total Amount : **51,125.00**



Silver Oak Villas LLP

MHPL SOV III

Survey No.294,Cherlapally,Rang Reddy

Attendance Report - Summary : From : 12-03-2025 10:07:06 To : 12-03-2025 10:07:06

Contractor : All

13-03-2025

Pages : 1 Of 1

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : Benu madhav das(CIIVIL WORK)					Work Name : Civil Work				
100035	Benu madhav das(CIIVIL	Contractor	12-03-202	9 Hrs 10 Min	1.00	700	700.00	Dept	
100036	mayan	Female Helper	12-03-202	9 Hrs 10 Min	1.00	500	500.00	Dept	
Totals : Records		2			2.00	1200.00			
Contractor : DUGURU RAMULU(WELDER)					Work Name : Welders				
100133	amit	Mason	12-03-202	8 Hrs 30 Min	1.00	700	700.00	Dept	Improper Swipe..
100132	ramulu	Mason	12-03-202	8 Hrs 30 Min	1.00	700	700.00	Dept	Improper Swipe..
Totals : Records		2			2.00	1400.00			
Contractor : M.RAJU KUMAR(EARTH WORK)					Work Name : Excavation / Earth Work				
10008M.	Aanjamma	Female Helper	12-03-202	8 Hrs 43 Min	1.00	575	575.00	Job Work	
100135	krishna	Male Helper	12-03-202	9 Hrs 0 Min	1.00	575	575.00	Job Work	
Totals : Records		2			2.00	1150.00			



Silver Oak Villas LLP

MHPL SOV III

Survey No.294,Cherlapally,Rang Reddy

Attendance Report - Summary : From : 11-03-2025 17:22:57 To : 11-03-2025 17:22:57

12-03-2025

Pages : 1 Of 1

Contractor : All

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : Benu madhav das(CIIVIL WORK)					Work Name : Civil Work				
100035	Benu madhav das(CIIVIL	Contractor	11-03-202	9 Hrs 35 Min	1.00	700	700.00	Dept	
100036	mayan	Female Helper	11-03-202	9 Hrs 35 Min	1.00	500	500.00	Dept	
Totals : Records		2			2.00	1200.00			
Contractor : BHAIJNATH(PINTER)					Work Name : Painters / Polishing				
100131	indrajeet	Mason	11-03-202	8 Hrs 55 Min	1.00	700	700.00	Dept	
Totals : Records		1			1.00	700.00			
Contractor : JANARDHAN PRASAD(TILE WORK)					Work Name : Tiles				
100141	Jit bahadur	Mason	11-03-202	9 Hrs 55 Min	1.00	700	700.00	Dept	
100142	Anuj	Male Helper	11-03-202	9 Hrs 55 Min	1.00	550	550.00	Dept	
Totals : Records		2			2.00	1250.00			
Contractor : M.RAJU KUMAR(EARTH WORK)					Work Name : Excavation / Earth Work				
10008	M.Aanjamma	Female Helper	11-03-202	8 Hrs 30 Min	1.00	575	575.00	Job Work	Improper Swipe
100045	venkaiah	Male Helper	11-03-202	8 Hrs 30 Min	1.00	575	575.00	Job Work	Improper Swipe
100124	Kanthamma	Female Helper	11-03-202	8 Hrs 30 Min	1.00	575	575.00	Job Work	Improper Swipe
100135	krishna	Male Helper	11-03-202	8 Hrs 36 Min	1.00	575	575.00	Job Work	
100158	Mahesh-lab	Male Helper	11-03-202	8 Hrs 30 Min	1.00	575	575.00	Dept	Improper Swipe
Totals : Records		5			5.00	2875.00			



Silver Oak Villas LLP

MHPL SOV III

Survey No.294,Cherlapally,Rang Reddy

Attendance Report - Summary : From : 10-03-2025 17:22:57 To : 10-03-2025 17:22:57

Contractor : All

12-03-2025

Pages : 1 Of 1

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : AMLESH SHARMA(CARPENTARY)									
100134	amlesh	Male Helper	10-03-202	8 Hrs 58 Min	1.00	550	550.00	Dept	Work Name : Carpenters
Totals : Records					1	1.00	550.00		
Contractor : Benu madhav das(CIIVIL WORK)									
100035	Benu madhav das(CIIVIL	Contractor	10-03-202	9 Hrs 10 Min	1.00	700	700.00	Dept	Work Name : Civil Work
100036	mayan	Female Helper	10-03-202	9 Hrs 10 Min	1.00	500	500.00	Dept	
Totals : Records					2	2.00	1200.00		
Contractor : D.ANIRUDH DHAL(PLUMBER)									
10001D	ANIRUDH	Contractor	10-03-202	8 Hrs 55 Min	1.00	700	700.00	Job Work	Work Name : Plumber
Totals : Records					1	1.00	700.00		
Contractor : DUGURU RAMULU(WELDER)									
100132	ramulu	Mason	10-03-202	9 Hrs 9 Min	1.00	700	700.00	Dept	Work Name : Welders
100133	amit	Mason	10-03-202	9 Hrs 9 Min	1.00	700	700.00	Dept	
Totals : Records					2	2.00	1400.00		
Contractor : M.RAJU KUMAR(EARTH WORK)									
100045	venkaiah	Male Helper	10-03-202	8 Hrs 53 Min	1.00	575	575.00	Dept	Work Name : Excavation / Earth Work
100124	Kanthamma	Female Helper	10-03-202	8 Hrs 30 Min	1.00	575	575.00	Job Work	Improper Swipe
100125	sattemma	Female Helper	10-03-202	8 Hrs 30 Min	1.00	575	575.00	Job Work	Improper Swipe
100135	krishna	Male Helper	10-03-202	8 Hrs 58 Min	1.00	575	575.00	Dept	
100158	Mahesh-lab	Male Helper	10-03-202	8 Hrs 30 Min	1.00	575	575.00	Job Work	Improper Swipe
Totals : Records					5	5.00	2875.00		
Contractor : N.NAGARAJU(ELECTRICIAN)									
10004N	NAGARAJU(ELECTRICIAN	Contractor	10-03-202	8 Hrs 30 Min	1.00	700	700.00	Job Work	Work Name : Electrician
10005G	SATYAM	Mason	10-03-202	8 Hrs 58 Min	1.00	700	700.00	Job Work	
100070	Bikram Nayak	Male Helper	10-03-202	8 Hrs 58 Min	1.00	550	550.00	Job Work	
Totals : Records					3	3.00	1950.00		

Certified by:

Project Manager
SILVER OAK VILLAS LLP

Certified by:

K. Tulasi Rani
Asst. Engineer
SILVER OAK VILLAS LLP

Silver Oak Villas LLP

MHPL SOV III

Survey No.294,Cherlapally,Rang Reddy


Attendance Report - Summary : From : 09-03-2025 16:31:40 To : 09-03-2025 16:31:40

Contractor : All

10-03-2025

Pages : 1 Of 1

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
----	---------------	-----------	------	------------	---------	------	--------	---------	---------



Silver Oak Villas LLP

MHPL SOV III

Survey No.294,Cherlapally,Rang Reddy

Attendance Report - Summary : From : 08-03-2025 16:32:25 To : 08-03-2025 16:32:25

10-03-2025

Pages : 1 Of 1

Contractor : All

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : AMLESH SHARMA(CARPENTARY)				Work Name : Carpenters					
100134	amlesh	Male Helper	08-03-2025	8 Hrs 52 Min	1.00	550	550.00	Dept	
Totals : Records		1			1.00		550.00		
Contractor : Benu madhav das(CIVIL WORK)				Work Name : Civil Work					
100035	Benu madhav das(CIVIL	Contractor	08-03-2025	9 Hrs 6 Min	1.00	700	700.00	Dept	
100036	mayan	Female Helper	08-03-2025	9 Hrs 6 Min	1.00	500	500.00	Dept	
Totals : Records		2			2.00		1200.00		
Contractor : M.RAJU KUMAR(EARTH WORK)				Work Name : Excavation / Earth Work					
100038	nagamani	Female Helper	08-03-2025	8 Hrs 30 Min	1.00	575	575.00	Job Work	Improper Swipe
100039	teja	Male Helper	08-03-2025	9 Hrs 4 Min	1.00	575	575.00	Dept	
100040	chewari	Female Helper	08-03-2025	9 Hrs 0 Min	1.00	575	575.00	Dept	
100043	mohan	Male Helper	08-03-2025	8 Hrs 58 Min	1.00	575	575.00	Job Work	
100045	venkaiah	Male Helper	08-03-2025	8 Hrs 43 Min	1.00	575	575.00	Job Work	
100108	madhaiah(mannem)	Male Helper	08-03-2025	6 Hrs 48 Min	1.00	575	575.00	Job Work	
100120	vnkatadri(mannem)	Male Helper	08-03-2025	8 Hrs 47 Min	1.00	575	575.00	Dept	
100125	sattemma	Female Helper	08-03-2025	8 Hrs 30 Min	1.00	575	575.00	Job Work	Improper Swipe
100135	krishna	Male Helper	08-03-2025	8 Hrs 53 Min	1.00	575	575.00	Job Work	
100158	Mahesh-lab	Male Helper	08-03-2025	8 Hrs 30 Min	1.00	575	575.00	Dept	Improper Swipe
Totals : Records		10			10.00		5750.00		

Certified by:

Project Manager
SILVER OAK VILLAS LLP

Certified by:

K. Tulasi Rani
Asst. Engineer
SILVER OAK VILLAS LLP

Silver Oak Villas LLP

MHPL SOV III

Survey No.294,Cherlapally,Rang Reddy

Attendance Report - Summary : From : 07-03-2025 16:56:36 To : 07-03-2025 16:56:36

Contractor : All

08-03-2025

Pages : 1 Of 2

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : AMLESH SHARMA(CARPENTRY)									
100134	amlesh	Male Helper	07-03-2025	8 Hrs 40 Min	1.00	550	550.00	Dept	Work Name : Carpenters
Totals : Records	1				1.00		550.00		
Contractor : Benu madhav das(CIIVIL WORK)									
100035	Benu madhav das(CIIVIL	Contractor	07-03-2025	9 Hrs 13 Min	1.00	700	700.00	Dept	Work Name : Civil Work
100036	mayan	Female Helper	07-03-2025	9 Hrs 13 Min	1.00	500	500.00	Dept	
Totals : Records	2				2.00		1200.00		
Contractor : BHAIJNATH(PINTER)									
100131	indrajeet	Mason	07-03-2025	8 Hrs 30 Min	1.00	700	700.00	Dept	Work Name : Painters / Polishing
Totals : Records	1				1.00		700.00		Improper Swipe
Contractor : D.ANIRUDH DHAL(PLUMBER)									
10001D	ANIRUDH	Contractor	07-03-2025	8 Hrs 50 Min	1.00	700	700.00	Job Work	Work Name : Plumber
10002A	AMAR	Mason	07-03-2025	8 Hrs 30 Min	1.00	700	700.00	Job Work	Improper Swipe
100086	praveenn	Mason	07-03-2025	8 Hrs 30 Min	1.00	700	700.00	Job Work	Improper Swipe
Totals : Records	3				3.00		2100.00		
Contractor : JANARDHAN PRASAD(TILE WORK)									
100141	jit bahadur	Mason	07-03-2025	9 Hrs 55 Min	1.00	700	700.00	Dept	Work Name : Tiles
100142	Anuj	Male Helper	07-03-2025	9 Hrs 55 Min	1.00	550	550.00	Dept	
Totals : Records	2				2.00		1250.00		
Contractor : M.RAJU KUMAR(EARTH WORK)									
100037	Bharmiaiah	Male Helper	07-03-2025	8 Hrs 53 Min	1.00	575	575.00	Dept	Work Name : Excavation / Earth Work
100038	nagamani	Female Helper	07-03-2025	8 Hrs 50 Min	1.00	575	575.00	Job Work	
100040	chewari	Female Helper	07-03-2025	8 Hrs 30 Min	1.00	575	575.00	Job Work	Improper Swipe
100045	venkaiah	Male Helper	07-03-2025	9 Hrs 2 Min	1.00	575	575.00	Dept	
100123	vemula	Male Helper	07-03-2025	9 Hrs 13 Min	1.00	575	575.00	Job Work	
100124	Kanthamma	Female Helper	07-03-2025	9 Hrs 13 Min	1.00	575	575.00	Job Work	
100125	sattemma	Female Helper	07-03-2025	8 Hrs 30 Min	1.00	575	575.00	Dept	Improper Swipe
100135	krishna	Male Helper	07-03-2025	8 Hrs 41 Min	1.00	575	575.00	Job Work	
100158	Mahesh-lab	Male Helper	07-03-2025	8 Hrs 30 Min	1.00	575	575.00	Dept	Improper Swipe
Totals : Records	9				9.00		5175.00		

Certified by:

Project Manager

SILVER OAK VILLAS LLP

Certified by:

K. Tulasi Rani

Asst. Engineer

SILVER OAK VILLAS LLP

Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : N.NAGARAJU(ELECTRICIAN)							Work Name :	Electrician
10004N.NAGARAJU(ELECTRICIAN Contractor		07-03-202	8 Hrs 30 Min	1.00	700	700.00	Job Work	
10005G.SATYAM	Mason	07-03-202	8 Hrs 41 Min	1.00	700	700.00	Job Work	
100070Bikram Nayak	Male Helper	07-03-202	8 Hrs 41 Min	1.00	550	550.00	Job Work	
Totals : Records	3			3.00		1950.00		



Silver Oak Villas LLP

MHPL SOV III

Survey No.294,Cherlapally,Rang Reddy

Attendance Report - Summary : From : 06-03-2025 16:56:36 To : 06-03-2025 16:56:36

Contractor : All

08-03-2025

Pages : 1 Of 1

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks	
Contractor : AMLESH SHARMA(CARPENTARY)					Work Name : Carpenters					
100060	mithin sharma	Mason	06-03-202	8 Hrs 11 Min	1.00	700	700.00	Dept		
100062	Sonu sharma	Male Helper	06-03-202	8 Hrs 11 Min	1.00	550	550.00	Dept		
Totals : Records		2			2.00	1250.00				
Contractor : Benu madhav das(CIIVIL WORK)					Work Name : Civil Work					
100035	Benu madhav das(CIIVIL	Contractor	06-03-202	9 Hrs 23 Min	1.00	700	700.00	Dept	Certified by:  Project Manager SILVER OAK VILLAS LLP	
100036	mayan	Female Helper	06-03-202	9 Hrs 23 Min	1.00	500	500.00	Dept		
Totals : Records		2			2.00	1200.00				
Contractor : D.ANIRUDH DHAL(PLUMBER)					Work Name : Plumber					
10001D	ANIRUDH	Contractor	06-03-202	9 Hrs 11 Min	1.00	700	700.00	Job Work		
10002A	AMAR	Mason	06-03-202	8 Hrs 10 Min	1.00	700	700.00	Job Work		
100086	praveenn	Mason	06-03-202	8 Hrs 10 Min	1.00	700	700.00	Job Work		
Totals : Records		3			3.00	2100.00				
Contractor : M.RAJU KUMAR(EARTH WORK)					Work Name : Excavation / Earth Work					
100037	Bharmaiah	Male Helper	06-03-202	8 Hrs 56 Min	1.00	575	575.00	Dept	Certified by:  K. Tulasi Rani Asst. Engineer SILVER OAK VILLAS LLP	
100039	teja	Male Helper	06-03-202	9 Hrs 4 Min	1.00	575	575.00	Job Work		
100040	chewari	Female Helper	06-03-202	9 Hrs 4 Min	1.00	575	575.00	Dept		
100043	mohan	Male Helper	06-03-202	9 Hrs 14 Min	1.00	575	575.00	Job Work		
100045	venkaiah	Male Helper	06-03-202	8 Hrs 59 Min	1.00	575	575.00	Job Work		
100120	vnkatadri(mannem)	Male Helper	06-03-202	9 Hrs 7 Min	1.00	575	575.00	Job Work		
100123	vemula	Male Helper	06-03-202	8 Hrs 33 Min	1.00	575	575.00	Dept		
100124	Kanthamma	Female Helper	06-03-202	8 Hrs 33 Min	1.00	575	575.00	Dept		
100125	sattermma	Female Helper	06-03-202	8 Hrs 30 Min	1.00	575	575.00	Job Work		Improper Swipe
100158	Mahesh-lab	Male Helper	06-03-202	8 Hrs 30 Min	1.00	575	575.00	Job Work		Improper Swipe
Totals : Records		10			10.00	5750.00				
Contractor : N.NAGARAJU(ELECTRICIAN)					Work Name : Electrician					
10004N	NAGARAJU(ELECTRICIAN	Contractor	06-03-202	8 Hrs 30 Min	1.00	700	700.00	Job Work		
10005G	SATYAM	Mason	06-03-202	8 Hrs 34 Min	1.00	700	700.00	Job Work		
100070	Bikram Nayak	Male Helper	06-03-202	8 Hrs 34 Min	1.00	550	550.00	Job Work		
Totals : Records		3			3.00	1950.00				

