

Site Report Material Requirement.

Company:	Mehta&Modi Realty Kowkur LLP	Date:	15.03.2025			
Site:	GHT	Prepared by:	N.Sai Shivani			
Report From / To	08.03.2025 TO 14.03.2025	Approved by:	A.Suresh			
Report Date	15.03.2025					
List of items that require SKU:						
List of requisitions where PO/WO not prepared after 3 working days of requisition:						
20241026001	26-10-2024	1	tiles	Po not done		
20250305006	05-03-2025	1	Setic tank chemical	Po not done		
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:						
PO No.	PO Date	Serial no of item in PO.	Item Description	Details of discussion with supplier & expected date of delivery		
20250116034	16-01-2025	1	PU Form	Expected delivery on 18-03-2025		
20250215028	15-02-2025	1	Panel-LT	Expected delivery on 18-03-2025		
20250306012	06-03-2024	1	Concealed flush tank plate screws	Expected delivery on 18-03-2025		
20250311040	11-03-2025	1	Manhole cover only RCC 600mmx600mm	Expected delivery on 18-03-2025		
20250225018	25-02-2025	1	Timer 32amps 3pole	Expected delivery on 18-03-2025		
20250305030	05-03-2025	1	Tandoor Rough stone	Expected delivery on 19-03-2025		
No. of gate passes issued this week:						
		-	From No.	-	To No. -	
Delivery van site visit on: 29.11.2024						
Items not ordered but received:						
Other corrections & remarks:						
Details of steel & cement stock						
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in tons	Previous weeks stock in tons
1.	8mm	.395	4.74	-	-	-
2.	10mm	.617	7.404	-	-	-
3.	12mm	.89	10.68	-	-	-
4.	16mm	1.58	18.96	-	-	-
5.	20mm	2.47	29.64	-	-	-
6.	25mm	3.86	46.32	-	-	-
7.	32mm	6.32	75.84	-	-	-
8.	Binding wire			01	25	25
OPC stock	-	OPC last weeks stock	-	PPC/PSC stock	05	PPC/PSC last weeks stock 10
Details		Prepared by		Project Manager		
Sign		N.Sai Shivani		A.Suresh		
Date		15.03.2025		15.03.2025		

Notes: 1.For missing SKUs send email to procurement@modiproperties.in and post on purchase construction viber group. 2. Send this report to purchase@modiproperties.com, janaki@modiproperties.com and rajumarn@modiproperties.com on every Saturday. 3. PM shall not leave the site without sending this report. 4. Site engineers to call suppliers for status of delivery. DO NOT CALL PURCHASE. 5. Purchase to send reply to this report before next Saturday. 6. Zoom meeting to be held with purchase coordinator, site and purchase division once a week to discuss this report7.

15 MAR 2025
A. SURESH
PROJECT MANAGER