

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Silver oak villas LLP	Date:	28.09.19
Site:	Silver Oak Villas	Prepared by:	R.Sanjay Kumar
Report From / To	01.04.19 to 28.09.2019	Approved by:	K Purshotham
Report Date	28.09.19		

List of requisitions numbers missing in the report*:

List of requisitions where PO/WO not prepared 3 working days after requisition:

Req No.	Req Date	Serial no of item in Req.	Item Description	Reason for not preparing PO/WO [#]
67960	27.08.19	1	Breath Analysier	Po Not Prepared
67962	28.08.19	1 to 4	Wifi Cameras	Po Not Prepared
67964	28.08.19	1	Jio Modem	Po Not Prepared

List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:

Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ^s
67908	27.07.19	1	Sintex DB Box	No Stock at supplier
67890	19.07.19	1 & 3	Tandoor stone	Supplier is arranging for material
67920	01.08.19	1	CC Hume Pipes (165 Nos Balance out of 330nos)	No Stock at supplier
67921	01.08.19	1 to 7	Sliding window	Supplier is arranging for material
67922	01.08.19	1 & 2	Openable windows	Supplier is arranging for material
67927	03.08.19	1	Tree Guards	05 Balance
67949	20.08.19	1 2 3 8 6	Copper Plates GI Pipe Bentonite Powder 40 amps FP Isolator Tube light	Supplier is arranging for materia
67950	20.08.19	1 2 3 4	Engineers Elements Vistor Elements Stickers with logo Water proof stickers	Material not available at SLLP
67963	28.08.19	1	Aluminium ladders	Supplier is arranging for material

No. of gate passes issued this week: 1 From No. 7734 To No. 7734

Delivery van site visit on: 28-09-2019 17.30 Hrs



Inward report (MRN/other) & stock report emailed in pdf format to purchase? Yes / No

DC register Sl. No. during the week From No. 11657 To No. 11697

Items not ordered but received: Nil

Items sent to HO /vendor that are pending for repair:

Other corrections & remarks: Nil

Details	Project Manager	Admin Officer/Manager	Admin Audit
Sign			
Date	28/9/19	28/9/19	

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!