


Anx B – Work Completion Report

Company	GVRC	Name of contractor	Waleem ahmed jamshed ali shaik	Sl. No. site bills reg.			
Project/site	Innopolis	Nature of work	Precast	Dt. site bills reg.	17-03-2025		
Block no.	CA	Work done from date	18-02-2025	M-codex bill ID.			
WO no.	20250226016	Work done to date	05-03-2025	WO issued ?			
WO date	25-02-2025	Contractor bill no.		GST bill required?			
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1	CA	Precast wall Block 4500 East+west+north+south and 2700 east+center wall+3600 west +south wall	9594	sft		56.00	5,37,264
2							
3							
4							
5							
6							0
7							0
8							0
9							0
10							0
						Total	5,37,264
							0
						Total amount including taxes for work done	5,37,264
Remarks:							
Approved by project manager		Approved by QS team		Approved by Director/E&D team			
Sign:		Sign:		Sign:			
Date:		Date:		Date:			
APPROVED BY  17 MAR 2025 PROJECT MANAGER GVRC PVT LTD							
Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount less than 10k any QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include – Soham, Anand Mehta (for GHI + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).							



Company		GV Reasearch Centre				Date	21-Feb-25	
Project		Innopolis				Approved By		
Work description		Errection of precast CW works						
Prepared By		QS HO						
Sl.no	Description	SKU Code	UOM	Quantity	Rate	Amount	Sub total	Remarks
1	Precast CW	9891	Sft	9594	56.00	5,37,264		
					Total value		5,37,264	

ESTIMATE SHEET							
Company Name :		GVRC				Approved by:	Madhu
Project :		INNOPOLIS				Sign:	
Work Description		3600+4500+2700 precast wall estimation					
Contactor Name :		-					
Prepared By :		S kuldeep krishna					
Work done :		-					
Bill date:		-					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	4500 Pre-cast wall	4500 block East+West+North+South	5176	sft	56.00	2,89,856	
2	2700 Pre-cast wall	2700 block East+Center wall	2578	sft	56.00	1,44,368	
3	3600 Pre-cast wall	3600 block West+South wall	2070	sft	56.00	1,15,920	
4	stock at site	Pre-cast wall slabs	-230	sft	56.00	-12,880	
					Total	5,37,264	
					Total amount		5,37,264

MEASUREMENT SHEET

Company Name :	GVRC					Approved by:	Madhu	
Project :	INNOPOLIS					Sign:		
Work Description :	4500 & 2700 precast wall							
Contractor Name :	-							
Prepared by :	S.kuldeep krishna							
Work done :	-							
	-							
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units
1	4500 Pre-cast wall	4500 block East+West+North+South	862.64	1.00	6.00	1.00	5176	sft
2	2700 Pre-cast wall	2700 block East+Center wall	429.68	1.00	6.00	1.00	2578	sft
3	3600 Pre-cast wall	3600 block West+South wall	345.00	1.00	6.00	1.00	2070	sft
4	stock at site	Pre-cast wall slabs	6.00	1.00	1.00	230.00	-230	sft