

Site Report Material Requirement.

Company:	Modi GV Venture LLP	Date:	22-03-2025	
Site:	VIVopolis	Prepared by:	Shivani	
Report From / To	15-03-2025 TO 21-03-2025	Approved by:	A. Suresh	
Report Date	22-03-2025.			

List of items that require SKU:

List of requisitions where PO/WO not prepared after 3 working days of requisition:

Req No.	Req Date	Serial no of item in Req	Item Description	Coordinate with purchase /procurement and give reason for delay.
20250317005	17-03-2025	1	AL Ventilator top hung 600x600mm	Po not done

List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:

PO No.	PO Date	Serial no of item in PO.	Item Description	Details of discussion with supplier & expected date of delivery

No. of gate passes issued this week:	-	From No.	-	To No.	-
--------------------------------------	---	----------	---	--------	---

Delivery van site visit on: -

Items not ordered but received:

Other corrections & remarks:


Details of steel & cement stock

Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in tons	Previous weeks stock in tons
1.	8mm	.395	4.74	100	0.71	0.71
2.	10mm	.617	7.404	-	-	-
3.	12mm	.89	10.68	55	0.59	1.10
4.	16mm	1.58	18.96	6	0.11	0.11
5.	20mm	2.47	29.64	-	-	-
6.	25mm	3.86	46.32	-	-	-
7.	32mm	6.32	75.84	9	0.68	0.68
8.	Binding wire					

OPC stock	-	OPC last weeks stock	-	PPC/PSC stock	-	PPC/PSC last weeks stock	-
-----------	---	----------------------	---	---------------	---	--------------------------	---

Details	Prepared by	Project Manager
Sign	Shivani	A. Suresh
Date	22.03.2025	22.03.2025

Notes: 1. For missing SKUs send email to procurement@modiproperties.in and post on purchase construction viber group. 2. Send this report to purchase@modiproperties.com, janaki@modiproperties.com and rajikumar@modiproperties.com on every Saturday. 3. PM shall not leave the site without sending this report. 4. Site engineers to call suppliers for status of delivery. DO NOT CALL PURCHASE. 5. Purchase to send reply to this report before next Saturday. 6. Zoom meeting to be held with purchase coordinator, site and purchase division once a week to discuss this report.


22 MAR 2025
A. SURESH
PROJECT MANAGER