

Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	E block & H block lower basement
Project:	Gulmohar Residency	Flat / Villa no.:	-
Supplier:	KN Infra	Slab no.:	-
Requisition nos.:	20250212031	A. Estimated quantity:	150 M3
PO nos.:	20250212040	B. Requisition quantity:	150 M3
	Sign of Admin	C. Actual quantity poured	34 M3
	Sign of Project Manager	D. Difference (C-A)	116 M3

Details of RMC pour

Sl.	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	18.03.25	13:44	14:40	15:00	08	0211	19200	19340	-			
2.	18.03.25	14:15	15:20	15:40	08	0212	19200	19330	-			
3.	18.03.25	16:00	17:00	17:10	08	0213	19200	18990	210			
4.	18.03.25	17:10	18:15	18:20	07	0214	16800	16300	500			
5.	18.03.25	18:16	19:00	19:20	03	0215	7200	7570	-			
6.												
7.												
8.												
9.												
10.												
Total:					34		81600	81530	710			
Remarks	As per ordered quantity 150 M3 received 34 M3											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at

17648
①

KN INFRA

Survey No: 294, Ramapilly (V), Keesara(M)
Medchel Dist - 501 301

GLOBAL RMC
ENGINEER'S CONCRETE

Email : kninfra1@gmail.com

Ph. No: 9100999994/9100755567

DELIVERY CHALLAN

Customer Name: GULMOHAR RESIDENCY			D.C. No: 0211		Date: 18.03.2025
Delivery Site: MALLAPUR			Truck No: TS08UG4353		Mode: PUMP
S.No:	Description	Qty	Units	Cum. Qty	Remarks
1	M-20 RMC	8	Cum	8	-
Other Documents Enclosed:			For Office use only		
1)			Driver Name:		BIHAR ASHOK
2)			Signature:		
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.					
Received above material in good condition			fo K N INFRA		
Customer Signature			Authorized Signatory		

P.O. No:- 20250212040

INWARD
MODI REALTY MALLAPUR LLP
17648 01/8/3/25
Vat No

Stamp No

9/12/25

2
KN INFRA

Survey No: 294, Ramapally (V), Keesara(M)
Medchel Dist - 501 301

GLOBAL RMC
ENGINEER'S CONCRETE

Email : kninfra1@gmail.com

Ph. No: 9100999994/9100755567

DELIVERY CHALLAN

Customer Name: GULMOHAR RESIDENCY			D.C. No: 0212		Date: 18.03.2025
Delivery Site: MALLAPUR			Truck No: TS08UG7853		Mode: PUMP
S.No:	Description	Qty	Units	Cum. Qty	Remarks
2	M-20 RMC	8	Cum	16	-

Other Documents Enclosed:

- 1)
- 2)

For Office use only

Driver Name:

BR.SANTOSH

Signature:

Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.

Received above material in good condition

fo K N INFRA

Customer Signature

INWARD

MODI REALTY MALLAPUR LL

Waste No **17689**

DL1875125

Authorized Signatory

Waste No

DL1875125

KN INFRA

Survey No: 294, Ramapally (V), Keesara(M)
Medchel Dist - 501 301

GLOBAL RMC
ENGINEER'S CONCRETE

Email : kninfra1@gmail.com

Ph. No: 9100999994/9100755567

DELIVERY CHALLAN

Customer Name: **GULMOHAR RESIDENCY**

D.C. No: **0213**

Date: **18.03.2025**

Delivery Site: **MALLAPUR**

Truck No: **TS08UG4349**

Mode: **PUMP**

S.No:

Description

Qty

Units

Cum. Qty

Remarks

3

M-20 RMC

8

Cum

24

-

Other Documents Enclosed:

1)

2)

For Office use only

Driver Name:

RANJITH

Signature:

Note: No alterations will be accepted without supplier &
Customer Signatures alongwith reasons.

Received above material in good condition

fo K N INFRA

Customer Signature

Authorised Signatory

INWARD
MODURANTY MALLAPUR LLP
Vard No 17650 DL 18/3/25
MRN No
received By

KN INFRA

Survey No: 294, Ramapally (V), Keesara(M)
Medchel Dist - 501 301

GLOBAL RMC
ENGINEER'S CONCRETE

Email : kninfra1@gmail.com

Ph. No: 9100999994/9100755567

DELIVERY CHALLAN

Customer Name: GULMOHAR RESIDENCY			D.C. No: 0214		Date: 18.03.2025
Delivery Site: MALLAPUR			Truck No: TS08UG4354		Mode: PUMP
S.No:	Description	Qty	Units	Cum. Qty	Remarks
4	M-20 RMC	7	Cum	31	-

Other Documents Enclosed:

- 1)
- 2)

For Office use only

Driver Name: **B.SANTOSH**

Signature:

Note: No alterations will be accepted without supplier &
Customer Signatures alongwith reasons.

Received above material in good condition

fo K N INFRA

Customer Signature

Authorised Signatory

INWARD
MODI REALTY MALLAPUR LLP
Ware No. **17652** DL1812125
MRN No. _____
dated By...

KN INFRA

Survey No: 294, Ramapally (V), Keesara(M)
Medchel Dist - 501 301

GLOBAL RMC
ENGINEER'S CONCRETE

Email : kninfra1@gmail.com

Ph. No: 9100999994/9100755567

4352

DELIVERY CHALLAN

Customer Name: GULMOHAR RESIDENCY			D.C. No: 0215		Date: 18.03.2025
Delivery Site: MALLAPUR			Truck No: TS08UG4354		Mode: PUMP
S.No:	Description	Qty	Units	Cum. Qty	Remarks
5	M-20 RMC	3	Cum	34	
Other Documents Enclosed: 1) 2) Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons. Received above material in good condition			For Office use only		
			Driver Name:		RAUF
Customer Signature			Signature:		

INWARD
MODI REALTY MALLAPUR LLP
17652 DL 18/3/25

fo K N INFRA

Authorised Signatory