

Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	GV research center pvt ltd	Block No.:	4500 slab-03 purpose
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 Infra	Slab no.:	03
Requisition nos.:	20241218027	A. Estimated quantity:	620M3
PO nos.:	20241218029	B. Requisition quantity:	620M3
Sign of Security	Sign of Admin	Sign of Project Manager	C. Actual quantity poured
			D. Difference (C-A)

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Time of poured	Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	23-03-2025	04:45	05:40	06:00	08m3	3147	19200	19270				
2	23-03-2025	04:41	05:55	06:05	07m3	5001	16800	16840				
3	23-03-2025	05:39	06:30	06:55	07m3	5003	16800	16580	220			
4	23-03-2025	05:49	06:30	06:45	07m3	5004	16800	16710	90			
5	23-03-2025	05:22	06:25	06:40	08m3	3148	19200	18790	410			
6	23-03-2025	06:00	07:10	07:25	08m3	3149	19200	18660	540			
7	23-03-2025	06:01	07:05	07:15	07m3	5005	16800	16870				
8	23-03-2025	06:34	07:30	07:45	07m3	5007	16800	16900				
9	23-03-2025	06:35	07:30	07:45	08m3	3150	19200	19270				
10	23-03-2025	06:18	07:20	07:45	08m3	5006	19200	19290				
11	23-03-2025	06:55	07:50	08:10	08m3	3151	19200	18930	270			
12	23-03-2025	07:29	08:20	08:40	07m3	5009	16800	16900				

13	23-03-2025	07:22	08:20	08:35	08m3	3152	19200	18810	390			
14	23-03-2025	06:51	07:50	08:00	07m3	5008	16800	16970				
15	23-03-2025	07:48	08:40	09:00	07m3	5010	16800	16920				
16	23-03-2025	08:04	09:04	09:15	08m3	5011	19200	18220	980			
17	23-03-2025	08:05	09:10	09:25	08m3	3154	19200	18630	570			
18	23-03-2025	08:35	09:20	09:35	08m3	5012	19200	19450				
19	23-03-2025	08:54	09:50	10:10	08m3	5013	19200	19480				
20	23-03-2025	08:35	09:20	09:35	08m3	3155	19200	18930	270			
21	23-03-2025	07:40	08:40	08:55	08m3	3153	19200	18760	440			
22	23-03-2025	09:20	10:25	10:35	07m3	5014	16800	17040				
23	23-03-2025	09:37	10:30	10:45	07m3	5015	16800	16720	80			
24	23-03-2025	10:15	11:10	11:25	08m3	5016	19200	19590				
25	23-03-2025	09:59	10:45	10:55	08m3	3156	19200	17010	2190			
26	23-03-2025	10:25	11:30	11:45	08m3	3157	19200	18910	290			
27	23-03-2025	10:30	11:35	11:45	07m3	5017	16800	16760	40			
28	23-03-2025	10:41	11:40	11:55	07m3	5013	16800	17100				
29	23-03-2025	11:05	12:10	12:25	07m3	5020	16800	16970				
30	23-03-2025	10:52	11:50	12:10	07m3	5019	16800	16780	20			
31	23-03-2025	10:49	11:40	11:55	08m3	3158	19200	18580	620			
32	23-03-2025	11:21	12:20	12:35	07m3	5021	16800	16800				
33	23-03-2025	11:15	12:20	12:40	08m3	3159	19200	18680	520			
34	23-03-2025	11:51	12:40	12:55	07m3	5022	16800	16880				
35	23-03-2025	11:35	12:30	12:45	08m3	3160	19200	18660	540			
36	23-03-2025	11:55	12:50	13:10	08m3	3161	19200	18700	500			
37	23-03-2025	12:05	13:10	13:25	08m3	5023	19200	19110	90			
38	23-03-2025	12:25	13:20	13:35	08m3	5024	19200	19260				

39	23-03-2025	12:13	13:10	13:25	08m3	3162	19200	18370	830			
40	23-03-2025	12:40	13:50	14:10	07m3	5025	16800	18590				
41	23-03-2025	12:51	13:50	14:15	07m3	5026	16800	16260	540			
42	23-03-2025	13:02	14:00	14:15	08m3	5027	19200	19510				
43	23-03-2025	12:45	13:50	14:15	08m3	3163	19200	18700	500			
44	23-03-2025	13:09	14:10	14:25	08m3	3164	19200	19360				
45	23-03-2025	13:15	14:20	14:35	08m3	5028	19200	19440				
46	23-03-2025	13:30	14:30	14:45	08m3	5029	19200	16840	2360			
47	23-03-2025	13:45	14:40	14:55	07m3	5030	16800	16320	480			
48	23-03-2025	13:28	14:20	14:40	08m3	3165	19200	19610				
49	23-03-2025	13:55	14:50	15:10	07m3	5031	16800	16820				
50	23-03-2025	14:08	15:10	15:35	08m3	3166	19200	19240				
51	23-03-2025	14:32	15:30	15:45	07m3	5034	16800	17140				
52	23-03-2025	14:20	15:10	15:35	07m3	5033	16800	16900				
53	23-03-2025	14:45	15:40	16:20	07m3	5035	16800	16890				
54	23-03-2025	14:28	15:50	16:10	08m3	3167	19200	19150				
55	23-03-2025	15:00	16:05	16:20	08m3	5036	19200	19090				
56	23-03-2025	15:20	16:25	16:40	08m3	3168	19200	19180				
57	23-03-2025	15:11	16:20	16:45	07m3	5037	16800	17080				
58	23-03-2025	15:25	16:20	16:35	08m3	5038	19200	19460				
59	23-03-2025	15:15	16:10	16:30	08m3	3169	19200	18450	750			
60	23-03-2025	15:35	16:30	16:45	07m3	5039	16800	17060				
61	23-03-2025	16:05	17:05	17:20	08m3	3170	19200	19270				
62	23-03-2025	16:35	17:30	17:55	08m3	5040	19200	19320				
63	23-03-2025	16:25	17:20	17:45	08m3	3171	19200	19390				
64	23-03-2025	16:46	17:30	17:55	08m3	3172	19200	18910	290			

65	23-03-2025	17:05	18:10	18:30	08m3	3173	19200	19180	20			
66	23-03-2025	17:10	18:20	18:35	08m3	5041	19200	19440				
67	23-03-2025	17:25	18:20	18:35	07m3	5042	16800	16870				
68	23-03-2025	17:45	18:30	18:55	07m3	5043	16800	16870				
69	23-03-2025	17:21	18:20	18:45	08m3	3174	19200	19130	70			
70	23-03-2025	18:00	18:50	19:10	08m3	5044	19200	19400				
71	23-03-2025	18:20	19:20	19:55	07m3	5045	16800	16790	10			
72	23-03-2025	19:15	20:10	20:40	08m3	5046	19200	19280				
73	23-03-2025	19:10	20:30	21:10	08m3	3175	19200	18820	380			
74	23-03-2025	20:51	21:55	22:30	08m3	5047	19200	19430				
Total:					564M3		1353600	1346290	15300			
Remarks		As per purchase order 620M3 but consumed 564M3 only.										

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit