## Remarks from site on the 'Requisition by Site Report' of purchase division

Company		Cilvor	ook willog	I I D		Date:		25-05-2019			
Company: Site:		Silver oak villas LLP Silver Oak Villas				Prepared by:		R.Sanjay Kumar			
			12.19 to 25.05.2019			Approved by:		Balamurali Krishna			
· ·						Approved by.	-	Dalalilula	III KIISIIIIa		
		25.05.		in the report*:							
List of requisitions numbers missing in the report*:  List of requisitions where PO/WO not prepared 3 working days after requisition:											
Req No. Req Date Serial no of Item Description Reason for not preparing PO/WO#											
1		•	item i			•	Rea	1 1 0			
67701 05.04.19			3 GI She					Supplier is arranging for material			
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:											
	T			ı							
Req No.	Req Date		rial no of m in Req.	Item Description				Details of discussion with supplier			
67443	20.10.18		1	Lift				Work under process			
67723	23.04.19	) 1	8 & 30	CPVC	clamps &	Fta 3/4"	Sı	Supplier is arranging for material			
					•						
67728	26.04.19		0 & 22	PVC Reducer & Plain bend			St	Supplier is arranging for material			
67738	30.04.19	)	1 & 2	Utility tiles			Su	Supplier is arranging for material			
67745	24.04.19	)	1	Altek Lappam			-	Material not available at ssllp			
67756	08.05.19	)	1	Gokul s			Purchase asst delay material ready with supplier				
67760	67760 09.05.19		1	PVC Single socket pipe			31	30 Balance not available at ssllp			
07.00		1	1 ve single socket pipe			- 3	50 Balance not available at 5511p				
67772	15.05.19	)	1	Altek lappam			20	20 Bags balance not available at ssllp			
No. of gate passes issued this week:			04 From No.			11	11185 To No. 11188				
Delivery van site visit on:				25-05-2019							
				port emailed in pdf format to purchase?				Yes			
Items not	ordered but	receive	ed: Nil								
Other corr	ections & 1	emarks	: Nil								
Details			Project Manager			Admin Officer/Mana		er Admin Audit			
Sign			<u> </u>								
Date											
	O1	- £ 4l		:.:4: 4	D	immediately 2 Sand	41=1= ===		1 O E		

Notes: 1. \* Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to <a href="mailto:purchase@modiproperties.com">purchase@modiproperties.com</a>, ashaiya@modiproperties.com and <a href="mailto:rajkumarn@modiproperties.com">rajkumarn@modiproperties.com</a> on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks – For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks – Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site – purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up – DO NOT CALL PURCHASE!