

Recommendation for weekly payments		Prepared by:	N Sai Shivanii	Bank	Book balance	Bank Balance	FDS	Receipts during week
Company: SIK		Date:	27-Mar-25	Yes - RERA				
Project: Diamond point Plot no 24 site		Update by:		Yes - CA				
		Date:	27-Mar-25	Kotak - RERA				
				Kotak - CA				
Site - Payment for work under progress at site								
S No	Contractor name	Work Type	Payment type	Amount	Remarks			
1	Mohd Ishaq centring contractor	Turnkey	On Account		Labor payment			
2			On Account		Hire charges			
3			On Account		Building material			
4			On Account					
Site - Payment for Labour & Hire work								
S No	Contractor name	Work Type	Payment type	Amount	Remarks			
1	T Kurnarna	earth work	dept	2,300	2nd,3rd floor balcony areas, windows and set backs cleaning work done			
2	K Kumar	Electrician	dept	2,000	Towards chipping and metal box fixing at 2 nd floor hall& kitchen area switch board purpose.			
3	T Kurnarna	earth work	Transportion	400	Transportion charges from Chappally to dp24			
4	K Padma	civil works	dept	4,050	head room tank water proofing,elevation near balcony area,2nd floor near switch board civil patch works at grante			
5	kamlesh	Granite	Job work	3,000	granite3rd floor granite fixing at open Terrace area,Buphing at 2,3rd floor			
6	Y Eshwar rao	scaffolding	Job work	4,000	Scaffolding at lowers fixing purpose.			
7	T Kurnarna	Higher charges	Job work	1,000	Towards 3rd floor gym area for external,internal wall chipping and road chipping			
S No	Contractor name	Work Type	Payment type	Amount	Credit balance	Unbilled work value	Remarks / Justification.	
S No	Contractor name	Work Type	Payment type	Amount	Remarks			
1								
2								
3								
4								
S No	Pay to	Purpose	Amount	Remarks / Justification.				
1	HMDA	permit fees						
2	Summit Builders	PF payment						
3	Electricity dept	For common meters - April 20						
4	TDS	For March 20						
8								

20 MAR 2025

DEBIT VOUCHER			
Company/Firm	SJK		
Project	DP24		
Voucher no.	1		
Account head	DP24		
Paid to	T.Kurmanna(Earth work)		
Towards/description of work	Towards 2 nd ,3rd floors balcony areas, windows and set backs cleaning works done.(Dept work)		
Location of work	Bowenpally		
Period	20-03-2025		26-03-2025
Amount in Rs.	2,300/-		
	Two thousand three hundred rupees Only.		
	Cheque/trf no.	Date	Bank
Prepared by	Approved by	Receivers name	Receivers signature

Notes:1. Print full sheet. 2. To be used for all minor maintenance works. 3. Details of labour, hire charges , material may be printed/written overleaf. 4. Project may differ from location of work.

DEBIT VOUCHER			
Company/Firm	SJK		
Project	DP24		
Voucher no.	2		
Account head	DP24		
Paid to	K.Kumar(Electricain)		
Towards/description of work	Towards chipping and metal box fixing at 2 nd floor hall & kitchen areas switch board purpose. works done.(Dept work)		
Location of work	Bowenpally		
Period	20-03-2025		26-03-2025
Amount in Rs.	2,000/-		
	Two thousand rupees Only.		
	Cheque/trf no.	Date	Bank
Prepared by	Approved by	Receivers name	Receivers signature

Notes:1. Print full sheet. 2. To be used for all minor maintenance works. 3. Details of labour, hire charges , material may be printed/written overleaf. 4. Project may differ from location of work.

DEBIT VOUCHER			
Company/Firm	SJK		
Project	DP24		
Voucher no.	3		
Account head	DP24		
Paid to	T.Kurmanna		
Towards/description of work	Towards Labour Transportation charges from Turkapally to dp24 site.		
Location of work	Bowenpally		
Period	20-03-2025		26-03-2025
Amount in Rs.	400/-		
	Four hundred rupees Only		
	Cheque/trf no.	Date	Bank
Prepared by	Approved by	Receivers name	Receivers signature

Notes:1. Print full sheet. 2. To be used for all minor maintenance works. 3. Details of labour, hire charges , material may be printed/written overleaf. 4. Project may differ from location of work.

DEBIT VOUCHER			
Company/Firm	SJK		
Project	DP24		
Voucher no.	4		
Account head	DP24		
Paid to	K.Padma(Civil work)		
Towards/description of work	Towards head room tank water proofing,elevation near balcony area,2nd floor near switch board civil patch works at granite works done.(Dept work)		
Location of work	Bowenpally		
Period	20-03-2025		26-03-2025
Amount in Rs.	4,050/-		
	Four thousand fifty rupees Only.		
	Cheque/trf no.	Date	Bank
Prepared by	Approved by	Receivers name	Receivers signature

Notes:1. Print full sheet. 2. To be used for all minor maintenance works. 3. Details of labour, hire charges , material may be printed/written overleaf. 4. Project may differ from location of work.

DEBIT VOUCHER			
Company/Firm	SJK		
Project	DP24		
Voucher no.	5		
Account head	DP24		
Paid to	Kamlesh(Granite)		
Towards/description of work	Towards 3 rd floor granite fixing at open terrace area,buphing at 2,3 rd floors works done.(Job work)		
Location of work	Bowenpally		
Period	20-03-2025		26-03-2025
Amount in Rs.	3,000/-		
	Three thousand rupees Only.		
	Cheque/trf no.	Date	Bank
Prepared by	Approved by	Receivers name	Receivers signature

Notes:1. Print full sheet. 2. To be used for all minor maintenance works. 3. Details of labour, hire charges , material may be printed/written overleaf. 4. Project may differ from location of work.

Job Work Details

22465

S. No.

Company	STK	Project	DP24
No. of workers required	-5-	Date	20/03/2025
No. of head mason	-0-	No. of male helper	-3-
No. of mason	-2-	No. of female helper	-0-
Required from date	20/03/2025	Required to date	22/03/2025
Job Description:	Towards 3rd floor granite fixing at open Terrace area, bukhina at 2, 3rd floors.		
Description	Quantity	Rate	Amount
3rd floor granite			1
at open Terraces	1500	→	1500/-
2, 3rd floors bukhina			1500/-
Total Amount			3,000/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Burish	→	Kamlesh	→

DEBIT VOUCHER			
Company/Firm	SJK		
Project	DP24		
Voucher no.	6		
Account head	DP24		
Paid to	Y.Eshwar Rao(Scaffolding)		
Towards/description of work	Towards scaffolding at lowers fixing purpose works done.(Job work)		
Location of work	Bowenpally		
Period	20-03-2025		26-03-2025
Amount in Rs.	4,000/-		
	Four thousand rupees Only.		
	Cheque/trf no.	Date	Bank
Prepared by	Approved by	Receivers name	Receivers signature

Notes:1. Print full sheet. 2. To be used for all minor maintenance works. 3. Details of labour, hire charges , material may be printed/written overleaf. 4. Project may differ from location of work.

Job Work Details

22466

S. No.

Company	BPK	Project	DP24
No. of workers required	-5-	Date	28/03/2025
No. of head mason	-0-	No. of male helper	-3-
No. of mason	-2-	No. of female helper	-0-
Required from date	28/03/2025	Required to date	25/03/2025

Job Description:

Towards Scaffolding at

ladders Fixing purpose.

Description	Quantity	Rate	Amount
Scaffolding at			
ladders Fixing	15x40 → 6005x4		2,400/-
	10x40 → 4005x4		1,600/-
Total Amount			4,000/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Suresh		Y. Eshwar	



WORKER ATTENDANCE REGISTER

Date	Worker ID	Time In	Time Out	Attn Value	Block No	Payment Type						
		Date 19-03-2025				INWARD						
		Laxman - Penter		Mosson - 01		<table><tr><td>Inward No:</td><td>19-03-25</td></tr><tr><td>MRN No:</td><td>11</td></tr><tr><td>Received By:</td><td>Shivani</td></tr></table>	Inward No:	19-03-25	MRN No:	11	Received By:	Shivani
Inward No:	19-03-25											
MRN No:	11											
Received By:	Shivani											
						Plot No. 24, DP 24						
		Date 20-03-2025										
		Laxman - Penter		Mosson - 01								
		Date 20-03-2025										
		ESHWAR. GLOW Firing		Mosson - 01								
				M.H - 02								
		Date 20-03-2025										
		Kamlesh - Gannite		Mosson - 01								
				M.H - 02								
				Total 03								
		Date 20-03-2025										
		Kumar - Erection		Mosson - 01								
				M.H - 01								
				02								

Shivani

Shivani

29 MAR 2025
29 MAR 2025

INWARD	
Inward No	11
MRN No	11
Received By:	Shivani

Plot No. 24, DP 24

WORKER ATTENDANCE REGISTER

Date	Worker ID	Time In	Time Out	Attn Value	Block No.	Payment Type
21-03-25						183
Date - 21/03-2025						
Eshwar - Gypsum Filling						
MOSSON - 01						
M.H - 02						
Total 03						
Date - 21-03-2025						
Kamlesh - Granite						
MOSSON - 01						
M.H - 02						
Total 03						
Date - 21-03-2025						
Kumar - Electrical						
MOSSON - 01						
M.H - 01						
Date - 21-03-2025						
mallesh - Company						
MOSSON - 01						
M.H - 01						
Total 02						
Date - 21-03-2025						
Kamlesh - Granite						
MOSSON - 01						
M.H - 01						
Total 02						
Date - 22/03-2025						
Eshwar - Gypsum Filling						
MOSSON - 01						
M.H - 01						

INWARD	
Inward No:	DR-21-03-25
MRN No:	Dr.
Received By:	Signature
Plot No. 24, DP 24	

20 MAR 2025

INWARD	
Inward No:	21-03-25
MRN No:	Dr.
Received By:	Signature
Plot No. 24, DP 24	



WORKER ATTENDANCE REGISTER

Date	Worker ID	Time In	Time Out	Attn Value	Block No.	Payment Type
------	-----------	---------	----------	------------	-----------	--------------

Date - 24-03-2025

Mallish Company

Mission - 01

M.H - 01

Total - 02

INWARD

Inward No: Dt: 24-03-25

MKN No: Dt:

Received By: Sign: 

Plot No: 24, DP 24

Date - 25-03-2025

Mallish Company

M.H - 01

Mission - 01

Total - 02

Shivam

Date - 25-03-2025

Kaulish Company

Mission - 01

M.H - 01

Total - 02

INWARD

Inward No: 25-03-25

MKN No:

Received By:

Plot No: 24, DP 24

Date - 25-03-2025

Kurmanja Sall - work

M.H - 02

F.H - 02

Total - 04

25 MAR 2025



DEBIT VOUCHER			
Company/Firm	SJK		
Project	DP24		
Voucher no.	7		
Account head	DP24		
Paid to	T.Kurmanna(Higher charges)		
Towards/description of work	Towards 3 rd floor gym area for external,internal wall chipping and road chipping works done. L/S Fixed(chipping machine)		
Location of work	Bowenpally		
Period	20-03-2025		26-03-2025
Amount in Rs.	4,000/-		
	Four thousand rupees Only.		
	Cheque/trf no.	Date	Bank
Prepared by	Approved by	Receivers name	Receivers signature

Notes:1. Print full sheet. 2. To be used for all minor maintenance works. 3. Details of labour, hire charges , material may be printed/written overleaf. 4. Project may differ from location of work.

Material Shifting Authorization Form

No. A

42836

Date	24/03/2025	Time	09:30
Authorized By	Suresh	Engg. Sign	[Signature]
Material to be shifted	Toll roads 3rd floor gym area for external, internal wall chipping and road chipping.		
Shift from			
Shift to			
Vehicle Type	☐ Tractor ☐ JCB ☐ Blade Tractor ☒ Other <u>Chipping Machine</u>		
Vehicle No.	—	Vehicle Owner	T. K.amma
Hire charges register serial no.	—		
Security / Supervisor Sign	[Signature]	Start Time	09:30
		Stop Time	17:30



