

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Kadakia & Modi Housing	Date:	02-03-2019
Site:	Bloomdale	Prepared by:	R.Sanjay Kumar
Report From / To	01.04.18 to 02-03-2019	Approved by:	Balamurali Krishna
Report Date	03.02.19		
List of requisitions numbers missing in the report*:			
List of requisitions where PO/WO not prepared 3 working days after requisition:			
Req No.	Req Date	Serial no of item in Req.	Item Description
21172	23.01.19	1	Digital camera
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:			
Req No.	Req Date	Serial no of item in Req.	Item Description
21145	31.12.19	1 to 9	Z Angle Templates
			Material is not available at SSSLP
21155	11.01.19	16 23 24 35	CPVC Reducer 1 1/4" x 3/4" CPVC Plug 1/2" CPVC MABT 3/4"x1/2" CPVC Reducer 1"x 3/4"
			10 Nos Balance 40 Nos Balance 50 Nos Balance 20 Nos Balance Supplier is arranging for material
21157	11.01.19	1 to 3	Bathroom tiles
			Supplier is arranging for material
21186	05.02.19	1 & 2	RCC Man hole cover
			Ready with supplier
21200	12.02.12	06 to 11 & 16 to 19	CP Fittings
			Supplier is arranging for material
21203	12.02.19	1 to 7	Sanitary items
			Material not available at SSSLP
21208	15.02.19	1	Lawn mover
			Supplier is arranging for material
21209	15.02.19	1	Single phase starter
			Ready with supplier
No. of gate passes issued this week:	Nil	From No.	Nil
Delivery van site visit on:	02-03-2019 11.30 Hrs		
Inward report (MRN/other) & stock report emailed in pdf format to purchase?	Yes		
Items not ordered but received: Nil			
Other corrections & remarks: Nil			
Details	Project Manager	Admin Officer/Manager	Admin Audit
Sign	<i>[Signature]</i>	<i>[Signature]</i>	
Date	21/2/2019	2/3/19	

Notes: 1. * Send a copy of the missing requisitions* to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajakumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!