

| Annexure - A - Circular no. 807(b)                         |                         |                      |          |              |          |
|------------------------------------------------------------|-------------------------|----------------------|----------|--------------|----------|
| Details of labour charges                                  |                         |                      |          |              |          |
| Name of contractor:                                        |                         | Surasani Consultants |          |              |          |
| Company name:                                              |                         | Silveroak Villas     |          |              |          |
| Project name:                                              |                         | Silveroak Villas LLP |          |              |          |
| Date:                                                      |                         | 03.07.19             |          |              |          |
| Period                                                     |                         | From :               | 27.06.19 | To:          | 03.07.19 |
| Sl. No.                                                    | Work Type               | Worker Type          | Quantity | Rate         | Amount   |
| 1                                                          | earth work / civil work | Male helper          | 171      | 400.00       | 68,400   |
| 2                                                          | earth work / civil work | Female helper        | 69       | 350.00       | 24,150   |
| 4                                                          | earth work / civil work | Mason                | 123      | 500.00       | 61,500   |
| 7                                                          | RCC work                | Mason                | -        | 500.00       | -        |
| 8                                                          | RCC work                | Mason Contractor     | -        | 500.00       | -        |
| 9                                                          |                         |                      |          |              | -        |
| 10                                                         |                         |                      |          |              | -        |
| 11                                                         |                         |                      |          |              | -        |
| 12                                                         |                         |                      |          |              | -        |
| 13                                                         |                         |                      |          |              | -        |
| 14                                                         |                         |                      |          |              | -        |
| 15                                                         |                         |                      |          |              | -        |
| 16                                                         |                         |                      |          |              | -        |
| 17                                                         |                         |                      |          |              | -        |
| 18                                                         |                         |                      |          |              | -        |
| 19                                                         |                         |                      |          |              | -        |
| 20                                                         |                         |                      |          |              | -        |
| 21                                                         |                         |                      |          |              | -        |
| 22                                                         |                         |                      |          |              | -        |
| 23                                                         |                         |                      |          |              | -        |
| 24                                                         |                         |                      |          |              | -        |
| 25                                                         |                         |                      |          |              | -        |
| Total                                                      |                         |                      |          |              | 1,54,050 |
| Payment recommended by project manager:                    |                         |                      |          |              |          |
| Payment approved by MD:                                    |                         |                      |          |              |          |
| Prepared by:                                               |                         | Approved by:         |          | MDs approval |          |
| Name                                                       |                         |                      |          |              |          |
| Sign                                                       |                         |                      |          |              |          |
| Date                                                       | 03.07.19                |                      |          |              |          |
| Note:                                                      |                         |                      |          |              |          |
| 1. Attach attendance summary from database                 |                         |                      |          |              |          |
| 2. Recoomend payment as per our guideline rates for wages. |                         |                      |          |              |          |

| Annexure - B - Circular no. 807(b)                               |                               |                      |          |              |          |
|------------------------------------------------------------------|-------------------------------|----------------------|----------|--------------|----------|
| Details of hire charges                                          |                               |                      |          |              |          |
| Name of contractor:                                              |                               | Surasani Consultants |          |              |          |
| Company name:                                                    |                               | Silveroak Villas     |          |              |          |
| Project name:                                                    |                               | Silveroak Villas LLP |          |              |          |
| Date:                                                            |                               | 03.07.19             |          |              |          |
| Period                                                           |                               | From:                | 27.06.19 | To:          | 03.07.19 |
| Sl. No.                                                          | Equipment Type                | Quantity             | Rate     | Units        | Amount   |
| 1                                                                | JCB                           | 14.60                | 1,000.00 | hrs          | 14,600   |
| 2                                                                | Tractor tipper with labour    | -                    | -        | days         | -        |
| 3                                                                | Tractor tipper without labour | 4.00                 | 1,800.00 | hrs          | 7,200    |
| 4                                                                | Compressor machine            | -                    | -        | hrs          | -        |
| 5                                                                |                               |                      |          |              | -        |
| 6                                                                |                               |                      |          |              | -        |
| 7                                                                |                               |                      |          |              | -        |
| 8                                                                |                               |                      |          |              | -        |
| 9                                                                |                               |                      |          |              | -        |
| 10                                                               |                               |                      |          |              | -        |
| 11                                                               |                               |                      |          |              | -        |
| 12                                                               |                               |                      |          |              | -        |
| 13                                                               |                               |                      |          |              | -        |
| 14                                                               |                               |                      |          |              | -        |
| 15                                                               |                               |                      |          |              | -        |
| 16                                                               |                               |                      |          |              | -        |
| 17                                                               |                               |                      |          |              | -        |
| 18                                                               |                               |                      |          |              | -        |
| 19                                                               |                               |                      |          |              | -        |
| 20                                                               |                               |                      |          |              | -        |
| 21                                                               |                               |                      |          |              | -        |
| 22                                                               |                               |                      |          |              | -        |
| 23                                                               |                               |                      |          |              | -        |
| 24                                                               |                               |                      |          |              | -        |
| 25                                                               |                               |                      |          |              | -        |
| Total                                                            |                               |                      |          |              | 21,800   |
| Payment recommended by project manager:                          |                               |                      |          |              |          |
| Payment approved by MD:                                          |                               |                      |          |              |          |
| Prepared by:                                                     |                               | Approved by:         |          | MDs approval |          |
| Name                                                             |                               |                      |          |              |          |
| Sign                                                             |                               |                      |          |              |          |
| Date                                                             | 03.07.19                      |                      |          |              |          |
| Note:                                                            |                               |                      |          |              |          |
| 1. Attach hirecharges summary from database                      |                               |                      |          |              |          |
| 2. Recoomend payment as per our guideline rates for hirecharges. |                               |                      |          |              |          |

| Annexure - C - Circular no. 807(b) |                           |                      |                |           |          |          |             |
|------------------------------------|---------------------------|----------------------|----------------|-----------|----------|----------|-------------|
| Details of material received       |                           |                      |                |           |          |          |             |
| Name of contractor:                |                           | Surasani Consultants |                |           |          |          |             |
| Company name:                      |                           | Silveroak Villas     |                |           |          |          |             |
| Project name:                      |                           | Silveroak Villas LLP |                |           |          |          |             |
| Date:                              |                           | 03.07.19             |                |           |          |          |             |
| Period                             |                           | From:                | 27.06.19       | To:       | 03.07.19 |          |             |
| Sl. No.                            | Material type             | Received date        | Inward no.     | Quantity  | Units    | Rate     | Amount      |
| 1                                  | Solid Bricks 6x8x16       | 22.05.19             | 21169          | 350.00    | Nos      | 33.04    | 11,564.00   |
| 2                                  | M20 Concrete              | 04.07.19             | 21181 to 21220 | 100.50    | cum      | 3,299.99 | 3,31,648.79 |
| 3                                  | M10 Concrete              | 04.07.19             | 21181 to 21220 | 4.00      |          | 2,700.01 | 10,800.02   |
| 4                                  | PSC Cement                | 04.07.19             | 21229          | 440.00    | Bags     | 270.00   | 1,18,800.00 |
| 5                                  | 8mm ,10mm,12mm,16mm Steel | 03.07.19             | 21228          | 14,190.00 | kgs      | 42.33    | 6,00,614.45 |
| 6                                  | Solid Bricks 4x8x16       | 04.07.19             | 21179 to 21197 | 2,600.00  | Nos      | 22.42    | 58,292.00   |
| 7                                  | Solid Bricks 6x8x16       | 04.07.19             | 21179 to 21197 | 2,150.00  | Nos      | 33.04    | 71,036.00   |
| 8                                  | Solid Bricks 4x8x16       | 04.07.19             | 21152 to 21212 | 3,900.00  | Nos      | 22.42    | 87,438.00   |
| 9                                  | Solid Bricks 6x8x16       | 04.07.19             | 21152 to 21212 | 4,300.00  | Nos      | 33.04    | 1,42,072.00 |
| 10                                 | Metal Aggregate 20mm      | 01.07.19             | 20459          | 300.00    | cft      | 21.00    | 6,300.00    |
| 11                                 | Stone Dust                | 29.06.19             | 20458          | 300.00    | cft      | 22.50    | 6,750.00    |
| 12                                 | Stone Dust                | 01.07.19             | 20460          | 300.00    | cft      | 22.50    | 6,750.00    |
| 13                                 |                           |                      |                |           |          |          | -           |
| 14                                 |                           |                      |                |           |          |          | -           |
| 15                                 |                           |                      |                |           |          |          | -           |
| 16                                 |                           |                      |                |           |          |          | -           |
| 17                                 |                           |                      |                |           |          |          | -           |
| 18                                 |                           |                      |                |           |          |          | -           |
| 19                                 |                           |                      |                |           |          |          | -           |
| 20                                 |                           |                      |                |           |          |          | -           |
| 21                                 |                           |                      |                |           |          |          | -           |
| 22                                 |                           |                      |                |           |          |          | -           |
| 23                                 |                           |                      |                |           |          |          | -           |
| 24                                 |                           |                      |                |           |          |          | -           |
| 25                                 |                           |                      |                |           |          |          | -           |
| 26                                 |                           |                      |                |           |          |          | -           |
| 27                                 |                           |                      |                |           |          |          | -           |
| 28                                 |                           |                      |                |           |          |          | -           |
| 29                                 |                           |                      |                |           |          |          | -           |
| 30                                 |                           |                      |                |           |          |          | -           |

|                                                                        |          |  |  |  |  |  |              |
|------------------------------------------------------------------------|----------|--|--|--|--|--|--------------|
| 31                                                                     |          |  |  |  |  |  | -            |
| 32                                                                     |          |  |  |  |  |  | -            |
| 33                                                                     |          |  |  |  |  |  | -            |
| 34                                                                     |          |  |  |  |  |  | -            |
| 35                                                                     |          |  |  |  |  |  | -            |
| 36                                                                     |          |  |  |  |  |  | -            |
| 37                                                                     |          |  |  |  |  |  | -            |
| 38                                                                     |          |  |  |  |  |  | -            |
| 39                                                                     |          |  |  |  |  |  | -            |
| 40                                                                     |          |  |  |  |  |  | -            |
| 41                                                                     |          |  |  |  |  |  | -            |
| 42                                                                     |          |  |  |  |  |  | -            |
| 43                                                                     |          |  |  |  |  |  | -            |
| 44                                                                     |          |  |  |  |  |  | -            |
| 45                                                                     |          |  |  |  |  |  | -            |
| 46                                                                     |          |  |  |  |  |  | -            |
| 47                                                                     |          |  |  |  |  |  | -            |
| 48                                                                     |          |  |  |  |  |  | -            |
| 49                                                                     |          |  |  |  |  |  | -            |
| 50                                                                     |          |  |  |  |  |  | -            |
| Total                                                                  |          |  |  |  |  |  | 14,52,065.27 |
| Payment recommended by project manager:                                |          |  |  |  |  |  |              |
| Payment approved by MD:                                                |          |  |  |  |  |  |              |
| Prepared by:                                                           |          |  |  |  |  |  |              |
| Approved by:                                                           |          |  |  |  |  |  |              |
| MDs approval                                                           |          |  |  |  |  |  |              |
| Name                                                                   |          |  |  |  |  |  |              |
| Sign                                                                   |          |  |  |  |  |  |              |
| Date                                                                   | 03.07.19 |  |  |  |  |  |              |
| Note:                                                                  |          |  |  |  |  |  |              |
| 1. Attach inward summary report from database.                         |          |  |  |  |  |  |              |
| 2. Attach details sheet from database with photographs                 |          |  |  |  |  |  |              |
| 3. Recommend payment as per our guideline rates for building material. |          |  |  |  |  |  |              |
| 4. Other material rates can be adopted as per bills produced.          |          |  |  |  |  |  |              |

| Annexure - D - Circular no. 807(b) |           |                      |       |                 |                      |                   |                                        |                       |                        |                         |                        |                             |
|------------------------------------|-----------|----------------------|-------|-----------------|----------------------|-------------------|----------------------------------------|-----------------------|------------------------|-------------------------|------------------------|-----------------------------|
| Mile stone report for CR.          |           |                      |       |                 |                      |                   |                                        |                       |                        |                         |                        |                             |
| Name of contractor:                |           | Surasani Consultants |       |                 |                      |                   |                                        |                       |                        |                         |                        |                             |
| Company name:                      |           | Silveroak Villas     |       |                 |                      |                   |                                        |                       |                        |                         |                        |                             |
| Project name:                      |           | Silveroak Villas LLP |       |                 |                      |                   |                                        |                       |                        |                         |                        |                             |
| Date:                              |           | 03.07.19             |       |                 |                      |                   |                                        |                       |                        |                         |                        |                             |
| S No                               | Villa no. | Type (2, 3, 4BHK)    | SBUA  | Work start date | Completion of plinth | Completion of RCC | Completion of brickwork and plastering | Completion of stage I | Completion of stage II | Completion of stage III | Completion of stage IV | Date of physical possession |
| 1                                  | 1         | A2 -2bhk             | 1,100 | 5-Jul-17        | 30-Dec-17            | 13-Mar-18         | 18-Oct-18                              | 2-Nov-18              | 12-Dec-18              | 27-Apr-19               |                        |                             |
| 2                                  | 2         | A2 -2bhk             | 1,100 | 5-Jul-17        | 23-Dec-17            | 14-Mar-18         | 20-Sep-18                              | 19-Oct-18             | 12-Dec-18              | 29-Apr-19               |                        |                             |
| 3                                  | 3         | A2 -2bhk             | 1,100 | 4-Sep-17        | 10-Jan-18            | 12-Apr-18         | 20-Sep-18                              | 19-Oct-18             | 12-Dec-18              | 30-Apr-19               |                        |                             |
| 4                                  | 4         | A2 -3bhk             | 2,040 | 4-Sep-17        | 8-Feb-18             | 11-May-18         | 18-Oct-18                              | 2-Nov-18              | 27-Dec-18              | 27-Apr-19               |                        |                             |
| 5                                  | 5         | A2 -3bhk             | 2,040 | 24-Oct-17       | 17-Feb-18            | 13-May-18         | 2-Nov-18                               | 16-Nov-18             | 3-Jan-19               | 30-Apr-19               |                        |                             |
| 6                                  | 6         | A1 -2bhk             | 1,100 | 25-Jul-17       | 13-Jan-18            | 9-Mar-18          | 25-Dec-18                              | 29-Dec-18             | 25-Feb-19              | 21-May-19               |                        |                             |
| 7                                  | 7         | A1 -2bhk             | 1,100 | 25-Jul-17       | 12-Dec-17            | 8-Feb-18          | 8-Nov-18                               | 22-Dec-18             | 31-Jan-19              | 27-May-19               |                        |                             |
| 8                                  | 8         | A1 -2bhk             | 1,100 | 28-Jul-17       | 9-Dec-17             | 14-Feb-18         | 19-Oct-18                              | 19-Oct-18             | 16-Jan-19              | 24-May-19               |                        |                             |
| 9                                  | 9         | A1 -2bhk             | 1,100 | 2-Aug-17        | 23-Sep-17            | 6-Dec-17          | 3-Aug-18                               | 19-Oct-18             | 10-Jan-19              | 24-May-19               |                        |                             |
| 10                                 | 10        | A1 -2bhk             | 1,100 | 2-Aug-17        | 20-Sep-17            | 16-Dec-17         | 21-Mar-18                              | 22-Feb-18             | 26-Feb-18              | 4-May-19                |                        |                             |
| 11                                 | 11        | A2 -3bhk             | 2,040 | 30-Aug-17       | 1-Dec-17             | 23-Mar-18         | 8-Aug-18                               | 24-Nov-18             | 26-Nov-18              | 5-Dec-18                |                        |                             |
| 12                                 | 12        | A2 -2bhk             | 1,100 | 30-Aug-17       | 16-Nov-17            | 8-Feb-18          | 17-Dec-18                              | 10-Jan-19             | 16-Feb-19              | 12-Jun-19               |                        |                             |
| 13                                 | 13        | A2 -2bhk             | 1,100 | 30/08/2017      | 15-Dec-17            | 20-Feb-18         | 3-Jan-18                               | 10-Jan-19             | 16-Feb-19              | 27-May-19               |                        |                             |
| 14                                 | 14        | A2 -2bhk             | 1,100 | 24-Aug-17       | 9-Nov-17             | 14-Feb-18         | 25-Dec-18                              | 29-Dec-18             | 21-Mar-19              | 4-Jun-19                |                        |                             |
| 15                                 | 15        | A2 -2bhk             | 1,100 | 24-Aug-17       | 4-Nov-17             | 8-Feb-18          | 24-Apr-18                              | 27-Apr-18             | 25-Jan-19              | 28-May-19               |                        |                             |
| 16                                 | 16        | A2 -2bhk             | 1,100 | 20-Aug-17       | 16-Nov-17            | 8-Feb-18          | 17-Dec-18                              | 18-Jan-19             | 23-Feb-19              | 28-May-19               |                        |                             |
| 17                                 | 17        | A1 -2bhk             | 1,100 | 4-Aug-17        | 9-Jun-18             | 15-Sep-18         | 27-Feb-19                              | 27-Mar-19             |                        |                         |                        |                             |
| 18                                 | 18        | A1 -2bhk             | 1,100 | 23-Nov-17       | 26-Jun-18            | 15-Sep-18         | 27-Feb-19                              | 27-Mar-19             |                        |                         |                        |                             |
| 19                                 | 19        | A1 -3bhk             | 2,040 | 23-Nov-17       | 30-Apr-18            | 24-Nov-18         | 8-Mar-19                               | 8-Apr-19              |                        |                         |                        |                             |
| 20                                 | 20        | A1 -2bhk             | 1,100 | 21-Sep-17       | 14-Apr-18            | 4-Sep-18          | 8-Mar-19                               | 15-May-19             |                        |                         |                        |                             |
| 21                                 | 21        | A1 -4bhk             | 2,040 | 20-Sep-17       | 13-Mar-18            | 9-Jun-18          | 16-Mar-19                              | 16-Apr-19             |                        |                         |                        |                             |
| 22                                 | 22        | A1 -2bhk             | 1,100 | 19-Sep-17       | 3-Mar-18             | 13-May-18         | 27-Feb-19                              | 20-Apr-19             |                        |                         |                        |                             |
| 23                                 | 23        | A1 -2bhk             | 1,100 | 8-Nov-17        | 23-Feb-18            | 13-May-18         | 25-Jan-19                              | 2-Apr-19              |                        |                         |                        |                             |
| 24                                 | 24        | A1 -4bhk             | 2,040 | 6-Aug-17        | 27-Feb-18            | 4-Sep-18          | 28-Feb-19                              | 16-Mar-19             |                        |                         |                        |                             |
| 25                                 | 25        | A2 -2bhk             | 1,100 | 21-Sep-17       | 26-Apr-18            | 22-Jun-18         | 28-Feb-19                              | 13-Mar-19             | 25-Jun-19              |                         |                        |                             |
| 26                                 | 26        | A2 -2bhk             | 1,100 | 28-Sep-17       | 3-May-18             | 8-Aug-18          | 28-Feb-19                              | 21-Mar-19             |                        |                         |                        |                             |
| 27                                 | 27        | A2 -2bhk             | 1,100 | 13-Oct-17       | 8-May-18             | 1-Aug-18          | 28-Feb-19                              | 8-Mar-19              | 26-Jun-19              | 2-Jul-19                |                        |                             |
| 28                                 | 28        | A2 -2bhk             | 1,100 | 13-Oct-17       | 21-Feb-18            | 20-Apr-18         | 28-Feb-19                              | 16-Apr-19             | 13-Jun-19              |                         |                        |                             |

|                                   |    |          |       |           |           |           |           |  |  |  |  |  |
|-----------------------------------|----|----------|-------|-----------|-----------|-----------|-----------|--|--|--|--|--|
| 29                                | 29 | A2 Mortg | 2,040 | 20-May-19 |           |           |           |  |  |  |  |  |
| 30                                | 30 | A2 Mortg | 2,040 | 20-May-19 |           |           |           |  |  |  |  |  |
| 31                                | 31 | A2 Mortg | 2,040 | 16-Apr-19 |           |           |           |  |  |  |  |  |
| 32                                | 32 | A2 Mortg | 2,040 | 25-Mar-19 | 29-Jun-19 |           |           |  |  |  |  |  |
| 33                                | 33 | A1 -2bhk | 1,100 | 26-Jul-18 | 23-Jan-19 | 28-May-19 |           |  |  |  |  |  |
| 34                                | 34 | A1 -2bhk | 1,100 | 28-Nov-17 | 8-Mar-19  |           |           |  |  |  |  |  |
| 35                                | 35 | A1 -3bhk | 2,050 | 25-Nov-17 | 29-Jan-19 |           |           |  |  |  |  |  |
| 36                                | 36 | A1 -2bhk | 1,100 | 22-Nov-17 | 30-Jan-19 | 15-May-19 |           |  |  |  |  |  |
| 37                                | 37 | A1 -2bhk | 1,100 | 20-Nov-17 | 5-Feb-19  | 15-May-19 |           |  |  |  |  |  |
| 38                                | 38 | A1 -2bhk | 1,100 | 18-Nov-17 | 8-Feb-19  |           |           |  |  |  |  |  |
| 39                                | 39 | A1 -3bhk | 2,040 | 17-Nov-17 | 23-Feb-19 |           |           |  |  |  |  |  |
| 40                                | 40 | A1 -2bhk | 1,100 | 14-Nov-17 | 30-Apr-19 |           |           |  |  |  |  |  |
| 41                                | 41 | A2 -3bhk | 2,040 | 18-Oct-17 | 17-Oct-18 | 13-Feb-19 | 22-Jun-19 |  |  |  |  |  |
| 42                                | 42 | A2 -3bhk | 2,040 | 18-Oct-17 | 3-Aug-18  | 13-Feb-19 |           |  |  |  |  |  |
| 43                                | 43 | A2 -2bhk | 1,100 | 23-Oct-17 | 11-Jul-18 | 29-Nov-18 | 18-Apr-19 |  |  |  |  |  |
| 44                                | 44 | A2 -4bhk | 2,040 | 25-Oct-17 | 17-Jul-18 | 25-Feb-19 |           |  |  |  |  |  |
| 45                                | 45 | A2 -2bhk | 1,100 | 25-Oct-17 | 13-Aug-18 | 29-Nov-18 | 11-Jun-19 |  |  |  |  |  |
| 46                                | 46 | A2 -2bhk | 1,100 | 8-Nov-17  | 2-Dec-18  | 9-Feb-19  | 11-Jun-19 |  |  |  |  |  |
| 47                                | 47 | A2 -4bhk | 2,040 | 12-Nov-17 | 5-Dec-18  | 2-Apr-19  |           |  |  |  |  |  |
| 48                                | 48 | A2 -2bhk | 1,100 | 12-Nov-17 | 28-Nov-18 | 9-Feb-19  | 11-Jun-19 |  |  |  |  |  |
| 49                                | 49 | A2 -3bhk | 2,040 | 13-Nov-17 | 12-Dec-18 | 18-Apr-19 |           |  |  |  |  |  |
| 50                                | 50 | A1 -2bhk | 1,100 | 30-Jan-18 | 5-Dec-18  | 25-Feb-19 | 25-Jun-19 |  |  |  |  |  |
| 51                                | 51 | A1 -2bhk | 1,100 | 19-Dec-17 | 28-Oct-18 | 25-Feb-19 | 25-Jun-19 |  |  |  |  |  |
| 52                                | 52 | A1 -2bhk | 1,100 | 23-Dec-17 | 10-Nov-18 | 25-Feb-19 |           |  |  |  |  |  |
| 53                                | 53 | A1 -2bhk | 1,100 | 26-Dec-17 | 24-Nov-18 | 25-Mar-19 |           |  |  |  |  |  |
| 54                                | 54 | A1 -3bhk | 2,040 | 26-Dec-17 | 20-Nov-18 | 10-Jun-19 |           |  |  |  |  |  |
| 55                                | 55 | A1 -3bhk | 2,040 | 8-Jan-18  | 8-Oct-18  | 16-Apr-19 |           |  |  |  |  |  |
| 56                                | 56 | A1 -3bhk | 2,040 | 18-Jan-18 | 26-Sep-18 | 13-Feb-19 | 8-Apr-19  |  |  |  |  |  |
| 57                                | 57 | A1 -3bhk | 2,040 | 19-Jan-18 | 20-Sep-18 | 13-Feb-19 |           |  |  |  |  |  |
| 58                                | 58 | A1 -2bhk | 1,100 | 22-Jan-18 | 10-Sep-18 | 25-Nov-18 |           |  |  |  |  |  |
| 59                                | 59 | A1 -3bhk | 2,040 | 13-May-18 | 6-Sep-18  | 25-Nov-18 | 29-May-19 |  |  |  |  |  |
| 60                                | 60 | A2 -3bhk | 2,040 | 22-Aug-18 | 26-Dec-18 |           |           |  |  |  |  |  |
| 61                                | 61 | A2 -3bhk | 2,040 | 20-Jun-18 | 10-Nov-18 |           |           |  |  |  |  |  |
| 62                                | 62 | A2 -2bhk | 1,100 | 19-Jun-18 | 28-Nov-18 |           |           |  |  |  |  |  |
| 63                                | 63 | A2 -2bhk | 1,100 | 15-Apr-18 | 28-Nov-18 |           |           |  |  |  |  |  |
| 64                                | 64 | A2 -2bhk | 1,100 | 18-Jun-18 | 2-Dec-18  |           |           |  |  |  |  |  |
| 65                                | 65 | A2 -2bhk | 1,100 | 7-Jul-18  | 12-Dec-18 | 15-Jun-19 |           |  |  |  |  |  |
| 66                                | 66 | A2 -3bhk | 2,040 | 7-Jul-18  | 15-Dec-18 |           |           |  |  |  |  |  |
| 67                                | 67 | A2 -3bhk | 2,040 | 4-Oct-18  | 26-Dec-18 |           |           |  |  |  |  |  |
| 68                                | 68 | A2 -3bhk | 2,040 | 6-Oct-18  | 20-Dec-18 | 17-Jun-19 |           |  |  |  |  |  |
| Note: Send report every Thursday. |    |          |       |           |           |           |           |  |  |  |  |  |

|                                    |           |                   |       |                       |   |                                      |   |                        |   |                                            |    |                    |           |                              |                    |                               |                  |                 |
|------------------------------------|-----------|-------------------|-------|-----------------------|---|--------------------------------------|---|------------------------|---|--------------------------------------------|----|--------------------|-----------|------------------------------|--------------------|-------------------------------|------------------|-----------------|
| Annexure - E - Circular no. 807(b) |           |                   |       |                       |   |                                      |   |                        |   |                                            |    |                    |           |                              |                    |                               |                  |                 |
| Estimate of work done              |           |                   |       |                       |   |                                      |   |                        |   |                                            |    |                    |           |                              |                    |                               |                  |                 |
| Name of contractor:                |           |                   |       | Surasani Consultants  |   |                                      |   |                        |   |                                            |    |                    |           |                              |                    |                               |                  |                 |
| Company name:                      |           |                   |       | Silveroak Villas      |   |                                      |   |                        |   |                                            |    |                    |           |                              |                    |                               |                  |                 |
| Project name:                      |           |                   |       | Silveroak Villas LLP  |   |                                      |   |                        |   |                                            |    |                    |           |                              |                    |                               |                  |                 |
| Date:                              |           |                   |       | 03.07.19              |   |                                      |   |                        |   |                                            |    |                    |           |                              |                    |                               |                  |                 |
|                                    |           |                   |       | Const. Contract Rate: |   |                                      |   |                        |   |                                            |    |                    |           | 815                          |                    |                               |                  |                 |
| Rate                               |           |                   |       | 20                    |   | 25                                   |   | 25                     |   | 20                                         |    | 10                 |           | 100                          |                    | 815                           |                  |                 |
|                                    |           |                   |       |                       |   | Earth work, footing, plinth, columnl |   | RRC, slabs + head room |   | Brick work, compound wall & site levelling |    | 2 coats plastering |           | Final finishing and handover |                    | Total percentage of work done |                  |                 |
| S No                               | Villa no. | Type (2, 3, 4BHK) | SBUA  | Work start date       |   |                                      |   |                        |   |                                            |    |                    |           | Construction contract value  | Value of work done | Advance Paid                  | Advance adjusted | Balance payable |
| 1                                  | 1         | A2 -2bhk          | 1,100 | 5-Jul-17              | 1 | 1                                    |   | 1                      | 1 | 1                                          | 1  | 100                | 8,96,500  | 8,96,500                     | 1,00,000           | 1,00,000                      | 7,96,500         |                 |
| 2                                  | 2         | A2 -2bhk          | 1,100 | 5-Jul-17              | 1 | 1                                    | 1 | 1                      | 1 | 1                                          | 1  | 100                | 8,96,500  | 8,96,500                     | 1,00,000           | 1,00,000                      | 7,96,500         |                 |
| 3                                  | 3         | A2 -2bhk          | 1,100 | 4-Sep-17              | 1 | 1                                    | 1 | 1                      | 1 | 1                                          | 1  | 100                | 8,96,500  | 8,96,500                     | 1,00,000           | 1,00,000                      | 7,96,500         |                 |
| 4                                  | 4         | A2 -3bhk          | 2,040 | 4-Sep-17              | 1 | 1                                    |   | 1                      | 1 | 1                                          | 1  | 100                | 16,62,600 | 16,62,600                    | 1,00,000           | 1,00,000                      | 15,62,600        |                 |
| 5                                  | 5         | A2 -3bhk          | 2,040 | 24-Oct-17             | 1 | 1                                    |   | 1                      | 1 | 1                                          | 1  | 100                | 16,62,600 | 16,62,600                    | 1,00,000           | 1,00,000                      | 15,62,600        |                 |
| 6                                  | 6         | A1 -2bhk          | 1,100 | 25-Jul-17             | 1 | 1                                    |   | 1                      | 1 | 1                                          | 1  | 100                | 8,96,500  | 8,96,500                     | 1,00,000           | 1,00,000                      | 7,96,500         |                 |
| 7                                  | 7         | A1 -2bhk          | 1,100 | 25-Jul-17             | 1 | 1                                    | 1 | 1                      | 1 | 1                                          | 1  | 100                | 8,96,500  | 8,96,500                     | 1,00,000           | 1,00,000                      | 7,96,500         |                 |
| 8                                  | 8         | A1 -2bhk          | 1,100 | 28-Jul-17             | 1 | 1                                    | 1 | 1                      | 1 | 1                                          | 1  | 100                | 8,96,500  | 8,96,500                     | 1,00,000           | 1,00,000                      | 7,96,500         |                 |
| 9                                  | 9         | A1 -2bhk          | 1,100 | 2-Aug-17              | 1 | 1                                    |   | 1                      | 1 | 1                                          | 1  | 100                | 8,96,500  | 8,96,500                     | 1,00,000           | 1,00,000                      | 7,96,500         |                 |
| 10                                 | 10        | A1 -2bhk          | 1,100 | 2-Aug-17              | 1 | 1                                    |   | 1                      | 1 | 1                                          | 1  | 100                | 8,96,500  | 8,96,500                     | 1,00,000           | 1,00,000                      | 7,96,500         |                 |
| 11                                 | 11        | A2 -3bhk          | 2,040 | 30-Aug-17             | 1 | 1                                    |   | 1                      | 1 | 1                                          | 1  | 100                | 16,62,600 | 16,62,600                    | 1,00,000           | 1,00,000                      | 15,62,600        |                 |
| 12                                 | 12        | A2 -2bhk          | 1,100 | 30-Aug-17             | 1 | 1                                    | 1 | 1                      | 1 | 1                                          | 1  | 100                | 8,96,500  | 8,96,500                     | 1,00,000           | 1,00,000                      | 7,96,500         |                 |
| 13                                 | 13        | A2 -2bhk          | 1,100 | 30/08/2017            | 1 | 1                                    |   | 1                      | 1 | 1                                          | 1  | 100                | 8,96,500  | 8,96,500                     | 1,00,000           | 1,00,000                      | 7,96,500         |                 |
| 14                                 | 14        | A2 -2bhk          | 1,100 | 24-Aug-17             | 1 | 1                                    |   | 1                      | 1 | 1                                          | 1  | 100                | 8,96,500  | 8,96,500                     | 1,00,000           | 1,00,000                      | 7,96,500         |                 |
| 15                                 | 15        | A2 -2bhk          | 1,100 | 24-Aug-17             | 1 | 1                                    |   | 1                      | 1 | 1                                          | 1  | 100                | 8,96,500  | 8,96,500                     | 1,00,000           | 1,00,000                      | 7,96,500         |                 |
| 16                                 | 16        | A2 -2bhk          | 1,100 | 20-Aug-17             | 1 | 1                                    |   | 1                      | 1 | 1                                          | 1  | 100                | 8,96,500  | 8,96,500                     | 1,00,000           | 1,00,000                      | 7,96,500         |                 |
| 17                                 | 17        | A1 -2bhk          | 1,100 | 4-Aug-17              | 1 | 1                                    | 1 | 1                      | 1 | -                                          | 90 | 8,96,500           | 8,06,850  | 1,00,000                     | 90,000             | 7,16,850                      |                  |                 |
| 18                                 | 18        | A1 -2bhk          | 1,100 | 23-Nov-17             | 1 | 1                                    |   | 1                      | 1 | -                                          | 90 | 8,96,500           | 8,06,850  | 1,00,000                     | 90,000             | 7,16,850                      |                  |                 |
| 19                                 | 19        | A1 -3bhk          | 2,040 | 23-Nov-17             | 1 | 1                                    |   | 1                      | 1 | -                                          | 90 | 16,62,600          | 14,96,340 | 1,00,000                     | 90,000             | 14,06,340                     |                  |                 |
| 20                                 | 20        | A1 -2bhk          | 1,100 | 21-Sep-17             | 1 | 1                                    |   | 1                      | 1 | -                                          | 90 | 8,96,500           | 8,06,850  | 1,00,000                     | 90,000             | 7,16,850                      |                  |                 |
| 21                                 | 21        | A1 -4bhk          | 2,040 | 20-Sep-17             | 1 | 1                                    |   | 1                      | 1 | -                                          | 90 | 16,62,600          | 14,96,340 | 1,00,000                     | 90,000             | 14,06,340                     |                  |                 |
| 22                                 | 22        | A1 -2bhk          | 1,100 | 19-Sep-17             | 1 | 1                                    | 1 | 1                      | 1 | -                                          | 90 | 8,96,500           | 8,06,850  | 1,00,000                     | 90,000             | 7,16,850                      |                  |                 |
| 23                                 | 23        | A1 -2bhk          | 1,100 | 8-Nov-17              | 1 | 1                                    |   | 1                      | 1 | -                                          | 90 | 8,96,500           | 8,06,850  | 1,00,000                     | 90,000             | 7,16,850                      |                  |                 |
| 24                                 | 24        | A1 -4bhk          | 2,040 | 6-Aug-17              | 1 | 1                                    |   | 1                      | 1 | -                                          | 90 | 16,62,600          | 14,96,340 | 1,00,000                     | 90,000             | 14,06,340                     |                  |                 |
| 25                                 | 25        | A2 -2bhk          | 1,100 | 21-Sep-17             | 1 | 1                                    |   | 1                      | 1 | -                                          | 90 | 8,96,500           | 8,06,850  | 1,00,000                     | 90,000             | 7,16,850                      |                  |                 |
| 26                                 | 26        | A2 -2bhk          | 1,100 | 28-Sep-17             | 1 | 1                                    |   | 1                      | 1 | -                                          | 90 | 8,96,500           | 8,06,850  | 1,00,000                     | 90,000             | 7,16,850                      |                  |                 |
| 27                                 | 27        | A2 -2bhk          | 1,100 | 13-Oct-17             | 1 | 1                                    | 1 | 1                      | 1 | -                                          | 90 | 8,96,500           | 8,06,850  | 1,00,000                     | 90,000             | 7,16,850                      |                  |                 |
| 28                                 | 28        | A2 -2bhk          | 1,100 | 13-Oct-17             | 1 | 1                                    |   | 1                      | 1 | -                                          | 90 | 8,96,500           | 8,06,850  | 1,00,000                     | 90,000             | 7,16,850                      |                  |                 |
| 29                                 | 29        | A2 Mortg          | 2,040 | 20-May-19             | - | -                                    | - | -                      | - | -                                          | -  | 16,62,600          | -         | 1,00,000                     | -                  | -                             |                  |                 |
| 30                                 | 30        | A2 Mortg          | 2,040 | 20-May-19             | - | -                                    | - | -                      | - | -                                          | -  | 16,62,600          | -         | 1,00,000                     | -                  | -                             |                  |                 |
| 31                                 | 31        | A2 Mortg          | 2,040 | 16-Apr-19             | - | -                                    | - | -                      | - | -                                          | -  | 16,62,600          | -         | 1,00,000                     | -                  | -                             |                  |                 |
| 32                                 | 32        | A2 Mortg          | 2,040 | 25-Mar-19             | - | -                                    | - | -                      | - | -                                          | -  | 16,62,600          | -         | 1,00,000                     | -                  | -                             |                  |                 |
| 33                                 | 33        | A1 -2bhk          | 1,100 | 26-Jul-18             | 1 | 1                                    |   | -                      | - | -                                          | 45 | 8,96,500           | 4,03,425  | 1,00,000                     | 45,000             | 3,58,425                      |                  |                 |
| 34                                 | 34        | A1 -2bhk          | 1,100 | 28-Nov-17             | 1 | -                                    | - | -                      | - | -                                          | 20 | 8,96,500           | 1,79,300  | 1,00,000                     | 20,000             | 1,59,300                      |                  |                 |
| 35                                 | 35        | A1 -3bhk          | 2,040 | 25-Nov-17             | 1 | -                                    | - | -                      | - | -                                          | 20 | 16,62,600          | 3,32,520  | 1,00,000                     | 20,000             | 3,12,520                      |                  |                 |
| 36                                 | 36        | A1 -2bhk          | 1,100 | 9-Feb-00              | 1 | 1                                    |   | -                      | - | -                                          | 45 | 8,96,500           | 4,03,425  | 1,00,000                     | 45,000             | 3,58,425                      |                  |                 |
| 37                                 | 37        | A1 -2bhk          | 1,100 | 20-Nov-17             | 1 | 1                                    |   | -                      | - | -                                          | 45 | 8,96,500           | 4,03,425  | 1,00,000                     | 45,000             | 3,58,425                      |                  |                 |

|                                   |    |          |          |           |    |    |    |    |    |       |                               |             |           |           |              |
|-----------------------------------|----|----------|----------|-----------|----|----|----|----|----|-------|-------------------------------|-------------|-----------|-----------|--------------|
| 38                                | 38 | A1 -4bhk | 2,040    | 18-Nov-17 | 1  | -  | -  | -  | -  | 20    | 16,62,600                     | 3,32,520    | 1,00,000  | 20,000    | 3,12,520     |
| 39                                | 39 | A1 -3bhk | 2,040    | 17-Nov-17 | 1  | -  | -  | -  | -  | 20    | 16,62,600                     | 3,32,520    | 1,00,000  | 20,000    | 3,12,520     |
| 40                                | 40 | A1 -2bhk | 1,100    | 14-Nov-17 | 1  | -  | -  | -  | -  | 20    | 8,96,500                      | 1,79,300    | 1,00,000  | 20,000    | 1,59,300     |
| 41                                | 41 | A2 -3bhk | 2,040    | 18-Oct-17 | 1  | 1  | 1  | 1  | -  | 90    | 16,62,600                     | 14,96,340   | 1,00,000  | 90,000    | 14,06,340    |
| 42                                | 42 | A2 -3bhk | 2,040    | 18-Oct-17 | 1  | 1  | 1  | -  | -  | 70    | 16,62,600                     | 11,63,820   | 1,00,000  | 70,000    | 10,93,820    |
| 43                                | 43 | A2 -2bhk | 1,100    | 23-Oct-17 | 1  | 1  | 1  | 1  | -  | 90    | 8,96,500                      | 8,06,850    | 1,00,000  | 90,000    | 7,16,850     |
| 44                                | 44 | A2 -4bhk | 2,040    | 25-Oct-17 | 1  | 1  | 1  | -  | -  | 70    | 16,62,600                     | 11,63,820   | 1,00,000  | 70,000    | 10,93,820    |
| 45                                | 45 | A2 -2bhk | 1,100    | 25-Oct-17 | 1  | 1  | 1  | 1  | -  | 90    | 8,96,500                      | 8,06,850    | 1,00,000  | 90,000    | 7,16,850     |
| 46                                | 46 | A2 -2bhk | 1,100    | 8-Nov-17  | 1  | 1  | 1  | 1  | -  | 90    | 8,96,500                      | 8,06,850    | 1,00,000  | 90,000    | 7,16,850     |
| 47                                | 47 | A2- 4bhk | 2,040    | 12-Nov-17 | 1  | 1  | 1  | -  | -  | 70    | 16,62,600                     | 11,63,820   | 1,00,000  | 70,000    | 10,93,820    |
| 48                                | 48 | A2 -2bhk | 1,100    | 12-Nov-17 | 1  | 1  | 1  | 1  | -  | 90    | 8,96,500                      | 8,06,850    | 1,00,000  | 90,000    | 7,16,850     |
| 49                                | 49 | A2 -3bhk | 2,040    | 13-Nov-17 | 1  | 1  | 1  | -  | -  | 70    | 16,62,600                     | 11,63,820   | 1,00,000  | 70,000    | 10,93,820    |
| 50                                | 50 | A1 -2bhk | 1,100    | 30-Jan-18 | 1  | 1  | 1  | 1  | -  | 90    | 8,96,500                      | 8,06,850    | 1,00,000  | 90,000    | 7,16,850     |
| 51                                | 51 | A1 -2bhk | 1,100    | 19-Dec-17 | 1  | 1  | 1  | 1  | -  | 90    | 8,96,500                      | 8,06,850    | 1,00,000  | 90,000    | 7,16,850     |
| 52                                | 52 | A1 -2bhk | 1,100    | 23-Dec-17 | 1  | 1  | 1  | -  | -  | 70    | 8,96,500                      | 6,27,550    | 1,00,000  | 70,000    | 5,57,550     |
| 53                                | 53 | A1 -2bhk | 1,100    | 26-Dec-17 | 1  | 1  | 1  | -  | -  | 70    | 8,96,500                      | 6,27,550    | 1,00,000  | 70,000    | 5,57,550     |
| 54                                | 54 | A1 -3bhk | 2,040    | 26-Dec-17 | 1  | 1  | -  | -  | -  | 45    | 16,62,600                     | 7,48,170    | 1,00,000  | 45,000    | 7,03,170     |
| 55                                | 55 | A1 -3bhk | 2,040    | 8-Jan-18  | 1  | 1  | -  | -  | -  | 45    | 16,62,600                     | 7,48,170    | 1,00,000  | 45,000    | 7,03,170     |
| 56                                | 56 | A1 -3bhk | 2,040    | 18-Jan-18 | 1  | 1  | 1  | -  | -  | 70    | 16,62,600                     | 11,63,820   | 1,00,000  | 70,000    | 10,93,820    |
| 57                                | 57 | A1 -3bhk | 2,040    | 19-Jan-18 | 1  | 1  | 1  | -  | -  | 70    | 16,62,600                     | 11,63,820   | 1,00,000  | 70,000    | 10,93,820    |
| 58                                | 58 | A1 -2bhk | 1,100    | 22-Jan-18 | 1  | 1  | 1  | -  | -  | 70    | 8,96,500                      | 6,27,550    | 1,00,000  | 70,000    | 5,57,550     |
| 59                                | 59 | A1 -3bhk | 2,040    | 13-May-18 | 1  | 1  | 1  | 1  | -  | 90    | 16,62,600                     | 14,96,340   | 1,00,000  | 90,000    | 14,06,340    |
| 60                                | 60 | A2 -3bhk | 2,040    | 22-Aug-18 | 1  | -  | -  | -  | -  | 20    | 16,62,600                     | 3,32,520    | 1,00,000  | 20,000    | 3,12,520     |
| 61                                | 61 | A2 -3bhk | 2,040    | 20-Jun-18 | 1  | -  | -  | -  | -  | 20    | 16,62,600                     | 3,32,520    | 1,00,000  | 20,000    | 3,12,520     |
| 62                                | 62 | A2 -2bhk | 1,100    | 19-Jun-18 | 1  | -  | -  | -  | -  | 20    | 8,96,500                      | 1,79,300    | 1,00,000  | 20,000    | 1,59,300     |
| 63                                | 63 | A2 -2bhk | 1,100    | 15-Apr-18 | 1  | -  | -  | -  | -  | 20    | 8,96,500                      | 1,79,300    | 1,00,000  | 20,000    | 1,59,300     |
| 64                                | 64 | A2 -2bhk | 1,100    | 18-Jun-18 | 1  | -  | -  | -  | -  | 20    | 8,96,500                      | 1,79,300    | 1,00,000  | 20,000    | 1,59,300     |
| 65                                | 65 | A2 -2bhk | 1,100    | 7-Jul-18  | 1  | 1  | -  | -  | -  | 45    | 8,96,500                      | 4,03,425    | 1,00,000  | 45,000    | 3,58,425     |
| 66                                | 66 | A2 -3bhk | 2,040    | 7-Jul-18  | 1  | -  | -  | -  | -  | 20    | 16,62,600                     | 3,32,520    | 1,00,000  | 20,000    | 3,12,520     |
| 67                                | 67 | A2 -3bhk | 2,040    | 4-Oct-18  | 1  | -  | -  | -  | -  | 20    | 16,62,600                     | 3,32,520    | 1,00,000  | 20,000    | 3,12,520     |
| 68                                | 68 | A2 -3bhk | 2,040    | 6-Oct-18  | 1  | 1  | -  | -  | -  | 45    | 16,62,600                     | 7,48,170    | 1,00,000  | 45,000    | 7,03,170     |
| Total                             |    |          | 1,01,120 |           | 64 | 52 | 45 | 36 | 16 | 4,585 | 8,24,12,800                   | 5,21,74,670 | 68,00,000 | 45,85,000 | 4,75,89,670  |
| Note: Send report every Thursday. |    |          |          |           |    |    |    |    |    | A     | Amount paid to contractor     |             |           |           | 6,79,40,147  |
|                                   |    |          |          |           |    |    |    |    |    | B     | Less: Advance paid            |             |           |           | 444          |
|                                   |    |          |          |           |    |    |    |    |    | C     | Balance payable to contractor |             |           |           | -2,03,50,033 |