

Modi Realty Pocharam LLP (24-25)

Payment Voucher

No. : **PAY/10011**

Dated : **10-Apr-25**

Particulars	Amount
Account : CONT-Sruthi Chowdary On A/c On Account 10,000.00 Dr	10,000.00
Through : BANK-YES BANK-009763700002441	
On Account of : being neft transaction to Sruti choudary for releaisng credit balance amount vide voucher no 2521	
Amount (in words) : Indian Rupees Ten Thousand Only	
	₹ 10,000.00

Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

Survey No.294,Cherlapally,Rang Reddy

Date : 07/04/2025

To Date

02/04/2025

Rupees : Ten Thousand Only.

Approved By Managing
Director

Modi Realty Pocharam LLP (24-25)

Payment Voucher

No. : **PAY/10011**

Dated : **10-Apr-25**

Particulars	Amount
Account :	
JWUD-Allowance for Consumables	2,000.00
JWUD-Allowance for Equipment	4,000.00
JWUD-Labour Charges	4,000.00
TDS-1% Contract	(-)100.00
 Through : BANK-YES BANK-009763700002441	
On Account of : being neft transaction to Sruti choudary for civil work doen as per job work sheet vide voucher no 2522	
Amount (in words) : Indian Rupees Nine Thousand Nine Hundred Only	
	₹ 9,900.00
	continued ...

Attendance Details

Nilgiri Heights

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2522

Date : 07/04/2025

Contractor Name	From Date	To Date
Sruti Choudary	27/03/2025	02/04/2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Mason	15.00	10500.00	0.00	0.00	7000.00	2800.00	700.00	0.00
Totals...	15.00	10500.00	0.00	0.00	7000.00	2800.00	700.00	0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description :	0.00
Job Work Description : Towards concrete of lift head room beams for terrace lift purpose as per job work sheet no 15462.	10000.00
Total Amount %	10000.00
TDS : @ 1	100.00
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	9900.00
Rupees : Nine Thousand Nine Hundred Only.	

Certified by:



Admin Officer
NILGIRI HEIGHTS

Approved By Admin

APPROVED BY

07 APR 2025

G. VIJAY RAJ
PROJECT MANAGER

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Modi Realty Pocharam LLP (24-25)

Payment Voucher

No. : PAY/10011

Dated : 11-Apr-25

Particulars	Amount
Account :	
JWUD-Allowance for Consumables	1,020.00
JWUD-Allowance for Equipment	2,040.00
JWUD-Labour Charges	2,040.00
TDS-1% Contract	(-)51.00
Through :	
BANK-YES BANK-009763700002441	
On Account of :	
being neft transaction to B.Aanatha satya sai for electrical works done as per job work sheet vid evoucher 2523	
Amount (in words) :	
Indian Rupees Five Thousand Forty Nine Only	
	₹ 5,049.00

continued ...

Attendance Details
Nilgiri Heights
Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2523 Date : 07/04/2025

Contractor Name	From Date	To Date
B.Anantha satya sai	27/03/2025	02/04/2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Mason	28.00	19600.00	700.00	4200.00	4900.00	0.00	8400.00	1400.00
Totals...	28.00	19600.00	700.00	4200.00	4900.00	0.00	8400.00	1400.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description :	0.00
Job Work Description : Towards cutting of 20 ms pipes 150mm to 10 ft fro transformer with cutting machine and making of holes for elbow fix with nut bolt as per job work sheet no 15461.	5100.00
Total Amount %	5100.00
TDS : @ 1	51.00
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	5049.00
Rupees : Five Thousand Fourty Nine Only.	

Certified by:

Admin Officer
NILGIRI HEIGHTS

Approved By Admin

APPROVED BY

07 APR 2025
G. VIJAY RAJ
PROJECT MANAGER

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Modi Realty Pocharam LLP (24-25)

Payment Voucher

No. : **PAY/10011**

Dated : **10-Apr-25**

Particulars	Amount
Account :	
DW-Choudary Prasad	3,500.00
TDS-1% Contract	(-)35.00
Through :	
BANK-YES BANK-009763700002441	
On Account of :	
being neft tarnsaction to Choudary prasad for civil works done vide voucher no 2524	
Amount (in words) :	
Indian Rupees Three Thousand Four Hundred Sixty Five Only	
	₹ 3,465.00

Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

Attendance Details
Nilgiri Heights
Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2524 Date : 07/04/2025

Contractor Name	From Date	To Date
Choudary Prasad (Civil Contract)	27/03/2025	02/04/2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Mason	10.00	7000.00	3500.00	0.00	0.00	0.00	3500.00	0.00
Totals...	10.00	7000.00	3500.00	0.00	0.00	0.00	3500.00	0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards shifting door frames from 1st floor corridor to drive way side beside fire safety room with brickwork & palstering near 1st floor corridor fire floor brickwork in open duct near flat corridor .	3500.00
Job Work Description :	0.00
	Total Amount % 3500.00
	TDS : @ 1 35.00
	Less Rent : 0.00
	Less Loan : 0.00
Other Deductions Description :	0.00
Net Amount :	3465.00
Rupees : Three Thousand Four Hundred Sixty Five Only.	

Certified by:

Admin Officer
NILGIRI HEIGHTS

Approved By Admin

APPROVED BY

07 APR 2025
G. VIJAY RAJ
PROJECT MANAGER

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Modi Realty Pocharam LLP (24-25)

Payment Voucher

No. : **PAY/10011**

Dated : **11-Apr-25**

Particulars	Amount
Account :	
DW-B.Anantha Satya Sai	4,900.00
TDS-1% Contract	(-)49.00
Through :	
BANK-YES BANK-009763700002441	
On Account of :	
being neft transaction to B.Ananatha saty sai for electrical works done vdie voucher no 2525	
Amount (in words) :	
Indian Rupees Four Thousand Eight Hundred Fifty One Only	
	₹ 4,851.00

Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

Attendance Details

Nilgiri Heights

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2525

Date : 07/04/2025

Contractor Name	From Date	To Date
B.Anantha satya sai	27/03/2025	02/04/2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Mason	28.00	19600.00	700.00	4200.00	4900.00	0.00	8400.00	1400.00
Totals...	28.00	19600.00	700.00	4200.00	4900.00	0.00	8400.00	1400.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards cabling of all cables & assembling property around compound wall lift earthing pits chemicals filling GI patti fixing inside lift as per lift person electrical room cable clamping as per MD sir instructions .	4900.00
Job Work Description :	0.00
Total Amount %	4900.00
TDS : @ 1	49.00
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	4851.00
Rupees : Four Thousand Eight Hundred Fifty One Only.	

Certified by:

Admin Officer
NILGIRI HEIGHTS

Approved By Admin

APPROVED BY

07 APR 2025
G. VIJAY RAJ
PROJECT MANAGER

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Modi Realty Pocharam LLP (24-25)

Payment Voucher

No. : **PAY/10011**

Dated : **10-Apr-25**

Particulars	Amount
Account :	
DW- Miryalaraj Kumar Dept Work	13,225.00
TDS-1% Contract	(-)132.00
Through :	
BANK-YES BANK-009763700002441	
On Account of :	
being neft transaction to M.Raj kumar for misc works done vide voucher no 2526	
Amount (in words) :	
Indian Rupees Thirteen Thousand Ninety Three Only	
	₹ 13,093.00

Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

Attendance Details
Nilgiri Heights
Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2526 Date : 07/04/2025

Contractor Name	From Date	To Date
miriyala raj kumar(contrator)	27/03/2025	02/04/2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	14.00	8050.00	1150.00	6900.00	0.00	0.00	0.00	0.00
Male Helper	9.00	5175.00	5175.00	0.00	0.00	0.00	0.00	0.00
Totals...	23.00	13225.00	6325.00	6900.00	0.00	0.00	0.00	0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards material loading unloading work done at mhpl and site .material shifiting work done at site . drive way road curing work done . fiats cleaning work done .	13225.00
Job Work Description :	0.00
	Total Amount % 13225.00
	TDS : @ 1 132.25
	Less Rent : 0.00
	Less Loan : 0.00
Other Deductions Description :	0.00
Net Amount :	13092.75
Rupees : Thirteen Thousand Ninty Two and Paise Seventy Five Only.	

Certified by:

Admin Officer
NILGIRI HEIGHTS

Approved By Admin

APPROVED BY

07 APR 2025
G. VIJAY RAJ
PROJECT MANAGER

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Job Work Details

S. No. 15462

Company	MRPLLP	Project	NGT
No. of workers required	16	Date	02-04-25
No. of head mason	—	No. of male helper	08
No. of mason	08	No. of female helper	—
Required from date	02-04-25	Required to date	02-04-25
Job Description:	Removal completion of concrete		

of lift head room beam for service
lift R.R.

Description	Quantity	Rate	Amount
Removal completion	16		
of concrete of	08 08 R's	1250/-	10,000/-
lift head room			
beam for service			
lift R.R.			
Note: Please debit this			
amount from <u>SVC</u>			

Total Amount

10,000/-

Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Amr		Srinivas	

Job Work Details

S. No. 15461

Company	MRPLLP	Project	NGH
No. of workers required	07	Date	02-04-25
No. of head mason	—	No. of male helper	03
No. of mason	04	No. of female helper	—
Required from date	02-04-25	Required to date	02-04-25
Job Description:	Towards completion of cutting		

of 20 MS Pipe 150mm to 10' for transportation with cutting machine and making of holes for elbow fix with nut bolt.

Description	Quantity	Rate	Amount
Towards completion of cutting of 20 MS Pipe 150mm to 10' for transportation with	12 nos	300/-	5100/-
cutting machine and making of holes for elbow fix with nut bolt.			
= 12 Pipes x 300/-			
=			

Total Amount

5100/-

Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
		Bohetti Anthein	

Modi Realty Pocharam LLP (24-25)

Payment Voucher

No. : **PAY/10011**

Dated : **10-Apr-25**

Particulars	Amount
Account : CONT-Anand Water Proofing Works On Account 10,000.00 Dr	10,000.00
Through : BANK-YES BANK-009763700002441	
On Account of : being neft transaction to Anand water proofing works for releaisng credit balance amount vide voucher no 2508	
Amount (in words) : Indian Rupees Ten Thousand Only	
	₹ 10,000.00

Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

Survey No.294,Cherlapally,Rang Reddy

Date : 07/04/2025

From Date	To Date
27/03/2025	02/04/2025

[illegible]

PARTICULARS

AMOUNT

10000.00

Department Description :

0.00

Job Work Description :

0.00

Total Amount	%	10000.00
TDS : @	0	0.00
Less Rent :		0.00
Less Loan :		0.00

Other Deductions Description :

0.00

Net Amount :	10000.00
--------------	----------

Rupees : Ten Thousand Only.

Certified by:

Admin Officer
NILGIRI HEIGHTS

Approved By Admin

APPROVED BY

07 APR 2025

G. VIJAY RAJ
PROJECT MANAGER

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Modi Realty Pocharam LLP (24-25)

Payment Voucher

No. : **PAY/10011**

Dated : **10-Apr-25**

Particulars	Amount
Account :	
CONT-Basappa	
On Account	10,000.00 Dr
	10,000.00
Through :	
BANK-YES BANK-009763700002441	
On Account of :	
being nett transaction to Basappa for releaisng credit balance amount vide voucher no 2509	
Amount (in words) :	
Indian Rupees Ten Thousand Only	
	₹ 10,000.00

Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

Attendance Details
Nilgiri Heights
Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2509

Date : 07/04/2025

Contractor Name	From Date	To Date
B.Basappa (Painter)	27/03/2025	02/04/2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		AMOUNT
PARTICULARS		
On A/c Description : Towards releasng credit balance amount credit balance amount Rs.50239/-		10000.00
Department Description :		0.00
Job Work Description :		0.00
Total Amount %		10000.00
TDS : @ 0		0.00
Less Rent :		0.00
Less Loan :		0.00
Other Deductions Description :		0.00
Net Amount :		10000.00
Rupees : Ten Thousand Only.		

Certified by:

Admin Officer
NILGIRI HEIGHTS

Approved By Admin

APPROVED BY

07 APR 2025

G. VIJAY RAJ
PROJECT MANAGER

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Modi Realty Pocharam LLP (24-25)

Payment Voucher

No. : **PAY/10011**

Dated : **10-Apr-25**

Particulars	Amount
Account : CONT-Bhagu Ram On Account 10,000.00 Dr	10,000.00
Through : BANK-YES BANK-009763700002441	
On Account of : being neft transaction to Bhagu ram for releaisng credit balance amount vdie voucher no 2510	
Amount (in words) : Indian Rupees Ten Thousand Only	
	₹ 10,000.00

Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

Attendance Details
Nilgiri Heights
Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2510

Date : 07/04/2025

Contractor Name	From Date	To Date
Bhagu ram (Tiles)	27/03/2025	02/04/2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		AMOUNT
PARTICULARS		
On A/c Description : Towards releaisng credit balance amount credit balance amount Rs.48340/-		10000.00
Department Description :		0.00
Job Work Description :		0.00
Total Amount %		10000.00
TDS : @ 0		0.00
Less Rent :		0.00
Less Loan :		0.00
Other Deductions Description :		0.00
Net Amount :		10000.00
Rupees : Ten Thousand Only.		

Certified by:

Admin Officer
NILGIRI HEIGHTS

Approved By Admin

APPROVED BY

07 APR 2025
G. VIJAY RAJ
PROJECT MANAGER

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Modi Realty Pocharam LLP (24-25)

Payment Voucher

No. : **PAY/10011**

Dated : **10-Apr-25**

Particulars	Amount
Account : CONT-Boddeti Anantha Satya Sai	10,000.00
Through : BANK-YES BANK-009763700002441	
On Account of : being neft transaction to B.Anantha satya sai for releaisng credit baalnce amount vdie voucher no 2511	
Amount (in words) : Indian Rupees Ten Thousand Only	
	₹ 10,000.00

Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

Attendance Details

Nilgiri Heights

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2511

Date : 07/04/2025

Contractor Name				From Date		To Date		
B.Anantha satya sai				27/03/2025		02/04/2025		
Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Mason	28.00	19600.00	700.00	4200.00	4900.00	0.00	8400.00	1400.00
Totals...	28.00	19600.00	700.00	4200.00	4900.00	0.00	8400.00	1400.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description : Towards releaisng credit balance amount credit balance amount Rs.48769/-	10000.00
Department Description :	0.00
Job Work Description :	0.00
Total Amount % TDS : @ 0 Less Rent : Less Loan :	10000.00
	0.00
	0.00
	0.00
Other Deductions Description :	0.00
Net Amount :	10000.00
Rupees : Ten Thousand Only.	

Certified by:



Admin Officer
NILGIRI HEIGHTS

Approved By Admin

APPROVED BY



07 APR 2025

G. VIJAY RAJ
PROJECT MANAGER

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Modi Realty Pocharam LLP (24-25)

Payment Voucher

No. : **PAY/10011**

Dated : **10-Apr-25**

Particulars	Amount
Account : CONT-G.Mannem On Account 10,000.00 Dr	10,000.00
Through : BANKFD-YES BANK A/ No:-009763700002441	
On Account of : being neft transaction to Mannem for releaisng credit balance amount vide voucher no 2513	
Amount (in words) : Indian Rupees Ten Thousand Only	
	₹ 10,000.00

Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

Attendance Details
Nilgiri Heights
Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2513

Date : 07/04/2025

Contractor Name	From Date	To Date
G.Mannem	27/03/2025	02/04/2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description : Towards releaisng credit balance amount credit balance amount Rs.94373/-	10000.00
Department Description :	0.00
Job Work Description :	0.00
Total Amount % TDS : @ 0 Less Rent : Less Loan :	10000.00
	0.00
	0.00
	0.00
Other Deductions Description :	0.00
Net Amount :	10000.00
Rupees : Ten Thousand Only.	

Certified by:

Admin Officer
NILGIRI HEIGHTS
Approved By Admin

APPROVED BY

07 APR 2025
G. VIJAY RAJ
PROJECT MANAGER
Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Modi Realty Pocharam LLP (24-25)

Payment Voucher

No. : **PAY/10011**

Dated : **10-Apr-25**

Particulars	Amount
Account : CONT-G Snehalatha On Account 10,000.00 Dr	10,000.00
Through : BANK-YES BANK-009763700002441	
On Account of : being neft transaction to Sneha latha for releaisng credit balance amount vide voucher no 2514	
Amount (in words) : Indian Rupees Ten Thousand Only	
	₹ 10,000.00

Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

Attendance Details
Nilgiri Heights
Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2514

Date : 07/04/2025

Contractor Name				From Date		To Date	
G.sneha latha (earthwork)				27/03/2025		02/04/2025	
Skill Name	Attendance		Department		Job Work		On A/c
	Value	Amount	Auto	Manual	Auto	Manual	Auto Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00 0.00

Advice For Payment		AMOUNT
PARTICULARS		
On A/c Description : Towards releaisng credit balance amount credit balance amount Rs.165002/-		10000.00
Department Description :		0.00
Job Work Description :		0.00
Total Amount %		10000.00
TDS : @ 0		0.00
Less Rent :		0.00
Less Loan :		0.00
Other Deductions Description :		0.00
Net Amount :		10000.00
Rupees : Ten Thousand Only.		

Certified by:

Admin Officer
NILGIRI HEIGHTS

Approved By Admin

APPROVED BY

07 APR 2025
G. VIJAY RAJ
PROJECT MANAGER

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Modi Realty Pocharam LLP (24-25)

Payment Voucher

No. : **PAY/10011**

Dated : **10-Apr-25**

Particulars	Amount
Account : CONT-Janardhan Prasad On Account 30,000.00 Dr	30,000.00
Through : BANK-YES BANK-009763700002441	
On Account of : being neft transaction to Jnaradhan prasad for releaisng credit balance amount vid evouche5r no 2515	
Amount (in words) : Indian Rupees Thirty Thousand Only	
	₹ 30,000.00

Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

Attendance Details

Nilgiri Heights

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2515

Date : 07/04/2025

Contractor Name				From Date		To Date	
janardhan prasad(tiles)				27/03/2025		02/04/2025	
Skill Name	Attendance		Department		Job Work		On A/c
	Value	Amount	Auto	Manual	Auto	Manual	Auto Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00 0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description : Towards releaisng credit balance amount credit balance amount Rs.208696/-	30000.00
Department Description :	0.00
Job Work Description :	0.00
Total Amount % TDS : @ 0 Less Rent : Less Loan :	30000.00
	0.00
	0.00
	0.00
Other Deductions Description :	0.00
Net Amount :	30000.00
Rupees : Thirty Thousand Only.	



Approved By Admin



Approved By Project Manager

Approved By Accounts

Approved By Managing Director

Modi Realty Pocharam LLP (24-25)

Payment Voucher

No. : **PAY/10011**

Dated : **10-Apr-25**

Particulars	Amount
Account : CONT-K Krishna On Account 10,000.00 Dr	10,000.00
Through : BANK-YES BANK-009763700002441	
On Account of : being neft transaction to K.krishna for releaisng credit balance amount vide voucher no 2516	
Amount (in words) : Indian Rupees Ten Thousand Only	
	₹ 10,000.00

Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

Attendance Details
Nilgiri Heights
Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2516

Date : 07/04/2025

Contractor Name	From Date	To Date
K.Krishna(Scaffolding)	27/03/2025	02/04/2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		AMOUNT
PARTICULARS		
On A/c Description : Towards releaisng credit balance amount credit balance amount Rs.104807/-		10000.00
Department Description :		0.00
Job Work Description :		0.00
Total Amount %		10000.00
TDS : @ 0		0.00
Less Rent :		0.00
Less Loan :		0.00
Other Deductions Description :		0.00
Net Amount :		10000.00
Rupees : Ten Thousand Only.		

Certified by:

Admin Officer
NILGIRI HEIGHTS

Approved By Admin

APPROVED BY

07 APR 2025
G. VIJAY RAJ
PROJECT MANAGER

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Modi Realty Pocharam LLP (24-25)

Payment Voucher

No. : **PAY/10011**

Dated : **10-Apr-25**

Particulars	Amount
Account : CONT-Md Nadeem New Ref PAY/10011 10,000.00 Dr	10,000.00
Through : BANK-YES BANK-009763700002441	
On Account of : being neft transaction to nadeem for releaisng credit balance amiunt vdie voucher no 2517	
Amount (in words) : Indian Rupees Ten Thousand Only	
	₹ 10,000.00

Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

Attendance Details
Nilgiri Heights
Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2517

Date : 07/04/2025

Contractor Name				From Date		To Date	
Nadeem(Plumbing Contract)				27/03/2025		02/04/2025	
Skill Name	Attendance		Department		Job Work		On A/c
	Value	Amount	Auto	Manual	Auto	Manual	Auto Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00 0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description : Towards releaisng credit balance amount credit balance amount Rs.34050/-	10000.00
Department Description :	0.00
Job Work Description :	0.00
Total Amount % TDS : @ 0 Less Rent : Less Loan :	10000.00
	0.00
	0.00
	0.00
Other Deductions Description :	0.00
Net Amount :	10000.00
Rupees : Ten Thousand Only.	

Certified by:

Admin Officer
NILGIRI HEIGHTS

Approved By Admin

APPROVED BY

07 APR 2025
G. VIJAY RAJ
PROJECT MANAGER

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Modi Realty Pocharam LLP (24-25)

Payment Voucher

No. : **PAY/10011**

Dated : **10-Apr-25**

Particulars	Amount
Account :	
Cont M.Vijaylaxmi On Account 10,000.00 Dr	10,000.00
Through :	
BANK-YES BANK-009763700002441	
On Account of :	
being neft transaction to Vijaylaxmi for releaisng credit balance amount vide voucher no 2518	
Amount (in words) :	
Indian Rupees Ten Thousand Only	
	₹ 10,000.00

Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

Attendance Details

Nilgiri Heights

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2518

Date : 07/04/2025

Contractor Name				From Date		To Date		
M.Vijalakshmi(painting)				27/03/2025		02/04/2025		
Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description : Towards releaisng credit balance amount credit balance amount Rs.12925/-		10000.00
Department Description :		0.00
Job Work Description :		0.00
Total Amount %		10000.00
TDS : @ 0		0.00
Less Rent :		0.00
Less Loan :		0.00
Other Deductions Description :		0.00
Net Amount :		10000.00
Rupees : Ten Thousand Only.		

Certified by:

Admin Officer
NILGIRI HEIGHTS

Approved By Admin

APPROVED BY

07 APR 2025
G. VIJAY RAJ
PROJECT MANAGER

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Modi Realty Pocharam LLP (24-25)

Payment Voucher

No. : **PAY/10011**

Dated : **10-Apr-25**

Particulars	Amount
Account :	
CONT-Prince Pandey	
On Account	15,000.00 Dr
Through :	
BANK-YES BANK-009763700002441	
On Account of :	
being nett transaction to Prince pandey for releaisng credit balnce amount	
vide voucher no 2519	
Amount (in words) :	
Indian Rupees Fifteen Thousand Only	
	₹ 15,000.00

Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

Attendance Details
Nilgiri Heights
Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2519

Date : 07/04/2025

Contractor Name	From Date	To Date
Prince pandey	27/03/2025	02/04/2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description : Towards releaisng credit balance amount credit balance amount Rs.118384/-	15000.00
Department Description :	0.00
Job Work Description :	0.00
Total Amount %	15000.00
TDS : @ 0	0.00
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	15000.00
Rupees : Fifteen Thousand Only.	

Certified by:

Admin Officer
NILGIRI HEIGHTS

Approved By Admin

APPROVED BY

07 APR 2025
G. VIJAY RAJ
PROJECT MANAGER

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Modi Realty Pocharam LLP (24-25)

Payment Voucher

No. : **PAY/10011**

Dated : **10-Apr-25**

Particulars	Amount
Account :	
CONT- Priyanka Devi	20,000.00
On Account 20,000.00 Dr	
Through :	
BANK-YES BANK-009763700002441	
On Account of :	
being neft transaction to Priyanka devi for releaisng credit balance amount vide voucher no 2520	
Amount (in words) :	
Indian Rupees Twenty Thousand Only	
	₹ 20,000.00

Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

Attendance Details

Nilgiri Heights

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2520

Date : 07/04/2025

Contractor Name		From Date		To Date	
Priyanka devi (Tiles)		27/03/2025		02/04/2025	
Skill Name	Attendance		Department		Job Work
	Value	Amount	Auto	Manual	Auto Manual
Totals...	0.00	0.00	0.00	0.00	0.00 0.00 0.00 0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description : Towards releaisng credit balance amount credit balance amount Rs.191862/-	20000.00
Department Description :	0.00
Job Work Description :	0.00
Total Amount % TDS : @ 0 Less Rent : Less Loan :	20000.00
	0.00
	0.00
	0.00
Other Deductions Description :	0.00
Net Amount :	20000.00
Rupees : Twenty Thousand Only.	

Certified by:

Admin Officer
NILGIRI HEIGHTS

Approved By Admin

APPROVED BY

07 APR 2025
G. VIJAY RAJ
PROJECT MANAGER

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Firm/Company:		Modi Realty Pocharam LLP	Site:	NGH									28/Mar/25
Prepared by:		A. Sravani											Sign:
Limits as per internal memo no. 192/64/F													
Category I sites		50,000	50,000	30,000	20,000	15,000	30,000	20,000	15,000	10,000	5,000	230,000	
Category II sites		25,000	25,000	15,000	10,000	10,000	15,000	10,000	10,000	5,000	5,000	120,000	
Category III sites		10,000	10,000	10,000	5,000	5,000	10,000	5,000	5,000			60,000	
Sl. No.	Week starting date (F/T)	Week ending date (Thu)	Total Dept. charges for week - Rs.	Total Job work charges per week - Rs.	Total Hire charges per week - Rs.	Total Compressor/ch Tractor/Tipper Hire charges per week - Rs.	Total JCB Hire charges per week - Rs.	Total Compressor/ch Tractor/Tipper Job charges per week - Rs.	Total JCB Job work charges per week - Rs.	Total Compressor/ch station Job work charges per week - Rs.	Total Tractor/Tipper Job work charges per week - Rs.	Total of Dept. & Job work charges - Rs.	I = sum A-H
1	8/Jul/21	5/Jan/22	675,925	608,117	8,018	-	-	377,208	116,850	66,240	157,825	1,852,358	
2	6/Jan/22	4/Jan/23	117,753	447,382	-	-	21,200	36,952	174,063	145,705	157,825	2,074,284	
3	5/Jan/23	3/Jan/24	1,043,304	205,333	-	-	-	28,800	40,500	2,800	42,300	1,463,642	
4	4/Jan/24	10/Jan/24	18,800	11,705	-	-	-	-	2,800	-	-	33,305	
5	11/Jan/24	17/Jan/24	17,550	8,050	-	-	-	-	4,900	2,100	2,100	32,600	
6	18/Jan/24	24/Jan/24	18,800	12,230	-	-	-	-	4,200	2,100	2,100	37,330	
7	25/Jan/24	31/Jan/24	17,550	15,030	-	-	-	-	3,500	2,100	2,100	38,180	
8	1/Feb/24	7/Feb/24	17,700	10,400	-	-	-	-	3,500	2,100	2,100	33,700	
9	8/Feb/24	14/Feb/24	17,550	4,600	-	-	-	-	700	4,200	4,200	26,350	
10	15/Feb/24	21/Feb/24	17,550	3,450	-	-	-	-	4,900	2,100	2,100	25,900	
11	22/Feb/24	28/Feb/24	17,700	2,300	-	-	-	-	2,100	2,100	2,100	27,000	
12	29/Feb/24	6/Mar/24	18,800	16,400	-	-	-	-	2,100	4,200	4,200	41,500	
13	7/Mar/24	13/Mar/24	17,700	7,475	-	-	-	-	2,100	2,100	2,100	29,375	
14	14/Mar/24	20/Mar/24	19,350	13,650	-	-	-	-	700	2,100	2,100	35,800	
15	21/Mar/24	27/Mar/24	23,150	10,850	-	-	-	6,825	700	4,200	4,200	45,725	
16	28/Mar/24	3/Apr/24	20,200	4,375	-	-	-	-	2,100	2,100	2,100	28,775	
17	4/Apr/24	10/Apr/24	17,000	18,475	-	-	-	-	700	2,100	2,100	38,275	
18	11/Apr/24	17/Apr/24	20,350	-	-	-	-	7,875	700	4,200	4,200	33,125	
19	18/Apr/24	24/Apr/24	22,250	-	-	-	-	-	-	-	-	22,250	
20	25/Apr/24	2/May/24	23,000	-	-	-	-	-	2,100	2,100	2,100	27,200	
21	3/May/24	8/May/24	21,500	-	-	-	-	-	2,800	4,200	4,200	28,500	
22	9/May/24	15/May/24	20,100	-	-	-	-	12,825	9,811	10,500	10,500	53,236	
23	16/May/24	22/May/24	20,100	-	-	-	-	5,861	4,712	4,200	4,200	36,623	
24	23/May/24	29/May/24	20,275	4,775	-	-	-	-	2,100	4,200	4,200	31,350	
25	30/May/24	5/June/24	20,800	11,500	-	-	-	8,442	3,500	4,200	4,200	48,442	
26	6/June/24	12/June/24	20,800	7,750	-	-	-	-	700	6,300	6,300	35,550	
27	13/June/24	19/June/24	20,800	-	-	-	-	-	2,800	12,600	12,600	36,200	
28	20/June/24	26/June/24	20,700	9,550	-	-	-	-	7,000	6,300	6,300	43,550	
29	27/June/24	3/July/24	20,800	-	-	-	-	-	4,900	-	-	25,700	
30	4/July/24	11/July/24	20,800	7,181	-	-	-	-	3,500	2,100	2,100	33,581	
31	12/July/24	17/July/24	25,350	-	-	-	-	-	2,800	2,100	2,100	30,250	
32	18/July/24	24/July/24	20,800	-	-	-	-	-	3,500	2,100	2,100	26,400	
33	25/July/24	31/July/24	20,800	-	-	-	-	-	2,800	4,200	4,200	27,800	
34	1/Aug/24	7/Aug/24	19,400	-	10	-	-	-	1,400	10,500	10,500	31,310	

APPROVED BY
04 APR 2025
G. VIJAY RAJ
PROJECT MANAGER

Certified by:
Admin Officer
NILGIRI HEIGHTS

Sl. No.	Week starting date (Fri)	Week ending date (Thu)	Total Dept. charges for week - Rs.	Total Job work charges per week - Rs.	Total JCB Hire charges per week - Rs.	Total Compressor/chipping Hire charges per week - Rs.	Total Tractor/Tipper Hire charges per week - Rs.	Total JCB Job work charges per week - Rs.	Total Compressor/chipping/total station Job work charges per week - Rs.	Total Tractor/Tipper Job work charges per week - Rs.	Total of Dept. & Job work charges - Rs.
35	8/Aug/24	14/Aug/24	17,712	-	-	-	-	-	2,100	8,400	28,212
36	15/Aug/24	21/Aug/24	20,512	3,750	-	-	-	14,700	1,400	5,250	30,912
37	22/Aug/24	28/Aug/24	22,200	-	-	-	-	6,650	1,400	2,100	40,400
38	29/Aug/24	4/Sep/24	21,500	-	-	-	-	6,650	2,800	4,200	33,750
39	5/Sep/24	11/Sep/24	21,500	3,000	-	-	-	6,650	2,800	6,300	40,250
40	12/Sep/24	18/Sep/24	19,956	-	-	-	-	-	5,600	2,100	27,656
41	19/Sep/24	25/Sep/24	24,300	5,000	-	-	-	10,450	3,500	2,100	34,900
42	26/Sep/24	2/Oct/24	20,800	-	-	-	-	6,650	2,100	8,400	41,750
43	3/Oct/24	9/Oct/24	18,700	15,000	-	-	-	6,650	7,000	2,100	49,450
44	10/Oct/24	16/Oct/24	20,368	8,125	-	-	-	6,650	4,900	4,200	44,243
45	17/Oct/24	23/Oct/24	23,250	7,500	-	-	-	-	3,500	6,300	40,550
46	24/Oct/24	30/Oct/24	23,575	-	-	-	-	-	2,100	8,400	34,075
47	31/Oct/24	7/Nov/24	21,912	-	-	-	-	-	1,400	4,200	27,512
48	7/Nov/24	13/Nov/24	25,700	-	-	-	-	-	2,800	11,700	40,200
49	15/Nov/24	20/Nov/24	25,000	-	-	-	-	-	1,400	6,300	32,700
50	21/Nov/24	27/Nov/24	21,500	-	-	-	-	-	1,400	4,200	27,100
51	28/Nov/24	4/Dec/24	25,000	-	-	-	-	-	-	6,300	31,300
52	5/Dec/24	11/Dec/24	24,300	12,524	-	-	-	-	-	8,400	45,224
53	12/Dec/24	19/Dec/24	20,800	-	-	-	-	-	700	10,500	31,300
54	19/Dec/24	25/Dec/24	23,725	-	-	-	-	-	700	8,400	32,825
55	27/Dec/24	1/Jan/25	20,025	-	-	-	-	-	700	4,200	24,925
56	2/Jan/25	8/Jan/25	20,475	-	-	-	-	-	-	2,100	22,575
57	9/Jan/25	15/Jan/25	18,050	-	-	-	-	-	-	-	18,050
58	16/Jan/25	22/Jan/25	23,975	-	-	-	-	-	-	2,100	26,075
59	23/Jan/25	29/Jan/25	22,200	11,900	-	-	-	-	2,100	10,500	46,700
60	30/Jan/25	5/Feb/25	23,025	7,100	-	-	-	6,650	2,100	4,200	43,075
61	6/Feb/25	12/Feb/25	20,225	4,500	-	-	-	-	2,100	-	26,825
62	13/Feb/25	19/Feb/25	24,300	4,500	-	-	-	-	4,200	2,100	33,000
63	20/Feb/25	26/Feb/25	20,100	-	-	-	-	-	-	2,100	22,200
64	27/Feb/25	5/Mar/25	20,850	-	-	-	-	-	1,400	2,100	24,350
65	6/Mar/25	12/Mar/25	17,850	-	-	-	-	-	-	4,200	22,050
66	13/Mar/25	19/Mar/25	21,500	-	-	-	-	-	2,100	10,500	34,100
67	20/Mar/25	26/Mar/25	22,200	-	-	-	-	-	2,100	4,200	28,500
68	28/Mar/25	2/Apr/25	22,200	15,100	-	-	-	-	700	2,100	40,100
Total:			3,047,042	1,518,977	8,028	-	21,200	543,188	421,326	678,830	7,337,700

APPROVED BY
04 APR 2025
G. VIJAY RAJ
PROJECT MANAGER

Confirmed by:
Admin Officer
NILGIRI HEIGHTS

Company Name : Modi Realty Pocharam LLP							
Project Name : Nilgiri Heights			From date	27.03.25			
Labour quarters rent record details			To date:	02.04.25			
Prepared by : A.Sravani							
Checked by : Vijay Raj							
Date : 04.04.25							
			Rs.95/-	Rs.35/-	30/-	Rs.50/-	210/-
S.No.	Worker Name	Contractor Name	Room rent	Tube light	Fan	Music sys	Total
1	Surya	T.Kurmanna	95	35	30	0	160
2	Vadramma	T.Kurmanna	95	35	30	0	160
3	Shiva	T.Kurmanna	95	35	30	0	160
4	Ratnamma	T.Kurmanna	95	35	30	0	160
5	Jiten kumar	S.P. Singh	95	35	30	0	160
6	Chakradhar	S.P. Singh	95	35	30	0	160
7	Gopinath	S.P. Singh	95	35	30	0	160
8	Rajesh	S.P. Singh	95	35	30	0	160
9	Sunil	Choudary prasad	95	35	30	0	160
10	Nilanchal	Choudary prasad	95	35	30	0	160
11	Seemanchal	Choudary prasad	95	35	30	0	160
12	Kartik	Choudary prasad	95	35	30	0	160
13	Suraj	Janardhan prasad	95	35	30	0	160
14	Rajesh	Janardhan prasad	95	35	30	0	160
15	Kaushal	Janardhan prasad	95	35	30	0	160
16	Santosh	Janardhan prasad	95	35	30	0	160
17	Rampal	Janardhan prasad	95	35	30	0	160
18	Anuj	Janardhan prasad	95	35	30	0	160
19	Awdhesh	Tirupati	95	35	30	0	160
20	Dipu	Tirupati	95	35	30	0	160
21	Mahatma	Tirupati	95	35	30	0	160
22	Vikas	Tirupati	95	35	30	0	160
23	Ravi	Narsing rao	95	35	30	0	160
24	Ramdayal	B.Ashwini	95	35	0	0	130
Total							3,810


APPROVED BY
07 APR 2025
G. VIJAY RAJ
PROJECT MANAGER

S.No	Contractor Name	Worker Name	Amount	Total Amount			
1	T.Kurmanna	Surya	160				
2	T.Kurmanna	Vadramma	160				
3	T.Kurmanna	Shiva	160				
4	T.Kurmanna	Ratnamma	160				
				640.00			
S.No	Contractor Name	Worker Name	Amount	Total Amount			
1	S.P. Singh	Jiten kumar	160				
2	S.P. Singh	Chakradhar	160				
3	S.P. Singh	Gopinath	160				
4	S.P. Singh	Rajesh	160				
				640.00			
S.No	Contractor Name	Worker Name	Amount	Total Amount			
1	Choudary prasad	Sunil	160				
2	Choudary prasad	Nilanchal	160				
3	Choudary prasad	Seemanchal	160				
4	Choudary prasad	Kartik	160				
				640.00			
S.No	Contractor Name	Worker Name	Amount	Total Amount			
1	Janardhan prasad	Suraj	160				
2	Janardhan prasad	Rajesh	160				
3	Janardhan prasad	Kaushal	160				
4	Janardhan prasad	Santosh	160				
5	Janardhan prasad	Rampal	160				
6	Janardhan prasad	Anuj	160				
				960.00			
S.No	Contractor Name	Worker Name	Amount	Total Amount			
1	Tirupati	Awdhesh	160				
2	Tirupati	Dipu	160				
3	Tirupati	Mahatma	160				
4	Tirupati	Vikas	160				
				640.00			
S.No	Contractor Name	Worker Name	Amount	Total Amount			
1	Narsing rao	Ravi	160				
				160.00			
S.No	Contractor Name	Worker Name	Amount	Total Amount			
1	B.Ashwini	Ramdayal	160				
				160.00			



Modi Realty pocharam LLP
Nilgiri Heights
Survey No.294,Cherlapally,Rang Reddy

Payment Summary Report

From : 27-03-2025 To : 02-04-2025

07/04/2025 2:04:16

Pages 1 Of 2

1326	B.Anantha satya sai						27-03-2025 - 02-04-2025 (6)		
	Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total
Dept		0.00	7.00	0.00	0.00	7.00	700.00	4200.00	4900.00
Job Work		0.00	7.00	0.00	0.00	7.00	4900.00	0.00	4900.00
On A/c		0.00	14.00	0.00	0.00	14.00	8400.00	1400.00	9800.00
	Totals...	0.00	28.00	0.00	0.00	28.00	14000.00	5600.00	19600.00



1044	Choudary Prasad (Civil Contract)						27-03-2025 - 02-04-2025 (6)		
	Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total
Dept		0.00	5.00	0.00	0.00	5.00	3500.00	0.00	3500.00
On A/c		0.00	5.00	0.00	0.00	5.00	3500.00	0.00	3500.00
	Totals...	0.00	10.00	0.00	0.00	10.00	7000.00	0.00	7000.00

1051	D.Ramulu(Welder)						27-03-2025 - 02-04-2025 (6)		
	Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total
Job Work		0.00	5.00	0.00	0.00	5.00	3500.00	0.00	3500.00
	Totals...	0.00	5.00	0.00	0.00	5.00	3500.00	0.00	3500.00

1083	miriyala raj kumar(contrator)							27-03-2025 - 02-04-2025 (6)	
	Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total
Dept		0.00	0.00	9.00	14.00	23.00	6325.00	6900.00	13225.00
	Totals...	0.00	0.00	9.00	14.00	23.00	6325.00	6900.00	13225.00

1058	Shreya Services(House keeping)							27-03-2025 - 02-04-2025 (6)	
	Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total
On A/c		0.00	0.00	0.00	0.00	5.00	0.00	0.00	0.00
	Totals...	0.00	0.00	0.00	0.00	5.00	0.00	0.00	0.00

1055	SP Singh(Prime Security)					27-03-2025 - 02-04-2025 (6)			
	Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total
	Nil / By Vendor	0.00	0.00	0.00	0.00	9.00	0.00	0.00	0.00
	Totals...	0.00	0.00	0.00	0.00	9.00	0.00	0.00	0.00



1304	Sruti Choudary	27-03-2025 - 02-04-2025 (6)							
	Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total

Modi Realty pocharam LLP
Nilgiri Heights
Survey No.294,Cherlapally,Rang Reddy

Payment Summary Report

From : 27-03-2025 To : 02-04-2025

07/04/2025 2:04:16

Pages 2 Of 2

Job Work	0.00	14.00	0.00	0.00	14.00	7000.00	2800.00	9800.00
On A/c	0.00	1.00	0.00	0.00	1.00	700.00	0.00	700.00
Totals...	0.00	15.00	0.00	0.00	15.00	7700.00	2800.00	10500.00

1075 svc construction(rajeshwar rao)

27-03-2025 - 02-04-2025 (6)

Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total
On A/c	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Grand Total Amount : 53,825.00



Modi Realty pocharam LLP

Nilgiri Heights

Survey No.294,Cherlapally,Rang Reddy

Attendance Report - Summary : From : 01/04/2025 12:05:57 pm To : 01/04/2025 12:05:57 pm

Contractor : All

07/04/2025

Pages : 1 Of 2

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	Pay Type	Work Name	Electrician	Remarks
Contractor : B.Anantha satya sai											
1103	Venkata rajju	Mason	01-04-2025	8 Hrs 35 Min	1.00	700	700.00	Job Work	Electrician		
1104	Ganeshh	Mason	01-04-2025	8 Hrs 36 Min	1.00	700	700.00	Job Work			
Totals : Records		2			2.00		1400.00				
Contractor : bhuthkooni ashwini(electrician)											
1105	sai kumarr	Mason	01-04-2025	8 Hrs 36 Min	1.00	700	700.00	On A/c	Electrician		
1106	bhanuu	Mason	01-04-2025	8 Hrs 35 Min	1.00	700	700.00	On A/c			
1323	Ramdayal	Mason	01-04-2025	8 Hrs 36 Min	1.00	700	700.00	On A/c			
Totals : Records		3			3.00		2100.00				
Contractor : Choudary Prasad (Civil Contractor)											
1045	Eswar	Mason	01-04-2025	8 Hrs 36 Min	1.00	700	700.00	Dept	Civil Work		
1129	Ratankar	Mason	01-04-2025	8 Hrs 36 Min	1.00	700	700.00	On A/c			
Totals : Records		2			2.00		1400.00				
Contractor : D.Ramulu(Welder)											
1048	geetha	Mason	01-04-2025	8 Hrs 36 Min	1.00	700	700.00	Job Work	Welders		
Totals : Records		1			1.00		700.00				
Contractor : miriyala raj kumar(contrator)											
1006	Chouli	Female Helper	01-04-2025	8 Hrs 36 Min	1.00	575	575.00	On A/c	Excavation / Earth Work		
1007	Rupa	Female Helper	01-04-2025	8 Hrs 36 Min	1.00	575	575.00	On A/c			
1072	jadadish	Male Helper	01-04-2025	8 Hrs 36 Min	1.00	575	575.00	Dept			
1262	Balu	Male Helper	01-04-2025	8 Hrs 36 Min	1.00	575	575.00	Dept			
Totals : Records		4			4.00		2300.00				
Contractor : Shreya Services(House keeping)											
1301	navniltha	Others	01-04-2025	8 Hrs 24 Min	1.00	0	0.00	On A/c	Housekeeping Staff		
Totals : Records		1			1.00		0.00				
Contractor : SP Singh(Prime Security)											
10073	Chakradhar naik	Others	01-04-2025	11 Hrs 53 Min	1.50	0	0.00	Nil / By Vendor	Security Staff		
Totals : Records		1			1.50		0.00				
Contractor : Sruti Choudary											
1046	Santosh	Mason	01-04-2025	8 Hrs 36 Min	1.00	700	700.00	Job Work	Civil Work		

APPROVED BY
07 APR 2025
G. VIJAY RAJ
PROJECT MANAGER

Certified by:
Admin Officer
NILGIRI HEIGHTS

Employee Name	Emp Skill	Date	Total Time 8 Hrs 36 Min	Alt Val	Rate	Amount	PayType	Remarks
1126Kaliya.	Mason	01-04-2025	8 Hrs 36 Min	1.00	700	700.00	Job Work	
1127Krishna	Mason	01-04-2025	8 Hrs 36 Min	1.00	700	700.00	On A/c	
Totals : Records	3			3.00		2100.00		

APPROVED BY
 07 APR 2025
 G. VIJAY RAJ
 PROJECT MANAGER

Certified by:
 Admin Officer
 NILGIRI HEIGHT

Modi Realty pocharam LLP
Nilgiri Heights
Survey No.294, Cherlapally,Rang Reddy

Attendance Report - Summary : From : 02/04/2025 12:05:57 pm To : 02/04/2025 12:05:57 pm

Contractor : All

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : B.Anantha satya sai									
1103	venkata raju	Mason	02-04-2025	8 Hrs 40 Min	1.00	700	700.00	Job Work	APPROVED BY 07 APR 2025 G. VIJAY RAJ PROJECT MANAGER
1104	Ganeshh	Mason	02-04-2025	8 Hrs 40 Min	1.00	700	700.00	Job Work	
Totals : Records		2			2.00		1400.00		
Contractor : bhuthkoori ashwini(electrician)									
1105	sai kumarr	Mason	02-04-2025	8 Hrs 40 Min	1.00	700	700.00	On A/c	Certified by: Admin Officer NILGIRI HEIGHTS
1106	bhanuu	Mason	02-04-2025	8 Hrs 40 Min	1.00	700	700.00	On A/c	
1323	Ramdayal	Mason	02-04-2025	8 Hrs 40 Min	1.00	700	700.00	On A/c	
Totals : Records		3			3.00		2100.00		
Contractor : Choudary Prasad (Civil Contract)									
1045	Eswar	Mason	02-04-2025	8 Hrs 40 Min	1.00	700	700.00	Dept	Civil Work
1129	Ratankar	Mason	02-04-2025	8 Hrs 40 Min	1.00	700	700.00	On A/c	
Totals : Records		2			2.00		1400.00		
Contractor : D.Ramulu(Welder)									
1048	geetha	Mason	02-04-2025	8 Hrs 39 Min	1.00	700	700.00	Job Work	Welders
Totals : Records		1			1.00		700.00		
Contractor : miriyala raj kumar(contractor)									
1006	Chouli	Female Helper	02-04-2025	8 Hrs 39 Min	1.00	575	575.00	On A/c	Excavation / Earth Work
1007	Rupa	Female Helper	02-04-2025	8 Hrs 39 Min	1.00	575	575.00	On A/c	
1072	jadadish	Male Helper	02-04-2025	8 Hrs 39 Min	1.00	575	575.00	Dept	
1262	Balu	Male Helper	02-04-2025	8 Hrs 39 Min	1.00	575	575.00	Dept	
Totals : Records		4			4.00		2300.00		
Contractor : Shreya Services(House keeping)									
1301	havnitha	Others	02-04-2025	8 Hrs 26 Min	1.00	0	0.00	On A/c	Housekeeping Staff
Totals : Records		1			1.00		0.00		
Contractor : SP Singh(Prime Security)									
10073	Chakradhar naik	Others	02-04-2025	12 Hrs 5 Min	1.50	0	0.00	Nil / By Vendor	Security Staff
Totals : Records		1			1.50		0.00		
Contractor : Sruti Choudary									
1046	Santosh	Mason	02-04-2025	8 Hrs 40 Min	1.00	700	700.00	Job Work	Civil Work

APPROVED BY
07 APR 2025
G. VIJAY RAJ
PROJECT MANAGER

Certified by:
[Signature]
Asstt Officer
NILGIRI HEIGHTS

Modi Realty pocharam LLP

Nilgiri Heights

Survey No.294, Cherlapally,Rang Reddy

Attendance Report - Summary : From : 27/03/2025 12:02:18 pm To : 27/03/2025 12:02:18 pm

Contractor : All

07/04/2025 Pages : 1 Of 2

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks	
Contractor : B.Anantha satya sai										
1103	venkata rajju	Mason	27-03-2025	8 Hrs 35 Min	1.00	700	700.00	Dept	APPROVED BY 07 APR 2025 G. VIJAY RAJ PROJECT MANAGER	
1104	Ganeshh	Mason	27-03-2025	8 Hrs 35 Min	1.00	700	700.00	Dept		
Totals : Records		2			2.00		1400.00			
Contractor : bhuthkooni ashwini(electrician)										
1105	sai kumarr	Mason	27-03-2025	8 Hrs 35 Min	1.00	700	700.00	On Alc	Certified by: Admin Officer NILGIRI HEIGHTS	
1106	bhanuu	Mason	27-03-2025	8 Hrs 35 Min	1.00	700	700.00	On Alc		
1323	Ramdayal	Mason	27-03-2025	8 Hrs 35 Min	1.00	700	700.00	On Alc		
Totals : Records		3			3.00		2100.00			
Contractor : Choudary Prasad (Civil Contract)										
1045	Eswar	Mason	27-03-2025	8 Hrs 35 Min	1.00	700	700.00	Dept	Certified by: Admin Officer NILGIRI HEIGHTS	
1129	Ratankar	Mason	27-03-2025	8 Hrs 35 Min	1.00	700	700.00	On Alc		
Totals : Records		2			2.00		1400.00			
Contractor : D.Ramulu(Welder)										
1048	geetha	Mason	27-03-2025	8 Hrs 34 Min	1.00	700	700.00	Job Work	Certified by: Admin Officer NILGIRI HEIGHTS	
Totals : Records		1			1.00		700.00			
Contractor : miriyala raj kumar(contrator)										
1006	Chouli	Female Helper	27-03-2025	8 Hrs 34 Min	1.00	575	575.00	Dept		
1007	Rupa	Female Helper	27-03-2025	8 Hrs 34 Min	1.00	575	575.00	Dept		
1072	Jadadish	Male Helper	27-03-2025	8 Hrs 34 Min	1.00	575	575.00	Dept	Certified by: Admin Officer NILGIRI HEIGHTS	
1262	Balu	Male Helper	27-03-2025	8 Hrs 34 Min	1.00	575	575.00	Dept		
Totals : Records		4			4.00		2300.00			
Contractor : Shreya Services(House keeping)										
1301	navniltha	Others	27-03-2025	8 Hrs 16 Min	1.00	0	0.00	On Alc	Certified by: Admin Officer NILGIRI HEIGHTS	
Totals : Records		1			1.00		0.00			
Contractor : SP Singh(Prime Security)										
10073	Chakradhar naik	Others	27-03-2025	12 Hrs 8 Min	1.50	0	0.00	Nil / By Vendor		
Totals : Records		1			1.50		0.00			
Contractor : Sruti Choudary										
1046	Sanlosh	Mason	27-03-2025	8 Hrs 34 Min	1.00	700	700.00	Job Work	Civil Work	

Modi Realty pocharam LLP

Nilgiri Heights

Survey No.294,Cherlapally,Rang Reddy

Attendance Report - Summary : From : 28/03/2025 12:02:18 pm To : 28/03/2025 12:02:18 pm

Contractor : All

07/04/2025

07/04/2025

Pages : 1 Of 2

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Work Name :	Electrician
Contractor : B Anantha satya sai										
1103	venkata raju	Mason	28-03-2025	8 Hrs 34 Min	1.00	700	700.00	Job Work		
1104	Ganeshh	Mason	28-03-2025	8 Hrs 34 Min	1.00	700	700.00	Job Work		
Totals : Records		2			2.00		1400.00			
Contractor : bhuthkoori ashwini(electrician)										
1105	sai kumarr	Mason	28-03-2025	8 Hrs 34 Min	1.00	700	700.00	On A/c		Electrician
1106	ghanuu	Mason	28-03-2025	8 Hrs 34 Min	1.00	700	700.00	On A/c		
1323	Ramdayal	Mason	28-03-2025	8 Hrs 34 Min	1.00	700	700.00	On A/c		
Totals : Records		3			3.00		2100.00			
Contractor : Choudary Prasad (Civil Contractor)										
1045	Eswar	Mason	28-03-2025	8 Hrs 34 Min	1.00	700	700.00	Dept		Civil Work
1129	Ratankar	Mason	28-03-2025	8 Hrs 34 Min	1.00	700	700.00	On A/c		
Totals : Records		2			2.00		1400.00			
Contractor : D Ramulu(Welder)										
1048	geetha	Mason	28-03-2025	8 Hrs 34 Min	1.00	700	700.00	Job Work		Welders
Totals : Records		1			1.00		700.00			
Contractor : miriyala raj kumar(contrator)										
1006	Chouli	Female Helper	28-03-2025	8 Hrs 34 Min	1.00	575	575.00	On A/c		Excavation / Earth Work
1007	Rupa	Female Helper	28-03-2025	8 Hrs 34 Min	1.00	575	575.00	On A/c		
1072	adadish	Male Helper	28-03-2025	8 Hrs 35 Min	1.00	575	575.00	Dept		
1262	Balu	Male Helper	28-03-2025	-11 Hrs -29 Min	0.00	575	0.00	Dept		Improper Swipe..
Totals : Records		4			3.00		1725.00			
Contractor : Shreya Services(House keeping)										
1301	navnitha	Others	28-03-2025	8 Hrs 26 Min	1.00	0	0.00	On A/c		Housekeeping Staff
Totals : Records		1			1.00		0.00			
Contractor : SP Singh(Prime Security)										
10073	Chakradhar naik	Others	28-03-2025	11 Hrs 56 Min	1.50	0	0.00	Nil / By Vendor		Security Staff
Totals : Records		1			1.50		0.00			
Contractor : Sruti Choudary										
1046	Santosh	Mason	28-03-2025	8 Hrs 34 Min	1.00	700	700.00	Job Work		Civil Work

APPROVED BY

07 APR 2025

G. VIJAY RAJ
PROJECT MANAGER

Certified by:

Admin Officer

ALGER HEIGHTS

APPROVED BY
07 APR 2025
G. VIJAY RAJ
PROJECT MANAGER

Certified by:
Admin Officer
NILGIRI HEIGHTS

Modi Realty pocharam LLP

Nilgiri Heights

Survey No.294, Cherlapally,Rang Reddy

Attendance Report - Summary : From : 29/03/2025 12:02:18 pm To : 29/03/2025 12:02:18 pm

Contractor : All

07/04/2025 Pages : 1 Of 2

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks	
Contractor : B.Anantha satya sai										
1103	venkata raju	Mason	29-03-2025	8 Hrs 31 Min	1.00	700	700.00	Job Work	APPROVED BY 07 APR 2025 G. VIJAY RAJ PROJECT MANAGER	
1104	Ganeshh	Mason	29-03-2025	8 Hrs 31 Min	1.00	700	700.00	Job Work		
Totals : Records		2			2.00		1400.00			
Contractor : bhuthkoon ashwini(electrician)										
1105	sai kumarr	Mason	29-03-2025	8 Hrs 31 Min	1.00	700	700.00	On A/c	Certified by: Admin/Officer NILGIRI HEIGHTS	
1106	bhanuu	Mason	29-03-2025	8 Hrs 31 Min	1.00	700	700.00	On A/c		
1323	Ramdayal	Mason	29-03-2025	8 Hrs 31 Min	1.00	700	700.00	On A/c		
Totals : Records		3			3.00		2100.00			
Contractor : Choudary Prasad (Civil Contract)										
1045	Eswar	Mason	29-03-2025	8 Hrs 31 Min	1.00	700	700.00	Dept	Certified by: Admin/Officer NILGIRI HEIGHTS	
1129	Ratankar	Mason	29-03-2025	8 Hrs 31 Min	1.00	700	700.00	On A/c		
Totals : Records		2			2.00		1400.00			
Contractor : D.Ramulu(Welder)										
1048	geetha	Mason	29-03-2025	8 Hrs 31 Min	1.00	700	700.00	Job Work	Certified by: Admin/Officer NILGIRI HEIGHTS	
Totals : Records		1			1.00		700.00			
Contractor : miniyala raj kumar(contrator)										
1006	Chouli	Female Helper	29-03-2025	8 Hrs 31 Min	1.00	575	575.00	On A/c		
1007	Rupa	Female Helper	29-03-2025	8 Hrs 31 Min	1.00	575	575.00	On A/c		
1072	jadadish	Male Helper	29-03-2025	8 Hrs 31 Min	1.00	575	575.00	Dept	Certified by: Admin/Officer NILGIRI HEIGHTS	
1262	Balu	Male Helper	29-03-2025	8 Hrs 31 Min	1.00	575	575.00	Dept		
Totals : Records		4			4.00		2300.00			
Contractor : Shreya Services(House keeping)										
1301	navnitha	Others	29-03-2025	8 Hrs 21 Min	1.00	0	0.00	On A/c		Certified by: Admin/Officer NILGIRI HEIGHTS
Totals : Records		1			1.00		0.00			
Contractor : SP Singh(Prime Security)										
10073	Chakradhar naik	Others	29-03-2025	12 Hrs 4 Min	1.50	0	0.00	Nil / By Vendor		
Totals : Records		1			1.50		0.00		Certified by: Admin/Officer NILGIRI HEIGHTS	
Contractor : Sruti Choudary										
1046	Santosh	Mason	29-03-2025	8 Hrs 31 Min	1.00	700	700.00	Job Work		

Modi Realty pocharam LLP

Nilgiri Heights

Survey No.294,Cherlapally,Rang Reddy

Attendance Report - Summary : From : 30/03/2025 12:02:18 pm To : 30/03/2025 12:02:18 pm

Contractor : All

07/04/2025 Pages : 1 Of 1

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : SP Singh(Prime Security)									
10073	Chakradhar naik	Others	30-03-2025	12 Hrs 3 Min	1.50	0	0.00Nil / By Vendor	Work Name : Security Staff	
Totals : Records		1			1.50		0.00		

APPROVED BY
07 APR 2025
G. VIJAY RAO
PROJECT MANAGER

Certified by:
Admin Officer
NILGIRI HEIGHTS

Modi Realty Pocharam LLP (24-25)

Payment Voucher

No. : **PAY/10011**

Dated : **11-Apr-25**

Particulars	Amount
Account :	
EUC-Miriyala Raj Kumar	2,100.00
TDS-2% Equipment Hire Charges	(-)42.00
Through :	
BANK-YES BANK-009763700002441	
On Account of :	
being neft transaction to M.Raj kuamr for materuak shfiting vdie voucher no 12735	
Amount (in words) :	
Indian Rupees Two Thousand Fifty Eight Only	
	₹ 2,058.00

Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

Advice for Payment

Company Name : Modi Realty Pocharam LLP

Project Name : Nilgiri Heights

Supplier Name : Miriyala Raju Kumar

Voucher No : 12734

PARTICULARS

	Amount Payable :-	Amount
Hire Charges - Job Work Payment	2100.00	
Towards material shifting at site .		2100.00
Hire Charges - On A/C Payment	0.00	
Other Additions :		0.00
		0.00
		Gross 2100.00
	TDS% 2.00	TDS Amount 42.00
Other Deductions :	CGST% 0.00 0.00 SGST% 0.00 0.00	Total GST Amount 0.00
		0.00
		Total 2058.00
Rupees : Two Thousand Fifty Eight Only.		



Project Manager

Accounts Manager

Managing Director

Charges Voucher
Party Name : Modi Realty Pocharam LLP
Project Name : Nilgiri Heights
Supplier Name : Miriyala Raju Kumar

Voucher No :	12734
From Date :	27/03/2025
To Date :	02/04/2025

HC No	HC Date	Equipment Name / Particulars	S.Time	E.Time	Qty	Rate	Gross
118400	1527	27-03-2025 Tractor with tipper without labour piece meal work upto 7 days	09:50	17:01	1	2100	2100.00
		AP27D5631 Units : per day (9:30 to 6 pm)					
		Debris removing from Cellar to block C					
						Rate : 2100	

APPROVED BY

07 APR 2025
G. VIJAY RAJ
PROJECT MANAGER

Managing Director

Accounts Manager

Project Manager

Modi Realty Pocharam LLP					HC 118400
Nilgiri Heights					1527
Date	Veh No	Start Time	End Time	Pay Type	
27-03-2025	AP27D5631	09:50	17:01	JW	

Equipment Name

Tractor with tipper without labour piece meal work upto 7 days

Units	Min Rate	Max Rate	Qty	Rate	Value
per day (9.30	2100.00	2100.00	1	2100	2100.00

Supplier Name

Miriyala Raju Kumar

Work Description :-

Debris removing from Cellar to block C

Rupees : Two Thousand One Hundred Only.




Printed On 01/04/2025 11:43 38 am



Material Shifting Authorization Form

No. 185929

Date	27/03/2025	Time	
Authorized By		Engg. Sign	
Material to be shifted	Debris Removing From Cellar To Block-C		
Shift from			
Shift to			
Vehicle Type	☒ Tractor ☐ JCB ☐ Blade Tractor ☐ Other _____		
Vehicle No.	AP27D 5631	Vehicle Owner	M. RAJ KUMAR
Hire charges register serial no.	15207		
Security / Supervisor Sign		Start Time	09:50
		Stop Time	17:01

Modi Realty Pocharam LLP (24-25)

Payment Voucher

No. : **PAY/10011**

Dated : **11-Apr-25**

Particulars	Amount
Account :	
EUC-G.Snehalatha	700.00
TDS-2% Equipment Hire Charges	(-)14.00
Through :	
BANK-YES BANK-009763700002441	
On Account of :	
being neft transaction to Sneha latha for chipping work doen vdie voucher no 12735	
Amount (in words) :	
Indian Rupees Six Hundred Eighty Six Only	
	₹ 686.00

Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

Advice for Payment

Company Name : Modi Realty Pocharam LLP
Project Name : Nilgiri Heights
Supplier Name : G.Sneha Latha

Voucher No : 12735

PARTICULARS

Amount Payable :-	Amount
Hire Charges - Job Work Payment Towards chipping work done at site .	700.00
Hire Charges - On A/C Payment	0.00
Other Additions :	0.00
	0.00
	Gross 700.00
	TDS Amount 14.00
	Total GST Amount 0.00
Other Deductions :	
	0.00
	0.00
	Total 686.00

Rupees : Six Hundred Eighty Six Only.



Project Manager

Accounts Manager

Managing Director

Charges Voucher

Company Name : Modi Realty Pocharam LLP
Project Name : Nilgiri Heights
Supplier Name : G.Sneha Latha

07/04/2025 1:32:07 pm

Pages : 1 of 2

Voucher No : 12735
From Date : 27/03/2025
To Date : 02/04/2025

HC No	HC Date	Equipment Name / Particulars	S.Time	E.Time	Qty	Rate	Gross
118449	10001	01-04-2025 Chipping machine piece meal of work 2 or 3 days	09:53	17:11	1	700	JW 700.00
		Units : per day	Rate : 700				
		Towards excess debires flooring chipping work at cellar .					



Project Manager

Accounts Manager

Managing Director

Modi Realty Pocharam LLP

Nilgiri Heights

HC 118449

10001

Veh No	Start Time	End Time	Pay Type
01-04-2025	09:53	17:11	JW

Equipment Name

Chipping machine piece meal of work 2 or 3 days

Units	Min Rate	Max Rate	Qty	Rate	Value
per day	700.00	700.00	1	700	700.00



Supplier Name

G.Sneha Latha

Work Description :-

Towards excess debris flooring chipping work at cellar .

Rupees : Seven Hundred Only.



Printed On 07/04/2025 11:47:48 am



Material Shifting Authorization Form

No. **185930**

Date	01/04/2025	Time	
Authorized By		Engg. Sign	
Material to be shifted	EXcess Debris + Flooring chipping work		
Shift from	at -1, Cellar		
Shift to			
Vehicle Type	☐ Tractor ☐ JCB ☐ Blade Tractor ☒ Other <u>chipping machine</u>		
Vehicle No.		Vehicle Owner	G. snehalatha
Hire charges register serial no.	10.1		
Security / Supervisor Sign		Start Time	09:53
		Stop Time	17:11