


11-04-2025.xls
Payment details

Payment details					
Company:		Amtz medpolis square 801 pvt ltd	Prepared by:	Bhavani	
Project:		Ams801	Date:	11-04-2025	
S No.	Payment towards	VRN / CRN	Paid to	Description Remarks	Amount balance
1	On Acct		Mohamed Anwar	Electrical work	9,800 9,800
2	Jobwork		Nelli krishna	Civil work	6,000 -
3	Jobwork		Umapathi	Fabrication	700 -
4	Jobwork		A.Satya narayana	Electrical work	700 -
5	Jobwork		Md anwar	Electrical work	3,600 -
6	Dept		A.Satya narayana	Earth work	5,750 -
	Dept		Nelli krishna	Civil work	2,100 -
7	Hire jw		A.Satya narayana	Cranes	10,000 -
8	Hire jw		Demudu babu	JCB	5,145 -
9	Hire jw				
10	Buliding material		Salapu krishna	sand	9,500
11	Creche teacher		-		
12					
Total:					53,295
Notes: 1. Only include payments above Rs. 10,000/-. 2. Include payments against credit balance where balance is less than 10k. 3. Details of payments towards building material not required. 4. Give credit balance only in case of payment against credit balance.					

 11/04/25

APPROVED BY
11 APR 2025
K.V.R. APPA RAO
PROJECT MANAGER (MEP)

Attendance Details
AMTZ 801
 Vizag

Advice for Payment No : 28

Date : 10-04-2025

Contractor Name					From Date		To Date	
Nelli krishna (Civil cont)					03-04-2025		09-04-2025	
Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	17.00	8500.00	1000.00	0.00	7000.00	500.00	0.00	0.00
Male Helper	4.00	2200.00	2200.00	0.00	0.00	0.00	0.00	0.00
Mason	4.00	2800.00	2100.00	700.00	0.00	0.00	0.00	0.00
Totals...	25.00	13500.00	5300.00	700.00	7000.00	500.00	0.00	0.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description :		0.00
Department Description :		0.00
Job Work Description : Towards payment done to nelli krishna for shifting of granite slab from ams4554 to ams801		6000.00
Total Amount %		6000.00
TDS : @ 1		60.00
Less Rent :		0.00
Less Loan :		0.00
Other Deductions Description :		0.00
Net Amount :		5940.00
Rupees : Five Thousand Nine Hundred Rupee Only.		

APPROVED BY
11 APR 2025
LEELA VENKATESH.N.
 Project Manager

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Job Work Details

S. No. 15802

Company	AMT2 Medpoli's G.V	Project	Ans 801
No. of workers required	12	Date	10/4/25
No. of head mason		No. of male helper	12
No. of mason		No. of female helper	
Required from date	08/4/25	Required to date	09/4/25
Job Description:	Concrete Slab from 4554 to Ans 801.		
Description	Quantity	Rate	Amount
80x10x3 xft	2400 ft	2.5	6000
Slabbing concrete slab			
from 4554 to '801.			
3 days' work.			
Total Amount			6000
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Sukon	Sukon	P. Krishna	Prishy.

AMTZ MEDPOLIS Square 801 Pvt Ltd (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

CIN: U45202TG2022PTC166164

Payment Voucher

No. : PAY/10029

Dated: 9-Apr-25

Particulars	Amount
Account:	
CONJBDW-Nelli Krishna	6,000.00
TDS-1% Contract	(-)60.00
Through :	
BANK-Yes Bank Ltd Current A/c No. 005763700005025	
On Account of :	
Towards payment done to nelli krishna for shifting of granite slab from ams4554 to ams801,dated from 03-04-25 to 09-04-05.	
Amount (in words) :	
Indian Rupees Five Thousand Nine Hundred Forty Only	
	₹ 5,940.00

Prepared by: amtz-const@modiproperties.in

Approved by

Receiver's Signature

Attendance Details

AMTZ 801

Vizag

Advice for Payment No : 26

Date : 10-04-2025

Contractor Name	From Date	To Date
Nelli krishna (Civil cont)	03-04-2025	09-04-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	17.00	8500.00	1000.00	0.00	7000.00	500.00	0.00	0.00
Male Helper	4.00	2200.00	2200.00	0.00	0.00	0.00	0.00	0.00
Mason	4.00	2800.00	2100.00	700.00	0.00	0.00	0.00	0.00
Totals...	25.00	13500.00	5300.00	700.00	7000.00	500.00	0.00	0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards payment done to nelli krishna for scrap steel shifting from ams801 to ams4554 site	2100.00
Job Work Description :	0.00
Total Amount %	2100.00
TDS : @ 1	21.00
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	2079.00

Rupees : Two Thousand Seventy Nine Only.



Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

AMTZ MEDPOLIS Square 801 Pvt Ltd (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36
CIN: U45202TG2022PTC166164

Payment Voucher

No. : PAY/10027

Dated: 9-Apr-25

Particulars	Amount
Account :	
CONJBDW-Nelli Krishna	2,100.00
TDS-1% Contract	(-)21.00
Through :	
BANK:Yes Bank Ltd Current Ac No. 005765700005026	
On Account of :	
Towards payment done to nelli krishna for scrap steel shifting from ams801 to ams4554 site, dated from 03-04-25 to 09-04-25.	
Amount (in words) :	
Indian Rupees Two Thousand Seventy Nine Only	
	₹ 2,079.00

Prepared by: amtz-constl@modiproperties.in

Approved by

Receiver's Signature

Attendance Details
AMTZ 801
Vizag

Advice for Payment No : 29

Date : 10-04-2025

Contractor Name					From Date		To Date	
Ramesh.(Civil)					03-04-2025		09-04-2025	
Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
	Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description : Towards payment done to palla ramesh for Rcc lift pits water proofing works having with credit balance-9800/-	9800.00
Department Description :	0.00
Job Work Description :	0.00
Total Amount %	9800.00
TDS : @ 0	0.00
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	9800.00
Rupees : Nine Thousand Eight Hundred Only.	



Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing Director

AMTZ MEDPOLIS Square 801 Pvt Ltd (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

CIN: U45202TG2022PTC166164

Payment VoucherNo. : **PAY/10025**Dated: **9-Apr-25**

Particulars	Amount
Account : CONJBDW - Palla Ramesh	9,800.00
Through : BANK-Yes Bank Ltd Current A/c No. 005765700005025	
On Account of : Towards payment done to palla ramesh for Rcc lift pits water proofing works having with credit balance-9800/-	
Amount (in words) : Indian Rupees Nine Thousand Eight Hundred Only	
	₹ 9,800.00

Prepared by: amtz-const@modiproperties.in

Approved by

Receiver's Signature

Attendance Details

AMTZ 801

Vizag


Advice for Payment No : 24

Date : 10-04-2025

Contractor Name	From Date	To Date
Umapathi	03-04-2025	09-04-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Mason	7.00	4900.00	0.00	0.00	2800.00	0.00	2100.00	0.00
Totals...	7.00	4900.00	0.00	0.00	2800.00	0.00	2100.00	0.00

Advice For Payment		
PARTICULARS	AMOUNT	
On A/c Description :	0.00	
Department Description :	0.00	
Job Work Description : Towards payment done to mohammed anwar for excavation for LT pedestal&wall breaking for fire lines &plumbing lines passing works	700.00	
	Total Amount %	700.00
	TDS : @ 1	7.00
	Less Rent :	0.00
	Less Loan :	0.00
Other Deductions Description :	0.00	
Net Amount :		693.00
Rupees : Six Hundred Ninty Three Only.		




Job Work Details

S. No. 29219

Company	AMTZ MEDICALS SQUARE 801 PVT LTD	Project	AMS801
No. of workers required	1	Date	04-04-25
No. of head mason		No. of male helper	
No. of mason	1	No. of female helper	
Required from date	04-04-25	Required to date	04-04-25
Job Description:	Excavation for LT Pedestal & Wall breaking		

for fire lines & Plumbing lines passing

Description	Quantity	Rate	Amount
Excavation for LT Pedestal.	1	700	700
Pedestal & wall breaking			
for fire lines & Plumbing			
lines passing.			
Total Amount			700
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
A. D. D. D.	A. D. D. D.	Umapath8	unipath5

AMTZ MEDPOLIS Square 801 Pvt Ltd (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

CIN: U45202TG2022PTC166164

Payment Voucher

No. : PAY/10028

Dated: 9-Apr-25

Particulars	Amount
Account :	
CONJBDW-Umapathi	700.00
TDS-1% Contract	(-)7.00
Through :	
BANK:Yes Bank Ltd Current A/c No. 005763700005025	
On Account of :	
Towards payment done to mohammed anwar for excavation for LT pedestal&wall breaking for fire lines &plumbing lines passing works,dated from 03-04-25 to 09-04-25.	
Amount (in words) :	
Indian Rupees Six Hundred Ninety Three Only	
	₹ 693.00

Prepared by: amtz-const@modiproperties.in

Approved by

Receiver's Signature

//

11-04-2025 12:25:42

Pages : 1 of 1

Attendance Details

AMTZ 4554

Vizag


Advice for Payment No : 2

Date : 11-04-2025

Contractor Name	From Date	To Date
A.Satya narayan (Electrician)	03-04-2025	09-04-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Mason	1.00	700.00	0.00	0.00	0.00	700.00	0.00	0.00
Totals...	1.00	700.00	0.00	0.00	0.00	700.00	0.00	0.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description :		0.00
Department Description :		0.00
Job Work Description : Towards payment done to satya narayana for main cable from CT meter to Dg cable termination & supply cress checking work		700.00
Total Amount %		700.00
TDS : @ 1		7.00
Less Rent :		0.00
Less Loan :		0.00
Other Deductions Description :		0.00
Net Amount :		693.00
Rupees : Six Hundred Ninty Three Only.		



AMTZ MEDPOLIS Square 4554 Pvt Ltd (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

CIN: U45309TG2022PTC166054

Payment VoucherNo. : **PAY/10014**Dated: **9-Apr-25**

Particulars	Amount
Account:	
CONJBDW-A Satyanarayana	700.00
TDS-1% Contract	(-)7.00
Through :	
BANK: Yes Bank Ltd Current A/c No. 005763700005036	
On Account of :	
Towards payment done to satya narayana for main cable from CT meter to Dg cable termination & supply cress checking work ,dated from 03-04-25 to 09-04-25.	
Amount (In words) :	
Indian Rupees Six Hundred Ninety Three Only	
	₹ 693.00

Prepared by: amtz-const@modiproperties.in

Approved by

Receiver's Signature

Job Work Details

S. No. **15801**

Company	AMTZ MEDPOLIS SQUARE 4554 Pk (10)	Project	AMS4554
No. of workers required	1	Date	9-4-25
No. of head mason		No. of male helper	
No. of mason	1	No. of female helper	
Required from date	09-4-25	Required to date	09-04-25
Job Description:	Main Cable from CT meter to DG Cable termination & supply cross checking.		
Description	Quantity	Rate	Amount
Main Cable from CT	1	750	750/-
meter to DG Cable			
termination & supply			
Cross checking			
Total Amount			750/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
A. Dharmaraja	A. Dharmaraja	A. Satyanarayana	A. Satyanarayana

Attendance Details
AMTZ 801
Vizag

Advice for Payment No : 23

Date : 10-04-2025

Contractor Name	From Date	To Date
MD.Anwar	03-04-2025	09-04-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Contractor	2.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Mason	4.00	2800.00	0.00	0.00	700.00	2100.00	0.00	0.00
Totals...	6.00	2800.00	0.00	0.00	700.00	2100.00	0.00	0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description :	0.00
Job Work Description : Towards payment done to mohammed anwar for earth strip jointing by welding in both lift shafts(work includes machine+rods+ as per rate id 148/-)	3600.00
Total Amount %	3600.00
TDS : @ 1	36.00
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	3564.00
Rupees : Three Thousand Five Hundred Sixty Four Only.	

10/04/25

APPROVED BY
11 APR 2025
K.V.R. APPA RAO
PROJECT MANAGER (MEP)

Job Work Details

S. No. 29220

	AMTZ MEDPOLIS SQUARE SUPPORT	Project	Ams 801
of workers required	4	Date	09-04-24
No. of head mason		No. of male helper	2
No. of mason	2	No. of female helper	
Required from date	04-04-25	Required to date	05-04-25
Job Description:	Earthstop Welding (Joining) in Lift shafts		

Description	Quantity	Rate	Amount
Earthstop Joining by	2	1800	3600/-
Welding in both Lift shaft	2		
(Work includes Mason +			
helper + cutting machine			
+ welding Machine + Rods			
or per rate Rs MSR (48)			
Total Amount			3600/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
A. Dharma Raja	A. Dharma Raja	ANWAR	Anwar

AMTZ MEDPOLIS Square 801 Pvt Ltd (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

CIN: U45202TG2022PTC166164

Payment Voucher

No. : PAY/10032

Dated: 9-Apr-25

Particulars	Amount
Account :	
CONJBDW-Mohammed Anwar	3,600.00
On Account 3,600.00 Dr	
TDS-1% Contract	(-)36.00
Through :	
BANK: Yes Bank Ltd Current A/c No. 00575700005025	
On Account of :	
Towards payment done to mohammed anwar for earth strip jointing by welding in both lift shafts(work includes machine+rods+ as per rate id 148/-),dated from 03-04-25 to 09-04-25.	
Amount (in words) :	
Indian Rupees Three Thousand Five Hundred Sixty Four Only	
	₹ 3,564.00

Prepared by: amtz-const@modiproperties.in

Approved by

Receiver's Signature

Attendance Details
AMTZ 801
Vizag

Date : 10-04-2025

Advice for Payment No : 27

Contractor Name	From Date	To Date
A.Satyanarayana (Earth work)	03-04-2025	09-04-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	6.00	3450.00	1725.00	1725.00	0.00	0.00	0.00	0.00
Male Helper	4.00	2300.00	575.00	1725.00	0.00	0.00	0.00	0.00
Totals...	10.00	5750.00	2300.00	3450.00	0.00	0.00	0.00	0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards payment done to satya narayana for site cleanig & materials unloading work& office cleanig& ms pipes shifting scaffolding shifting works&debries cleaning works etc	5750.00
Job Work Description :	0.00
Total Amount % TDS : @ 1 Less Rent : Less Loan :	5750.00
	57.50
	0.00
	0.00
Other Deductions Description :	0.00
Net Amount :	5692.50
Rupees : Five Thousand Six Hundred Ninty Two and Paise Fifty Only.	

[Signature]
11/04/25



AMTZ MEDPOLIS Square 801 Pvt Ltd (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

CIN: U45202TG2022PTC166164

Payment Voucher

No. : PAY/10026

Dated: 9-Apr-25

Particulars	Amount
Account:	
CONJBDW - A.Satyanarayana	5,750.00
TDS-1% Contract	(-)57.50
Through :	
BANK: Yes Bank Ltd Current A/c No. 009763700003625	
On Account of :	
Towards payment done to satya narayana for site cleanig & materials unloading work & office cleanig & ms pipes shifting scaffoldig shifting works & debries cleaning works etc dated from 03 -04-25 to 09-04-25.	
Amount (in words) :	
Indian Rupees Five Thousand Six Hundred Ninety Two and Fifty paise Only	
	₹ 5,692.50

Prepared by: amtz-const@modiproperties.in

Approved by

Receiver's Signature

Hire Charges Voucher

10-04-2025 16:21:23

Pages : 2 of 2

Advice for Payment

Company Name : AMTZ Medpolis Square 801 Pvt Ltd															
Project Name : AMTZ 801 Pvt Ltd															
Supplier Name : A Satyanarayana															
Voucher No : 12742															
PARTICULARS															
Hire Charges - Job Work Payment								Amount Payable :-	10000.00						
Towards payment done to satya narayana for panel boards unloading&gate shifting &cables unloading work															
Hire Charges - On A/C Payment								Amount Payable :-	0.00						
Other Additions :															
									0.00						
								Gross	10000.00						
								TDS% 2.00	TDS Amount	200.00					
Other Deductions :								CGST%	0.00	SGST%	0.00	TDS%	0.00	Total GST Amount	0.00
														Total	9800.00

Rupees : Nine Thousand Eight Hundred Only.

APPROVED BY

11 APR 2025

K.V.R. APPA RAO
PROJECT MANAGER (MEP)
Project Manager

Accounts Manager

Managing Director

Charges Voucher

Company Name : AMTZ Medpolis Square 801 Pvt Ltd
 Project Name : AMTZ 801 Pvt Ltd
 Supplier Name : A Satyanarayana

10-04-2025 16:21:23

Pages : 1 of 2

Voucher No :	12742
From Date :	03-04-2025
To Date :	09-04-2025

HC No		HC Date	Equipment Name / Particulars		S. Time	E. Time	Qty	Rate		Gross
118476	135	05-04-2025	JCB		10:30	17:30	12.5	800	JW	10000.00
		AP31BS6992	Units :	per hour	Rate : 800					
		Towards electrical panel boards unloading &gate shifting work&cables shifting work								


APPROVED BY
 11 APR 2025
 K.V.R. APPA RAO
 PROJECT MANAGER (MEP)

[Signature]
 Project Manager

Accounts Manager

Managing Director

AMTZ Medpolis Square 801 Pvt Ltd					HC 118476
AMTZ 801 Pvt Ltd					135
EC Date	Veh No	Start Time	End Time	Pay Type	
05-04-2025	AP31BS6992	10:30	17:30	JW	
Equipment Name					
JCB					
Units	Min Rate	Max Rate	Qty	Rate	Value
per hour	800.00	800.00	12.5	800	10000.00
Supplier Name					
A Satyanarayana					
Work Description :-					
Towards electrical panel boards unloading & gate shifting work & cables shifting work					
Rupees : Ten Thousand Only.					



Printed On 10-04-2025 16:14:37

APPROVED BY
11 APR 2025
K.V.R. APPA RAO
PROJECT MANAGER (MEP)

[Handwritten Signature] 11/04/25

Annexure - A
Approval for department labour/job work

Company:	AMIZ MEDPOLIS SQUARE 5th FLOOR	Sl. No.	
Site:	AMS801	Total Amount:	10,000/-
1. Description of work:			
Work at unit/block no.:			
Contractor name:		Work type:	☐ Dept. ☐ Job work
No. of labour required.	Mason:	Male helper:	Female helper:
From date:		To date:	
Guideline rate/amount:		Negotiated amount:	
2. Description of work:			
Work at unit/block no.:			
Contractor name:		Work type:	☐ Dept. ☐ Job work
No. of labour required.	Mason:	Male helper:	Female helper:
From date:		To date:	
Guideline rate/amount:		Negotiated amount:	
3. Desc. of equipment hire: Towards Unloading of LT Panels in PEB shed, Cable drum Shifting in PEB shed, MS Pipes & Gate Shifting incl. Labour			
Work at unit/block no.:			
Contractor name:	A. Satyanarayana	Hire type:	☒ Hire ☐ Job work
No. of hours per day:	7 hrs	No. of days:	1
From date:	03-04-25	To date:	03-04-25
Guideline rate/amount:	10,000/-	Negotiated amount:	10,000/-
4. Desc. of equipment hire:			
Work at unit/block no.:			
Contractor name:		Hire type:	☐ Hire ☐ Job work
No. of hours per day:		No. of days:	
From date:		To date:	
Guideline rate/amount:		Negotiated amount:	
Approved by:	Engineer	Project Manager	Partner/MD
Sign:	A. Dale Raj		
Date:	10-04-25	10-04-25	

Notes: 1. Original copy to be attached to weekly voucher. 2. Approval can be taken by email, whatsapp or viber. 3. For department work/ equipment hire enter total value of department work in 'guideline rate/amount'. 4. For job work enter guideline rates/amount and negotiated amount.

Fw: Request approval for Material Unloading charges

From: varma.ps . (varma.ps@modiproperties.com)

To: kvr.apparao@modiproperties.com; teja@modiproperties.com; bhavani.c@modiproperties.com

Date: Thursday, April 10, 2025 at 05:40 PM GMT+5:30

Approved for Rs 10,000 towards hydra with 3 helpers.

Regards

Varma PS

Vice President - Operations

Mobile no: 99590 22068

Email:varma.ps@modiproperties.com

Affordable Luxury Homes!

World Class Lifesciences Parks!

Hyderabad | Genome Valley | Telangana | Vizag.

Modi Properties Pvt. Ltd. | Affordable flats and villas in gated communities by top builder in Hyderabad | Modi Properties, Affordable Housing, Gated Community, Flats in hyderabad, Villas in hyderabad, Hyderabad Real estate, Modi builders, Property Hyderabad, Independent houses Hyderabad



Affordable flats and villas in gated communities by top builder in Hyderabad | Modi Properties, Affordable Housing, Gated Community, Flats in hyderabad, Villas in hyderabad, Hyderabad Real estate, Modi builders, Property Hyderabad, Independent houses Hyderabad

Modi Properties and Investments Pvt. Ltd. is among the leading builders in the twin cities of Hyderabad & Secunderabad, India. It pioneers in the development and construction of affordable flats & independent villas for its customers.

5-4-187/ 3 & 4, M G Road, Sec'bad -03 | Ph: +91 80690 45551.

Begin forwarded message:

On Thursday, April 10, 2025, 5:04 PM, teja . <teja@modiproperties.com> wrote:

Dear Sir,

7 PM

Yahoo Mail - Fw: Request approval for Material Unloading charges

Required approval for Hire charges Unloading of Cable drums, LT Panels, Ms fire hydrant pipes, Gate shifting incl. Labour charges for chaining.

Yahoo Mail: Search, organise, conquer



2025_04_10 4_50 pm Office Lens.pdf
689.8kB

AMTZ MEDPOLIS Square 801 Pvt Ltd (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

CIN: U45202TG2022PTC166164

Payment VoucherNo. : **PAY/10030**Dated: **9-Apr-25**

Particulars	Amount
Account :	
EUC-A.Satya Narayana	10,000.00
TDS-2% Equipment Hire Charges	(-)200.00
Through :	
BANK: Yes Bank Ltd Current A/c No. 05676370005325	
On Account of :	
Towards payment done to satya narayana for panel boards unloading & gate shifting & cables unloading with crane, dated from 03-04-25 to 09-04-25.	
Amount (in words) :	
Indian Rupees Nine Thousand Eight Hundred Only	
	₹ 9,800.00

Prepared by: amtz-const@modiproperties.in

Approved by

Receiver's Signature

Hire Charges Voucher

10-04-2025 16:21:23

Pages : 2 of 2

Advice for Payment

Company Name : AMTZ Medpolis Square 801 Pvt Ltd											
Project Name : AMTZ 801 Pvt Ltd											
Supplier Name : Demudu babu											
Voucher No : 12741											
PARTICULARS											
Hire Charges - Job Work Payment								Amount Payable :-	5145.00		
Towards payment done to demudu babu for trench excavation and levelling work											
Hire Charges - On A/C Payment								Amount Payable :-	0.00		
Other Additions :											
0.00											
Gross										5145.00	
TDS% 2.00										TDS Amount	102.90
Other Deductions :										Total GST Amount	0.00
0.00										Total	5042.10

Rupees : Five Thousand Fourty Two and Paise Ten Only.

APPROVED BY
11 APR 2025
K.V.R. APPA RAO
PROJECT MANAGER (MEP)

11/4/25
Project Manager

Accounts Manager

Managing Director

Hire Charges Voucher

Company Name : AMTZ Medpolis Square 801 Pvt Ltd
Project Name : AMTZ 801 Pvt Ltd
Supplier Name : Demudu babu

10-04-2025 16:21:23

Pages : 1 of 2

Voucher No :	12741
From Date :	03-04-2025
To Date :	09-04-2025

HC No	HC Date	Equipment Name / Particulars	S.Time	E.Time	Qty	Rate	Gross
118474	129	JCB with back hoe and bazer piece meal work for 2 days	10:40	15:30	3.9	1050	JW 4095.00
		AP16DP8501 Units : per hour					
		Towards trench excavation and levelling work					
118475	134	JCB with back hoe and bazer piece meal work for 2 days	14:00	15:00	1	1050	JW 1050.00
		AP16DP8501 Units : per hour					
		Towards trench excavation work					

APPROVED BY
11 APR 2025
K.V.R. APPA RAO
PROJECT MANAGER (MEP)

Project Manager

Accounts Manager

Managing Director

AMTZ Medpolis Square 801 Pvt Ltd
AMTZ 801 Pvt Ltd

HC 118474

129

HC Date	Veh No	Start Time	End Time	Pay Type
07-04-2025	AP16DP8501	10:40	15:30	JW

Equipment Name

JCB with back hoe and bazer piece meal work for 2 days

Units	Min Rate	Max Rate	Qty	Rate	Value
per hour	1050.00	1050.00	3.9	1050	4095.00

Supplier Name

Demudu babu

Work Description :-

Towards trench excavation and levelling work

Rupees : Four Thousand Ninty Five Only.

APPROVED BY
11 APR 2025
K.V.R. APPA RAO
PROJECT MANAGER (MEP)

[Signature] 11/04/25



Printed On 10-04-2025 16:14:37

AMTZ Medpolis Square 801 Pvt Ltd
AMTZ 801 Pvt Ltd

HC 118475

134

HC Date	Veh No	Start Time	End Time	Pay Type
05-04-2025	AP16DP8501	14:00	15:00	JW

Equipment Name

JCB with back hoe and bazer piece meal work for 2 days

Units	Min Rate	Max Rate	Qty	Rate	Value
per hour	1050.00	1050.00	1	1050	1050.00

Supplier Name

Demudu babu

Work Description :-

Towards trench excavation work

Rupees : One Thousand Fifty Only.

APPROVED BY
11 APR 2025
K.V.R. APPA RAO
PROJECT MANAGER (MEP)

[Handwritten Signature] 11/04/25



Printed On 10-04-2025 16:14:37

AMTZ MEDPOLIS Square 801 Pvt Ltd (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

CIN: U45202TG2022PTC166164

Payment Voucher

No. : PAY/10031

Dated: 9-Apr-25

Particulars	Amount
Account :	
EUC-Demudu Babu	5,145.00
On Account 5,145.00 Dr	
TDS-2% Equipment Hire Charges	(-)102.90
Through :	
BANK-Yes Bank Ltd Current A/c No. 0057637000000025	
On Account of :	
Towards payment done to demudu babu for trench excavation and levelling work, dated from 03-04-25 to 09-04-25.	
Amount (in words) :	
Indian Rupees Five Thousand Forty Two and Ten paise Only	
	₹ 5,042.10

Prepared by: amtz-const@modiproperties.in

Approved by

Receiver's Signature

Building Material Voucher

11-04-2025 13:00:56

Pages : 1 of 1

Company Name : AMTZ Medpolis Square 801 Pvt Ltd

Project Name : AMTZ 801 Pvt Ltd

Supplier Name : Salapu krishna

Voucher No :	7775
From Date :	03-04-2025
To Date :	09-04-2025

Inward No	Recd Date	Recd Time	DC No.	DC Date	Qty	Rate	GST%	Gross
1032 - Building material - River sand - Fine - NA - cft								
4	09-04-2025	14:30			350.000	27.20	0.00	9520.00
					350.000			9520.00
Building Material Total								9520.00

Advice for Payment

PARTICULARS	Amount
Payment towards Building Material Towards payment done to krishna for supplying of river sand	9520.00
Additional Payments :	0.00
Deductions :	0.00
Total	9520.00
Rupees : Nine Thousand Five Hundred Twenty Only.	



Project Manager

Accounts Manager

Managing Director

AMTZ Medpolis Square 801 Pvt Ltd

AMTZ 801 Pvt Ltd

61139

4

Recd Date / Time 09-04-2025 14:30:00	Veh No AP31TN7888	Del by Party	Recd by security
Way Bill No	Way Bill Date	Way Bill Book no	Way Bill Validity
Qty 350.00	Rate 27.20	GST% 0.00	Value 9520.00
DC No	DC Date	Bill No	Bill Date

Item Name

1032 - Building material - River sand - Fine - NA - cft


Supplier Name

Salapu krishna

Remarks:-

Towards amount paid to salapu krishna for supplying of river sand

Rupees : Nine Thousand Five Hundred Twenty Only.



Printed On 11-04-2025 12:39:20

[Handwritten signature]
10/4/25





సాలాపు కృష్ణ

చిలుకూరి బాలాజీ లారీ సర్వీసు

Cell : 7396377799, 9949452937

నెం. **24**

తేది

బండి నెం. : AP31 ~~TP 4289~~ TS 7888

సరుకు వివరం : Sand

అసామి పేరు : D. Srinivasarao

ఎక్కడ నుండి : Gajuwaka
JMPC

ఎక్కడకు : 350 cft - Quantity

సమయము : 10 tonnes

గుమస్తా సంతకం

డ్రైవరు సంతకం



S. KRISHNA

LANKELAPALEM, Parawada (Mandal), Anakapalli Dist - 531 019.

Cell : 99494 52937

99490 55507

08924-201055



AMS-801 Medpolis square pvt ltd. Date: 09/04/25
Near Steelplant
Visakhapatnam.

(Signature)

① AP31Tn 7888 - 10.

3 unit lorry

10 tonnell → Sand cost = 9,500

Kata = 200

9,700

Nine thousand Seven
Hundred

INWARD	
Inward No. ①	Dt: 9/4/25
MRN No:	Dt:
Received By: SECURITY	Sign: Bse
AMS 2 MEDPOLIS SQUARE PVT. LTD.	

(Signature)

AMTZ MEDPOLIS Square 801 Pvt Ltd (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

CIN: U45202TG2022PTC166164

Payment Voucher

No. : PAY/10033

Dated: 9-Apr-25

Particulars	Amount
Account: SUPADV-Salapu Krishna	9,520.00
Through : BANK Yes Bank Ltd Current A/c No. 00576370005025	
On Account of : Towards payment done to salapu krishna for supplying of river sand ,dated from 03-04-25 to 09-04-25.	
Amount (In words): Indian Rupees Nine Thousand Five Hundred Twenty Only	
	₹ 9,520.00

Prepared by: amtz-const@modiproperties.in

Approved by

Receiver's Signature