

\Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	E block driveway slab-02 purpose
Project:	Gulmohar Residency	Flat / Villa no.:	-
Supplier:	KN Infra	Slab no.:	-
Requisition nos.:	20250407009	A. Estimated quantity:	200 M3
PO nos.:	20250407014	B. Requisition quantity:	200 M3
	Sign of Admin	Sign of Project Manger	C. Actual quantity poured 16 M3
			D. Difference (C-A) 184 M3

Details of RMC pour

Sl.	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	29.04.25	11:58	12:45	13:00	08	0347	19200	19360	-			
2.	29.04.25	14:55	16:00	16:10	08	0348	19200	19200	-			
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
					16		38400	38560				
Remarks	As per ordered quantity 200 Received 16 M3											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at

KN INFRA

Survey No: 294, Ramapally (V), Keesara(M)

Medchel Dist - 501 301

GLOBAL RMC
ENGINEER'S CONCRETE

Do-20250407019

Email : kninfra1@gmail.com

Ph. No: 9100999994/9100755567

DELIVERY CHALLAN

Customer Name: GULMOHAR RESIDENCY			D.C. No: 0347		Date: 29.04.25
Delivery Site: MALLAPUR			Truck No: TS08UG4352		Mode: PUMP
S.No:	Description	Qty	Units	Cum. Qty	REMARKS
1	M-20 RMC	8	Cum	8	-
Other Documents Enclosed:			For Office use only		
1)			Driver Name:		
2)			Signature:		
Note: No alterations will be accepted without supplier's signature.					
Customer Signatures alongwith reasons.					
Received above material in good condition					
fo K N INFRA					
Customer Signature			Authorised Signatory		

KN INFRA
MODI REALTY MALLAPUR
283
29/4/25
Sign
Licensee BY...

. 294, Ramapally (V), Keesara(M)
Dist - 501 301



.il : kninfra1@gmail.com
No: 9100999994/9100755567

DELIVERY CHALLAN

Customer Name: GULMOHAR RESIDENCY			D.C. No: 0348		Date: 29.04.25
Delivery Site: MALLAPUR			Truck No: TS08UG4354		Mode: PUMP
S.No:	Description	Qty	Units	Cum. Qty	REMARKS
2	M-20 RMC	8	Cum	16	-
Other Documents Enclosed:			For Office use only		
1)			Driver Name:		
2)			Signature:		
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.					
Received above material in good condition			fo K N INFRA		
Customer Signature			Authorised Signatory		