

\Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	E block driveway slab-02 purpose
Project:	Gulmohar Residency	Flat / Villa no.:	-
Supplier:	KN Infra	Slab no.:	-
Requisition nos.:	20250407009	A. Estimated quantity:	200 M 3
PO nos.:	20250407014	B. Requisition quantity:	200 M3
	Sign of Admin	Sign of Project Manger	C. Actual quantity poured 03 M3
			D. Difference (C-A) 197 M3

Details of RMC pour

Sl.	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	12.04.25	09:43	10:50	11:00	03	0139	7200	7240	-			
2.												
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:												
Remarks	As per ordered quantity 200 Received 03 M3											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at

K N INFRA

Survey No: 294, Ramapally (V), Keesara(M)
Medchel Dist - 501 301

Email : kninfra1@gmail.com

Ph. No: 9100999994/9100755567

GLOBAL RMC
ENGINEER'S CONCRETE

DELIVERY CHALLAN

Customer Name: **GULMOHAR RESIDENCY**

D.C. No:

0139

Date: **12.04.25**

Delivery Site:

MALLAPUR

Truck No:

TS08UG5055

Mode: **DUMP**

S.No:

Description

Qty

Units

Cum. Qty

Remarks

1

M-25 RMC

3

Cum

3

Other Documents Enclosed:

1)

2)

Driver Name:

Signature:

For Office use only

Note: No alterations will be accepted without supplier's
Customer Signatures along with reasons.

Received above material in good condition

Customer Signature

for KN INFRA
Authorized Signatory

Fea - 20250407009

P0 - 20250407014