

weekly Draft report of MCMET 10-10-2024.xlsx

Firm/Company:		MCMET		Site:		Manilal Modi Memorial Hospital				Date:	02-05-2025
Prepared by:		P.Niharika								Sign:	
Limits as per internal memo no. 192/64/F											
Category I sites		50,000		50,000		30,000		20,000		2,30,000	
Category II sites		25,000		25,000		15,000		10,000		1,20,000	
Category III sites		10,000		10,000		10,000		5,000		60,000	
		A		B		C		D		E	
										I = sum A-H	
Sl. No.	Week starting date (Fri)	Week ending date (Thu)	Total Dept. charges for week - Rs.	Total Job work charges per week - Rs.	Total JCB Hire charges per week - Rs.	Total Compressor/chipping Hire charges per week - Rs.	Total Tractor Hire charges per week - Rs.	Total JCB Job work charges per week - Rs.	Total Compressor/chipping Job work charges per week - Rs.	Total Tractor Job work charges per week - Rs.	Total of Dept. & Job work charges - Rs.
1	8-Feb-24	14-Feb-24	2,300	-	-	-	-	-	-	-	-
2	3-Oct-24	10-Oct-24	1,150	8,500							9,650
3	17-Oct-24	23-Oct-24	3,450					3,024		950	7,424
4	24-Oct-24	30-Oct-24	4,600	6,800						1,800	13,200
5	31-Oct-24	6-Nov-24	2,300	6,000							8,300
6	7-Nov-24	13-Nov-24	3,600					26,019			29,619
7	14-Nov-24	20-Nov-24	4,650	3,450				13,797			21,897
8	21-Nov-24	28-Nov-24	2,300					16,720		1,800	20,820
9	29-Nov-24	4-Dec-24	4,650	6,900				2,936		1,800	16,286
10	5-Dec-24	11-Dec-24	4,650					2,768		900	8,318
11	12-Dec-24	18-Dec-24	3,450	7,500							10,950
12	19-Dec-24	25-Dec-24	5,750	5,500					3,949	3,600	18,799
13	26-Dec-24	1-Jan-25	5,000	14,800							19,800
14	2-Jan-25	8-Jan-25	3,750	10,175						1,800	15,725
15	9-Jan-25	15-Jan-25	9,900	8,500					1,400		19,800
16	16-Jan-25	22-Jan-25	8,562	18,062					2,100	5,400	34,124
17	23-Jan-25	29-Jan-25	10,550	12,000						1,800	24,350
18	30-Jan-25	5-Feb-25	3,450	10,000							13,450
19	6-Feb-25	12-Feb-25	4,700	4,600					350		9,650
20	13-Feb-25	19-Feb-25	8,150	2,500							10,650
21	20-Feb-25	26-Feb-25	3,450	6,000							9,450
22	27-Feb-25	5-Mar-25	2,300	9,600				2,416	700	1,800	16,816
23	6-Mar-25	12-Mar-25	2,300	4,000				2,000	5,800	3,600	17,700
24	13-Mar-25	19-Mar-25	3,450								3,450
25	20-Mar-25	26-Mar-25	5,175	4,000							9,175
26	27-Mar-25	2-Apr-25	4,025	2,300				2,000			8,325
27	3-Apr-25	9-Apr-25	4,600	15,500						1,800	21,900
28	10-Apr-25	16-Apr-25	8,625	15,500				4,000		9,000	33,625
29	17-Apr-25	24-Apr-25	4,600	10,000				1,888	5,000	3,600	25,088
30	24-Apr-25	30-Apr-25	10,400	12,500							22,900
Total:			1,23,787	1,96,187				74,544	19,299	39,650	4,81,241



Payment details							
Company: Manilal C Modi Memorial Hospital							
Project: MCMET				Prepared by: P.Niharika			
				2-May-2025			
1	On Acc	Vasanthi Constructions	RCC	Advance		1,00,000	
2	On Acc	Jyothi Kumari	Civil work	Advance		50,000	
3	DW	L.Raju	Electrician			3,500	
4	DW	Miryala Rajukumar	Earthwork			6,900	
5	JW	Sakeena	Welder			2,500	
6	JW	Miryala Rajukumar	Earthwork			10,000	
	Total					1,72,900	


APPROVED BY
30 APR 2025
 SYED USMAN DARWAR
 ASST PROJECT MANAGER
 BRGV. PVT. LTD.

Attendance Details
M C Modi Edu Trust
 Survey No.542, Kolthur, Ranga Reddy.

Advice for Payment No : 427

Date : 30-04-2025

Contractor Name	From Date	To Date
vasanthi constructions	24-04-2025	30-04-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Mason	10.00	7000.00	0.00	0.00	5600.00	0.00	0.00	0.00
Totals...	10.00	7000.00	0.00	0.00	5600.00	0.00	0.00	0.00

Advice For Payment		
P A R T I C U L A R S		AMOUNT
On A/c Description : Being online payment done Advance for civil works RS=100000/-		100000.00
Department Description :		0.00
Job Work Description :		0.00
Total Amount %		100000.00
TDS : @ 1		1000.00
Less Rent :		0.00
Less Loan :		0.00
Other Deductions Description :		0.00
Net Amount :		99000.00
Rupees : Ninty Nine Thousand Only.		

Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/10380**

Dated: 29-Apr-25

Through : BANK-Yes Bank- 009788700000083

Particulars	Amount
Account :	
CONT-Vasanthi Constructions & Developers	1,00,000.00
TDS-1% Contract	(-)1,000.00
On Account of :	
Being neft to vasanthi constructions Being relaesing amount Advance RS=100000/- Vide vocher no :427	
Amount (in words) :	
Indian Rupees Ninety Nine Thousand Only	
	₹ 99,000.00

Prepared by: gvr@modiproperties.com

Approved by

Receiver's Signature

Attendance Details
M C Modi Edu Trust
 Survey No.542, Kolthur, Ranga Reddy.

Advice for Payment No : 428

Date : 30-04-2025

Contractor Name	From Date	To Date
Jyothi Kumari	24-04-2025	30-04-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	5.00	2500.00	0.00	0.00	0.00	0.00	0.00	0.00
Male Helper	15.00	8250.00	0.00	0.00	0.00	0.00	0.00	0.00
Mason	40.00	28000.00	0.00	0.00	0.00	0.00	0.00	0.00
Totals...	60.00	38750.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		
P A R T I C U L A R S		AMOUNT
On A/c Description : Being online payment done Advance for civil works RS=50000/-		50000.00
Department Description :		0.00
Job Work Description :		0.00
Total Amount %		50000.00
TDS : @ 1		500.00
Less Rent :		0.00
Less Loan :		0.00
Other Deductions Description :		0.00
Net Amount :		49500.00
Rupees : Fourty Nine Thousand Five Hundred Only.		

Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

M G Road, Ranigunj
Secunderabad

Receiver's Signature

Attendance Details
M C Modi Edu Trust
 Survey No.542, Kolthur, Ranga Reddy.

Advice for Payment No : 429

Date : 30-04-2025

Contractor Name	From Date	To Date
Miryala Raju kumar	24-04-2025	30-04-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	5.00	2875.00	2300.00	0.00	575.00	0.00	0.00	0.00
Male Helper	35.00	20125.00	4600.00	0.00	9775.00	0.00	0.00	0.00
Totals...	40.00	23000.00	6900.00	0.00	10350.00	0.00	0.00	0.00

Advice For Payment		
P A R T I C U L A R S		AMOUNT
On A/c Description :		0.00
Department Description :		0.00
Job Work Description : Towards Shifting of dust for landing flooring granite work and granite shifting for all floor.		10000.00
		Total Amount % 10000.00
		TDS : @ 1 100.00
		Less Rent : 0.00
		Less Loan : 0.00
Other Deductions Description :		0.00
Net Amount :		9900.00
Rupees : Nine Thousand Nine Hundred Only.		

Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Through : BANK-Yes Bank- 009788700000083

Receiver's Signature

Job Work Details

23180

S. No.

Company	manilal Memai Hospital	Project	MEMET
No. of workers required	02	Date	02/05/25
No. of head mason	—	No. of male helper	01
No. of mason	—	No. of female helper	01
Required from date	24/04/25	Required to date	30/04/25
Job Description:	Towards shifting of dust for landing flooring granite work and granite shifting for all floor.		
Description	Quantity	Rate	Amount
Towards shifting of dust for	45		10000/-
landing flooring granite			
work and granite			
shifting for all floor.			
Total Amount			10,000/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
P. N. Haeika	P. N.	M. Rajukumar	M. Dayu

Attendance Details
M C Modi Edu Trust
Survey No.542, Kolthur, Ranga Reddy.

Advice for Payment No : 430

Date : 30-04-2025

Contractor Name	From Date	To Date
Miryala Raju kumar	24-04-2025	30-04-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	5.00	2875.00	2300.00	0.00	575.00	0.00	0.00	0.00
Male Helper	35.00	20125.00	4600.00	0.00	9775.00	0.00	0.00	0.00
Totals...	40.00	23000.00	6900.00	0.00	10350.00	0.00	0.00	0.00

Advice For Payment		
P A R T I C U L A R S		AMOUNT
On A/c Description :		0.00
Department Description : Towards shifting of bricks and transformer yard civil work and getting work done of excavation and pcc bellow base and shifting of all lift materials to the 4th floor for lift installing work of both lift. and cleaning of grass and extra materials from the nala area.		6900.00
Job Work Description :		0.00
		Total Amount % 6900.00
		TDS : @ 1 69.00
		Less Rent : 0.00
		Less Loan : 0.00
Other Deductions Description :		0.00
Net Amount :		6831.00
Rupees : Six Thousand Eight Hundred Thirty One Only.		

Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

M C Modi Educational Trust (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment VoucherNo. : **PAY/10382**

Dated: 29-Apr-25

Through : BANK-Yes Bank- 009788700000083

Particulars	Amount
Account :	
CONJBWDW-Miriyala Raju Kumar	6,900.00
TDS-1% Contract	(-)69.00
 On Account of :	
Being neft to M.Rajukumar towards shifting of bricks and transformer yard civil work and getting work done of excavation and pcc bellow base and shifting of all lift materials to the 4th floor for lift installing work of both lift vide vocher no :430	
Amount (in words) :	
Indian Rupees Six Thousand Eight Hundred Thirty One Only	
	₹ 6,831.00

Prepared by: gvrc@modiproperties.com

Approved by

Receiver's Signature

Attendance Details
M C Modi Edu Trust
 Survey No.542, Kolthur, Ranga Reddy.

Advice for Payment No : 431

Date : 30-04-2025

Contractor Name	From Date	To Date
Sakeena	24-04-2025	30-04-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	4.00	2200.00	0.00	0.00	550.00	0.00	0.00	0.00
Mason	11.00	7700.00	0.00	0.00	3500.00	0.00	0.00	0.00
Totals...	15.00	9900.00	0.00	0.00	4050.00	0.00	0.00	0.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description :		0.00
Department Description :		0.00
Job Work Description : Towards cutting of GI pipe 150mm and welding of both end bend and installing on the trench.		2500.00
		Total Amount % 2500.00
		TDS : @ 1 25.00
		Less Rent : 0.00
		Less Loan : 0.00
Other Deductions Description :		0.00
Net Amount :		2475.00
Rupees : Two Thousand Four Hundred Seventy Five Only.		

Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

M C Modi Educational Trust (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment VoucherNo. : **PAY/10383**

Dated: 29-Apr-25

Through : BANK-Yes Bank- 009788700000083

Particulars	Amount
Account :	
CONTJBDW-Sakeena	2,500.00
TDS-1% Contract	(-)25.00
On Account of :	
Being neft to sakeena towards cutting of GI pipe 150mm and welding of both end bend and installing on the trench. vide voucher no :431	
Amount (in words) :	
Indian Rupees Two Thousand Four Hundred Seventy Five Only	
	₹ 2,475.00

Prepared by: gvrc@modiproperties.com

Approved by

Receiver's Signature

Job Work Details

S. No. **23181**

Company	Mania Memorial Hospital	Project	Memor
No. of workers required	02	Date	02/05/24
No. of head mason	01	No. of male helper	01
No. of mason	~	No. of female helper	-
Required from date	24/04/25	Required to date	30/04/25
Job Description:	To works cutting of GI pipe 150mm and		

welding of both end bend and installing on the trench.

Description	Quantity	Rate	Amount
To works cutting of	45		2500/-
GI pipe 150mm and			
welding of both end			
bend and installing			
on the trench.			
Total Amount			2500/-

Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
P. N. Haeika	P. N. Haeika	Sakeena	

Attendance Details
M C Modi Edu Trust
Survey No.542, Kolthur, Ranga Reddy.

Advice for Payment No : 432

Date : 30-04-2025

Contractor Name	From Date	To Date
L.Raju (Electrician)	24-04-2025	30-04-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	5.00	2750.00	1650.00	0.00	550.00	0.00	0.00	0.00
Mason	10.00	7000.00	2100.00	0.00	1400.00	0.00	0.00	0.00
Totals...	15.00	9750.00	3750.00	0.00	1950.00	0.00	0.00	0.00

Advice For Payment		
P A R T I C U L A R S		AMOUNT
On A/c Description :		0.00
Department Description : towards wiring and switch soket fixing of two room for client office space and lift gi wire clipping with pvc clip and bore well starter fixing.		3500.00
Job Work Description :		0.00
		Total Amount % 3500.00
		TDS : @ 1 35.00
		Less Rent : 0.00
		Less Loan : 0.00
Other Deductions Description :		0.00
Net Amount :		3465.00
Rupees : Three Thousand Four Hundred Sixty Five Only.		

Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

M C Modi Educational Trust (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment VoucherNo. : **PAY/10384**

Dated: 29-Apr-25

Through : BANK-Yes Bank- 009788700000083

Particulars	Amount
Account :	
CONJBDW-L Raju	3,500.00
TDS-1% Contract	(-)35.00
On Account of :	
Being neft to L.Raju towards wiring and switch socket fixing of two room for client office space and lift gi wire clipping with pvc clip and bore well starter fixing. vide vocher no :432	
Amount (in words) :	
Indian Rupees Three Thousand Four Hundred Sixty Five Only	
	₹ 3,465.00

Prepared by: gvrc@modiproperties.com

Approved by

Receiver's Signature