

GMR Material delivery tracker

Sl. No	Task completed	Action to be taken / Remarks / Latest comments	PO/WO No.	Item category	Item description/SKU	Material delivered?
1	1062	☐ Divya Bai.K - Material not received, awaiting for MD approval.	20230821047	WO	Dewatering self priming monoblock pump--3phase-SP2HM-3HPPLUM8991	No
2	1064	☐ Divya Bai.K - Material not received, Awaiting for MD approval.	20230821046	WO	Swimming pool filter plant--MiscEQPT2814	No
3	1066	☐ Divya Bai.K - Material not received, awaiting for MD approval.	20230821045	WO	Swimming pool filter plant--MiscEQPT2814	No
4	1065	☐ Divya Bai.K - Material not received, awaiting for MD approval.	20230821044	WO	Swimming pool filter plant--MiscEQPT2814	No
5	1094	☐ Divya Bai.K - Material received, MRN to be updated E block, 8th slab work under progress.	20240125031	Equipment	Lift--8paxEQPT2050	Fully delivered
8	1114	☐ Divya Bai.K - Work completed	20240404031	WO	Slab 3-ShutteringCONST-RCC9623	Partially delivered
13	1194	☐ Divya Bai.K - Work order, material not received, awaiting for MD approval	20230821050	WO	ConsultancyFECH2785	No
14	1195	☐ Divya Bai.K - Work order, material not received, awaiting for MD approval	20230821049	WO	Labour ChargesMISC4659	No
15	1196	☐ Divya Bai.K - Work order, material not received, awaiting for MD approval	20230821048	WO	SS Pool Ladder--MiscPLUM2427	No
16	1197	☐ Divya Bai.K - C - BLOCK material partially received, bal material to be received from supplier	20230619013	Equipment	Lift--6paxEQPT3710	Partially delivered
17	1198	☐ Divya Bai.K - G - BLOCK material partially received, bal material to be received from supplier.	20230619016	Equipment	Lift--6paxEQPT3710	Partially delivered
18	1199	☐ Divya Bai.K - Work under progress.	20240619043	WO	Column 8-Shuttering--sqmCONST-RCC7046	No
239	1287	☐ Divya Bai.K - As per site requirement supplier will arrange	20240813005	RMC	RMCC9497-RMC-RMC-M25---cum	Partially delivered
383	1443	☐ Divya Bai.K - Partially delivered, balance as per site requirement supplier will delivered.	20240913049	RMC	RMCC9497-RMC-RMC-M25-cum	Partially delivered
396	1456	☐ Divya Bai.K - Invoice not received	20240919030	Miscellaneous	MISC1273-Miscellaneous-Electric bike--Misc-Nos.	Fully delivered
462		☐ Divya Bai.K - Work under progress.	20241008042	WO	CONST - CIVIL5245-Construction - Civil--External plastering 7--sqm	No
484		☐ Divya Bai.K - Part material received-balance material as per site requirement.	20241018006	RMC	RMCC2936-RMC-RMC-M20-cum	Partially delivered
490		☐ Divya Bai.K - Supplier arranging the material	20241022026	Building material	BUIL1521-Building Material-False Ceiling Plain-Gyp-sqm	No

Sl. No	Task completed	Action to be taken / Remarks / Latest comments	PO/WO No.	Item category	Item description/SKU	Material delivered?
649	☐	Divya Bai.K - DC pending	20241213017	Steel	STEL8523-Steel-Mild Steel-Cuplock Vertical-2500mm-Nos.	Partially delivered
651	☐	Divya Bai.K - Balance delivery by as per site requirement	20241214011	RMC	RMCC2936-RMC-RMC-M20-cum	Partially delivered
790	☐	Divya Bai.K - As per requirement	20250120014	Tiles	TILE5842-Tiles-Wall & Floor Tiles-Ceramic-Nitco Country Almond - 300X300mm-Sqm	No
816	☐	Divya Bai.K - MRN rejected.	20250122019	Tiles	TILE8293-Tiles-Floor Tiles-Vitrified-Nitco Maharaja Beige -300X300mm-Sqm	Partially delivered
841	☐	Divya Bai.K - Balance as per site requirement	20250124063	RMC	RMCC2936-RMC-RMC-M20-cum	Partially delivered
874	☐	Divya Bai.K - As per site requirement	20250130036	RMC	RMCC9497-RMC-RMC-M25---cum	Partially delivered
875	☐	Divya Bai.K - Delivery by 25.04.2025	20250131021	Electrical	ELEC5307-Electrical-DOL Starter-3phase-Manual-L&T-MK1-SS96210COAO--Nos.	No
918	☐	Divya Bai.K - MRN rejected.	20250206061	Electrical	ELEC2020-Electrical-MCB--06 amps-Nos.	Partially delivered
920	☐	Divya Bai.K - Delivery by 26.04.2025	20250206063	Windows	WIND6573-Windows-UPVC-French door Sliding with mesh--2400WX2100Hmm-Nos	No
926	☐	Divya Bai.K - Delivery by 26.04.2025	20250210030	Electrical	ELEC6126-Electrical-Junction box-PVC-25mm-Nos.	No
930	☐	Divya Bai.K - Delivery by 25.04.2025	20250210052	Hardware	HARD5154-Hardware-Anchor bolt -Bolt Type-12x62. 50-Nos	No
961	☐	Divya Bai.K - As per site requirement	20250212040	RMC	RMCC2936-RMC-RMC-M20---cum	Fully delivered
965	☐	Divya Bai.K - Delivery by 26.04.2025	20250213009	Windows	WIND6573-Windows-UPVC-French door Sliding with mesh--2400WX2100Hmm-Nos	No
995	☐	Divya Bai.K - Material received-MRN done.	20250214053	Windows	WIND4843-Windows-UPVC-Ventilator top hung--750WX600Hmm-Nos	No
996	☐	Divya Bai.K - Delivery by 25.04.2025	20250214054	Windows	WIND4843-Windows-UPVC-Ventilator top hung--750WX600Hmm-Nos	No
997	☐	Divya Bai.K - Delivery by 26.04.2025	20250214055	Windows	WIND4843-Windows-UPVC-Ventilator top hung--750WX600Hmm-Nos	No
1011	☐	Divya Bai.K - Delivery by 26.04.2025	20250214071	Steel	STEL6916-Steel-Glass Balcony Railing-Stainless steel--900Hmm-Rmts	No
1019	☐	Divya Bai.K - Work under progress	20250215030	Construction -Steel	CONST-Steel3722-Construction-Structural Fabrication work---Kgs	No
1022	☐	Divya Bai.K - Delivery by 26.04.2025	20250215052	Consumables	CONS6564-Consumables-Bombay Brooms Big-Misc-Nos	No
1030	☐	Divya Bai.K - Delivery by 26.04.2025	20250222001	Steel	STEL6916-Steel-Glass Balcony Railing-Stainless steel--900Hmm-Rmts	No
1036	☐	Divya Bai.K - MRN rejected	20250224020	Paints	PAIN1674-Paints-Wall Putty Gypsum--NCL Altek-30Kgs-Bags	No
1051	☐	Divya Bai.K - Delivery by 26.04.2025	20250224055	Windows	WIND6573-Windows-UPVC-French door Sliding with mesh--2400WX2100Hmm-Nos	No

	Sl. No	Task completed	Action to be taken / Remarks / Latest comments	PO/WO No.	Item category	Item description/SKU	Material delivered?
1053		☐	Divya Bai.K - Delivery by 26.04.2025	20250224058	Electrical	ELEC9595-Electrical-DB TPN-3 Phase--4Way-Nos	No
1073		☐	Divya Bai.K - Delivery by 25.04.2025	20250301037	Doors	DOOR9498-Doors-Panel door-2Panel - 975Wx2025Hmmx32mm-Nos.	No
1092		☐	Divya Bai.K - Delivery by 25.04.2025	20250304028	Windows	WIND1219-Windows-UPVC-Sliding with mesh-1200WX1200Hmm-Nos.	No
1113		☐	Divya Bai.K - Delivery by 26.04.2025	20250307018	Paints	PAIN3167-Paints-White cement--25Kgs-Bags	No
1133		☐	Divya Bai.K - MRN to be update.	20250310039	Windows	WIND6573-Windows-UPVC-French door Sliding with mesh--2400WX2100Hmm-Nos	No
1135		☐	Divya Bai.K - Delivery by 25.04.2025	20250310041	Windows	WIND6573-Windows-UPVC-French door Sliding with mesh--2400WX2100Hmm-Nos	No
1137		☐	Divya Bai.K - MRN to be update.	20250310043	Windows	WIND6573-Windows-UPVC-French door Sliding with mesh--2400WX2100Hmm-Nos	No
1141		☐	Divya Bai.K - Delivery by 26.04.2025	20250310047	Peripherals	COMP7707-Peripherals-CCTV Cameras-Wi Fi-Misc-Nos	No
1167		☐	Divya Bai.K - Delivery by 25.04.2025	20250312007	Electrical	ELEC5977-Electrical-Octagonal GI pole side arm--Short arm-Nos.	No
1190		☐	Divya Bai.K - Delivery by 25.04.2025	20250313002	Building Material	BUIL1521-Building Material-False Ceiling Plain-Gyp---sqm	No
1262		☐	Divya Bai.K - Delivery by 26.04.2025	20250401028	Stationary	STAT1585-Stationary-Pen-Blue color-Cello Fine grip-Misc-Nos	No
1278		☐	Divya Bai.K - Part received, material delivery by 26.04.2025	20250403027	Doors	DOOR3058-Doors-Flush Door---600x1500mmx30mm-Nos.	Partially delivered
1283		☐	Divya Bai.K - Delivery by 26.04.2025	20250404027	Electrical	ELEC8372-Electrical-GI Strip- -25X6mm-Kgs	No
1285		☐	Divya Bai.K - Delivery by 26.04.2025	20250404031	Paints	PAIN1674-Paints-Wall Putty Gypsum--NCL Altek-30Kgs-Bags	No
1287		☐	Divya Bai.K - Delivery by 26.04.2025	20250404034	Doors	DOOR8765-Doors-Panel door-2 Panel-650X2000X32Tmm-Nos.	No
1288		☐	Divya Bai.K - Part material received, as per requirement.	20250404035	Building Material	BUIL3655-Building Material-Solid Block--150x200x400mm-Nos.	Partially delivered
1293		☐	Divya Bai.K - Part material received, balance material as per requirement.	20250407014	RMC	RMCC2936-RMC-RMC-M20-cum	Partially delivered
1294		☐	Divya Bai.K - Delivery by 26.04.2025	20250407024	Steel	STEL6303-Steel-SS-Number Plate--100X50mm-Nos	No
1320		☐	Divya Bai.K - Delivery by 26.04.2025	20250416008	Steel	STEL6499-Steel-MS Flat-6mtrs-25x6mm-Kgs	No
1324		☐	Divya Bai.K - Delivery by 26.04.2025	20250419016	Chemical	CHEM5982-Chemical-MYK Laticrete-335 Super Flex Adhesive-Misc-Nos.	No
1329		☐	Divya Bai.K - Delivery by 26.04.2025	20250421001	Building Material	BUIL2178-Building Material-Granite-Tan Brown-19mm-sqm	No
1330		☐	Divya Bai.K - Delivery by 26.04.2025	20250421002	Paints	PAIN3167-Paints-White cement--25Kgs-Bags	No

	Sl. No	Task completed	Action to be taken / Remarks / Latest comments	PO/WO No.	Item category	Item description/SKU	Material delivered?
1336		☐	Divya Bai.K - Delivery by 26.04.2025	20250422019	Chemical	CHEM7736-Chemical-Tile grout cement based-Silk-1Kg-pkts	No
1337		☐	Divya Bai.K - Delivery by 26.04.2025	20250422020	Electrical	ELEC3590-Electrical-Conducting Bends-PVC-25X1.5mm-Nos.	No
1338		☐	Divya Bai.K - Delivery by 26.04.2025	20250422025	Electrical	ELEC5228-Electrical-Round covers-PVC-75mm-Nos.	No