

Remarks from site on the 'Requisition by Site Report of purchase division

Company:	MRMLLP	Date:	12/10/2019	
Site:	AGH	Prepared by:	Zakir	
Report From / To	28.05.2019 TO 01.10.2019	Approved by:		
Report Date	12/10/2019			
List of requisitions numbers missing in the report*:				
List of requisitions where PO/WO not prepared 3 working days after requisition:				
Req No.	Req Date	Serial no of item in Req.	Item Description	Reason for not preparing PO/WO
52743	26/08/2019	3	Engineer helmet stickers	Po to issue
52765	09/09/2019	1	Pigment ink	Po to issue
52776	24/09/2019	1 to 2	Villas flute boards	Po to issue
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:				
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ^s
52674	28.05.2019	4	Pavers	Supplier arranging materials
52675	28.05.2019	1	Parking tiles	Supplier arranging materials
52708	05.07.2019	1 to 2	Pavers & parking tiles	Supplier arranging materials
52716	12.07.2019	3 to 6 & 10	Debit voucher & OT forms	Supplier arranging materials
52719	15.07.2019	3&6	Sliding windows	Supplier arranging materials
52751	03/09/2019	4to5&7 to 9	Envelopes & tea premix	Supplier arranging materials
52752	06/09/2019	6 to 10	Door frames	Supplier arranging materials
52756	07/09/2019	1 to 2	Flat patti & L angle	Supplier arranging materials
52764	09/09/2019	1 to 3	Hinge	Supplier arranging materials
52772	24/09/2019	1 to 5	Aluminum sliding windows	Supplier arranging materials
52775	24/09/2019	1	Plastic gampas	Supplier arranging materials
52778	24/09/2019	1 to 2&5&7 to 9	Panel doors	Supplier arranging materials
52779	28/09/2019	1 to 12	Bathroom tiles	Supplier arranging materials
52782	01/10/2019	1& 5 to 6	Power coated grills for windows	Supplier arranging materials
No. of gate passes issued this week:		Nil	From No.	- To No. -
Delivery van site visit on:		12/10/2019		
Inward report (MRN/other) & stock report emailed in pdf format to purchase?				Yes
DC register Sl.No. during the week	From No.	32	To No.	1297
Items not ordered but received: Nil				
Items sent to HO/ vendor that are pending for repair: Nil				
Other corrections & remarks:				
Details	Project Manager	Admin Officer/Manager	Admin Audit	
Sign	<i>[Signature]</i>	<i>[Signature]</i>		
Date	12/10/2019	12/10/2019		

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajkumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!