

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV research center pvt ltd	Block No.:	4500 slab-03 west wing concrete purpose
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 Infra	Slab no.:	03
Requisition nos.:	20250430012	A. Estimated quantity:	550M3
PO nos.:	20250430015	B. Requisition quantity:	550M3
Sign of Security	Sign of Admin	C. Actual quantity poured	531M3
		D. Difference (C-A)	19M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	06-05-2025	06:07	07:00	07:10	07m3	5766	16800	16590	210			
2	06-05-2025	05:45	06:30	06:45	07m3	5765	16800	16880				
3	06-05-2025	06:10	07:00	07:15	07m3	207	16800	16720	80			
4	06-05-2025	06:22	07:20	07:40	07m3	208	16800	16770	30			
5	06-05-2025	06:44	07:30	07:45	07m3	209	16800	16800				
6	06-05-2025	06:19	07:10	07:25	07m3	5767	16800	17000				
7	06-05-2025	06:40	07:30	07:45	07m3	5768	16800	17000				
8	06-05-2025	06:05	07:10	07:30	08m3	3212	19200	18610	590			
9	06-05-2025	06:26	07:20	07:35	07m3	3213	16800	16530	270			
10	06-05-2025	07:04	08:15	08:25	07m2	5769	16800	16940				
11	06-05-2025	07:29	08:20	08:45	07m3	5771	16800	16970				
12	06-05-2025	07:19	08:20	08:45	07m3	5770	16800	16930				



13	06-05-2025	07:46	08:50	09:15	08m3	5772	16800	19420				
14	06-05-2025	06:50	07:50	08:20	08m3	3214	19200	18730	70			
15	06-05-2025	07:10	08:20	08:35	08m3	3215	19200	19040				
16	06-05-2025	07:35	08:35	09:00	08m3	3216	19200	18570	630			
17	06-05-2025	08:36	09:30	09:45	08m3	5773	19200	18820	380			
18	06-05-2025	08:50	09:50	10:10	08m3	211	19200	19140	60			
19	06-05-2025	08:49	09:50	10:10	07m3	5774	16800	16940				
20	06-05-2025	08:10	09:10	09:35	07m3	3217	16800	16100	700			
21	06-05-2025	08:25	09:20	09:45	08m3	3218	19200	18660	540			
22	06-05-2025	09:04	10:05	10:25	07m3	5775	16800	16910				
23	06-05-2025	09:19	10:20	10:30	07m3	5776	16800	16930				
24	06-05-2025	09:35	10:30	10:55	07m3	213	16800	16880				
25	06-05-2025	09:50	10:30	10:45	07m3	214	16800	16660	140			
26	06-05-2025	09:29	10:30	10:45	07m3	5777	16800	16930				
27	06-05-2025	09:54	10:50	11:10	07m3	5778	16800	16920				
28	06-05-2025	10:45	11:40	12:00	08m3	216	19200	18630	570			
29	06-05-2025	10:39	11:40	12:10	08m3	5780	19200	19390				
30	06-05-2025	11:00	12:10	12:30	08m3	217	19200	19070	130			
31	06-05-2025	10:51	11:50	12:20	07m3	5781	16800	16800				
32	06-05-2025	11:13	12:30	12:45	08m3	218	19200	19100	100			
33	06-05-2025	11:25	12:20	12:45	07m3	219	16800	16860				
34	06-05-2025	11:40	12:40	12:55	07m3	220	16800	16860				
35	06-05-2025	11:36	12:26	12:40	08m3	5782	19200	19120	80			
36	06-05-2025	12:24	13:25	13:45	07m3	223	16800	16540	260			
37	06-05-2025	12:10	13:10	13:25	07m3	222	16800	17300				
38	06-05-2025	12:11	13:10	13:35	07m3	5783	16800	16770	30			



39	06-05-2025	12:34	13:30	13:45	07m3	5785	16800	16850				
40	06-05-2025	12:45	12:40	13:55	08m3	224	19200	19200				
41	06-05-2025	12:12	13:12	13:35	07m3	5784	16800	16730	70			
42	06-05-2025	13:01	13:56	14:10	08m3	225	19200	19240				
43	06-05-2025	12:59	13:50	14:20	07m3	5786	16800	16790	10			
44	06-05-2025	13:15	14:15	14:30	08m3	5787	19200	19230				
45	06-05-2025	13:13	14:20	14:35	07m3	226	16800	16950				
46	06-05-2025	13:27	14:20	14:40	08m3	228	19200	19190	10			
47	06-05-2025	13:40	14:30	14:55	08m3	229	19200	19160	40			
48	06-05-2025	13:25	14:20	14:35	07m3	5788	16800	16840				
49	06-05-2025	13:45	14:40	14:55	07m3	5789	16800	16770	30			
50	06-05-2025	13:55	14:40	15:10	07m3	230	16800	16870				
51	06-05-2025	14:02	15:02	15:15	08m3	5790	19200	19070	130			
52	06-05-2025	14:10	15:10	15:25	07m3	231	16800	16830				
53	06-05-2025	14:30	15:30	15:55	07m3	232	16800	16830				
54	06-05-2025	14:45	15:30	15:55	07m3	233	16800	16740	60			
55	06-05-2025	15:40	16:40	16:58	08m3	234	19200	19180	20			
56	06-05-2025	16:05	17:10	17:35	08m3	236	19200	19220				
57	06-05-2025	16:20	17:25	17:55	07m3	237	16800	16850				
58	06-05-2025	16:35	17:40	18:20	08m3	238	19200	19220				
59	06-05-2025	16:33	17:45	18:15	07m3	5795	16800	16760	40			
60	06-05-2025	16:50	17:55	18:20	08m3	239	19200	19250				
61	06-05-2025	17:02	17:58	18:18	07m3	240	16800	16840				
62	06-05-2025	16:56	17:58	18:20	08m3	5796	19200	19130	70			
63	06-05-2025	17:13	18:15	18:55	07m3	241	16800	16770	30			
64	06-05-2025	17:33	18:50	19:20	07m3	243	16800	16780	20			



65	06-05-2025	17:30	18:30	18:55	07m3	242	16800	16760	40			
66	06-05-2025	17:42	18:50	19:20	07m3	244	16800	16780	20			
67	06-05-2025	17:53	19:00	19:45	08m3	245	19200	18890	310			
68	06-05-2025	18:08	19:50	20:20	07m3	5798	16800	16710	80			
69	06-05-2025	18:25	19:30	19:45	07m3	246	16800	16770	30			
70	06-05-2025	18:35	19:45	20:40	08m3	247	19200	19270				
71	06-05-2025	19:40	20:40	20:55	08m3	248	19200	19190	10			
72	06-05-2025	20:30	21:50	22:45	07m3	250	16800	16610	190			
73												
74												
Total:												
					531m3		1272000	1271100	6080			
Remarks		As per purchase order 550M3 but consumed 531M3 only.										

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit

