

\Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	East side driveway columns purpose.
Project:	Gulmohar Residency	Flat / Villa no.:	-
Supplier:	KN Infra	Slab no.:	-
Requisition nos.:	20250130024	A. Estimated quantity:	45 M3
PO nos.:	20250130036	B. Requisition quantity:	45 M3
	Sign of Admin	Sign of Project Manager	C. Actual quantity poured 3.5 M3
	<i>Quet</i>	<i>Amur</i>	D. Difference (C-A) 41.5 M3

Details of RMC pour

Sl.	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	06.05.25	11:45	12:55	13:10	3.5	0087	8400	8720	-			
2.												
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					3.5		8400	8720				
Remarks	As per ordered quantity 45 M3 received 3.5 M3											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2.400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at

Email : kninfra1@gmail.com
Ph. No: 9100999994/9100755567

DELIVERY CHALLAN

Customer Name: **GULMOHAR RESIDENCY**

D.C. No: **0087** Date: **06.05.25**

Delivery Site: **MALLAPUR**

Truck No: **TS08UG4351** Mode: **DUMP**

S.No: Description Qty

Units Cum. Qty REMARKS

1

M-25 RMC

3.5

Cum

3.5

Other Documents Enclosed:

1)

2)

For Office use only

Driver Name:

GHOUSE

Signature:

Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.

Received above material in good condition

fo K N INFRA

Customer Signature

Authorised Signatory

INWARD
MODI REALTY MALLAPUR U.P.
DATE NO 31/6 DL 6/5/25
MRN NO