

/ Site Report Material Requirement

Company:	Mehta&Modi Realty Kowkur LLP	Date:	24.05.2025
Site:	GHT	Prepared by:	N.Sai Shivani
Report From / To	17.05.2025 TO 23-05-2025	Approved by:	A.Suresh
Report Date	24.05.2025		
List of items that require SKU:			
List of requisitions where PO/WO not prepared after 3 working days of requisition:			

20250305006	05-03-2025	I	Septic tank chemical	Po not done
-------------	------------	---	----------------------	-------------

PO No.	PO Date	Serial no of item in PO.	Item Description	Details of discussion with supplier & expected date of delivery
20250116034	16-01-2025	1	PU Form	Expected delivery on 26-05-2025
20250329025	29-03-2025	1	Ms round pipes c-class-80Dx6000Lmm	Expected delivery on 26-05-2025
20250503028	03-05-2025	1 to 4	Upvc french door 1800wx2100hmm, upvc sliding with mesh 1800wx1200hmm, 900wx900hmm, upvc ventilator top hung 750wx600hmm	Work yet to start
20250503002	03-05-2025	1	Glass balcony Railing-stainless steel--900Hmm	Work yet to start
20250503001	03-05-2025	1	Glass balcony Railing stainless steel--900Hmm	Work yet to start
20250516081	16-05-2025	1	Granite	Expected delivery on 27-05-2025

No. of gate passes issued this week:	-	From No.	-	To No.	-
Delivery van site visit on: 29.11.2024					

Items not ordered but received:
Other corrections & remarks:

Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in tons	Previous weeks stock in tons
1.	8mm	.395	4.74	-	-	-
2.	10mm	.617	7.404	-	-	-
3.	12mm	.89	10.68	-	-	-
4.	16mm	1.58	18.96	-	-	-
5.	20mm	2.47	29.64	-	-	-
6.	25mm	3.86	46.32	-	-	-
7.	32mm	6.32	75.84	-	-	-
8.	Binding wire			01	25	25
OPC stock	-	OPC last weeks stock	-	PPC/PSC stock	25	PPC/PSC last weeks stock 10

Details	Prepared by	Project Manager
Sign	N.Sai Shivani	A.Suresh
Date	24.05.2025	24.05.2025

Notes: 1.For missing SKUs send email to procurement@modiproperties.in and post on purchase construction chat group. 2. Send this report to purchase@modiproperties.com, janaki@modiproperties.com and rajkumari@modiproperties.com on every Saturday. 3. PM shall not leave the site without sending this report. 4. Site engineers to call suppliers for status of delivery. DO NOT CALL. PURCHASE. 5. Purchase to send reply to this report before next Saturday. 6. Zoom meeting to be held with purchase, coordinator, site and purchase division once a week to discuss this report. 7.

24 MAY 2025
A. SURESH
PROJECT MANAGER