

Sl.no	Date of WO	WO No.	Brief desc of work	Contractor Name	WO amt	RA bill nos	RA bills amt	WO - RA bills	WO closed
1	03-26-25	20250326054	Excavation work for RCC block	Md.Ishaq	7,22,585	IQC/25-26/05	7,22,651	-66	
2	03-26-25	20250326053	Excavation work for PEB shed area	VCD_Shravan	12,48,534	2025-2026-2	12,48,534	0	
3	04-26-25	20250426013	Excavation work for retaining wall	VCD_Shravan	45,188			45,188	
4	04-26-25	20250426012	Retaining wall_RCC	VCD_Shravan	5,45,397			5,45,397	
5	04-26-25	20250426045	Retaining wall II	VCD_Shravan	52,611			52,611	
6	04-26-25	20250426011	Excavation Work II for RCC block	Md.Ishaq	1,89,248	IQC/25-26/04	1,89,317	-69	