

Remarks from site on the 'Requisition by Site Report of purchase division

Company:	MRMLLP	Date:	14/09/2019				
Site:	AGH	Prepared by:	Zakir				
Report From / To	05.04.2019 TO 9.09.2019	Approved by:					
Report Date	14/09/2019						
List of requisitions numbers missing in the report*:							
List of requisitions where PO/WO not prepared 3 working days after requisition:							
Req No.	Req Date	Serial no of item in Req.	Item Description	Reason for not preparing PO/WO			
52743	26/08/2019	1 to 3	Alcohol breath analyzer & stickers	Po to issue			
52753	07/09/2019	1	Starter	Po to issue			
52761	09/09/2019	1 to 2	Luppam & external primer	Po to issue			
52765	09/09/2019	1	Pigment ink	Po to issue			
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:							
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ^s			
52632	05.04.2019	1 to 2	Black granite	Supplier arranging materials			
52638	22.04.2019	4	Sliding windows	Supplier arranging materials			
52663	14.05.2019	1 to 2	Black granite	Supplier arranging materials			
52674	28.05.2019	3 to 4	Pavers	Supplier arranging materials			
52675	28.05.2019	1 to 2	Parking tiles	Supplier arranging materials			
52685	10.06.2019	1 to 2 & 10 to 13	Electrical wires	Supplier arranging materials			
52708	05.07.2019	1 to 6	Pavers & parking tiles	Supplier arranging materials			
52719	15.07.2019	3 & 6	Al windows	Supplier arranging materials			
52737	17/08/2019	1 to 3	Material issue forms	Supplier arranging materials			
52746	21/08/2019	5 to 6	Mugs & mildew sticks	Supplier arranging materials			
52750	03/09/2019	1 to 3	Cutting player & testers	Supplier arranging materials			
52751	03/09/2019	4 to 5 & 7 to 9	Envelopes	Supplier arranging materials			
52752	06/09/2019	1 to 10	Door frames	Supplier arranging materials			
52754	07/09/2019	1	Curing bundles	Supplier arranging materials			
52755	07/09/2019	1	Sintex tanks	Supplier arranging materials			
52756	07/09/2019	1	Flat patti & L angle	Supplier arranging materials			
52757	07/09/2019	1 to 7	Electrical conducting for slabs	Supplier arranging materials			
52758	07/09/2019	1 to 6	Electrical conducting internal	Supplier arranging materials			
52759	09/09/2019	1	Indian WC	Supplier arranging materials			
52760	09/09/2019	1 to 2	Cement & grout	Supplier arranging materials			
52762	09/09/2019	1 to 13	Electrical wires	Supplier arranging materials			
52763	09/09/2019	1 to 2	Wall round sheets & plates	Supplier arranging materials			
52764	09/09/2019	1 to 4	pipe & patti	Supplier arranging materials			
No. of gate passes issued this week:			03	From No.	10856	To No.	10858
Delivery van site visit on:			06/09/2019				
Inward report (MRN/other) & stock report emailed in pdf format to purchase?						Yes	
DC register Sl.No. during the week			From No.	6315	To No.	6314	
Items not ordered but received: Nil							
Items sent to HO/ vendor that are pending for repair: laser cartridge printer & Bio-metric machine							
Other corrections & remarks:							
Details	Project Manager		Admin Officer/Manager		Admin Audit		
Sign							
Date	14/09/2019		14/09/2019				

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing