Remarks from site on the 'Requisition by Site Report' of purchase division

Company: MRML		LP		Date:		17/08/2019	
Site: AGH				Prepared by:		VIJITHA	
		2019 TO 17.08.2019		Approved by:			
Report Date 17/08/2019							
List of requisit	ions numbers m	issing in the report*:					
List of requisit	ons where PO	WO not prepared 3	wor <u>kin</u>	g days after requis	sition:		
Req No. Req Date		Serial no of Iter item in Req.		m Description F		Reason for not preparing PO/WO	
52736	14 08 2019		Screws		Po.to issue		
32730							
List of requisit	ions where PO	WO is prepared and	items l	nave not been rece	ived at s	ite beyond the lead time:	
Req No.			Item Description		Deta	Details of discussion with supplier	
52632	05.04.2019	1 to 2	Black granite		Supp	Supplier arranging materials	
52638	22.04.2019	4	Sliding windows			Supplier arranging materials	
52663	14.05.2019	1 to2	Black granite		Supp	Supplier arranging materials	
52674	28.05.2019	3 to 4	Pavers			Supplier arranging materials	
52675	28.05.2019	1 to 2	Parking tiles		Supplier arranging materials		
52685	10.06.2019	1 to 2 &10 to13	Electrical wires			Supplier arranging materials	
52708	05.07.2019	1 to 6	Pavers & parking tiles			Supplier arranging materials	
52709	03.07.2019	1	Wi-fi Router			arranging materials	
527.7 527.9 527.9 527.2 527.23	12.07.2019	5 to 6	keyboard		Supplier arranging materials		
527:4	15.67.2019	3 & 6	Al windows		Supplier arranging materials		
5272.	16.07.2019	1	Country almond		Supplier arranging materials		
52-22	20 07 2019	1	All in printer			Supplier arranging materials	
52723	26 07/2019	12	Frame and cover		Supplier arranging materials		
52724 52725	30 07/2019	1to 2	Door bedding			Supplier arranging materials	
52-25	30 07/2019	1 to 2	Solid brick		Supplier arranging materials		
5273.	05/08/2019	1 to 2		Black granite		Supplier arranging materials	
52733	12/08/2019	1 to 2	Steel		Supplier arranging materials		
52734	12/08/2019	1 to 3	Motors		Supplier arranging materials		
Note: Easte passes issued this week:				il From No.	To No.		
- i = - van site visit on:				16/08/2019			
inward report (MRN/other) & stock report emailed				in pdf format to purchase		Yes	
DC register S	i 0. No. during	the week From	No.	26		To No. 7246	
Items not ord	ered but receive	d:					
		t are pending for rep	air: Be	ore well repairing	purpose.		
Other correct	ions & remarks			5.07	13.4	A.J., i., A., Jié	
		Project Manager	Admin Officer/N		/Manage	er Admin Audit	
Sign		phi		Jul 1	2019		
Date		12/08/19		17	100	report to purchase@modiproperties.com	

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com. ashaiya@modiproperties.com and rajkumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention Poble MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks = For recinical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks = Ready with samplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received. Wo - material received fabrication not started, Delivery van delay. Delay by purchase assistant. Supplier arranging for material. The fabrication of the report within one week. 10. Follow up for WO is the responsibility of engineers at site – purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up – DO NOT CALL PURCHASE!