



Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Serene construction llp	Date:	12/10/2019		
Site:	Serene farm	Prepared by:	M Mahesh		
Report From / To	Site to Purchase	Approved by:	Syed Golam Sarwar		
Report Date	12-10-2019				
List of requisitions numbers missing in the report*:					
List of requisitions where PO/WO not prepared 3 working days after requisition:					
Req No.	Req Date	Serial no of item in Req	Item Description	Reason for not preparing PO/WO#	
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:					
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with Supplier\$	
94252	18-12-18	4	MOCCASIN TILES	110 nos box pending	
94253	18-12-18	1	Rosso tilea	56 nos box pending	
94248	18-12-18	3	Classic antico floor tiles	(po-55314)74 no box pending	
94292	15-02-19	1	Toilet roll stand	Supplier arranging for materials (3nos pending)	
94376	20-03-19	1 & 3	Grills	Supplier arranging for materials	
150026	03-09-2019	1 to 9	Al Sliding Windows	Supplier arranging for materials	
150045	24-09-19	1 to 2	Carpentry Holdfast & Wooden Screws	Supplier arranging for materials	
150047	24-09-19	1	Swimming pool Cleaning Material	Supplier arranging for materials	
150048	27-09-19	2 & 3	Cutting Blade, Screw Driver	Supplier arranging for materials	
150056	05-10-19	1 to 4	Saddle Piece	Supplier arranging for materials	
150058	10-10-19	1 to 5	Junction Box Machine Screw	Supplier arranging for materials	
No. of gate passes issued this week:			Nil	From No.	Nil To No. Nil
Delivery van site visit on:			09-10-19		
Inward report (MRN/other) & stock report emailed in pdf format to purchase?				Yes	
DC register Sl. No. during the week		From No.	4606	To No.	4612
Items not ordered but received:					
Items sent to HO /vendor that are pending for repair:					
Other corrections & remarks:					
Details	Project Manager		Admin Officer/Manager		Admin Audit
Sign	Syed.Golam Sarwar		M.Mahesh		
Date	12-10-2019		12-10-2019		

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!

Certified by

S.R. ENGINEER
Modi Farm House (Hvd) LLP

Certified by

Page 1 of 1
Admin Office,
Modi Farm House (Hvd) LLP