

Payment details

Payment details					
Company: Amtz medpolis square 801 pvt ltd			Prepared by:	Bhavani	
Project: Ams801			Date:	30-05-2025	
S No.	Payment towards VRN / CRN	Paid to	Description/Remarks	Amount	balance
1	On Acct	A.Harish	Scaffolding work	Nil	-
2	On Acct	A.Satya narayana	Earth work	-	-
3	On Acct	Priyanka devi	Tiles work	1,00,000	2,41,186
4	On Acct	Janardhan prasad	Tiles work	67,962	1,67,962
5	On Acct	Md anwar	Electrical work	-	-
6	On Acct	Vegi Bhanueswara	plumbing	-	-
7	On Acct	Vivek kumar	Painting work	-	-
8	On Acct	Sree sai engineering works	Electrical work	-	-
9	On Acct	Kethan Engineering	Civil work	Nil	-
10	Jobwork	Nelli krishna	Civil work	Nil	-
11	Jobwork	Umapathi	Fabrication	Nil	-
12	Jobwork	Pydi reddy	Civil work	2,600	-
13	Dept	Vegi Bhanueswarao	plumbing	Nil	-
14	Dept	Thirupathi	Civil work	5,750	-
15	Dept	A.Satya narayana	Earth work	6,900	-
16	Dept	Md anwar	Civil work	3,200	-
	Dept	Pydi reddy	Civil work	Nil	-
17	Hire\jw	A.Satya narayana	Cranes	Nil	-
18	Hire\jw	Demudu babu	JCB	9,240	-
19	Hire\jw				
20	Buliding material				
21	Creche teacher				
22					
Total:				1,95,652	
Notes: 1. Only include payments above Rs. 10,000/-. 2. Include payments against credit balance where balance is less than 10k. 3. Details of payments towards building material not required. 4. Give credit balance only in case of payment against credit balance.					

Attendance Details

AMTZ 801

Vizag

Advice for Payment No : 84

Date : 30-05-2025

Contractor Name	From Date	To Date
Janardhan prasad	22-05-2025	28-05-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Mason	4.25	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Totals...	4.25	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description : Towards payment done to janardhan prasad for granite work having with a credit balance-167962/-		67962.00
Department Description :		0.00
Job Work Description :		0.00
Total Amount %		67962.00
TDS : @ 0		0.00
Less Rent :		0.00
Less Loan :		0.00
Other Deductions Description :		0.00
Net Amount :		67962.00
Rupees : Sixty Seven Thousand Nine Hundred Sixty Two Only.		

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

AMTZ MEDPOLIS Square 801 Pvt Ltd (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

CIN: U45202TG2022PTC166164

Payment Voucher

No. : **PAY/10788**

Dated: **27-May-25**

Particulars	Amount
Account : CONT-Janardan Prasad	67,962.00
Through : BANK:Yes Bank LM Current A/c No. 00976370005026	
On Account of : Towards payment done to janardhan prasad for granite work having with a credit balance -167962/-	
Amount (in words) : Indian Rupees Sixty Seven Thousand Nine Hundred Sixty Two Only	
	₹ 67,962.00

Prepared by: amtz-const@modiproperties.in

Approved by

Receiver's Signature

Attendance Details
AMTZ 801
Vizag

Advice for Payment No : 85

Date : 30-05-2025

Contractor Name	From Date	To Date
Priyanka devi	22-05-2025	28-05-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description : Towards payment done to priyanka devi for granite works having with acredited balance-241186/-		100000.00
Department Description :		0.00
Job Work Description :		0.00
Total Amount %		100000.00
TDS : @ 0		0.00
Less Rent :		0.00
Less Loan :		0.00
Other Deductions Description :		0.00
Net Amount :		100000.00
Rupees : One Lakh(s) Only.		

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

AMTZ MEDPOLIS Square 801 Pvt Ltd (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36
CIN: U45202TG2022PTC166164

Payment Voucher

No. : PAY/10789

Dated: 27-May-25

Particulars	Amount
Account : CONT-Priyanka Devi	1,00,000.00
Through : BANK-Yes Bank Ltd Current A/c No. 005765700005325	
On Account of : Towards payment done to priyanka devi for granite works having with acredit balance -241186/-	
Amount (in words) : Indian Rupees One Lakh Only	
	₹ 1,00,000.00

Prepared by: amtz-const@modiproperties.in

Approved by

Receiver's Signature

Attendance Details
AMTZ 801
Vizag

Advice for Payment No : 87

Date : 30-05-2025

Contractor Name	From Date	To Date
MD.Anwar	22-05-2025	28-05-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Contractor	2.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Mason	9.00	6300.00	5600.00	700.00	0.00	0.00	0.00	0.00
Totals...	11.50	6300.00	5600.00	700.00	0.00	0.00	0.00	0.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description :		0.00
Department Description : Towards payment done to md anwar for ms gate fitting and l angles fixing works		3200.00
Job Work Description :		0.00
		Total Amount %
		3200.00
		TDS : @ 1
		32.00
		Less Rent :
		0.00
		Less Loan :
		0.00
Other Deductions Description :		0.00
Net Amount :		3168.00
Rupees : Three Thousand One Hundred Sixty Eight Only.		

AMTZ MEDPOLIS Square 801 Pvt Ltd (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

CIN: U45202TG2022PTC166164

Payment Voucher

No. : PAY/10795

Dated: 27-May-25

Particulars	Amount
Account :	
CONT-Mohammed Anwar	3,200.00
TDS-1% Contract	(-)32.00
Through :	
SANV-Yes Bank Ltd Current A/c No. 00970770005965	
On Account of :	
Towards payment done to md anwar for ms gate fitting and l angles fixing works	
Amount (In words) :	
Indian Rupees Three Thousand One Hundred Sixty Eight Only	
	₹ 3,168.00

Prepared by: amtz-const@modiproperties.in

Approved by

Receiver's Signature

Attendance Details

AMTZ 801

Vizag

Advice for Payment No : 88

Date : 30-05-2025

Contractor Name	From Date	To Date
Pydi reddy	22-05-2025	28-05-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Contractor	2.00	1400.00	0.00	0.00	1400.00	0.00	0.00	0.00
Totals...	2.00	1400.00	0.00	0.00	1400.00	0.00	0.00	0.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description :		0.00
Department Description :		0.00
Job Work Description : Towards payment done to pydi reddy for chipping works		2600.00
Total Amount %		2600.00
TDS : @ 1		26.00
Less Rent :		0.00
Less Loan :		0.00
Other Deductions Description :		0.00
Net Amount :		2574.00
Rupees : Two Thousand Five Hundred Seventy Four Only.		

Job Work Details

S. No. 29226

Company	AMTZ MEDPOLIS SQUARE 201907, G2	Project	AMS 801
No. of workers required	2	Date	28-03-25
No. of head mason		No. of male helper	
No. of mason	2	No. of female helper	
Required from date	26-05-25	Required to date	28-5-25
Job Description:	Chipping for Electrical lines &		

Plumbing lines

Description	Quantity	Rate	Amount
Chipping for Electrical	2	1300/-	2600/-
lines & Plumbing lines			
with machines			
(Cutting & Chipping			
machine) for 2 days &			
Total Amount			2600/-

Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
A. Dhamarega	A. D. G.	P. D. Reddy	P. D. Reddy

AMTZ MEDPOLIS Square 801 Pvt Ltd (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

CIN: U45202TG2022PTC166164

Payment Voucher

No. : PAY/10793

Dated: 27-May-25

Particulars	Amount
Account :	
CONT-Baireddy Pydi Reddy	2,600.00
TDS-1% Contract	(-)26.00
Through :	
BANK: Yes Bank Ltd Current A/c No. 005765700035025	
On Account of :	
Towards payment done to pydi reddy for chipping works	
Amount (in words) :	
Indian Rupees Two Thousand Five Hundred Seventy Four Only	
	₹ 2,574.00

Prepared by: amtz-const@modiproperties.in

Approved by

Receiver's Signature

Attendance Details

AMTZ 801

Vizag

Advice for Payment No : 89

Date : 30-05-2025

Contractor Name	From Date	To Date
Thirupathi	22-05-2025	28-05-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	2.00	1000.00	500.00	500.00	0.00	0.00	0.00	0.00
Male Helper	1.00	550.00	0.00	550.00	0.00	0.00	0.00	0.00
Mason	6.00	4200.00	2100.00	2100.00	0.00	0.00	0.00	0.00
Totals...	9.00	5750.00	2600.00	3150.00	0.00	0.00	0.00	0.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description :		0.00
Department Description : Towards payment done to thirupathi for staircases cleaning & peb shed cleaning & materilas shifting works		5750.00
Job Work Description :		0.00
		Total Amount %
		5750.00
		TDS : @ 1
		57.50
		Less Rent :
		0.00
		Less Loan :
		0.00
Other Deductions Description :		0.00
Net Amount :		5692.50
Rupees : Five Thousand Six Hundred Ninty Two and Paise Fifty Only.		

AMTZ MEDPOLIS Square 801 Pvt Ltd (24-25)

M G Road, Ranigunj
Secunderabad

State Name : Telangana, Code : 36

CIN: U45202TG2022PTC166164

Payment Voucher

No. : **PAY/10792**

Dated: **27-May-25**

Particulars	Amount
Account :	
CONT-G.Tirupathi Rao	5,750.00
TDS-1% Contract	(-)57.50
Through :	
BANK: Yes Bank Ltd Current A/c No. 00576370005625	
On Account of :	
Towards payment done to thirupathi for staircases cleaning & peb shed cleaning & materilas shifting works	
Amount (in words) :	
Indian Rupees Five Thousand Six Hundred Ninety Two and Fifty paise Only	
	₹ 5,692.50

Prepared by: amtz-const@modiproperties.in

Approved by

Receiver's Signature

Attendance Details

AMTZ 801

Vizag

Advice for Payment No : 86

Date : 30-05-2025

Contractor Name	From Date	To Date
A.Satyanarayana (Earth work)	22-05-2025	28-05-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	12.00	6900.00	6325.00	575.00	0.00	0.00	0.00	0.00
Totals...	12.00	6900.00	6325.00	575.00	0.00	0.00	0.00	0.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description :		0.00
Department Description : Towards payment done to A.Satya narayana for staircases cleaning works& materilas unloading and shifting &debries removing misc site cleaning works		6900.00
Job Work Description :		0.00
		Total Amount %
		6900.00
		TDS : @ 1
		69.00
		Less Rent :
		0.00
		Less Loan :
		0.00
Other Deductions Description :		0.00
Net Amount :		6831.00
Rupees : Six Thousand Eight Hundred Thirty One Only.		

AMTZ MEDPOLIS Square 801 Pvt Ltd (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

CIN: U45202TG2022PTC166164

Payment Voucher

No. : PAY/10791

Dated: 27-May-25

Particulars	Amount
Account :	
CONT - A.Satyanarayana	6,900.00
TDS-1% Contract	(-)69.00
Through :	
BANK-Yes Bank Ltd Current A/c No. 02576370005525	
On Account of :	
Towards payment done to A.Satya narayana for staircases cleaning works& materilas unloading and shifting &debries removing misc site cleaning works	
Amount (in words) :	
Indian Rupees Six Thousand Eight Hundred Thirty One Only	
	₹ 6,831.00

Prepared by: amtz-const@modiproperties.in

Approved by

Receiver's Signature

Hire Charges Voucher

30-05-2025 12:48:09

Pages : 2 of 2

Advice for Payment

Company Name : AMTZ Medpolis Square 801 Pvt Ltd									
Project Name : AMTZ 801 Pvt Ltd									
Supplier Name : Demudu babu									
Voucher No : 12849									
PARTICULARS									
Amount									
Hire Charges - Job Work Payment									
Towards payment done to demudu babu for morrum shifting &levelling and excavation work									
Amount Payable :- 9240.00									
9240.00									
Hire Charges - On A/C Payment									
Amount Payable :- 0.00									
0.00									
Other Additions :									
0.00									
Gross 9240.00									
TDS% 2.00 TDS Amount 184.80									
CGST% 0.00 SGST% 0.00 TDS Amount 0.00									
Total GST Amount 0.00									
Other Deductions :									
0.00									
Total 9055.20									
Rupees : Nine Thousand Fifty Five and Paise Twenty Only.									

20/5/25
Project Manager

Accounts Manager

Managing Director

Hire Charges Voucher

Company Name : AMTZ Medpolis Square 801 Pvt Ltd
 Project Name : AMTZ 801 Pvt Ltd
 Supplier Name : Demudu babu

Voucher No :	12849
From Date :	22-05-2025
To Date :	28-05-2025

HC No	HC Date	Equipment Name / Particulars	S.Time	E.Time	Qty	Rate	Gross
118806	23-05-2025	JCB with back hoe and bazer piece meal work for 2 days AP16DP8501 Units : per hour Towards m sand shifting work	13:45	17:40	3.8	1050	JW 3990.00
118807	26-05-2025	JCB with back hoe and bazer piece meal work for 2 days AP16DP8501 Units : per hour Towards morrum levelling work	11:20	15:20	2	1050	JW 2100.00
118808	26-05-2025	JCB with back hoe and bazer piece meal work for 2 days AP31ES3566 Units : per hour Towards morrum levelling & excavation work	11:00	17:50	3	1050	JW 3150.00


 Project Manager

Accounts Manager

Managing Director

AMTZ Medpolis Square 801 Pvt Ltd					HC 118806
AMTZ 801 Pvt Ltd					154
HC Date	Veh No	Start Time	End Time	Pay Type	
23-05-2025	AP16DP8501	13:45	17:40	JW	
Equipment Name					
JCB with back hoe and bazer piece meal work for 2 days					
Units	Min Rate	Max Rate	Qty	Rate	Value
per hour	1050.00	1050.00	3.8	1050	3990.00
Supplier Name					
Demudu babu					
Work Description :-					
Towards m sand shifting work					
Rupees : Three Thousand Nine Hundred Ninty Only:					



Printed On 30-05-2025 12:24:51

Handwritten signature and date: 30/5/25

AMTZ Medpolis Square 801 Pvt Ltd
AMTZ 801 Pvt Ltd

HC 118807

155

HC Date	Veh No	Start Time	End Time	Pay Type
26-05-2025	AP16DP8501	11:20	15:20	JW

Equipment Name

JCB with back hoe and bazer piece meal work for 2 days

Units	Min Rate	Max Rate	Qty	Rate	Value
per hour	1050.00	1050.00	2	1050	2100.00

Supplier Name

Demudu babu

Work Description :-

Towards morrum levelling work

Rupees : Two Thousand One Hundred Only.



Printed On 30-05-2025 12:24:51

[Handwritten Signature] 30/5/25

AMTZ Medpolis Square 801 Pvt Ltd					HC 118808
AMTZ 801 Pvt Ltd					156
HC Date	Veh No	Start Time	End Time	Pay Type	
26-05-2025	AP31ES3566	11:00	17:50	JW	
Equipment Name					
JCB with back hoe and bazer piece meal work for 2 days					
Units	Min Rate	Max Rate	Qty	Rate	Value
per hour	1050.00	1050.00	3	1050	3150.00
Supplier Name					
Demudu babu					
Work Description :-					
Towards morrum levelling & excavation work					
Rupees : Three Thousand One Hundred Fifty Only.					



Printed On 30-05-2025 12:24:51

[Signature] 30/5/25

AMTZ MEDPOLIS Square 801 Pvt Ltd (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

CIN: U45202TG2022PTC166164

Payment Voucher

No. : PAY/10790

Dated: 27-May-25

Particulars	Amount
Account :	
EUC-Demudu Babu	9,240.00
On Account 9,240.00 Dr	
TDS-2% Equipment Hire Charges	(-)184.80
Through :	
BANK: Yes Bank Ltd Current A/c No. 00576370005025	
On Account of :	
Towards payment done to demudu babu for morrum shiftin &levelling and excavation work	
Amount (in words) :	
Indian Rupees Nine Thousand Fifty Five and Twenty paise Only	
	₹ 9,055.20

Prepared by: amtz-const@modiproperties.in

Approved by

Receiver's Signature