

Site Report Material Requirement.

Company:	Mehta&Modi Realty Kowkur LLP	Date:	31.05.2025
Site:	GHT	Prepared by:	N.Sai Shivani
Report From / To	24.05.2025 TO 30-05-2025	Approved by:	A.Suresh
Report Date	31.05.2025		
List of items that require SKU:			
List of requisitions where PO WO not prepared after 3 working days of requisition:			
20250305006	05-03-2025	1	Septic tank chemical
			Po not done
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:			
PO No.	PO Date	Serial no of item in PO.	Item Description
20250116034	16-01-2025	1	PU Form
20250329025	29-03-2025	1	Ms round pipes c-class-80Dx6000Lmm
20250503028	03-05-2025	1 to 4	Upvc french door 1800wx2100hmm,upvc sliding with mesh 1800wx1200hmm,900wx900hmm,upvc ventilator top hung 750wx600hmm
20250503002	03-05-2025	1	Glass balcony Railing-stainless steel--900Hmm
20250503001	03-05-2025	1	Glass balcony Railing stainless steel--900Hmm
20250516081	16-05-2025	1	Granite
20250527022	27-05-2025	1	Cp concealed flush tank plate screws
20250526031	26-05-2025	1 to 4	Janatha paste,tile grout silk and white,myk
No. of gate passes issued this week:	-	From No.	-
Delivery van site visit on:	29.11.2024	To No.	-
Items not ordered but received:			
Other corrections & remarks:			
Details of steel & cement stock			
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs
1.	8mm	.395	4.74
2.	10mm	.617	7.404
3.	12mm	.89	10.68
4.	16mm	1.58	18.96
5.	20mm	2.47	29.64
6.	25mm	3.86	46.32
7.	32mm	6.32	75.84
8.	Binding wire		01
OPC stock	-	OPC last weeks stock	15
			25
Details	Prepared by	Project Manager	
Sign	N.Sai Shivani	A.Suresh	
Date	31.05.2025	31.05.2025	

Notes: 1.For missing SKUs send email to procurement@modiproperties.in and post on purchase construction viber group. 2. Send this report to purchase@modiproperties.com, janaki@modiproperties.com and rajkumar@modiproperties.com on every Saturday. 3. PM shall not leave the site without sending this

draft.remarks on req. details report fromsite ver8 dt 27-07-2021

