



Remarks from site on the 'Requisition by Site Report of purchase division

Company:	MRMLLP	Date:	14/12/2019	
Site:	AGH	Prepared by:	Vijitha	
Report From / To	24.09.2019 TO 12.12.2019	Approved by:		
Report Date	14/12/2019			
List of requisitions numbers missing in the report*:				
List of requisitions where PO/WO not prepared 3 working days after requisition:				
Req No.	Req Date	Serial no of item in Req.	Item Description	Reason for not preparing PO/WO
52743	26/08/2019	3	Engineer helmet stickers	Po to issue
52776	24/09/2019	1 to 2	Villas flute boards	Po to issue
52788	09/10/2019	1 to 12	Aluminum lugs	Po to issue
52789	09/10/2019	1 to 9	GI strip	Po to issue
52825	22/11/2019	2	Polythene sheet	Po to issue
52846	3/12/2019	1 to 12	Bathroom tiles	Po to issue
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:				
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier
52803	25/10/2019	9&10	Eco drain pipes	Supplier arranging materials
52809	21/10/2019	2	Starters	Supplier arranging materials
52821	16/11/2019	1	RCC square cover	Supplier arranging materials
52822	17/11/2019	1 to 3	Safety tape	Supplier arranging materials
52823	17/11/2019	1	Visiting cards	Supplier arranging materials
52830	22/11/2019	1 to 6	Sliding windows	Supplier arranging materials
52831	22/11/2019	1 to 6	Grills	Supplier arranging materials
52832	23/11/2019	1	Curb stone	Supplier arranging materials
52834	25/11/2019	1	Solid bricks	Supplier arranging materials
52838	28/11/2019	11&12	Eco drain pipes	Supplier arranging materials
52839	28/11/2019	1	Cc pipe	Supplier arranging materials
52840	28/11/2019	1 to 2	GI ball valve & pipe	Supplier arranging materials
52842	2/12/2019	1 to 3 & 5	MS pipe	Supplier arranging materials
52844	2/12/2019	1 to 10	Door frames	Supplier arranging materials
52845	2/12/2019	1 to 6	Z angle templates	Supplier arranging materials
52847	3/12/2019	2 & 11	Eco drain pipes	Supplier arranging materials
52848	3/12/2019	2 to 4	Eco drain pipes	Supplier arranging materials
52851	7/12/2019	1 to 2	Small gate	Supplier arranging materials
No. of gate passes issued this week: 1 From No. 10864 To No. 10864				
Delivery van site visit on: 13/12/2019				
Inward report (MRN/other) & stock report emailed in pdf format to purchase?				Yes
DC register Sl.No. during the week		From No.	7558	To No. 7550
Items not ordered but received: Nil				
Other corrections & remarks:				
Details	Project Manager	Admin Officer/Manager	Admin Audit	
Sign				
Date	14/12/19			

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!