

Remarks from site on the 'Requisition by Site Report of purchase division

Company:	MRMLLP	Date:	04/1/2020
Site:	AGH	Prepared by:	Vijitha
Report From / To	28.11.2019 TO 28.12.2019	Approved by:	
Report Date	04/1/2020		
List of requisitions numbers missing in the report*:			
List of requisitions where PO/WO not prepared 3 working days after requisition:			
Req No.	Req Date	Serial no of item in Req.	Item Description Reason for not preparing PO/WO
52743	26/08/2019	3	Engineer helmet stickers Po to issue
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:			
Req No.	Req Date	Serial no of item in Req.	Item Description Details of discussion with supplier
52821	16/11/2019	1	RCC square covers Supplier arranging materials
52823	17/11/2019	1	Visiting cards Supplier arranging materials
52830	22/11/2019	2 to 4	Sliding windows Supplier arranging materials
52831	22/11/2019	1 & 3	Grills Supplier arranging materials
52832	23/11/2019	1	Curb stone Supplier arranging materials
52851	7/12/2019	1 to 2	Small gate Supplier arranging materials
52859	26/12/2019	1	Ancur nut bolt Supplier arranging materials
52860	21/12/2019	1	Solid bricks Supplier arranging materials
52864	27/12/2019	1 to 6	Pvc pipes Supplier arranging materials
52865	27/12/2019	2	Luppam Supplier arranging materials
52866	28/12/2019	1 to 10	HDPE pipes Supplier arranging materials
52867	28/12/2019	1 to 4	MS pipe Supplier arranging materials
No. of gate passes issued this week:	1	From No.	10869 To No. 10869
Delivery van site visit on:	3/1/2020		
Inward report (MRN/other) & stock report emailed in pdf format to purchase?	Yes		
DC register Sl.No. during the week	From No.	1463	To No. 2020
Items not ordered but received - Nil			
Other corrections & remarks		Checked by:	
Details	Project Manager	Admin Officer/Manager	Admin Audit
Sign	<i>[Signature]</i>	<i>[Signature]</i>	
Date	04/1/2020	4/1/2020	

Notes: 1. * Send this report to purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajkumar@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!