

Remarks from site on the 'Requisition by Site Report of purchase division

Company:	MRMLLP	Date:	02/11/2019	
Site:	AGH	Prepared by:	Vijitha	
Report From / To	12.07.2019 TO 31.10.2019	Approved by:		
Report Date	02/11/2019			
List of requisitions numbers missing in the report*:				
List of requisitions where PO/WO not prepared 3 working days after requisition:				
Req No.	Req Date	Serial no of item in Req.	Item Description	Reason for not preparing PO/WO
52743	26/08/2019	3	Engineer helmet stickers	Po to issue
52776	24/09/2019	1 to 2	Villas flute boards	Po to issue
52788	09/10/2019	1 to 12	Aluminum lugs	Po to issue
52789	09/10/2019	1 to 9	GI strip	Po to issue
52800	22/10/2019	1 to 2	Generic twisted brush	Po to issue
52807	28/10/2019	1 to 15	Lysol & vim liquid	Po to issue
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:				
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier
52716	12.07.2019	5 to 6	Stamp pads	Supplier arranging materials
52719	15.07.2019	3&6	Sliding windows	Supplier arranging materials
52751	03/09/2019	4to5&7 to 9	Envelopes & tea premix	Supplier arranging materials
52756	07/09/2019	1 to 2	Flat patti & L angle	Supplier arranging materials
52764	09/09/2019	3	Hinge	Supplier arranging materials
52772	24/09/2019	1 to 5	Aluminum sliding windows	Supplier arranging materials
52782	01/10/2019	1& 5 to 6	Power coated grills for windows	Supplier arranging materials
52792	18/10/2019	1	Clay tiles	Supplier arranging materials
52793	18/10/2019	1 to 9	Door frames	Supplier arranging materials
52795	19/10/2019	3&4	GI valve & pipe	Supplier arranging materials
52796	21/10/2019	1	Curb stone	Supplier arranging materials
52797	21/10/2019	2	OBd white paint	Supplier arranging materials
52801	23/10/2019	2&6&8,9&11,12	CPVC pipes	Supplier arranging materials
52802	23/10/2019	20&32&35	Pvc pipes	Supplier arranging materials
52803	25/10/2019	9&10	Eco drain pipes	Supplier arranging materials
52808	31/10/2019	3to 4	Door beading	Supplier arranging materials
No. of gate passes issued this week:			1	From No. 10860 To No. 10860
Delivery van site visit on:			02/11/2019	
Inward report (MRN/other) & stock report emailed in pdf format to purchase?				Yes
DC register Sl.No. during the week		From No. 7039	To No. 741	
Items not ordered but received: Nil				
Items sent to HO/ vendor that are pending for repair:chipping and cutting machine				
Other corrections & remarks:				
Details	Project Manager		Admin Officer/Manager	Admin Audit
Sign				
Date			02/11/2019	

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajkumam@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material. 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!