


Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Serene construction llp			Date:	02/11/2019
Site:	Serene farm			Prepared by:	Syed golam sarwar
Report From / To	Site to Purchase			Approved by:	Syed Golam Sarwar
Report Date	02/11/2019				
List of requisitions numbers missing in the report*:					
List of requisitions where PO/WO not prepared 3 working days after requisition:					
Req No.	Req Date	Serial no of item in Req	Item Description	Reason for not preparing PO/WO#	
150074	21-10-19	1	Fruit packing cover		
150078	22-10-19	1	Cup wire brush		
150080	30-10-19	1	Fescues grass		
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:					
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with Supplier ^s	
94252	18-12-18	4	MOCCASIN TILES	110 nos box pending	
94253	18-12-18	1	Rosso tiles	56 nos box pending	
94248	18-12-18	3	Classic antico floor tiles	(po-55314)74 no box pending	
94376	20-03-19	1 & 3	Grills	Supplier arranging for materials	
150026	03-09-19	1 to 9	Al Sliding Windows	Supplier arranging for materials	
150069	16-10-19	1	Tan Brown Granite	Supplier arranging for materials	
150075	21-10-19	1&2	Tan brown granite	Supplier arranging for materials	
150081	30-10-19	1&2	Mopping stick, harpic	Supplier arranging for materials	
150082	30-10-19	4,7&23	Cpvc materials	Supplier arranging for materials	
150083	30-10-19	1	Concealed flush tank	Supplier arranging for materials	
150084	30-10-19	1&2	Spacers & sponges	Supplier arranging for materials	
No. of gate passes issued this week:			Nil	From No.	To No.
Delivery van site visit on:			31-10-19		
Inward report (MRN/other) & stock report emailed in pdf format to purchase?					
DC register Sl. No. during the week			From No.	4628	To No. 4656
Items not ordered but received:					
Items sent to HO /vendor that are pending for repair:					
Other corrections & remarks:					
Details	Project Manager		Admin Officer/Manager	Admin Audit	
Sign	Syed.Golam Sarwar		M.Mahesh		
Date	02-11-2019		02-11-2019		

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajkumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!

Certified by:

S.R. ENGINEER
 Mod Farm House (Hyd) LLP