

List Of Requisitions Site Wise – Serene Constructions LLP

From : 02-10-2019 To : 02-11-2019

Page 1 Of 2

Req No	Req ID	Req Date	Item	PoNo	PoDate	DNo	DCDate	Remarks	W	Lead	Days	Delay
150055	52187	07-10-19	CP Square Jali	62165	07-10-19	6704	09-10-19	Requisition sent to MD's approval	NC	0	2	2
150056	52188	07-10-19	Saddle Piece	62172	10-10-19	702	16-10-19	Draft to be prepare	NC	0	9	9
150057	52189	07-10-19	Insulation Tapes	62164	07-10-19	6703	09-10-19	PO to Issue	NC	0	2	2
150058	52237	10-10-19	Machine Screws	62223	11-10-19	806	31-10-19	PO to be issue	NC	0	21	21
150059	52238	10-10-19	White cement	62230	11-10-19	6803	16-10-19	PO to be issue	NC	0	6	6
150060	52239	10-10-19	40 ams Isolator	62228	11-10-19	6805	16-10-19	PO to be issue	NC	0	6	6
150061	52264	11-10-19	PVC Pipe 1.5mm	62241	12-10-19	6802	16-10-19	PO to be issue	NC	0	5	5
150062	52265	11-10-19	Armour Cable	62236	11-10-19	1041	16-10-19	PO to be issue	NC	0	5	5
150063	52266	11-10-19	Syntex Box	62240	12-10-19	815	15-10-19	Draft to be prepare	NC	0	4	4
150064	52273	12-10-19	Cutting Wheel	62246	12-10-19	2695	15-10-19	Requisition sent to MD's approval	NC	0	3	3
150065	52274	12-10-19	SS Screws	62315	15-10-19	6807	15-10-19	PO to be issue	NC	0	3	3
150066	52341	14-10-19	Wires	62322	15-10-19	6804	16-10-19	PO to be issue	NC	0	2	2
150067	52334	14-10-19	CP Fittings	62325	15-10-19	6806	16-10-19	PO to be issue	NC	0	2	2
150067	52334	14-10-19	CP Fittings	62325	15-10-19	7008	31-10-19	PO to be issue	NC	0	17	17
150068	52377	15-10-19	Fescues Grass	62346	15-10-19			PO to be issue	NC	0		
150069	52406	16-10-19	Tan brown granite	62380	17-10-19			PO to be issue	NC	0		
150070	52427	16-10-19	Wall lights	62405	17-10-19	367	22-10-19	Draft with MD for approval	NC	0	6	6
150070	52427	16-10-19	Wall lights	62405	17-10-19	366	22-10-19	Draft with MD for approval	NC	0	6	6
150071	52436	17-10-19	Hanging Lights	62426	17-10-19	7007	31-10-19	Requisition sent to MD's approval	NC	0	14	14
150072	52484	19-10-19	Cement PPC	62508	21-10-19	8421	26-10-19	Draft with MD for approval	NC	0	7	7
150073	52507	21-10-19	Surface Mounted Tube light	62517	21-10-19	7006	31-10-19	Requisition sent to MD's approval	NC	0	10	10
150074	52513	21-10-19	Fruit Packing Cover					Local Purchase by Site	C	0		
150075	52514	21-10-19	Tan Brown Granite	62553	23-10-19			PO to be issue	NC	0		
150076	52515	21-10-19	SS Sink	62531	22-10-19	7005	31-10-19	PO to be issue	NC	0	10	10
150077	52532	22-10-19	Wall Mixer	62541	22-10-19	7010	31-10-19	Requisition sent to MD's approval	NC	0	9	9
150077	52532	22-10-19	Wall Mixer	62542	22-10-19			Requisition sent to MD's approval	NC	0		
150078	52548	22-10-19	Generic twisted cup brush for removing rust	62730	29-10-19			Draft PO with MD for Approval	NC	0		
150079	52557	22-10-19	PVC Pipes	62575	23-10-19	7011	31-10-19	PO to be issue	NC	0	9	9
150080	52732	30-10-19	Fescus grass	62762	30-10-19			Draft with MD for approval	NC	0		
150082	52745	30-10-19	CPVC Material	62765	30-10-19			Requisition sent to MD's approval	NC	0		
150083	52746	30-10-19	Conceald flush tanks	62768	30-10-19			Requisition sent to MD's approval	NC	0		

List Of Requisitions Site Wise – Serene Constructions LLP

From : 02-10-2019 To : 02-11-2019

Page 2 Of 2

Req No	Req ID	Req Date	Item	PoNo	PoDate	DNo	DCDate	Remarks	W	Lead	Days	Delay
150084	52757	30-10-19	CC Blocks	62772	30-10-19			Requisition sent to MD's approval	NC	0		

List Of Requisitions Site Wise – Modi Farm House (Hyderabad) LLP

From : 02-10-2019 To : 02-11-2019

Page 1 Of 1

Req No	Req ID	Req Date	Item	PoNo	PoDate	DNo	DCDate	Remarks	W	Lead	Days	Delay
12719	52615	24-10-19	12A Toner Rifilling	62615	22-10-19	1416	22-10-19	Requisition sent to MD's approval	NC	0	-2	-2
150004	52190	07-10-19	SD Cards	62170	07-10-19	6702	09-10-19	Requisition sent to MD's approval	NC	0	2	2
150054	52166	04-10-19	Lizol	62137	04-10-19	6706	09-10-19	PO to be issue	NC	0	5	5
150081	52733	30-10-19	Moping stick	62763	30-10-19			Requisition sent to MD's approval	NC	0		