

List Of Requisitions Site Wise – Serene Constructions LLP

From : 01-09-2019 To : 09-11-2019

Page 1 Of 2

Req No	Req ID	Req Date	Item	PoNo	PoDate	DNo	DCDate	Remarks	W	Lead	Days	Delay
150025	51434	04-09-19	Sliding Windows	61346	04-09-19	01	26-09-19	Requisition sent to MD's approval	NC	0	22	22
150026	51435	04-09-19	Sliding Windows	61345	04-09-19			Requisition sent to MD's approval	NC	0		
150027	51446	04-09-19	Janatha Paste	61330	04-09-19	6294	05-09-19	Requisition sent to MD's approval	NC	0	1	1
150028	51495	05-09-19	Change over Switch	61354	05-09-19	6293	05-09-19	Requisition sent to MD's approval	NC	0	0	0
150029	51498	06-09-19	Junction Box	61373	06-09-19	6426	18-09-19	Requisition sent to MD's approval	NC	0	12	12
150032	51519	07-09-19	Cement	61431	09-09-19	6444	20-09-19	PO to be issue	NC	0	13	13
150033	51526	07-09-19	Roof Tiles	61462	14-09-19			Draft to be prepare	NC	0		
150034	51525	07-09-19	MainDoor Frames	61461	10-09-19	6425	18-09-19	PO to be issue	NC	0	11	11
150035	51588	10-09-19	MS Square Pipe	61468	14-09-19	890	16-09-19	Requisition sent to MD's approval	NC	0	6	6
150035	51588	10-09-19	MS Square Pipe	61469	14-09-19	262	17-09-19	Requisition sent to MD's approval	NC	0	7	7
150036	51589	10-09-19	MS Square Pipe	61470	14-09-19	890	16-09-19	Requisition sent to MD's approval	NC	0	6	6
150036	51589	10-09-19	MS Square Pipe	61570	14-09-19	1919	17-09-19	Requisition sent to MD's approval	NC	0	7	7
150037	51620	11-09-19	Wall Cutting Blade	61505	11-09-19	2250	14-09-19	Requisition sent to MD's approval	NC	0	3	3
150038	51684	14-09-19	Sponges	61568	14-09-19	6424	18-09-19	Requisition sent to MD's approval	NC	0	4	4
150040	51766	18-09-19	PVC Round covers 3in	61673	18-09-19	6514	25-09-19	Requisition sent to MD's approval	NC	0	7	7
150042	51805	20-09-19	PVC Pipes	61736	20-09-19	6515	25-09-19	Requisition sent to MD's approval	NC	0	5	5
150043	51829	21-09-19	Cement	61766	23-09-19	6491	23-09-19	PO to be issue	NC	0	2	2
150044	51828	21-09-19	Pannel Doors	61753	21-09-19	6513	25-09-19	Requisition sent to MD's approval	NC	0	4	4
150045	51873	24-09-19	Main door frame	61803	24-09-19	6636	03-10-19	Requisition sent to MD's approval	NC	0	9	9
150045	51873	24-09-19	Main door frame	61803	24-09-19	6707	09-10-19	Requisition sent to MD's approval	NC	0	15	15
150045	51873	24-09-19	Main door frame	61804	24-09-19	6634	04-10-19	Requisition sent to MD's approval	NC	0	10	10
150048	51992	27-09-19	Service Wire	61924	28-09-19	6630	03-10-19	Requisition sent to MD's approval	NC	0	6	6
150048	51992	27-09-19	Service Wire	61929	28-09-19	29434	15-10-19	Requisition sent to MD's approval	NC	0	18	18
150049	51993	27-09-19	Bombay Nails	61910	27-09-19	6633	03-10-19	Requisition sent to MD's approval	NC	0	6	6
150050	51994	27-09-19	Wires	61908	27-09-19	6631	03-10-19	Requisition sent to MD's approval	NC	0	6	6
150052	52042	30-09-19	Steel	62042	01-10-19	0160	05-10-19	PO to be issue	NC	0	5	5
150053	52078	30-09-19	MDF Boards	62092	20-05-19	6635	03-10-19	PO to be issue	NC	0	3	3
150055	52187	07-10-19	CP Square Jali	62165	07-10-19	6704	09-10-19	Requisition sent to MD's approval	NC	0	2	2
150056	52188	07-10-19	Saddle Piece	62172	10-10-19	702	16-10-19	Draft to be prepare	NC	0	9	9
150057	52189	07-10-19	Insulation Tapes	62164	07-10-19	6703	09-10-19	PO to Issue	NC	0	2	2
150058	52237	10-10-19	Machine Screws	62223	11-10-19	806	31-10-19	PO to be issue	NC	0	21	21

List Of Requisitions Site Wise – Serene Constructions LLP

From : 01-09-2019 To : 09-11-2019

Page 2 Of 2

Req No	Req ID	Req Date	Item	PoNo	PoDate	DNo	DCDate	Remarks	W	Lead	Days	Delay
150059	52238	10-10-19	White cement	62230	11-10-19	6803	16-10-19	PO to be issue	NC	0	6	6
150060	52239	10-10-19	40 ams Isolator	62228	11-10-19	6805	16-10-19	PO to be issue	NC	0	6	6
150061	52264	11-10-19	PVC Pipe 1.5mm	62241	12-10-19	6802	16-10-19	PO to be issue	NC	0	5	5
150062	52265	11-10-19	Armour Cable	62236	11-10-19	1041	16-10-19	PO to be issue	NC	0	5	5
150063	52266	11-10-19	Syntex Box	62240	12-10-19	815	15-10-19	Draft to be prepare	NC	0	4	4
150064	52273	12-10-19	Cutting Wheel	62246	12-10-19	2695	15-10-19	Requisition sent to MD's approval	NC	0	3	3
150065	52274	12-10-19	SS Screws	62315	15-10-19	6807	15-10-19	PO to be issue	NC	0	3	3
150066	52341	14-10-19	Wires	62322	15-10-19	6804	16-10-19	PO to be issue	NC	0	2	2
150067	52334	14-10-19	CP Fittings	62325	15-10-19	6806	16-10-19	PO to be issue	NC	0	2	2
150067	52334	14-10-19	CP Fittings	62325	15-10-19	7008	31-10-19	PO to be issue	NC	0	17	17
150068	52377	15-10-19	Fescues Grass	62346	15-10-19			PO to be issue	NC	0		
150069	52406	16-10-19	Tan brown granite	62380	17-10-19	2589	06-11-19	PO to be issue	NC	0	21	21
150070	52427	16-10-19	Wall lights	62405	17-10-19	367	22-10-19	Draft with MD for approval	NC	0	6	6
150070	52427	16-10-19	Wall lights	62405	17-10-19	366	22-10-19	Draft with MD for approval	NC	0	6	6
150071	52436	17-10-19	Hanging Lights	62426	17-10-19	7007	31-10-19	Requisition sent to MD's approval	NC	0	14	14
150072	52484	19-10-19	Cement PPC	62508	21-10-19	8421	26-10-19	Draft with MD for approval	NC	0	7	7
150073	52507	21-10-19	Surface Mounted Tube light	62517	21-10-19	7006	31-10-19	Requisition sent to MD's approval	NC	0	10	10
150074	52513	21-10-19	Fruit Packing Cover					Local Purchase by Site	C	0		
150075	52514	21-10-19	Tan Brown Granite	62553	23-10-19	2588	06-11-19	PO to be issue	NC	0	16	16
150076	52515	21-10-19	SS Sink	62531	22-10-19	7005	31-10-19	PO to be issue	NC	0	10	10
150077	52532	22-10-19	Wall Mixer	62541	22-10-19	7010	31-10-19	Requisition sent to MD's approval	NC	0	9	9
150077	52532	22-10-19	Wall Mixer	62542	22-10-19			Requisition sent to MD's approval	NC	0		
150078	52548	22-10-19	Generic twisted cup brush for removing rust	62730	29-10-19			Draft PO with MD for Approval	NC	0		
150079	52557	22-10-19	PVC Pipes	62575	23-10-19	7011	31-10-19	PO to be issue	NC	0	9	9
150080	52732	30-10-19	Fescus grass	62762	30-10-19			Draft with MD for approval	NC	0		
150082	52745	30-10-19	CPVC Material	62765	30-10-19	7101	06-11-19	Requisition sent to MD's approval	NC	0	7	7
150083	52746	30-10-19	Conceald flush tanks	62768	30-10-19	7098	06-11-19	Requisition sent to MD's approval	NC	0	7	7
150084	52757	30-10-19	CC Blocks	62772	30-10-19	7100	06-11-19	Requisition sent to MD's approval	NC	0	7	7
150085	52875	05-11-19	Steel	62958	07-11-19			Draft to be prepare	NC	0		