

Site Report Material Requirement.

Company:	Mehta&Modi Realty Kowkur LLP		Date:	21.06.2025		
Site:	GHT		Prepared by:	N.Sai Shivani		
Report From / To	14.06.2025 TO 20-06-2025		Approved by:	A.Suresh		
Report Date	21.06.2025		506 Shivani 19 JUN 2025			
List of items that require SKU:						
List of requisitions where PO/WO not prepared after 3 working days of requisition:						
		NIL		NIL		
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:						
PO No.	PO Date	Serial no of item in PO.	Item Description	Details of discussion with supplier & expected date of delivery		
20250116034	16-01-2025	1	PU Form	Expected delivery on 23-06-2025		
20250329025	29-03-2025	1	Ms round pipes c-class-80Dx6000Lmm	Expected delivery on 23-06-2025		
20250503028	03-05-2025	1 to 4	Upvc french door 1800wx2100hmm,upvc sliding with mesh 1800wx1200hmm,900wx900hmm,upvc ventilator top hung 750wx600hmm	Work yet to start		
20250605021	05-06-2025	1	Glass balcony Railing-stainless steel--900Hmm	Work yet to start		
20250605020	05-06-2025	1	Glass balcony Railing stainless steel--900Hmm	Work yet to start		
No. of gate passes issued this week:			-	From No.	- To No. -	
Delivery van site visit on: 29.11.2024						
Items not ordered but received:						
Other corrections & remarks:						
Details of steel & cement stock						
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in tons	Previous weeks stock in tons
1.	8mm	.395	4.74	-	-	-
2.	10mm	.617	7.404	-	-	-
3.	12mm	.89	10.68	-	-	-
4.	16mm	1.58	18.96	-	-	-
5.	20mm	2.47	29.64	-	-	-
6.	25mm	3.86	46.32	-	-	-
7.	32mm	6.32	75.84	-	-	-
8.	Binding wire			01	25	25
OPC stock	-	OPC last weeks stock	-	PPC/PSC stock	15	PPC/PSC last weeks stock 15
Details		Prepared by		Project Manager		
Sign		N.Sai Shivani		A.Suresh		
Date		21.06.2025		21.06.2025		

Notes: 1.For missing SKUs send email to procurement@modiproperties.in and post on purchase construction viber group. 2. Send this report to purchase@modiproperties.com, janaki@modiproperties.com and raikumarn@modiproperties.com on every Saturday. 3. PM shall not leave the site without sending this report. 4. Site engineers to call suppliers for status of delivery. DO NOT CALL PURCHASE. 5. Purchase to send reply to this report before next Saturday. 6. Zoom meeting to be held with purchase coordinator, site and purchase division once a week to discuss this report7.