

GVRC PAYMENT DETAILS ver 01.xlsx

Payment details						
Company: GV Research Centers Pvt Ltd				Prepared by	Divya.k	
Project: Innopolis						
Date	21-06-2025					
S No	Payment towards	VRN / CRN	Paid to	Description/Remarks	Amount	Available Cr balance
1	Department		M.Raju	Earth work	9,000	-
2	Job work		M.Raju	Earth work	9,975	-
3	Department		Jyothi kumari	civil works	9,500	-
4	Job work		Jyothi kumari	civil works	9,575	-
5	Job work		D.Satish kumar	Earth work	2,875	-
6	Job work		Devadasu	electrician	2,300	-
7	Department		Faeem khan	Fabrication	3,000	-
8	Job work		Khudus	Plumber	1,950	-
9	Hire Charges		S.Mannem	Hirecharges	4,200	-
10	Hire Charges		P.Jamla	Hirecharges	3,600	-
11						-
12						-
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
Total					55,975	

Notes: 1. Only include payments above Rs. 10,000/-. 2. Include payments against credit balance where balance is less than 10k. 3. Details of payments towards building material not required. 4. Give credit balance only in

Attendance Details
G V Research Center
Survey No.542, Kolthur, Ranga Reddy.

Advice for Payment No : 5872

Date : 21-06-2025

Contractor Name	From Date	To Date
jyothi kumari .i	12-06-2025	18-06-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	12.50	6250.00	6250.00	0.00	0.00	0.00	0.00	0.00
Male Helper	37.50	20625.00	6875.00	0.00	13750.00	0.00	0.00	0.00
Totals...	50.00	26875.00	13125.00	0.00	13750.00	0.00	0.00	0.00

Advice For Payment

PARTICULARS

AMOUNT

On A/c Description :

0.00

Department Description :

Towards 4500 block ground floor cleaning work 2727 office space conference room brickwall and ups room entrance plastering work done.

9500.00

Job Work Description :

0.00

Total Amount % 9500.00

TDS : @ 1 95.00

Less Rent : 0.00

Less Loan : 0.00

Other Deductions Description :

0.00

Net Amount : 9405.00

Rupees : Nine Thousand Four Hundred Five Only.



Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

G V Research Centers Pvt Ltd (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36
CIN: U73200TG2018PTC126666

Payment Voucher

No. : **PAY/16546**

Dated: 20-Jun-25

Particulars	Amount
Account :	
DW- I Jyothi Kumari	9,500.00
TDS-1% Contract	(-)95.00
Through :	
BANK-Yes Bank -009763700002820	
On Account of :	
Being this amount is paid to jyothi Towards 4500 block ground floor cleaning work2727 office space conference room brickwall and ups room entrance platering as per vno-5872 details enclosed.	
Amount (in words) :	
Indian Rupees Nine Thousand Four Hundred Five Only	
	₹ 9,405.00

Prepared by: gyro@modiproperties.com

Approved by

Receiver's Signature

Attendance Details
G V Research Center
Survey No.542, Kolthur, Ranga Reddy.

Advice for Payment No : 5873

Date : 21-06-2025

Contractor Name
M.raju (earth work)

From Date
12-06-2025

To Date
18-06-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	23.75	13656.25	5031.25	0.00	3737.50	0.00	4887.50	0.00
Male Helper	16.00	9200.00	3018.75	0.00	5318.75	0.00	862.50	0.00
Totals...	39.75	22856.25	8050.00	0.00	9056.25	0.00	5750.00	0.00

Advice For Payment

PARTICULARS

AMOUNT

On A/c Description :

0.00

Department Description :

Towards 3600 erected scaffolding material shifting from east to west of block. 2727 west side lobby glass shifting and changing at 2nd and 3rd floor

9000.00

Job Work Description :

0.00

Total Amount %

9000.00

TDS : @ 1

90.00

Less Rent :

0.00

Less Loan :

0.00

Other Deductions Description :

0.00

Net Amount :

8910.00

Rupees : Eight Thousand Nine Hundred Ten Only.



Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

G V Research Centers Pvt Ltd (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

CIN: U73200TG2018PTC126666

Payment Voucher

No. : PAY/16545

Dated: 20-Jun-25

Particulars	Amount
Account :	
DW - M. Rajukumar	9,000.00
TDS-1% Contract	(-)90.00
Through :	
BANK-Yes Bank-009763700002820	
On Account of :	
Being this amount is paid to raju kumar Towards 3600 erected scaffolding shifting from east to west of block 2727 west side lobby glass shifting and changing at 2nd and 3rd floor work done as per vno-5873 details enclosed.	
Amount (in words) :	
Indian Rupees Eight Thousand Nine Hundred Ten Only	
	₹ 8,910.00

Prepared by: gvr@modiproperties.com

Approved by

Receiver's Signature

Attendance Details
G V Research Center
 Survey No.542, Kolthur, Ranga Reddy.

Advice for Payment No : 5874

Date : 21-06-2025

Contractor Name
 Faeem Khan

From Date To Date
 12-06-2025 18-06-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	8.50	4675.00	4675.00	0.00	0.00	0.00	0.00	0.00
Totals...	8.50	4675.00	4675.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment

PARTICULARS

AMOUNT

On A/c Description :

0.00

Department Description :

Towards temporary MS sheets removing and refixing for 2727 west side work.

3000.00

Job Work Description :

0.00

Total Amount	%	3000.00
TDS : @	1	30.00
Less Rent :		0.00
Less Loan :		0.00

Other Deductions Description :

0.00

Net Amount :

2970.00

Rupees : Two Thousand Nine Hundred Seventy Only.



Approved By Admin

Approved By Project
 Manager

Approved By Accounts

Approved By Managing
 Director

G V Research Centers Pvt Ltd (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

CIN: U73200TG2018PTC126666

Payment Voucher

No. : **PAY/16547**

Dated: 20-Jun-25

Particulars	Amount
Account :	
DW Faeem khan	3,000.00
TDS-1% Contract	(-)30.00
Through :	
BANK-Yes Bank -009763700002820	
On Account of :	
Being this amount is paid to Faeem khan Towards temporary Ms sheets removing and refixing for 2727 west side work done as per vno-5874 details enclosed.	
Amount (in words) :	
Indian Rupees Two Thousand Nine Hundred Seventy Only	
	₹ 2,970.00

Prepared by: gvrc@modiproperties.com

Approved by

Receiver's Signature

Attendance Details

G V Research Center

Survey No.542, Kolthur, Ranga Reddy.

Advice for Payment No : 5871

Date : 21-06-2025

Contractor Name

jyothi kumari .i

From Date

12-06-2025

To Date

18-06-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	12.50	6250.00	6250.00	0.00	0.00	0.00	0.00	0.00
Male Helper	37.50	20625.00	6875.00	0.00	13750.00	0.00	0.00	0.00
Totals...	50.00	26875.00	13125.00	0.00	13750.00	0.00	0.00	0.00

Advice For Payment

PARTICULARS

AMOUNT

On A/c Description :

0.00

Department Description :

0.00

Job Work Description :

Towards cc road side morrum filling 2700 east road curing of amptheatre brick work . pcc and w.p work helping for curing work

9575.00

Total Amount	%	9575.00
TDS : @	1	95.75
Less Rent :		0.00
Less Loan :		0.00

Other Deductions Description :

0.00

Net Amount : 9479.25

Rupees : Nine Thousand Four Hundred Seventy Nine and Paise Twenty Five Only.

Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

G V Research Centers Pvt Ltd (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

CIN: U73200TG2018PTC126666

Payment VoucherNo. : **PAY/16548**

Dated: 21-Jun-25

Particulars	Amount
Account :	
CONJBDW- I Jyothi Kumari	9,575.00
TDS-1% Contract	(-)96.00
Through :	
BANK-Yes Bank -009763700002820	
On Account of :	
Being this amount is paid to jyothi kumari Towards cc road side morrum filling 2700 east side road curing of amptheatre brick work pcc and wpm work helping for curing work done as per vno-5871 details enclosed.	
Amount (in words) :	
Indian Rupees Nine Thousand Four Hundred Seventy Nine Only	
	₹ 9,479.00

Prepared by: gvrc@modiproperties.com

Approved by

Receiver's Signature

Job Work Details

S. No. 22538

Company	AVRL	Project	Innapolis
No. of workers required	16	Date	21-06-2025
No. of head mason	-	No. of male helper	10
No. of mason	02	No. of female helper	04
Required from date	12-06-2025	Required to date	14-06-2025
Job Description:	towards ee roads sides moham filling 2400 East Road, wing of Amphitheatre Bldg work. PCC and W.P. work. helping for wing assisted to		
Description	Quantity	Rate	Amount
satisfy dept and pcc east	05	600/-	3000/-
wall refining work done.	05	575/-	2,875/-
at 4500 R block west.	04	550/-	2,200/-
South Road grass joining.	02	750/-	1500/-
writing, road repair			/
main hole and at. etc/STP			
area.			
Total Amount			9,575/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
S.K. uldeep		Tyothi Kumar	

Attendance Details
G V Research Center
 Survey No.542, Kollthur, Ranga Reddy.

Advice for Payment No : 5869

Date : 21-06-2025

 Contractor Name
 khudus plumber

 From Date
 12-06-2025

 To Date
 18-06-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Mason	9.75	6825.00	6825.00	0.00	0.00	0.00	0.00	0.00
Totals...	9.75	6825.00	6825.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment**PARTICULARS****AMOUNT**

On A/c Description :

0.00

Department Description :

0.00

Job Work Description :

Towards 2727 office space works basin inlet and outlet points heights repair work

1950.00

Total Amount	%	1950.00
TDS : @	1	19.50
Less Rent :		0.00
Less Loan :		0.00

Other Deductions Description :

0.00

Net Amount :**1930.50**

Rupees : One Thousand Nine Hundred Thirty and Paise Fifty Only.



Approved By Admin

 Approved By Project
 Manager

Approved By Accounts

 Approved By Managing
 Director

G V Research Centers Pvt Ltd (24-25)

M G Road, Ranigunj
Secunderabad

State Name : Telangana, Code : 36
CIN: U73200TG2018PTC126666

Payment Voucher

No. : **PAY/16542**

Dated: **20-Jun-25**

Particulars	Amount
Account :	
CONJBDW Mohammed Khudoos	1,950.00
TDS-1% Contract	(-)20.00
Through :	
BANK-Yes Bank -009763700002820	
On Account of :	
Being this amount is paid to khoudous Towards 2727 office space works basin inlet and outlet points heights repair works done as per vno -5869 details enclosed.	
Amount (in words) :	
Indian Rupees One Thousand Nine Hundred Thirty Only	
	₹ 1,930.00

Prepared by: gvr@modiproperties.com

Approved by

Receiver's Signature

Job Work Details

22536

S. No.

Company	GURC	Project	Innapolis
No. of workers required	03	Date	21-06-2025
No. of head mason	-	No. of male helper	02
No. of mason	01	No. of female helper	-
Required from date	18-06-2025	Required to date	18-06-2025
Job Description:	Towards 2727 office space wash basin inlet and outlet points height repair work done at office toilet.		
Description	Quantity	Rate	Amount
	01	750/-	750/-
	02	600/-	1200/-
Total Amount			1950/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
S. Kuldip	[Signature]	MO. Kuldip	

Attendance Details
G V Research Center
Survey No.542, Kolthur, Ranga Reddy.

Advice for Payment No : 5867

Date : 21-06-2025

Contractor Name
M.raju (earth work)

From Date
12-06-2025

To Date
18-06-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	23.75	13656.25	5031.25	0.00	3737.50	0.00	4887.50	0.00
Male Helper	16.00	9200.00	3018.75	0.00	5318.75	0.00	862.50	0.00
Totals...	39.75	22856.25	8050.00	0.00	9056.25	0.00	5750.00	0.00

Advice For Payment

PARTICULARS

AMOUNT

On A/c Description :

0.00

Department Description :

0.00

Job Work Description :

Towards road cleaning for site visit and 4545 debris removal at footpath 2727 2nd and 3rd floor cleaning work done.debris removal at 3600.

9775.00

Total Amount %

9775.00

TDS : @ 1

97.75

Less Rent :

0.00

Less Loan :

0.00

Other Deductions Description :

0.00

Net Amount :

9677.25

Rupees : Nine Thousand Six Hundred Seventy Seven and Paise Twenty Five Only.



Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

G V Research Centers Pvt Ltd (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

CIN: U73200TG2018PTC126666

Payment VoucherNo. : **PAY/16543**

Dated: 20-Jun-25

Particulars	Amount
Account :	
JW-Raju Kumar	9,775.00
TDS-1% Contract	(-)98.00
Through :	
BANK-Yes Bank -009763700002820	
On Account of :	
Being this amount is paid to raju kumar towards main road cleaning for site visit and 4545 debris removal at footpath 2727 2nd and 3rd floor cleaning work done debris removal at 3600 as per vno-5867 details enclosed.	
Amount (in words) :	
Indian Rupees Nine Thousand Six Hundred Seventy Seven Only	
	₹ 9,677.00

Prepared by: gvrcc@modiproperties.com

Approved by

Receiver's Signature

Job Work Details

S. No. **22537**

Company	GVRCL	Project	Erroopolis
No. of workers required	17	Date	21-06-2025
No. of head mason	-	No. of male helper	08
No. of mason	-	No. of female helper	09
Required from date	12-06-2025	Required to date	15-06-2025

Job Description:

Towards road cleaning for site visit and

45x5 debris removal at footpath, 2427 2nd E, 2nd

floor cleaning work done. debris removal at 8000

Description

Quantity

Rate

Amount

Block windows. scaffolding

17

575/-

9,775/-

material shifting from

3600 to 2729 Block.

Total Amount

9,775/-

Engineers's Name

Engineers's Sign

Contractor's Name

Contractor's Sign

Mr. K. S. S. S.

Mr. S. S. S.

Mr. S. S. S.

Attendance Details
G V Research Center
Survey No.542, Kolthur, Ranga Reddy.

Advice for Payment No : 5870

Date : 21-06-2025

Contractor Name
D.sathish kumar cl

From Date
12-06-2025

To Date
18-06-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	3.00	1725.00	1725.00	0.00	0.00	0.00	0.00	0.00
Male Helper	6.25	3475.00	862.50	0.00	2612.50	0.00	0.00	0.00
Mason	1.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Totals...	10.75	5200.00	2587.50	0.00	2612.50	0.00	0.00	0.00

Advice For Payment

PARTICULARS

AMOUNT

On A/c Description :

0.00

Department Description :

0.00

Job Work Description :

Towards 4500 block dewatering column 04 curing cc road 2700 east side curing work in progress landscape watering work done.

2875.00

Total Amount % 2875.00

TDS : @ 1 28.75

Less Rent : 0.00

Less Loan : 0.00

Other Deductions Description :

0.00

Net Amount : 2846.25

Rupees : Two Thousand Eight Hundred Fourty Six and Paise Twenty Five Only.



Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

G V Research Centers Pvt Ltd (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36
CIN: U73200TG2018PTC126666

Payment Voucher

No. : **PAY/16544**

Dated: 20-Jun-25

Particulars	Amount
Account :	
CONJBDW- D . Sathish Kumar	2,875.00
TDS-1% Contract	(-)29.00
Through :	
BANK-Yes Bank -008763700002820	
On Account of :	
Being this amount is paid to sathish kumar towards 4500 block dewatering column 04 curing cc road 2700 east side curing work in progress landscape watering as per vno-5870 details enclosed	
Amount (in words) :	
Indian Rupees Two Thousand Eight Hundred Forty Six Only	
	₹ 2,846.00

Prepared by: gvro@modiproperties.com

Approved by

Receiver's Signature

Job Work Details

22535

S. No.

Company	GVRC	Project	Innopolis
No. of workers required	05	Date	21-06-2025
No. of head mason	-	No. of male helper	05
No. of mason	-	No. of female helper	-
Required from date	12-06-2025	Required to date	18-06-2025
Job Description:	Towards u500 Block UB Rewatering , .wb-ou wing, , ce road 2700 East side curing work in progress. landscape watering. work done.		
Description	Quantity	Rate	Amount
motors installation	05	575/-	2,875/-
maintenance work.			
Total Amount			2,875/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
S. Kuldip		D. Satish Kumar	

Attendance Details
G V Research Center
Survey No.542, Kolthur, Ranga Reddy.

Advice for Payment No : 5868

Date : 21-06-2025

Contractor Name	From Date	To Date
Devadasu (Electrician)	12-06-2025	18-06-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	9.00	4950.00	0.00	0.00	4950.00	0.00	0.00	0.00
Mason	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Totals...	9.00	4950.00	0.00	0.00	4950.00	0.00	0.00	0.00

Advice For Payment

PARTICULARS

AMOUNT

On A/c Description :

0.00

Department Description :

0.00

Job Work Description :

Towards west side entrance MS sheet fixing work

2300.00

Total Amount %

2300.00

TDS : @ 1

23.00

Less Rent :

0.00

Less Loan :

0.00

Other Deductions Description :

0.00

Net Amount :

2277.00

Rupees : Two Thousand Two Hundred Seventy Seven Only.



Approved By Admin


Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

G V Research Centers Pvt Ltd (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36
CIN: U73200TG2018PTC126666

Payment Voucher

No. : **PAY/16541**

Dated: 20-Jun-25

Particulars	Amount
Account :	
CONJBDW Devadasu	2,300.00
TDS-1% Contract	(-)23.00
Through :	
BANK-Yes Bank -009763700002820	
On Account of :	
Being this amount is paid to devadasu Towards west side entrance MS sheet fixing work done as per vno-5868 details enclosed	
Amount (in words) :	
Indian Rupees Two Thousand Two Hundred Seventy Seven Only	
	₹ 2,277.00

Prepared by: gvrc@modiproperties.com

Approved by

Receiver's Signature

Job Work Details

22534

S. No.

Company	CIVIL	Project	Pumpoli's.
No. of workers required	4	Date	20/6/2025.
No. of head mason	-	No. of male helper	2 + 2
No. of mason		No. of female helper	-
Required from date	16/6/2025	Required to date	20/6/2025.
Job Description:	West side Entrance MC Check		
fining. work. for			
Description	Quantity	Rate	Amount
1	4	575.	2300
Total Amount			2300
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Salmol	Salmol	DEVA PASU.	R

Advice for Payment

Company Name : G V Reserch Centers Pvt Ltd
Project Name : Innopolis
Supplier Name : S.Mannem

Voucher No : 12896

PARTICULARS

Hire Charges - Job Work Payment

Towards 3600 lift wall hole, amphitheater floor and window chipping works

Amount Payable :- 4200.00

Amount

Hire Charges - On A/C Payment

Amount Payable :- 0.00

4200.00

Other Additions :

0.00

0.00

Other Deductions :

CGST% 0.00

0.00

SGST% 0.00

0.00

TDS% 2.00

Gross 4200.00

TDS Amount 84.00

Total GST Amount 0.00

0.00

Rupees : Four Thousand One Hundred Sixteen Only.

Total 4116.00



Project Manager

Accounts Manager

Managing Director

Hire Charges Voucher

Company Name : G V Resrch Centers Pvt Ltd

Project Name : Innopolis

Supplier Name : S.Mannem

21-06-2025 13:18:54

Pages : 1 of 2

Voucher No : 12896

From Date : 12-06-2025

To Date : 18-06-2025

HC No	HC Date	Equipment Name / Particulars	S.Time	E.Time	Qty	Rate	Gross
118938	315	12-06-2025 Chipping machine piece meal of work 2 or 3 days Units : per day Towards 3600lift wall hole and chipping work done.	09:10	17:21	1	700	JW 700.00
118939	316	13-06-2025 Chipping machine piece meal of work 2 or 3 days Units : per day Towards 3600 lift wall chipping work done	09:24	17:16	1	700	JW 700.00
118941	318	14-06-2025 Chipping machine piece meal of work 2 or 3 days Units : per day Towards amphitheter floor chipping works 3600 window chipping work done.	09:54	17:18	1	700	JW 700.00
118942	319	16-06-2025 Chipping machine piece meal of work 2 or 3 days Units : per day Towards 3600 lift hole and chipping work done.	10:10	17:23	1	700	JW 700.00
118944	321	17-06-2025 Chipping machine piece meal of work 2 or 3 days Units : per day Towards 3600 lift wall hole and chipping work done.	09:32	17:17	1	700	JW 700.00
118945	322	18-06-2025 Chipping machine piece meal of work 2 or 3 days Units : per day Towards 3600 lift wall hole and chipping work done.	06:55	13:13	1	700	JW 700.00



Project Manager

Accounts Manager

Managing Director

G V Research Centers Pvt Ltd (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36
CIN: U73200TG2018PTC126666

Payment Voucher

No. : **PAY/16539**

Dated: 20-Jun-25

Particulars	Amount
Account :	
EUC-G Mannem	4,200.00
TDS-2% Contract	(-)84.00
Through :	
BANK-Yes Bank -008753700022820	
On Account of :	
Being this amount is paid to G.Mannem Towards 3600 lift wall hole, amphitheater floor and window chipping work done as per vno -12896 details enclosed.	
Amount (in words) :	
Indian Rupees Four Thousand One Hundred Sixteen Only	
	₹ 4,116.00

Prepared by: gvro@modiproperties.com

Approved by

Receiver's Signature

HC Date 12-06-2025 Veh No Start Time 09:10 End Time 17:21 Pay Type JW

315

Equipment Name

Chipping machine piece meal of work 2 or 3 days

Units	Min Rate	Max Rate	Qty	Rate	Value
per day	700.00	700.00	1	700	700.00

Supplier Name

S.Mannem

Work Description :-

Towards 3600lift wall hole and chipping work done.

Rupees : Seven Hundred Only.



Printed On 21-06-2025 13:06:16

G V Reserch Centers Pvt Ltd

Innopolis

HC 118939

HC Date 13-06-2025 Veh No Start Time 09:24 End Time 17:16 Pay Type JW

316

Equipment Name

Chipping machine piece meal of work 2 or 3 days

Units	Min Rate	Max Rate	Qty	Rate	Value
per day	700.00	700.00	1	700	700.00


Supplier Name

S.Mannem

Work Description :-

Towards 3600 lift wall chipping work done

Rupees : Seven Hundred Only.



Printed On 21-06-2025 13:06:16

G V Reserch Centers Pvt Ltd

Innopolis

HC 118941

HC Date 14-06-2025 Veh No Start Time 09:54 End Time 17:18 Pay Type JW

318

Equipment Name

Chipping machine piece meal of work 2 or 3 days

Units	Min Rate	Max Rate	Qty	Rate	Value
per day	700.00	700.00	1	700	700.00


Supplier Name

S. Mannem

Work Description :-

Towards amphitheter floor chipping works 3600 window chipping work done.

Rupees : Seven Hundred Only.



Printed On 21-06-2025 13:06:16

Signature

HC Date 16-06-2025
 Veh No
 Start Time 10:10
 End Time 17:23
 Pay Type JW

319

Equipment Name

Chipping machine piece meal of work 2 or 3 days

Units	Min Rate	Max Rate	Qty	Rate	Value
per day	700.00	700.00	1	700	700.00

Supplier Name

S Mannheim

Work Description

Towards 3600 lift hole and chipping work done

Rupees Seven Hundred Only



Printed On: 16-06-2025 1:08:11

15/6/2025

G V Reserch Centers Pvt Ltd

Innopolis

HC 118944

HC Date
17-06-2025

Veh No

Start Time

End Time

Pay Type

321

09:32

17:17

JW

Equipment Name

Chipping machine piece meal of work 2 or 3 days

Units	Min Rate	Max Rate	Qty	Rate	Value
per day	700.00	700.00	1	700	700.00

Supplier Name

S.Mannem

Work Description :-

Towards 3600 lift wall hole and chipping work done.

Rupees : Seven Hundred Only.



Printed On 21-06-2025 13:06:16

[Handwritten signature]

HC Date 18-06-2025
Veh No
Start Time 06:55
End Time 13:13
Pay Type JW

322

Equipment Name
Chipping machine piece meal of work 2 or 3 days

Units	Min Rate	Max Rate	Qty	Rate	Value
per day	700.00	700.00	1	700	700.00

Supplier Name
S.Mannem

Work Description :-
Towards 3600 lift wall hole and chipping work done.

Rupees : Seven Hundred Only.



Printed On 21-06-2025 13:06:16

[Handwritten signature]

Hire Charges Voucher

21-06-2025 12:48:15

Pages: 2 of 2

Advice for Payment

Company Name : G V Reserch Centers Pvt Ltd
Project Name : Innopolis
Supplier Name : Pangoth Jamla

Voucher No : 12895

PARTICULARS**Hire Charges - Job Work Payment**

Amount

Towards 3600 scaffolding internal shifting and shifting of cement, sand 3600 to 4500 at site.

Amount Payable :- 3600.00**Hire Charges - On A/C Payment**

3600.00

Amount Payable :- 0.00**Other Additions :**

0.00

0.00

Gross 3600.00

TDS% 2.00

TDS Amount 72.00

Other Deductions :

CGST% 0.00

0.00

SGST% 0.00

0.00

Total GST Amount 0.00

0.00

Rupees : Three Thousand Five Hundred Twenty Eight Only.

Total 3528.00

Project Manager

Accounts Manager

Managing Director

Hire Charges Voucher

Company Name : G V Reserch Centers Pvt Ltd

Project Name : Innopolis

Supplier Name : Pangoth Jamla

21-06-2025 12:48:15

Pages : 1 of 2

Voucher No : 12895

From Date : 12-06-2025

To Date : 18-06-2025

HC No	HC Date	Equipment Name / Particulars	S.Time	E.Time	Qty	Rate	Gross
118940	317	14-06-2025 Tractor with tipper without labour (per day)	09:38	17:48	1	1800	JW 1800.00
		AP28TA2672 Units : per day (9.30 to 6 P.M) Rate : 1800					
		Towards road sand , cement shifting work from 2700 to 2727 and 3600 to 4500 ampheton.					
118943	320	16-06-2025 Tractor with tipper without labour (per day)	10:28	17:00	1	1800	JW 1800.00
		Units : per day (9.30 to 6 P.M) Rate : 1800					
		Towards 3600 scaffolding pipes internal shifting work done					



Project Manager

Accounts Manager

Managing Director

G V Research Centers Pvt Ltd (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36
CIN: U73200TG2018PTC126666

Payment Voucher

No. : **PAY/16540**

Dated: **20-Jun-25**

Particulars	Amount
Account :	
EUC-Pangoth Jamla	3,600.00
TDS-2% Contract	(-)72.00
Through :	
BANK-Yes Bank -009763700002820	
On Account of :	
Being this amount is paid to jamla Towards 3600 scaffoldinginternal shifting and shifting of cement and sand 3600 to 4500 at site as per vno-12895 details enclosed.	
Amount (in words) :	
Indian Rupees Three Thousand Five Hundred Twenty Eight Only	
	₹ 3,528.00

Prepared by: gvrca@modiproperties.com

Approved by

Receiver's Signature

G V Reserch Centers Pvt Ltd

Innapolis

HC 118943

Tr Date 18-08-2023 Vch No 10-28 Start Time 17:00 End Time 17:00 Pay Type JW

320

Equipment Name

Tractor with tipper without labour (per day)

Units	Min Rate	Max Rate	Qty	Rate	Value
per day (9:30)	1800.00	1800.00	1	1800	1800.00


Supplier Name

Pangoth Jambala

Work Description

Towards 3600 scaffolding pipes internal shifting work done

Rupees One Thousand Eight Hundred Only



Printed On 21-06-2025 12:22:16

[Handwritten signature]

Innopolis

317

HC Date	Veh No	Start Time	End Time	Pay Type
14-06-2025	AP28TA2672	09:38	17:48	JW

Equipment Name

Tractor with tipper without labour (per day)

Units	Min Rate	Max Rate	Qty	Rate	Value
per day (9.30)	1800.00	1800.00	1	1800	1800.00

Supplier Name

Pangoth Jamla

Work Description :-

Towards road sand , cement shifting work from 2700 to 2727 and 3600 to 4500 ampheton.

Rupees : One Thousand Eight Hundred Only.



Printed On 21-06-2025 12:22:16