

27/6/19

DATE

KSR Builder - SRINIVAS.

- 01 37 - 2nd ~~stake~~ slab under progress. - BW not started.
- ✓ 2 107 - Head room pending - BW not started.
- 03 135 - 75% BW completed.
- ✓ 4 136 - Head room pending - BW not started.
- 05 137 - " " - BW 75% completed.
- ✓ 6 129 - " " - BW not started.
- ✓ 9 130 - " " - " " " "
- 08 217 - RCC done - 80% BW completed.
- 09 218 - " " " " " "
- ✓ 10 256 - Plint completed - Assigned to HCC
- ✓ 11 258 - " " " " " "
- 012 64 - BW completed - plastering pending.
- 013 224 - plastering stage.
- ✓ 14 10 - completed.
- ✓ 15. 240 - completed.

MASTONS - 8 masons. working today.