

Modi GV Ventures LLP (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/10830**

Dated: 25-Jun-25

Particulars	Amount
Account :	
CONJBWDW-M Raju	6,900.00
TDS-1% Contract	(-)69.00
Through :	
Yes Bank 009763700005075	
On Account of :	
Being amount transfrred to M Raju Towards store material unloding & road cleaning and other miss work at site v no 93	
Amount (in words) :	
Indian Rupees Six Thousand Eight Hundred Thirty One Only	
	₹ 6,831.00

Prepared by: vivopolis@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**Vivopolis**

Sy.No 228/4, Turkapally,Shamirpet, Medchal, Ranga Reddy Dist.

Advice for Payment No : 93

Date : 27-06-2025

Contractor Name	From Date	To Date
Miriyala Raju Kumar	19-06-2025	25-06-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	39.50	22712.50	12937.50	0.00	575.00	0.00	9200.00	0.00
Male Helper	19.75	11356.25	10062.50	0.00	0.00	0.00	1293.75	0.00
Totals...	59.25	34068.75	23000.00	0.00	575.00	0.00	10493.75	0.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description :		0.00
Department Description : Towards store material unloading & road cleaning & other miscellaneous work at site		6900.00
Job Work Description :		0.00
		Total Amount %
		6900.00
		TDS : @ 1
		69.00
		Less Rent :
		0.00
		Less Loan :
		0.00
Other Deductions Description :		0.00
Net Amount :		6831.00
Rupees : Six Thousand Eight Hundred Thirty One Only.		

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Modi GV Ventures LLP (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/10831**

Dated: 25-Jun-25

Particulars	Amount
Account :	
CONJBDW-T.Kurmanna	16,100.00
TDS-1% Contract	(-)161.00
Through :	
Yes Bank 009763700005075	
On Account of :	
Being amount transfrred to T Kuramanna Towards morrom leveling & shabad stone shifting and exvaction harvesting pipe line purpose v no 94	
Amount (in words) :	
Indian Rupees Fifteen Thousand Nine Hundred Thirty Nine Only	
	₹ 15,939.00

Prepared by: vivopolis@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**Vivopolis**

Sy.No 228/4, Turkapally,Shamirpet, Medchal, Ranga Reddy Dist.

Advice for Payment No : 94

Date : 27-06-2025

Contractor Name	From Date	To Date
Teluga Kurmanna	19-06-2025	25-06-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	26.25	15093.75	13943.75	0.00	0.00	0.00	1150.00	0.00
Male Helper	27.25	15668.75	13943.75	0.00	0.00	0.00	1725.00	0.00
Totals...	53.50	30762.50	27887.50	0.00	0.00	0.00	2875.00	0.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description :		0.00
Department Description : Towards morrom leveling & shabad stone shifting & exvacation for harvesting pipe line purpose and other miss work at site		16100.00
Job Work Description :		0.00
		Total Amount %
		16100.00
		TDS : @ 1
		161.00
		Less Rent :
		0.00
		Less Loan :
		0.00
Other Deductions Description :		0.00
Net Amount :		15939.00
Rupees : Fifteen Thousand Nine Hundred Thirty Nine Only.		

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Modi GV Ventures LLP (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/10840**

Dated: 25-Jun-25

Particulars	Amount
Account :	
CONJBWDW B Vijayalaxmi	4,000.00
New Ref PAY/10840 4,000.00 Dr	
TDS-1% Contract	(-)40.00
Through :	
Yes Bank 009763700005075	
On Account of :	
Being amount transfrred to B Vijayalakshmi	
Towards light poles plum alignment & old cable	
removing & pvc box shifting v no 95	
Amount (in words) :	
Indian Rupees Three Thousand Nine Hundred	
Sixty Only	
	₹ 3,960.00

Prepared by: vivopolis@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**Vivopolis**

Sy.No 228/4, Turkapally,Shamirpet, Medchal, Ranga Reddy Dist.

Advice for Payment No : 95

Date : 27-06-2025

Contractor Name	From Date	To Date
B Vijaya Laxmi	19-06-2025	25-06-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	2.75	1512.50	275.00	0.00	1237.50	0.00	0.00	0.00
Mason	8.25	5775.00	1400.00	0.00	4375.00	0.00	0.00	0.00
Totals...	11.00	7287.50	1675.00	0.00	5612.50	0.00	0.00	0.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description :		0.00
Department Description :		0.00
Job Work Description : Towards light pole plum alignment & old cable & pvc box shifting work at site		4000.00
		Total Amount %
		4000.00
		TDS : @ 1
		40.00
		Less Rent :
		0.00
		Less Loan :
		0.00
Other Deductions Description :		0.00
Net Amount :		3960.00
Rupees : Three Thousand Nine Hundred Sixty Only.		

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Modi GV Ventures LLP (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/10832**

Dated: 25-Jun-25

Particulars	Amount
Account :	
CONT- T.Kurmanna	50,000.00
On Account 50,000.00 Dr	
TDS-1% Contract	(-)500.00
 Through :	
Yes Bank 009763700005075	
On Account of :	
Being amount transfrred to T. KuramannaTowards asper cradit balance v no 96	
Amount (in words) :	
Indian Rupees Forty Nine Thousand Five Hundred Only	
	₹ 49,500.00

Prepared by: vivopolis@modiproperties.com

Approved by

Receiver's Signature

Modi GV Ventures LLP (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/10833**

Dated: 25-Jun-25

Particulars	Amount
Account :	
CONT-Prasad Civil Works	2,00,000.00
TDS-1% Contract	(-)2,000.00
Through :	
Yes Bank 009763700005075	
On Account of :	
Being amount transfrrd to Prasad choudary Towards advance amount asper billamount v no 97	
Amount (in words) :	
Indian Rupees One Lakh Ninety Eight Thousand Only	
	₹ 1,98,000.00

Prepared by: vivopolis@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**Vivopolis**

Sy.No 228/4, Turkapally, Shamirpet, Medchal, Ranga Reddy Dist.

Advice for Payment No : 97

Date : 27-06-2025

Contractor Name	From Date	To Date
prasad chowdary	19-06-2025	25-06-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		
PARTICULARS	AMOUNT	
On A/c Description : Towards advance asper bill amount	200000.00	
Department Description :	0.00	
Job Work Description :	0.00	
	Total Amount %	200000.00
	TDS : @ 1	2000.00
	Less Rent :	0.00
	Less Loan :	0.00
Other Deductions Description :	0.00	
Net Amount :		198000.00
Rupees : One Lakh(s) Ninty Eight Thousand Only.		

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Modi GV Ventures LLP (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/10834**

Dated: 25-Jun-25

Particulars	Amount
Account :	
CONT-Janardhan Prasad	1,00,000.00
TDS-1% Contract	(-)1,000.00
Through :	
Yes Bank 009763700005075	
On Account of :	
Being amount transfrred to Janardhan prasad Towards advance pament asper bill amount v no 98	
Amount (in words) :	
Indian Rupees Ninety Nine Thousand Only	
	₹ 99,000.00

Prepared by: vivopolis@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**Vivopolis**

Sy.No 228/4, Turkapally,Shamirpet, Medchal, Ranga Reddy Dist.

Advice for Payment No : 98

Date : 27-06-2025

Contractor Name	From Date	To Date
Janardhan prasad(tiles)	19-06-2025	25-06-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		
PARTICULARS	AMOUNT	
On A/c Description : Towards advance asper bill amount	100000.00	
Department Description :	0.00	
Job Work Description :	0.00	
	Total Amount %	100000.00
	TDS : @ 1	1000.00
	Less Rent :	0.00
	Less Loan :	0.00
Other Deductions Description :	0.00	
Net Amount :		99000.00
Rupees : Ninty Nine Thousand Only.		

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Modi GV Ventures LLP (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/10835**

Dated: 25-Jun-25

Particulars	Amount
Account :	
CONT M Lalitha	30,000.00
On Account 30,000.00 Dr	
TDS-1% Contract	(-)300.00
Through :	
Yes Bank 009763700005075	
On Account of :	
Being amount transfrred to MLalitha Towards advance amount asper bill v no 99	
Amount (in words) :	
Indian Rupees Twenty Nine Thousand Seven Hundred Only	
	₹ 29,700.00

Prepared by: vivopolis@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**Vivopolis**

Sy.No 228/4, Turkapally, Shamirpet, Medchal, Ranga Reddy Dist.

Advice for Payment No : 99

Date : 27-06-2025

Contractor Name	From Date	To Date
Myla Lalitha	19-06-2025	25-06-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		
P A R T I C U L A R S		AMOUNT
On A/c Description : Towards advance asper bill amount		30000.00
Department Description :		0.00
Job Work Description :		0.00
		Total Amount %
		30000.00
		TDS : @ 1
		300.00
		Less Rent :
		0.00
		Less Loan :
		0.00
Other Deductions Description :		0.00
Net Amount :		29700.00
Rupees : Twenty Nine Thousand Seven Hundred Only.		

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Modi GV Ventures LLP (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/10836**

Dated: 25-Jun-25

Particulars	Amount
Account :	
CONT-Y Eshwar Rao	40,000.00
TDS-1% Contract	(-)400.00
Through :	
Yes Bank 009763700005075	
On Account of :	
Being amount transfrred to Y Eshwar rao	
Towards advance amount asper bill v no 100	
Amount (in words) :	
Indian Rupees Thirty Nine Thousand Six Hundred Only	
	₹ 39,600.00

Prepared by: vivopolis@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**Vivopolis**

Sy.No 228/4, Turkapally, Shamirpet, Medchal, Ranga Reddy Dist.

Advice for Payment No : 100

Date : 27-06-2025

Contractor Name	From Date	To Date
Y.Eshwar rao	19-06-2025	25-06-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		
P A R T I C U L A R S		AMOUNT
On A/c Description : Towards advance as per bill amount		40000.00
Department Description :		0.00
Job Work Description :		0.00
	Total Amount %	40000.00
	TDS : @ 1	400.00
	Less Rent :	0.00
	Less Loan :	0.00
Other Deductions Description :		0.00
Net Amount :		39600.00
Rupees : Thirty Nine Thousand Six Hundred Only.		

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Modi GV Ventures LLP (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/10837**

Dated: 25-Jun-25

Particulars	Amount
Account :	
CONT- Faeem Khan	15,000.00
On Account 15,000.00 Dr	
TDS-1% Contract	(-)150.00
Through :	
Yes Bank 009763700005075	
On Account of :	
Being amount transfrred to Faeem Khan	
Towards asper cradit balance v no 101	
Amount (in words) :	
Indian Rupees Fourteen Thousand Eight Hundred Fifty Only	
	₹ 14,850.00

Prepared by: vivopolis@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**Vivopolis**

Sy.No 228/4, Turkapally, Shamirpet, Medchal, Ranga Reddy Dist.

Advice for Payment No : 101

Date : 27-06-2025

Contractor Name	From Date	To Date
Faeem Khan	19-06-2025	25-06-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		
P A R T I C U L A R S		AMOUNT
On A/c Description : Towards advance as per bill amount		15000.00
Department Description :		0.00
Job Work Description :		0.00
		Total Amount % 15000.00
		TDS : @ 1 150.00
		Less Rent : 0.00
		Less Loan : 0.00
Other Deductions Description :		0.00
Net Amount :		14850.00
Rupees : Fourteen Thousand Eight Hundred Fifty Only.		

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Modi GV Ventures LLP (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/10838**

Dated: 25-Jun-25

Particulars	Amount
Account :	
CONT-Sakeena	10,000.00
TDS-1% Contract	(-)100.00
Through :	
Yes Bank 009763700005075	
On Account of :	
Being amount transfrred to Sakeena Towards advance amount asper bill V no 102	
Amount (in words) :	
Indian Rupees Nine Thousand Nine Hundred Only	
	₹ 9,900.00

Prepared by: vivopolis@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**Vivopolis**

Sy.No 228/4, Turkapally, Shamirpet, Medchal, Ranga Reddy Dist.

Advice for Payment No : 102

Date : 27-06-2025

Contractor Name	From Date	To Date
Sakeena(welder)	19-06-2025	25-06-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		
PARTICULARS	AMOUNT	
On A/c Description : Towards advance asper bill amount	10000.00	
Department Description :	0.00	
Job Work Description :	0.00	
	Total Amount %	10000.00
	TDS : @ 1	100.00
	Less Rent :	0.00
	Less Loan :	0.00
Other Deductions Description :	0.00	
Net Amount :		9900.00
Rupees : Nine Thousand Nine Hundred Only.		

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Attendance Details**Vivopolis**

Sy.No 228/4, Turkapally, Shamirpet, Medchal, Ranga Reddy Dist.

Advice for Payment No : 103

Date : 27-06-2025

Contractor Name	From Date	To Date
Jairam Nenavath	19-06-2025	25-06-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		
P A R T I C U L A R S		AMOUNT
On A/c Description : Towards advance as per bill amount		20000.00
Department Description :		0.00
Job Work Description :		0.00
		Total Amount % 20000.00
		TDS : @ 1 200.00
		Less Rent : 0.00
		Less Loan : 0.00
Other Deductions Description :		0.00
Net Amount :		19800.00
Rupees : Nineteen Thousand Eight Hundred Only.		

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Attendance Details**Vivopolis**

Sy.No 228/4, Turkapally, Shamirpet, Medchal, Ranga Reddy Dist.

Advice for Payment No : 104

Date : 27-06-2025

Contractor Name	From Date	To Date
Susanta Kumar padhi	19-06-2025	25-06-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		
P A R T I C U L A R S		AMOUNT
On A/c Description : Towards advance asper bill amount		50000.00
Department Description :		0.00
Job Work Description :		0.00
		Total Amount %
		50000.00
		TDS : @ 1
		500.00
		Less Rent :
		0.00
		Less Loan :
		0.00
Other Deductions Description :		0.00
Net Amount :		49500.00
Rupees : Forty Nine Thousand Five Hundred Only.		

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Attendance Details**Vivopolis**

Sy.No 228/4, Turkapally, Shamirpet, Medchal, Ranga Reddy Dist.

Advice for Payment No : 105

Date : 27-06-2025

Contractor Name	From Date	To Date
Mohd Asim	19-06-2025	25-06-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		
P A R T I C U L A R S		AMOUNT
On A/c Description : Towards advance asper bill amount		6700.00
Department Description :		0.00
Job Work Description :		0.00
Total Amount %		6700.00
TDS : @ 1		67.00
Less Rent :		0.00
Less Loan :		0.00
Other Deductions Description :		0.00
Net Amount :		6633.00
Rupees : Six Thousand Six Hundred Thirty Three Only.		

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Modi GV Ventures LLP (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/10839**

Dated: 25-Jun-25

Particulars	Amount
Account :	
CONT Radha Krishna	13,000.00
On Account 13,000.00 Dr	
TDS-1% Contract	(-)130.00
Through :	
Yes Bank 009763700005075	
On Account of :	
Being amount transfrred to Radha krishna	
Towards asper cradit balance V no 106	
Amount (in words) :	
Indian Rupees Twelve Thousand Eight Hundred Seventy Only	
	₹ 12,870.00

Prepared by: vivopolis@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**Vivopolis**

Sy.No 228/4, Turkapally, Shamirpet, Medchal, Ranga Reddy Dist.

Advice for Payment No : 106

Date : 27-06-2025

Contractor Name	From Date	To Date
Radha Krishna	19-06-2025	25-06-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		
P A R T I C U L A R S		AMOUNT
On A/c Description : Towards asper credit balance		13000.00
Department Description :		0.00
Job Work Description :		0.00
	Total Amount %	13000.00
	TDS : @ 1	130.00
	Less Rent :	0.00
	Less Loan :	0.00
Other Deductions Description :		0.00
Net Amount :		12870.00
Rupees : Twelve Thousand Eight Hundred Seventy Only.		

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Modi GV Ventures LLP (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/10841**

Dated: 25-Jun-25

Particulars	Amount
Account : CONJBWDW-Dara Vijay Kumar	1,500.00
Through : Yes Bank 009763700005075	
On Account of : Being amount transfrred to Dera Vijay Kumar Towards water tank Supply site use purpose	
Amount (in words) : Indian Rupees One Thousand Five Hundred Only	
	₹ 1,500.00

Prepared by: vivopolis@modiproperties.com

Approved by

Receiver's Signature

Building Material Voucher

26-06-2025 17:58:00

Pages : 1 of 1

Company Name : Modi GV Ventures LLP

Project Name : Vivopolis

Supplier Name : Dara vijay kumar

Voucher No :	7841
From Date :	19-06-2025
To Date :	25-06-2025

Inward No	Recd Date	Recd Time	DC No.	DC Date	Qty	Rate	GST%	Gross
6125 - Building material - Water Tanker - NA - nos								
76	19-06-2025	14:12			1.000	500.00	0.00	500.00
78	23-06-2025	10:40			1.000	500.00	0.00	500.00
77	21-06-2025	11:15			1.000	500.00	0.00	500.00
					3.000			1500.00
Building Material Total								1500.00

Advice for Payment

PARTICULARS	Amount
Payment towards Building Material Towards water supply site use purpose	1500.00
Additional Payments :	0.00
Deductions :	0.00
Total	1500.00
Rupees : One Thousand Five Hundred Only.	

Project Manager

Accounts Manager

Managing Director

Modi GV Ventures LLP Vivopolis			61595	78
Recd Date / Time 23-06-2025 10:40:00		Veh No TS08 UG 0470	Del by Supplier	Recd by Security
Way Bill No		Way Bill Date	Way Bill Book no	Way Bill Validity
Qty 1.00		Rate 500.00	GST% 0.00	Value 500.00
DC No		DC Date	Bill No	Bill Date
Item Name 6125 - Building material - Water Tanker - NA - nos				
Supplier Name Dara vijay kumar				
Remarks:- Towards water tank supply site use purpose				
Rupees : Five Hundred Only.				



Modi GV Ventures LLP Vivopolis			61596	77
Recd Date / Time 21-06-2025 11:15:00		Veh No Ts08 UG 0470	Del by Supplier	Recd by Security
Way Bill No		Way Bill Date	Way Bill Book no	Way Bill Validity
Qty 1.00		Rate 500.00	GST% 0.00	Value 500.00
DC No		DC Date	Bill No	Bill Date
Item Name 6125 - Building material - Water Tanker - NA - nos				
Supplier Name Dara vijay kumar				
Remarks:- Towards water tank supply site use purpose				
Rupees : Five Hundred Only.				



Modi GV Ventures LLP Vivopolis			61555	76
Recd Date / Time 19-06-2025 14:12:00		Veh No TS UG 0470	Del by Supplier	Recd by Security
Way Bill No		Way Bill Date	Way Bill Book no	Way Bill Validity
Qty 1.00		Rate 500.00	GST% 0.00	Value 500.00
DC No		DC Date	Bill No	Bill Date
Item Name 6125 - Building material - Water Tanker - NA - nos				
Supplier Name Dara vijay kumar				
Remarks:- Towards water supply				
Rupees : Five Hundred Only.				



Modi GV Ventures LLP (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/10843**

Dated: 25-Jun-25

Particulars	Amount
Account :	
EUC-Shekar Reddy	4,000.00
TDS-2% Contract	(-)80.00
Through :	
Yes Bank 009763700005075	
On Account of :	
Being amount transfrred to Shekar Reddy Towards crane light alieiment & old cable removing & pvc box fixing V no 95	
Amount (in words) :	
Indian Rupees Three Thousand Nine Hundred Twenty Only	
	₹ 3,920.00

Prepared by: vivopolis@modiproperties.com

Approved by

Receiver's Signature

Hire Charges Voucher

Company Name : Modi GV Ventures LLP

Project Name : Vivopolis

Supplier Name : Shekar Reddy

Voucher No :	12906
From Date :	19-06-2025
To Date :	25-06-2025

	HC No	HC Date	Equipment Name / Particulars	S.Time	E.Time	Qty	Rate		Gross
118973	387	21-06-2025	JCB	15:11	18:00	3	800	JW	2400.00
			TS 08 JA 7798 Units : per hour Rate : 800						
			Towards light poles plum level fixing Purpose						
118974	388	23-06-2025	JCB	16:00	18:00	2	800	JW	1600.00
			TS 08JA 7788 Units : per hour Rate : 800						
			Towards light poles plum level fixing purpose						

Project Manager

Accounts Manager

Managing Director

Advice for Payment

Company Name : Modi GV Ventures LLP							
Project Name : Vivopolis							
Supplier Name : Shekar Reddy						Voucher No :	12906
PARTICULARS							Amount
Hire Charges - Job Work Payment						Amount Payable :-	4000.00
Towards light pole plum aliment purpose							4000.00
Hire Charges - On A/C Payment						Amount Payable :-	0.00
							0.00
Other Additions :							0.00
						Gross	4000.00
						TDS% 2.00 TDS Amount	80.00
	CGST%	0.00	0.00	SGST%	0.00	0.00	Total GST Amount
Other Deductions :							0.00
						Total	3920.00
Rupees : Three Thousand Nine Hundred Twenty Only.							

Project Manager

Accounts Manager

Managing Director

Modi GV Ventures LLP Vivopolis					HC 118973
HC Date	Veh No	Start Time	End Time	Pay Type	387
21-06-2025	TS 08 JA 7798	15:11	18:00	JW	
Equipment Name					
JCB					
Units	Min Rate	Max Rate	Qty	Rate	Value
per hour	800.00	800.00	3	800	2400.00
Supplier Name					
Shekar Reddy					
Work Description :-					
Towards light poles plum level fixing Purpose					
Rupees : Two Thousand Four Hundred Only.					



Modi GV Ventures LLP Vivopolis					HC 118974
HC Date	Veh No	Start Time	End Time	Pay Type	388
23-06-2025	TS 08JA 7788	16:00	18:00	JW	
Equipment Name					
JCB					
Units	Min Rate	Max Rate	Qty	Rate	Value
per hour	800.00	800.00	2	800	1600.00
Supplier Name					
Shekar Reddy					
Work Description :-					
Towards light poles plum level fixing purpose					
Rupees : One Thousand Six Hundred Only.					



Modi GV Ventures LLP (24-25)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/10842**

Dated: 25-Jun-25

Particulars	Amount
Account :	
CONJBWDW-M Raju	8,600.00
TDS-2% Equipment Hire Charges	(-)172.00
Through :	
Yes Bank 009763700005075	
On Account of :	
Being amount transfrred to M Raju Towards JCB & Tractor Morrom shefting at near fire motor room	
Amount (in words) :	
Indian Rupees Eight Thousand Four Hundred Twenty Eight Only	
	₹ 8,428.00

Prepared by: vivopolis@modiproperties.com

Approved by

Receiver's Signature

Hire Charges Voucher

Company Name : Modi GV Ventures LLP
Project Name : Vivopolis
Supplier Name : Miriyala Raju Kumar

Voucher No :	12905
From Date :	19-06-2025
To Date :	25-06-2025

	HC No	HC Date	Equipment Name / Particulars	S.Time	E.Time	Qty	Rate		Gross
118975	389	24-06-2025	JCB	09:46	17:28	1	5000	JW	5000.00
			TS 08 GH 7882 Units : per hour Rate : 800						
			Towards morrom loding purpose						
118976	390	24-06-2025	Tractor with tipper without labour (per day)	09:43	17:41	1	1800	JW	1800.00
			TS 08 UF 6811 Units : per day (9.30 to 6 P.M) Rate : 1800						
			Towards morrom shifting & Bricks shefting						
118977	391	25-06-2025	Tractor with tipper without labour (per day)	10:50	17:25	1	1800	JW	1800.00
			08 UL 1312 Units : per day (9.30 to 6 P.M) Rate : 1800						
			Towards morrom shifting						

Project Manager

Accounts Manager

Managing Director

Advice for Payment

Company Name : Modi GV Ventures LLP							
Project Name : Vivopolis							
Supplier Name : Miriyala Raju Kumar						Voucher No :	12905
PARTICULARS							Amount
Hire Charges - Job Work Payment						Amount Payable :-	8600.00
Towards morrom shifting near fire motor room							8600.00
Hire Charges - On A/C Payment						Amount Payable :-	0.00
							0.00
Other Additions :							0.00
						Gross	8600.00
						TDS% 2.00 TDS Amount	172.00
	CGST%	0.00	0.00	SGST%	0.00	0.00	Total GST Amount
Other Deductions :							0.00
						Total	8428.00
Rupees : Eight Thousand Four Hundred Twenty Eight Only.							

Project Manager

Accounts Manager

Managing Director

Modi GV Ventures LLP Vivopolis					HC 118975
HC Date	Veh No	Start Time	End Time	Pay Type	389
24-06-2025	TS 08 GH 7882	09:46	17:28	JW	
Equipment Name					
JCB					
Units	Min Rate	Max Rate	Qty	Rate	Value
per hour	800.00	800.00	1	5000	5000.00
Supplier Name					
Miriyala Raju Kumar					
Work Description :-					
Towards morrom loding purpose					
Rupees : Five Thousand Only.					



Modi GV Ventures LLP					HC	118976
Vivopolis						
HC Date	Veh No	Start Time	End Time	Pay Type	390	
24-06-2025	TS 08 UF 6811	09:43	17:41	JW		
Equipment Name						
Tractor with tipper without labour (per day)						
Units	Min Rate	Max Rate	Qty	Rate	Value	
per day (9.30	1800.00	1800.00	1	1800	1800.00	
Supplier Name						
MiriyaIa Raju Kumar						
Work Description :-						
Towards morrom shifting & Bricks shefting						
Rupees : One Thousand Eight Hundred Only.						



Modi GV Ventures LLP Vivopolis					HC 118977
HC Date	Veh No	Start Time	End Time	Pay Type	391
25-06-2025	08 UL 1312	10:50	17:25	JW	
Equipment Name					
Tractor with tipper without labour (per day)					
Units	Min Rate	Max Rate	Qty	Rate	Value
per day (9.30	1800.00	1800.00	1	1800	1800.00
Supplier Name					
Miriyala Raju Kumar					
Work Description :-					
Towards morrom shifting					
Rupees : One Thousand Eight Hundred Only.					



Annexure - A
Approval for department labour/job work

Company:	Modi GVVLLP	Sl. No.	1
Site:	Vivopolis	Total Amount:	4600/-
1. Description of work: Towards Scaffolding pipe & billies shifting terrace to 4 th floor and other miss work			
Work at unit/block no.: NA			
Contractor name:	T Kuramanna	Work type:	☒ Dept. ☐ Job work
No. of labour required.	4	Male helper: 2	Female helper 2
From date:	19-06-2025	To date:	19-06-2025
Guideline rate/amount:	2300/-	Negotiated amount:	2300/-
2. Description of work: Towards south side lawn area red mud leveling 2 nd floor debris shifting work			
Work at unit/block no.: NA			
Contractor name:	T Kuramanna	Work type:	☒ Dept. ☐ Job work
No. of labour required.	4	Male halper 2	Female helper 2
From date:	20-06-2025	To date:	20-06-2025
Guideline rate/amount:	2300/-	Negotiated amount:	2300/-
3. Desc. of equipment hire:			
Work at unit/block no.:			
Contractor name:		Hire type:	☐ Hire ☒ Job work
No. of hours per day:		No. of days:	
From date:		To date:	
Guideline rate/amount:		Negotiated amount:	
4. Desc. of equipment hire:			
Work at unit/block no.:			
Contractor name:		Hire type:	☐ Hire ☐ Job work
No. of hours per day:		No. of days:	
From date:		To date:	
Guideline rate/amount:		Negotiated amount:	
Approved by:	Engineer	Project Manager	Partner/MD
Sign:			
Date:			

Notes: 1. Original copy to be attached to weekly voucher. 2. Approval can be taken by email, whatsapp or viber. 3. For department

Annexure - A
Approval for department labour/job work

Company:	Modi GVVLLP	Sl. No.	2
Site:	Vivopolis	Total Amount:	4600/-
1. Description of work:	Towards excavation for harvesting pipe line purpose		
Work at unit/block no.:	NA		
Contractor name:	T.Kuramanna	Work type:	☒ Dept. ☐ Job work
No. of labour required.	4	Male helper: 2	Female helper 2
From date:	21-06-2025	To date:	21-06-2025
Guideline rate/amount:	2300/-	Negotiated amount:	2300/-
2. Description of work	Towards lift pits cleaning & 4" bricks shifting biopolis to vivopolis site		
Work at unit/block no.:	NA		
Contractor name:	T.Kuramanna	Work type:	☒ Dept. ☐ Job work
No. of labour required.	4	Male halper 2	Female helper 2
From date:	23-06-2025	To date:	23-06-2025
Guideline rate/amount:	2300/-	Negotiated amount:	2300/-
3. Desc. of equipment hire:			
Work at unit/block no.:			
Contractor name:		Hire type:	☐ Hire ☒ Job work
No. of hours per day:		No. of days:	
From date:		To date:	
Guideline rate/amount:		Negotiated amount:	
4. Desc. of equipment hire:			
Work at unit/block no.:			
Contractor name:		Hire type:	☐ Hire ☐ Job work
No. of hours per day:		No. of days:	
From date:		To date:	
Guideline rate/amount:		Negotiated amount:	
Approved by:	Engineer	Project Manager	Partner/MD
Sign:			
Date:			

Notes: 1. Original copy to be attached to weekly voucher. 2. Approval can be taken by email, whatsapp or vibet. 3. For department

Annexure - A
Approval for department labour/job work

Company:	Modi GVVLLP	Sl. No.	3
Site:	Vivopolis	Total Amount:	6900/-
1. Description of work:	Towards morrom leveling for shabad stone laying purpose		
Work at unit/block no.:	NA		
Contractor name:	T.Kuramanna	Work type:	☒ Dept. ☐ Job work
No. of labour required.	4	Male helper: 2	Female helper 2
From date:	24-06-2025	To date:	24-06-2025
Guideline rate/amount:	2300/-	Negotiated amount:	2300/-
2. Description of work	Towards shabad stone shifting new labour quarters to vivopolies & near fire pump room shabad stone laying purpose		
Work at unit/block no.:	NA		
Contractor name:	T.Kuramanna	Work type:	☒ Dept. ☐ Job work
No. of labour required.	8	Male halper 4	Female helper 4
From date:	25-06-2025	To date:	25-06-2025
Guideline rate/amount:	4600/-	Negotiated amount:	4600/-
3. Desc. of equipment hire:			
Work at unit/block no.:			
Contractor name:		Hire type:	☐ Hire ☒ Job work
No. of hours per day:		No. of days:	
From date:		To date:	
Guideline rate/amount:		Negotiated amount:	
4. Desc. of equipment hire:			
Work at unit/block no.:			
Contractor name:		Hire type:	☐ Hire ☐ Job work
No. of hours per day:		No. of days:	
From date:		To date:	
Guideline rate/amount:		Negotiated amount:	
Approved by:	Engineer	Project Manager	Partner/MD
Sign:			
Date:			

Job Work Details

S. No. 22812

Company	MGVVLP.	Project	Vivopolis.
No. of workers required	06	Date	24/6/25
No. of head mason	-	No. of male helper	03
No. of mason	03	No. of female helper	-
Required from date	24/6/25	Required to date	25/6/25

Job Description: Boards, light poles, plumbing work.

8 old cable removing & pvc 300's fixing work.

Description	Quantity	Rate	Amount
consum work.	01	4000	4000/-
Total Amount			4000/-

Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
B. Hallikarju.	Mant	B. Hallikarju.	B. Hallikarju.