

VIVO WO vs RA bills



Primary Column	Latest Comment	Date of WO	WO No.	Brief desc of work	Contractor Name	WO amt	RA bill nos	RA bills amt	WO - RA bills	WO closed
1		9-Aug-2024	20240809034	Upto Plinth Beam - RCC	Sree Sreenivasa const	27,72,503	RA-01	27,72,503	0	☐
2		25-Jun-2024	20240625044	Slab-01 RCC	Sree Sreenivasa const	40,10,221	RA-02	40,10,221	0	☐
3		10-Sep-2024	20240910030	Slab-02 RCC	Sree Sreenivasa const	24,22,868	RA-03	24,22,868	0	☐
4		10-Sep-2024	20240910033	Slab-03 RCC	Sree Sreenivasa const	23,97,314	RA-04	23,97,314	0	☐
5		10-Sep-2024	20240910034	Slab-04 RCC	Sree Sreenivasa const	24,75,409	RA-05	24,75,409	0	☐
6		10-Sep-2024	20240910035	Slab-05 RCC	Sree Sreenivasa const	25,54,573	RA-06	25,54,573	0	☐
7		22-Nov-2024	20241122008	Slab-06 Material	Sree Sreenivasa const	13,56,566	RA-07	13,56,566	0	☐
8		22-Nov-2024	20241122005	Slab-06 Labour	Sree Sreenivasa const	12,68,282	RA-08	12,68,282	0	☐
9		4-Dec-2024	20241204013	UG Sump - Labour	Sree Sreenivasa const	3,18,786			3,18,786	☐
10		7-Jan-2025	20250104006	Swage Collection Tank - Labour	Sree Sreenivasa const	1,13,391			1,13,391	☐
11		7-Jan-2025	20250104007	UG Sump Water Proofing Work	Sree Sreenivasa const	1,17,209			1,17,209	☐
12		7-Jan-2025	20250104008	UG Sump External Plastering Work	Sree Sreenivasa const	83,846			83,846	☐
13		7-Jan-2025	20250104009	Drive way Compound Wall - RCC Work	Sree Sreenivasa const	1,48,156			1,48,156	☐
14		7-Jan-2025	20250104010	Drive way Compound Wall - Civil work	Sree Sreenivasa const	1,25,153			1,25,153	☐
15		4-Jan-2025	20250104011	Col no 7 & OHT slab - Labour	Sree Sreenivasa const	4,33,914			4,33,914	☐
16		8-Jan-2025	20250108026	UG Sump - Material	Sree Sreenivasa const	6,50,014			6,50,014	☐
17		8-Jan-2025	20250108027	Swage Collection Tank - Material	Sree Sreenivasa const	2,01,768			2,01,768	☐
18		8-Jan-2025	20250108028	Col no 7 & OHT slab - Material	Sree Sreenivasa const	2,86,931			2,86,931	☐
19		11-Jan-2025	20250108030	First Floor External Civil Work	Sree Sreenivasa const	7,49,803			7,49,803	☐
20		11-Jan-2025	20250108033	Second Floor External Civil Work	Sree Sreenivasa const	7,99,738			7,99,738	☐
21		11-Jan-2025	20250108034	Third Floor External Civil Work	Sree Sreenivasa const	8,39,019			8,39,019	☐
22		11-Jan-2025	20250108035	Fourth Floor External Civil Work	Sree Sreenivasa const	8,78,065			8,78,065	☐
23		10-Jan-2025	20250108040	Terrace Floor External Civil Work	Sree Sreenivasa const	13,14,016			13,14,016	☐
24		10-Jan-2025	20250110010	Terrace Water Proof - Material	Sree Sreenivasa const	2,63,725			2,63,725	☐
25		11-Jan-2025	20250110018	Ground Floor External Civil Work	Sree Sreenivasa const	4,05,043			4,05,043	☐
26		24-Jan-2025	20250124057	Terrace Water Proof - Labour	Sree Sreenivasa const	66,146			66,146	☐
27		3-Feb-2025	20250203034	Sub Surface Drainage - Material	Sree Sreenivasa const	34,319			34,319	☐
28		3-Feb-2025	20250203035	Sub Surface Drainage - Material	Sree Sreenivasa const	43,915			43,915	☐
29		4-Feb-2025	20250203032	Sub Surface Drainage RCC work -Labour	Sree Sreenivasa const	59,941			59,941	☐
30		4-Feb-2025	20250203033	Sub Surface Drainage Civil work -Labour	Sree Sreenivasa const	92,847			92,847	☐
31		4-Feb-2025	20250201021	Sewage Collection External Plastering	Sree Sreenivasa const	20,499			20,499	☐
32		4-Feb-2025	20250201020	Sewage Collection Water proofing	Sree Sreenivasa const	27,754			27,754	☐
33		7-Feb-2025	20250206032	Grade slab RCC-1	Sree Sreenivasa const	8,35,140			8,35,140	☐
34		7-Feb-2025	20250206033	Grade slab RCC-2	Sree Sreenivasa const	3,23,485			3,23,485	☐
35		7-Feb-2025	20250206030	Sewage Collection Internal Plastering	Sree Sreenivasa const	18,064			18,064	☐
36		8-Mar-2025	20250308023	UG Sump Internal Plastering	Sree Sreenivasa const	1,00,019			1,00,019	☐
37		16-May-2025	20250516004	Tiles Flooring & Skirting - Ground Floor to Fourth Floor	M/s. Chambre Living GV Private Limited	20,40,069			20,40,069	☐
38		20-Jun-2025	20250619039	RCC Building External Primer	M.Lalitha	50,519			50,519	☐