

AMS 702 WO vs RA bills



Primary Column	Latest Comment	Date of WO	WO No.	Brief desc of work	Contractor Name	WO amt	RA bill nos	RA bills amt	WO - RA bills	WO closed
1		26-Mar-2025	20250326054	Excavation work for RCC block	Md. Ishaq	722,585	IQC/25-26/05	722,651	-66	☐
2		26-Mar-2025	20250326053	Excavation work for PEB shed area	VCD_Shravan	1,248,534	2025-2026-2	1,248,534	0	☐
3		26-Apr-2025	20250426013	Excavation work for retaining wall	VCD_Shravan	45,188			45,188	☐
4		26-Apr-2025	20250426012	Retaining wall_RCC	VCD_Shravan	545,397			545,397	☐
5		26-Apr-2025	20250426045	Retaining wall II	VCD_Shravan	52,611			52,611	☐
6		26-Apr-2025	20250426011	Excavation Work II for RCC block	Md. Ishaq	189,248	IQC/25-26/04	189,317	-69	☐
7										
8										
9										
10										
11										
12										
13										
14										
15										
16										
17										
18										
19										
20										
21										
22										
23										
24										
25										
26										
27										
28										
29										
30										
31										
32										
33										
34										
35										
36										