

ADULTS ONLY

0000000000

[illegible]

[Illegible text]

[illegible][illegible]

1998

Payment details

Payment details						
Company:		Modi Realty Pocharam LLP		Prepared by:	Vijay Raj	
Project:		NGH		Date:	4/Jul/25	
S No.	Payment/towards	VRN / CRN	Paid to	Description/Remarks	Amount	Available Cr balance
1	on A/C	1142	Amlesh kumar	Carpentry	10,000	49,840
2	on A/C	1052	B.Basappa	painting	10,000	99,589
	on A/C	1353	Boddeti anantha sathya sai	electrical work	10,000	27,350
3	on A/C	1210	G.Snehalatha	earth work excavation	10,000	35,002
4	on A/C	1017	janardhan prasad	tiles	10,000	178,033
5	on A/C	1110	K.Krishna	scaffolding	10,000	120,582
6	on A/C	1016	MD Nadeem	Plumbing	10,000	18,317
7	on A/C	1142	M.Vijay laxmi	painting	10,000	34,326
8	on A/C	1227	Priyanka devi	tiles	10,000	61,862
9	on A/C	1016	SPN constructions	road works	10,000	22,368
	Dept	1079	Miriyala Raj kumar	earth work excavation	12,075	
10	Dept	1353	Boddeti anantha sathya sai	electrical work	4,900	
	Dept	1082	Prasad choudary	civil work	2,800	
11	Dept	1142	Amlesh kumar	Carpentry	2,100	
13	Hire charges	1079	Miriyala Raj kumar	Tractor and JCB	25,200	
14	Annexure					
	Total				147,075	
Notes: 1. Only include payments above Rs. 10,000/-. 2. Include payments against credit balance where balance is less than 10k. 3. Details of payments towards building material not required. 4. Give credit balance only in case of payment against credit balance.						

APPROVED BY

 03 JUL 2025
 G. VIJAY RAJ
 PROJECT MANAGER

Firm/Company:		Modi Realty Pocharam LLP		Site:		NGH				11/Jun/25	
Prepared by:		A.Sravani								Sign:	
Limits as per internal memo no. 192/64/F											
Category I sites		50,000		50,000		30,000		20,000		15,000	
Category II sites		25,000		25,000		15,000		10,000		10,000	
Category III sites		10,000		10,000		10,000		5,000		5,000	
		A		B		C		D		E	

Weekly report - Dept, JW, Hire

Sl. No.	Week starting date (Fri)	Week ending date (Thu)	Total Dept. charges for week - Rs.	Total Job work charges per week - Rs.	Total JCB Hire charges per week - Rs.	Total Compressor/chipping Hire charges per week - Rs.	Total Tractor/Tipper Hire charges per week - Rs.	Total JCB Job work charges per week - Rs.	Total Compressor/chipping /total station Job work charges per week - Rs.	Total Tractor/Tipper Job work charges per week - Rs.	Total of Dept. & Job work charges - Rs.
39	5/Sep/24	11/Sep/24	21,500	3,000	-	-	-	6,650	2,800	6,300	40,250
40	12/Sep/24	18/Sep/24	19,956	-	-	-	-	-	5,600	2,100	27,656
41	19/Sep/24	25/Sep/24	24,300	5,000	-	-	-	-	3,500	2,100	34,900
42	26/Sep/24	2/Oct/24	20,800	-	-	-	-	10,450	2,100	8,400	41,750
43	3/Oct/24	9/Oct/24	18,700	15,000	-	-	-	6,650	7,000	2,100	49,450
44	10/Oct/24	16/Oct/24	20,368	8,125	-	-	-	6,650	4,900	4,200	44,243
45	17/Oct/24	23/Oct/24	23,250	7,500	-	-	-	-	3,500	6,300	40,550
46	24/Oct/24	30/Oct/24	23,575	-	-	-	-	-	2,100	8,400	34,075
47	31/Oct/24	7/Nov/24	21,912	-	-	-	-	-	1,400	4,200	27,512
48	7/Nov/24	13/Nov/24	25,700	-	-	-	-	-	2,800	11,700	40,200
49	15/Nov/24	20/Nov/24	25,000	-	-	-	-	-	1,400	6,300	32,700
50	21/Nov/24	27/Nov/24	21,500	-	-	-	-	-	1,400	4,200	27,100
51	28/Nov/24	4/Dec/24	25,000	-	-	-	-	-	-	6,300	31,300
52	5/Dec/24	11/Dec/24	24,300	12,524	-	-	-	-	-	8,400	45,224
53	12/Dec/24	19/Dec/24	20,800	-	-	-	-	-	-	10,500	31,300
54	19/Dec/24	25/Dec/24	23,725	-	-	-	-	-	700	8,400	32,825
55	27/Dec/24	1/Jan/25	20,025	-	-	-	-	-	700	4,200	24,925
56	2/Jan/25	8/Jan/25	20,475	-	-	-	-	-	-	2,100	22,575
57	9/Jan/25	15/Jan/25	18,050	-	-	-	-	-	-	-	18,050
58	16/Jan/25	22/Jan/25	23,975	-	-	-	-	-	-	2,100	26,075
59	23/Jan/25	29/Jan/25	22,200	11,900	-	-	-	-	2,100	10,500	46,700
60	30/Jan/25	5/Feb/25	23,025	7,100	-	-	-	6,650	2,100	4,200	43,075
61	6/Feb/25	12/Feb/25	20,225	4,500	-	-	-	-	2,100	-	26,825
62	13/Feb/25	19/Feb/25	24,300	4,500	-	-	-	-	4,200	-	33,000
63	20/Feb/25	26/Feb/25	20,100	-	-	-	-	-	-	2,100	22,200
64	27/Feb/25	5/Mar/25	20,850	-	-	-	-	-	1,400	2,100	24,350
65	6/Mar/25	12/Mar/25	17,850	-	-	-	-	-	-	4,200	22,050
66	13/Mar/25	19/Mar/25	21,500	-	-	-	-	-	2,100	10,500	34,100
67	20/Mar/25	26/Mar/25	22,200	-	-	-	-	-	2,100	4,200	28,500
68	28/Mar/25	2/Apr/25	22,200	15,100	-	-	-	-	700	2,100	40,100
69	3/Apr/25	9/Apr/25	21,275	5,000	-	-	-	-	2,800	8,400	37,475
70	10/Apr/25	16/Apr/25	20,575	7,475	-	-	-	-	3,500	8,400	39,950
71	17/Apr/25	23/Apr/25	21,150	-	-	-	-	-	1,400	6,300	28,850
72	24/Apr/25	30/Apr/25	22,550	-	-	-	-	-	4,200	6,300	33,050
73	1/May/25	7/May/25	20,950	-	-	-	-	-	-	-	20,950
74	8/May/25	14/May/25	21,850	-	-	-	-	-	-	-	21,850
75	15/May/25	21/May/25	22,200	-	-	-	-	-	2,100	-	24,300
76	22/May/25	28/May/25	21,400	-	-	-	-	-	1,400	2,100	24,900
77	29/May/25	4/Jun/25	24,300	12,600	-	-	-	-	2,100	-	39,000
78	5/Jun/25	10/Jun/25	19,400	15,169	-	-	-	-	2,800	2,100	39,469
79	11/Jun/25	18/Jun/25	21,875	-	-	-	-	-	2,100	9,450	33,425
80	19/Jun/25	25/Jun/25	18,125	-	-	-	-	-	1,400	18,900	38,425
81	26/Jul/25	2/Jul/25	21,875	-	-	-	-	-	10,500	14,700	47,075
Total:			3,473,567	1,578,821	8,028	-	21,200	543,188	466,126	780,680	6,138,361

Modi Realty Pocharam LLP (24-25)**Payment Voucher**No. : **PAY/10490**Dated : **28-Jun-25**

Particulars	Amount
Account : SUP-Indra Reddy On Account 27,600.00 Dr	27,600.00
Through : BANK-YES BANK-009763700002441	
On Account of : Being NEFT Transaction to Indra Reddy vide Vno 7842	
Amount (in words) : Indian Rupees Twenty Seven Thousand Six Hundred Only	
	₹ 27,600.00



Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

Building Material Voucher

03/07/2025 1:08:14 pm

Pages : 1 of 1

Company Name : Modi Realty Pocharam LLP

Project Name : Nilgiri Heights

Supplier Name : Indra Reddy

Voucher No :	7842
From Date :	26/06/2025
To Date :	02/07/2025

Inward No	Recd Date	Recd Time	DC No.	DC Date	Qty	Rate	GST%	Gross
1035 - Building material - Robo sand - Coarse - NA - cft								
2001	28-06-2025	13:15	143	28-16-25	575.000	24.00	0.00	13800.00
2002	30-06-2025	15:30	144	28-06-25	575.000	24.00	0.00	13800.00
					1150.000			27600.00
Building Material Total								27600.00

Advice for Payment

PARTICULARS	Amount
Payment towards Building Material Towards Supply of Robo sand Coarse for Site Works	27600.00
Additional Payments :	0.00
Deductions :	0.00
Total	27600.00
Rupees : Twenty Seven Thousand Six Hundred Only.	



Project Manager

Accounts Manager

Managing Director

Modi Realty Pocharam LLP Nilgiri Heights			61599	2001
Recd Date / Time 28-06-2025 13:15:00	Veh No TS08UA9735	Del by Party	Recd by Security	
Way Bill No	Way Bill Date	Way Bill Book no	Way Bill Validity	
Qty 575.00	Rate 24.00	GST% 0.00	Value 13800.00	
DC No 143	DC Date 28-16-25	Bill No	Bill Date	
Item Name 1035 - Building material - Robo sand - Coarse - NA - cft				
Supplier Name Indra Reddy				
Remarks:-				
Rupees : Thirteen Thousand Eight Hundred Only.				



Printed On 30/06/2025 4:36:55 pm





DELIVERY CHALLAN



(2001)

No. **143**

Date: **28/6/25**

TO: **M. INDRA Reddy**

Size of Material: **Robo sand**

Time: **12:00 PM**

Quantity: **600 CFT**

Lorry No.: **TS08UA 9735**

INWARD	
Driver Name: Pradeep	
Inward No: 101	Dt: 28/06/25
MRN No:	Dt:
Received By: [Signature]	Sign: [Signature]
Receiver Signature	Senders Signature

Modi Realty Pocharam LLP

Nilgiri Heights

61600

2002

Recd Date / Time	Veh No	Del by	Recd by
30-06-2025 15:30:00	TS08UA9735	Party	Security
Way Bill No	Way Bill Date	Way Bill Book no	Way Bill Validity
Qty	Rate	GST%	Value
575.00	24.00	0.00	13800.00
DC No	DC Date	Bill No	Bill Date
144	28-06-25		

Item Name

1035 - Building material - Robo sand - Coarse - NA - cft

Supplier Name

Indra Reddy

Remarks:-

Rupees : Thirteen Thousand Eight Hundred Only.



Printed On 30/06/2025 4:37:30 pm



INWARD	
Inward No: 2002	Dt: 30/6/25
MRN No:	Dt:
Received By: <i>[Signature]</i>	Sign: <i>[Signature]</i>
NILGIRI HEIGHTS	



DELIVERY CHALLAN



102
2002

No. 144

Date 28/6/25

TO M. INDRA REDDY

Size of Material : Robo sand

Time : 2:35 PM

Quantity : 600 CFT

Lorry No. : TS08UA 9735

Driver Name : 120

INWARD

Inward No: 102

Dt: 28/6/25

MRN No:

Dt:

Received By:

Sign:

Receiver Signature

Senders Signature

NILGIRI HEIGHTS


Modi Realty Pocharam LLP (24-25)

Payment Voucher

No. : **PAY/10490**

Dated : **28-Jun-25**

Particulars	Amount
Account :	
EUC-Miriyala Raj Kumar	25,200.00
TDS-2% Commission/Brokerage	(-)504.00
 Through : BANK-YES BANK-009763700002441	
On Account of : Being NEFT Transaction to M Raj Kumar vide Vno - 12912	
Amount (in words) : Indian Rupees Twenty Four Thousand Six Hundred Ninety Six Only	
	₹ 24,696.00

 Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

Advice for Payment

Company Name : Modi Realty Pocharam LLP

Project Name : Nilgiri Heights

Supplier Name : Miriyala Raju Kumar

Voucher No : 12912

PARTICULARS							Amount
Hire Charges - Job Work Payment							
Towards Block - B Ramp Area Debris Removing and Levelling and Material Shifting							
Hire Charges - On A/C Payment							
Other Additions :							
Gross							25200.00
TDS% 2.00 TDS Amount							504.00
CGST% 0.00 0.00 SGST% 0.00 0.00 Total GST Amount							0.00
Other Deductions :							0.00
Total							24696.00

Rupees : Twenty Four Thousand Six Hundred Ninty Six Only.



Project Manager

Accounts Manager

Managing Director

Hire Charges Voucher

Company Name : Modi Realty Pocharam LLP

Project Name : Nilgiri Heights

Supplier Name : Miriyala Raju Kumar

03/07/2025 1:34:10 pm

Pages : 1 of 2

Voucher No :	12912
From Date :	25/06/2025
To Date :	01/07/2025

HC No	HC Date	Equipment Name / Particulars	S.Time	E.Time	Qty	Rate		Gross
118968	10059	25-06-2025 JCB with back hoe and bazer piece meal work for 2 days	09:39	17:03	7	1050	JW	7350.00
		TS08EV2096 Units : per hour Rate : 1050						
		Towards Block - C Road and Block - B Ramp Morrum Filling purpose						
118969	10060	25-06-2025 Tractor with tipper without labour piece meal work upto 7 days	10:05	16:57	1	2100	JW	2100.00
		AP27D5631 Units : per day (9.30 to 6 pm) Rate : 2100						
		Towards Debris Removing from Block - C to Block - B						
118986	10061	26-06-2025 Tractor with tipper without labour piece meal work upto 7 days	11:16	18:11	1	2100	JW	2100.00
		AP27D5631 Units : per day (9.30 to 6 pm) Rate : 2100						
118998	10062	28-06-2025 Tractor with tipper without labour piece meal work upto 7 days	09:45	16:57	1	2100	JW	2100.00
		AP27D5631 Units : per day (9.30 to 6 pm) Rate : 2100						
		Towards Debris Removing from Cellar - 2 to Block - C						
118999	10063	30-06-2025 Tractor with tipper without labour piece meal work upto 7 days	10:00	17:05	1	2100	JW	2100.00
		1 Units : per day (9.30 to 6 pm) Rate : 2100						
		Debris Shifting From Basement 2 to Block - C						
119003	10064	01-07-2025 Tractor with tipper without labour piece meal work upto 7 days	09:37	17:23	1	2100	JW	2100.00
		AP27D5631 Units : per day (9.30 to 6 pm) Rate : 2100						
		Towards Debris Removing from Block - B to Block - C						
119005	10065	01-07-2025 JCB with back hoe and bazer piece meal work for 2 days	09:57	17:26	7	1050	JW	7350.00
		TS08EV2096 Units : per hour Rate : 1050						
		Towards Block - B Road Cleaning and Debris Removing in Ramp Area						



Project Manager

Accounts Manager

Managing Director

Modi Realty Pocharam LLP

HC 118968

Nilgiri Heights

HC Date	Veh No	Start Time	End Time	Pay Type
25-06-2025	TS08EV2096	09:39	17:03	JW

10059

Equipment Name

JCB with back hoe and bazer piece meal work for 2 days

Units	Min Rate	Max Rate	Qty	Rate	Value
per hour	1050.00	1050.00	7	1050	7350.00

Supplier Name

Miriyaala Raju Kumar

Work Description :-

Towards Block - C Road and Block - B Ramp Morrum Filling purpose

Rupees : Seven Thousand Three Hundred Fifty Only.



Printed On 25/06/2025 3:37:34 pm



APPROVED BY
25 JUN 2025
G. VIJAY RAJ
PROJECT MANAGER

INWARD	
Inward No: 10059	Dtt 25/6/25
MRN No:	Dtt
Received By: <i>[Signature]</i>	Sign: <i>[Signature]</i>
NILGIRI HEIGHTS	

118968

Material Shifting Authorization Form

No. **185989**

Date	21/06/2025	Time	
Authorized By	Vijay	Engg. Sign	
Material to be shifted	Block-C Road & Gate cleaning &		
Shift from	Debris Removing under Tractor		
Shift to			
Vehicle Type	☐ Tractor ☒ JCB ☐ Blade Tractor ☐ Other _____		
Vehicle No.	TS08EV 2096	Vehicle Owner	M. RAJ KUMAR
Hire charges register serial no.	10059		
Security / Supervisor Sign		Start Time	09:39
		Stop Time	17:03

Modi Realty Pocharam LLP Nilgiri Heights					HC 118969 10060
HC Date	Veh No	Start Time	End Time	Pay Type	
25-06-2025	AP27D5631	10:05	16:57	JW	
Equipment Name					
Tractor with tipper without labour piece meal work upto 7 days					
Units	Min Rate	Max Rate	Qty	Rate	Value
per day (9.30	2100.00	2100.00	1	2100	2100.00
Supplier Name					
Miriayala Raju Kumar					
Work Description :-					
Towards Debris Removing from Block - C to Block - B					
Rupees : Two Thousand One Hundred Only.					



Printed On 25/06/2025 3:37:34 pm




INWARD	
Inward No: 10060	Dt: 25/6/25
MRN No:	Dt:
Received By: [Signature]	Sign: [Signature]
NILGIRI HEIGHTS	

118969.

Material Shifting Authorization Form

No. **185990**

Date	21/06/2025	Time	
Authorized By	Vijay	Engg. Sign	
Material to be shifted	Debris Removing From Block-C		
Shift from	in under JCB		
Shift to			
Vehicle Type	☒ Tractor ☐ JCB ☐ Blade Tractor ☐ Other _____		
Vehicle No.	AP27D 5631	Vehicle Owner	M. RAJKUMAR
Hire charges register serial no.	10060		
Security / Supervisor Sign		Start Time	10:05
		Stop Time	16:57

Modi Realty Pocharam LLP					HC 118986
Nilgiri Heights					10061
HC Date	Veh No	Start Time	End Time	Pay Type	
26-06-2025	AP27D5631	11:16	18:11	JW	
Equipment Name					
Tractor with tipper without labour piece meal work upto 7 days					
Units	Min Rate	Max Rate	Qty	Rate	Value
per day (9.30	2100.00	2100.00	1	2100	2100.00
Supplier Name					
Miriya Raju Kumar					
Work Description :-					
Rupees : Two Thousand One Hundred Only.					



Printed On 28/06/2025 5:18:22 pm



INWARD	
Inward No: 10061	Dt: 28/6/25
MRN No:	Dt:
Received By: <i>[Signature]</i>	Sign: <i>[Signature]</i>
NILGIRI HEIGHTS	

118986

Material Shifting Authorization Form

No. **185991**

Date	26/06/2025	Time	
Authorized By	Vijay S	Engg. Sign	S
Material to be shifted	Cement shifting from main Gate		
Shift from	To store		
Shift to			
Vehicle Type	☒ Tractor ☐ JCB ☐ Blade Tractor ☐ Other _____		
Vehicle No.	AP27D 5631	Vehicle Owner	M. RAJ KUMAR
Hire charges register serial no.	10061		
Security / Supervisor Sign	Jitendra	Start Time	10:16
		Stop Time	18:11

Modi Realty Pocharam LLP					HC 118998
Nilgiri Heights					10062
HC Date	Veh No	Start Time	End Time	Pay Type	
28-06-2025	AP27D5631	09:45	16:57	JW	

Equipment Name
Tractor with tipper without labour piece meal work upto 7 days

Units	Min Rate	Max Rate	Qty	Rate	Value
per day (9.30)	2100.00	2100.00	1	2100	2100.00

Supplier Name
Miriya Raju Kumar

Work Description :-
Towards Debris Removing from Cellar - 2 to Block - C

Rupees : Two Thousand One Hundred Only.



Printed On 30/06/2025 4:03:18 pm


APPROVED BY
[Signature]
30 JUN 2025
G. VIJAY RAJ
PROJECT MANAGER

INWARD
Inward No: 10062 Dt: 30/6/25
MRN No: Dt:
Received By: *[Signature]* Sign: *[Signature]*
NILGIRI HEIGHTS

118998

Material Shifting Authorization Form

No. **185992**

Date	28/06/2025	Time	
Authorized By	Vijay	Engg. Sign	
Material to be shifted	Debris Removing From - 2 - Cellar		
Shift from	To BLOCK - C		
Shift to			
Vehicle Type	☒ Tractor ☐ JCB ☐ Blade Tractor ☐ Other _____		
Vehicle No.	AP27 D5631	Vehicle Owner	M. RAJ KUMAR
Hire charges register serial no.	10062		
Security / Supervisor Sign		Start Time	09:45 Stop Time 16:57


Modi Realty Pocharam LLP					HC 118999
Nilgiri Heights					10063
HC Date	Veh No	Start Time	End Time	Pay Type	
30-06-2025	1	10:00	17:05	JW	
Equipment Name					
Tractor with tipper without labour piece meal work upto 7 days					
Units	Min Rate	Max Rate	Qty	Rate	Value
per day (9.30	2100.00	2100.00	1	2100	2100.00
Supplier Name					
Miriya Raju Kumar					
Work Description :-					
Debris Shifting From Basement 2 to Block - C					
Rupees : Two Thousand One Hundred Only.					



Printed On 01/07/2025 5:20:24 pm

APPROVED BY



01 JUL 2025
G. VIJAY RAJ
PROJECT MANAGER

INWARD	
Inward No: 10063	Dt: 01/7/25
MRN No:	Dt:
Received By: 	Sign: 
NILGIRI HEIGHTS	

118999

Material Shifting Authorization Form

No. **185993**

Date	30/06/2025	Time	
Authorized By	Vijay Rj	Engg. Sign	
Material to be shifted	Debris Removing from - 2 cellars TO		
Shift from	BLOCK-C		
Shift to			
Vehicle Type	☒ Tractor ☐ JCB ☐ Blade Tractor ☐ Other _____		
Vehicle No.	AP27D 5631	Vehicle Owner	M. RAJ KUMAR
Hire charges register serial no.	10063		
Security / Supervisor Sign		Start Time	10:00
		Stop Time	17:05

Modi Realty Pocharam LLP					HC 119004
Nilgiri Heights					10066
HC Date	Veh No	Start Time	End Time	Pay Type	
02-07-2025	AP27D5631	09:36	18:55	JW	

Equipment Name

Tractor with tipper without labour piece meal work upto 7 days

Units	Min Rate	Max Rate	Qty	Rate	Value
per day (9.30)	2100.00	2100.00	1	2100	2100.00

Supplier Name

Miriyala Raju Kumar

Work Description :-

Towards Debris Removing from Block - B and Material Shifting

Rupees : Two Thousand One Hundred Only.



Printed On 03/07/2025 12:21:40 pm



119004

Material Shifting Authorization Form

No. 185997

Date	02/07/2025	Time	
Authorized By	Vijay 4	Engg. Sign	5
Material to be shifted	debris Removing from From B-Block		
Shift from	in under JCB		
Shift to			
Vehicle Type	☒ Tractor ☐ JCB ☐ Blade Tractor ☐ Other _____		
Vehicle No.	AP27D5631	Vehicle Owner	M. RAJKUMAR
Hire charges register serial no.	10066		
Security / Supervisor Sign	Fitu	Start Time	09:36
		Stop Time	18:55

Modi Realty Pocharam LLP					HC 119005
Nilgiri Heights					10065
HC Date	Veh No	Start Time	End Time	Pay Type	
01-07-2025	TS08EV2096	09:57	17:26	JW	
Equipment Name					
JCB with back hoe and bazer piece meal work for 2 days					
Units	Min Rate	Max Rate	Qty	Rate	Value
per hour	1050.00	1050.00	7	1050	7350.00
Supplier Name					
Miriya Raju Kumar					
Work Description :-					
Towards Block - B Road Cleaning and Debris Removing in Ramp Area					
Rupees : Seven Thousand Three Hundred Fifty Only.					



Printed On 03/07/2025 12:29:52 pm



119005

Material Shifting Authorization Form

No. **185996**

Date	01/07/2025	Time	
Authorized By	Vijay K	Engg. Sign	h
Material to be shifted	Block-B Road cleaning & debris Removing		
Shift from	In Ramping work		
Shift to			
Vehicle Type	☐ Tractor ☒ JCB ☐ Blade Tractor ☐ Other _____		
Vehicle No.	T508 EV 2096	Vehicle Owner	M. RAJKUMAR
Hire charges register serial no.	10065		
Security / Supervisor Sign	Signature	Start Time	09:57
		Stop Time	17:26

Modi Realty Pocharam LLP					HC 119003
Nilgiri Heights					10064
HC Date	Veh No	Start Time	End Time	Pay Type	
01-07-2025	AP27D5631	09:37	17:23	JW	

Equipment Name
Tractor with tipper without labour piece meal work upto 7 days

Units	Min Rate	Max Rate	Qty	Rate	Value
per day (9.30)	2100.00	2100.00	1	2100	2100.00

Supplier Name
Miriya Raju Kumar

Work Description :-
Towards Debris Removing from Block - B to Block - C

Rupees : Two Thousand One Hundred Only.



Printed On 03/07/2025 12:06:47 pm

APPROVED BY
03 JUL 2025
G. VIJAY RAJ
PROJECT MANAGER

INV RD	
Inward No: 10064	3/7/25
MRN No:	Di
Received By:	Sign
NILGIRI HEIGHTS	

119003

Material Shifting Authorization Form

No. **185994**

Date	01/07/2025	Time	
Authorized By	Vijay	Engg. Sign	
Material to be shifted	Debris Removing From B-Block In Under		
Shift from	JCB		
Shift to			
Vehicle Type	☒ Tractor ☐ JCB ☐ Blade Tractor ☐ Other _____		
Vehicle No.	AP27D 5631	Vehicle Owner	M. RAJKUMAR
Hire charges register serial no.	10064		
Security / Supervisor Sign	[Signature]	Start Time	09:37
		Stop Time	17:23

Modi Realty Pocharam LLP (24-25)

Payment Voucher

No. : **PAY/10490**

Dated : **28-Jun-25**

Particulars	Amount
Account :	
DW-Amlesh (Carpenter)	2,100.00
TDS-1% Contract	(-)21.00
 Through :	
BANK-YES BANK-009763700002441	
On Account of :	
Being NEFT Transaction to Amlesh vide Vno - 2696	
Amount (in words) :	
Indian Rupees Two Thousand Seventy Nine Only	
	₹ 2,079.00



Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

Attendance Details
Nilgiri Heights
 Survey No.294,Chertapally,Rang Reddy

Advice for Payment No : 2696

Date : 03/07/2025

Contractor Name	From Date	To Date
Amlesh (carpenter)	26/06/2025	02/07/2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Contractor	4.00	2800.00	2100.00	0.00	0.00	0.00	700.00	0.00
Male Helper	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Mason	4.00	2800.00	0.00	0.00	0.00	0.00	2800.00	0.00
Totals...	8.00	5600.00	2100.00	0.00	0.00	0.00	3500.00	0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards Main Door Lock repairing work in A - 201 607 fixing of doors in Block - C Labour quarters Door beeding changing in 507	2100.00
Job Work Description :	0.00
Total Amount %	2100.00
TDS : @ 1	21.00
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	2079.00
Rupees : Two Thousand Seventy Nine Only.	



Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Modi Realty Pocharam LLP (24-25)

Payment Voucher

No. : PAY/10490

Dated : 28-Jun-25

Particulars	Amount
Account :	
DW-B.Anantha Satya Sai	4,900.00
TDS-1% Contract	(-)49.00
Through :	
BANK-YES BANK-009763700002441	
On Account of :	
Being NEFT Transaction to Anantha Satya Sai vide Vno - 2697	
Amount (in words) :	
Indian Rupees Four Thousand Eight Hundred Fifty One Only	
	₹ 4,851.00

 Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**Nilgiri Heights**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2697

Date : 03/07/2025

Contractor Name	From Date	To Date
B.Anantha satya sai	26/06/2025	02/07/2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Mason	18.00	12600.00	4900.00	0.00	3500.00	0.00	4200.00	0.00
Totals...	18.00	12600.00	4900.00	0.00	3500.00	0.00	4200.00	0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards LED Lights fixing in Basement 2 Electrical pipe laying for North Driveway Slab and Ramp area in Block - B Cable connection from Feedbox assembling of cable in Electrical Panel Room bottom and Top	4900.00
Job Work Description :	0.00
Total Amount %	4900.00
TDS : @ 1	49.00
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	4851.00
Rupees : Four Thousand Eight Hundred Fifty One Only	



Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Modi Realty Pocharam LLP (24-25)

Payment Voucher

No. : **PAY/10490**

Dated : **28-Jun-25**

Particulars	Amount
Account :	
DW-Choudary Prasad	2,800.00
TDS-1% Contract	(-)28.00
Through :	
BANK-YES BANK-009763700002441	
On Account of :	
Being NEFT Transaction to CH Prasad vide Vno - 2698	
Amount (in words) :	
Indian Rupees Two Thousand Seven Hundred Seventy Two Only	
	₹ 2,772.00



Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

Attendance Details
Nilgiri Heights
 Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2698

Date : 03/07/2025

Contractor Name	From Date	To Date
Choudary Prasad (Civil Contract)	26/06/2025	02/07/2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Mason	4.00	2800.00	2800.00	0.00	0.00	0.00	0.00	0.00
Totals...	4.00	2800.00	2800.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description :		0.00
Department Description : Towards Brickwork and Plastering in A - 102 and A 1005 (New Sold Flats) Edge finishing work in A 207 1004 Common Toilet Duct Ceiling Plastering work Marking for Ramp in Block - B		2800.00
Job Work Description :		0.00
Total Amount %		2800.00
TDS : @ 1		28.00
Less Rent :		0.00
Less Loan :		0.00
Other Deductions Description :		0.00
Net Amount :		2772.00
Rupees : Two Thousand Seven Hundred Seventy Two Only.		



Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Modi Realty Pocharam LLP (24-25)

Payment Voucher

No. : **PAY/10490**

Dated : **28-Jun-25**

Particulars	Amount
Account :	
DW- Miryalaraj Kumar Dept Work	12,075.00
TDS-1% Contract	(-)120.00
Through :	
BANK-YES BANK-009763700002441	
On Account of :	
Being NEFT Transaction to M Rajkumar Vide Vno - 2699	
Amount (in words) :	
Indian Rupees Eleven Thousand Nine Hundred Fifty Five Only	
	₹ 11,955.00



Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

Attendance Details
Nilgiri Heights
 Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2699

Date : 03/07/2025

Contractor Name	From Date	To Date
miriyala raj kumar(contrator)	26/06/2025	02/07/2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	10.00	5750.00	5750.00	0.00	0.00	0.00	0.00	0.00
Male Helper	11.00	6325.00	6325.00	0.00	0.00	0.00	0.00	0.00
Totals...	21.00	12075.00	12075.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards Unloading of material from MHPL Rampally removing of debris and cleaning of Open ducts in Ground floor near Model Flat shifting of bathroom and Flooring tiles to A1005 for laying cleaning of flat A207 1004 for stage -3 Checking levelling of Ramp and PCC work near Ramp	12075.00
Job Work Description :	0.00
Total Amount %	12075.00
TDS : @ 1	120.75
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	11954.25
Rupees : Eleven Thousand Nine Hundred Fifty Four and Paise Twenty Five ONLY.	

APPROVED BY

03 JUL 2025
G. VIJAY RAJ
PROJECT MANAGER

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director


Modi Realty Pocharam LLP (24-25)

Payment Voucher

No. : **PAY/10490**

Dated : **28-Jun-25**

Particulars	Amount
Account : CONT-Amlesh Kumar Sharma On Account 10,000.00 Dr	10,000.00
Through : BANK-YES BANK-009763700002441 On Account of : Being NEFT Transaction to Amlesh Kumar vide Vno - 2700 Amount (in words) : Indian Rupees Ten Thousand Only	
	₹ 10,000.00



Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

Modi Realty Pocharam LLP (24-25)

Payment Voucher

No. : PAY/10490

Dated : 28-Jun-25

Particulars	Amount
Account : CONT-Basappa On Account 10,000.00 Dr	10,000.00
Through : BANK-YES BANK-009763700002441	
On Account of : Being NEFT Transaction to Bassappa vide Vno - 2701	
Amount (in words) : Indian Rupees Ten Thousand Only	
	₹ 10,000.00

Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

Survey No.294,Cherlapally,Rang Reddy

Date : 03/07/2025

[illegible]

Advice For Payment		
PARTICULARS	AMOUNT	
On A/c Description : Credit Balance - 99589/- . Release 10000/-	10000.00	
Department Description :	0.00	
Job Work Description :	0.00	
	Total Amount %	10000.00
	TDS : @ 0	0.00
	Less Rent :	0.00
	Less Loan :	0.00
Other Deductions Description :	0.00	
	Net Amount :	10000.00

Rupees : Ten Thousand Only.

Rupees : Ten Thousand Only.



Approved By Project Manager

Approved By Managing
Director

Modi Realty Pocharam LLP (24-25)

Payment Voucher

No. : **PAY/10490**

Dated : **28-Jun-25**

Particulars	Amount
Account : CONT-Boddeti Anantha Satya Sai On Account 10,000.00 Dr	10,000.00
Through : BANKFD-YES BANK A/ No.-009763700002441	
On Account of : Being NEFT Transaction to Anantha Satya Sai vide Vno - 2701	
Amount (in words) : Indian Rupees Ten Thousand Only	
	₹ 10,000.00



Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

Attendance Details
Nilgiri Heights
 Survey No.294,Chertapally,Rang Reddy

Advice for Payment No : 2702

Date : 03/07/2025

Contractor Name	From Date	To Date
B.Anantha satya sai	26/06/2025	02/07/2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Mason	18.00	12600.00	4900.00	0.00	3500.00	0.00	4200.00	0.00
Totals...	18.00	12600.00	4900.00	0.00	3500.00	0.00	4200.00	0.00

Advice For Payment

PARTICULARS		AMOUNT
On A/c Description : Credit Balance - 27350/- . Release - 10000/-		10000.00
Department Description :		0.00
Job Work Description :		0.00
Total Amount %		10000.00
TDS : @ 0		0.00
Less Rent :		0.00
Less Loan :		0.00
Other Deductions Description :		0.00
Net Amount :		10000.00

Rupees : Ten Thousand Only.

APPROVED BY

03 JUL 2025

G. VIJAY RAJ

PROJECT MANAGER

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Modi Realty Pocharam LLP (24-25)

Payment Voucher

No. : **PAY/10490**

Dated : **28-Jun-25**

Particulars	Amount
Account : CONT-G Snehalatha On Account 10,000.00 Dr	10,000.00
Through : BANK-YES BANK-009763700002441	
On Account of : Being NEFT Transaction to Snehalatha vide Vno - 2703	
Amount (in words) : Indian Rupees Ten Thousand Only	
	₹ 10,000.00

 Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

Modi Realty Pocharam LLP (24-25)

Payment Voucher

No. : **PAY/10490**

Dated : **28-Jun-25**

Particulars	Amount
Account : CONT-Janardhan Prasad On Account 10,000.00 Dr	10,000.00
Through : BANK-YES BANK-009763700002441	
On Account of : Being NEFT Transaction to Janardhan Prasad vide Vno - 2704	
Amount (in words) : Indian Rupees Ten Thousand Only	
	₹ 10,000.00

 Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**Nilgiri Heights**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2704

Date : 03/07/2025

Contractor Name	From Date	To Date
janardhan prasad(tiles)	26/06/2025	02/07/2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment

PARTICULARS		AMOUNT
On A/c Description : Credit Balance - 178033/- . Release 10000/-		10000.00
Department Description :		0.00
Job Work Description :		0.00
Total Amount %		10000.00
TDS : @ 0		0.00
Less Rent :		0.00
Less Loan :		0.00
Other Deductions Description :		0.00
Net Amount :		10000.00
Rupees : Ten Thousand Only.		



Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Modi Realty Pocharam LLP (24-25)

Payment Voucher

No. : PAY/10490

Dated : 28-Jun-25

Particulars	Amount
Account : CONT-K Krishna On Account 10,000.00 Dr	10,000.00
Through : BANK-YES BANK-009763700002441	
On Account of : Being NEFT Transaction to K Krishna Vide Vno - 2705	
Amount (in words) : Indian Rupees Ten Thousand Only	
	₹ 10,000.00



Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

Attendance Details
Nilgiri Heights
 Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2705

Date : 03/07/2025

Contractor Name	From Date	To Date
K.Krishna(Scaffolding)	26/06/2025	02/07/2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description : Credit Balance - 120592/- Release 10000/-	10000.00
Department Description :	0.00
Job Work Description :	0.00
	10000.00
Total Amount %	10000.00
TDS : @ 0	0.00
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	10000.00
Rupees : Ten Thousand Only.	



Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Modi Realty Pocharam LLP (24-25)

Payment Voucher

No. : PAY/10490

Dated : 28-Jun-25

Particulars	Amount
Account : CONT-Md Nadeem On Account 10,000.00 Dr	10,000.00
Through : BANK-YES BANK-009763700002441 On Account of : Being NEFT Transaction to Nadeem vide Vno - 2706 Amount (in words) : Indian Rupees Ten Thousand Only	
	₹ 10,000.00



Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**Nilgiri Heights**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2706

Date : 03/07/2025

Contractor Name	From Date	To Date
Nadeem(Plumbing Contract)	26/06/2025	02/07/2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment

PARTICULARS		AMOUNT
On A/c Description : Credit Balance 21529/- . Release 10000/-		10000.00
Department Description :		0.00
Job Work Description :		0.00
Total Amount %		10000.00
TDS : @ 0		0.00
Less Rent :		0.00
Less Loan :		0.00
Other Deductions Description :		0.00
Net Amount :		10000.00
Rupees : Ten Thousand Only.		



Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Modi Realty Pocharam LLP (24-25)

Payment Voucher

No. : **PAY/10490**

Dated : **28-Jun-25**

Particulars	Amount
Account :	
Cont M.Vijaylaxmi On Account	10,000.00
10,000.00 Dr	
Through :	
BANK-YES BANK-009763700002441	
On Account of :	
Being NEFT Transaction to VijayLaxmi Vide Vno - 2707	
Amount (in words) :	
Indian Rupees Ten Thousand Only	
	₹ 10,000.00



Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**Nilgiri Heights**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2707

Date : 03/07/2025

Contractor Name	From Date	To Date
M.Vijalakshmi(painting)	26/06/2025	02/07/2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals..	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description : Credit Balance - 34326/- Release 10000/-	10000.00
Department Description :	0.00
Job Work Description :	0.00
Total Amount %	10000.00
TDS : @ 0	0.00
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	10000.00

Rupees : Ten Thousand Only.



Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Modi Realty Pocharam LLP (24-25)

Payment Voucher

No. : PAY/10490

Dated : 28-Jun-25

Particulars	Amount
Account : CONT- Priyanka Devi On Account 10,000.00 Dr	10,000.00
Through : BANK-YES BANK-009763700002441 On Account of : Being NEFT Transaction to Priyanka Devi vide Vno - 2708 Amount (in words) : Indian Rupees Ten Thousand Only	
	₹ 10,000.00

Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

Attendance Details
Nilgiri Heights
 Survey No.294,Cherlapally,Rang Reddy

Date : 03/07/2025

Advice for Payment No : 2708

Contractor Name	From Date	To Date
Priyanka devi (Tiles)	26/06/2025	02/07/2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals..	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description : Credit Balance - 61862/- Release 10000/-	10000.00
Department Description :	0.00
Job Work Description :	0.00
Total Amount %	10000.00
TDS : @ 0	0.00
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	10000.00

Rupees : Ten Thousand Only.



Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Modi Realty Pocharam LLP (24-25)

Payment Voucher

No. : PAY/10490

Dated : 28-Jun-25

Particulars	Amount
Account : CONT-SPN Constructions	10,000.00
Through : BANK-YES BANK-009763700002441	
On Account of : Being NEFT Transaction to SPN Constructions vide Vno - 2709	
Amount (in words) : Indian Rupees Ten Thousand Only	
	₹ 10,000.00



Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

Modi Realty pocharam LLP
Nilgiri Heights
 Survey No.294,Cherlapally,Rang Reddy

Payment Summary Report

From : 26-06-2025 To : 02-07-2025

03/07/2025

Pages 1 of 2

1116	Amlesh (carpenter)	26-06-2025 - 02-07-2025 (6)						
Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total
Dept	3.00	0.00	0.00	0.00	3.00	2100.00	0.00	2100.00
On A/c	1.00	4.00	0.00	0.00	5.00	3500.00	0.00	3500.00
Totals...	4.00	4.00	0.00	0.00	8.00	5600.00	0.00	5600.00

1326	B.Anantha satya sai	26-06-2025 - 02-07-2025 (6)						
Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total
Dept	0.00	7.00	0.00	0.00	7.00	4900.00	0.00	4900.00
Job Work	0.00	5.00	0.00	0.00	5.00	3500.00	0.00	3500.00
On A/c	0.00	6.00	0.00	0.00	6.00	4200.00	0.00	4200.00
Totals...	0.00	18.00	0.00	0.00	18.00	12600.00	0.00	12600.00

1044	Choudary Prasad (Civil Contract)	26-06-2025 - 02-07-2025 (6)						
Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total
Dept	0.00	4.00	0.00	0.00	4.00	2800.00	0.00	2800.00
On A/c	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Totals...	0.00	4.00	0.00	0.00	4.00	2800.00	0.00	2800.00

1051	D.Ramulu(Welder)	26-06-2025 - 02-07-2025 (6)						
Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total
Job Work	0.00	4.00	0.00	0.00	4.00	2800.00	0.00	2800.00
Totals...	0.00	4.00	0.00	0.00	4.00	2800.00	0.00	2800.00

1083	miriyala raj kumar(contrator)	26-06-2025 - 02-07-2025 (6)						
Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total
Dept	0.00	0.00	11.00	10.00	21.00	12075.00	0.00	12075.00
On A/c	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Totals...	0.00	0.00	11.00	10.00	21.00	12075.00	0.00	12075.00

1058	Shreya Services(House keeping)	26-06-2025 - 02-07-2025 (6)						
Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total
On A/c	0.00	0.00	0.00	0.00	6.00	0.00	0.00	0.00

APPROVED BY

06 JUL 2025
G. VIJAY RAJ
PROJECT MANAGER

Modi Realty pocharam LLP
Nilgiri Heights
 Survey No.294,Cherlapally,Rang Reddy

Payment Summary Report

From : 26-06-2025 To : 02-07-2025

03/07/2025

Pages 2 Of 2

Totals...	0.00	0.00	0.00	0.00	6.00	0.00	0.00	0.00
-----------	------	------	------	------	------	------	------	------

1055 SP Singh(Prime Security)

26-06-2025 - 02-07-2025 (6)

Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total
Nil / By Vendor	0.00	0.00	0.00	0.00	10.50	0.00	0.00	0.00
Totals...	0.00	0.00	0.00	0.00	10.50	0.00	0.00	0.00

1304 Sruti Choudary

26-06-2025 - 02-07-2025 (6)

Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total
Dept	0.00	6.00	0.00	0.00	6.00	4200.00	0.00	4200.00
Job Work	0.00	2.00	0.00	0.00	2.00	1400.00	0.00	1400.00
On A/c	0.00	2.00	0.00	0.00	2.00	1400.00	0.00	1400.00
Totals...	0.00	10.00	0.00	0.00	10.00	7000.00	0.00	7000.00

1000 T.Kurumanna(Eart work)

26-06-2025 - 02-07-2025 (6)

Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total
On A/c	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Grand Total Amount : **42,875.00**



Modi Realty pocharam LLP

Nilgiri Heights

Survey No.294,Cherlapally,Rang Reddy


Attendance Report - Summary : From : 26/06/2025 3:50:01 pm To : 26/06/2025 3:50:01 pm

Contractor : All

03/07/2025 3:49:56

Pages : 1 Of 2

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : Amlesh (carpenter)								Work Name : Carpenters	
1116	Amlesh (carpenter)	Contractor	26-06-2025	0 Hrs 0 Min	0.00	700	0.00	On A/c	Improper Swipe
1117	raju carpenter	Mason	26-06-2025	0 Hrs 0 Min	0.00	700	0.00	On A/c	Improper Swipe
1118	ramu carpenter	Male Helper	26-06-2025	0 Hrs 0 Min	0.00	550	0.00	On A/c	Improper Swipe
Totals : Records 3					0.00		0.00		
Contractor : B.Anantha satya sai								Work Name : Electrician	
1103	venkata raju	Mason	26-06-2025	0 Hrs 0 Min	0.00	700	0.00	Job Work	Improper Swipe
1104	Ganeshh	Mason	26-06-2025	0 Hrs 0 Min	0.00	700	0.00	Job Work	Improper Swipe
1105	sai kumarr	Mason	26-06-2025	0 Hrs 0 Min	0.00	700	0.00	On A/c	Improper Swipe
1106	hanuu	Mason	26-06-2025	0 Hrs 0 Min	0.00	700	0.00	On A/c	Improper Swipe
1323	Ramdayal	Mason	26-06-2025	0 Hrs 39 Min	0.00	700	0.00	On A/c	
Totals : Records 5					0.00		0.00		
Contractor : Choudary Prasad (Civil Contract)								Work Name : Civil Work	
1212	Nilchal naik	Mason	26-06-2025	0 Hrs 1 Min	0.00	700	0.00	On A/c	
Totals : Records 1					0.00		0.00		
Contractor : miniyala raj kumar(contrator)								Work Name : Excavation / Earth Work	
1006	Chouli	Female Helper	26-06-2025	0 Hrs 0 Min	0.00	575	0.00	On A/c	Improper Swipe
1007	Rupa	Female Helper	26-06-2025	0 Hrs 0 Min	0.00	575	0.00	On A/c	Improper Swipe
1072	adadish	Male Helper	26-06-2025	0 Hrs 0 Min	0.00	575	0.00	Dept	Improper Swipe
1262	Balu	Male Helper	26-06-2025	9 Hrs 23 Min	1.00	575	575.00	Dept	
Totals : Records 4					1.00		575.00		
Contractor : Shreya Services(House keeping)								Work Name : Housekeeping Staff	
1301	navnitha	Others	26-06-2025	8 Hrs 34 Min	1.00	0	0.00	On A/c	
Totals : Records 1					1.00		0.00		
Contractor : SP.Singh(Prime Security)								Work Name : Security Staff	
10073	Chakradhar naik	Others	26-06-2025	12 Hrs 8 Min	1.50	0	0.00	Nil / By Vendor	
Totals : Records 1					1.50		0.00		
Contractor : T.Kurumanna(Eart work)								Work Name : Excavation / Earth Work	
1001	Sudhakar	Male Helper	26-06-2025	0 Hrs 0 Min	0.00	575	0.00	On A/c	Improper Swipe
1003	Hachaiah	Male Helper	26-06-2025	0 Hrs 0 Min	0.00	575	0.00	On A/c	Improper Swipe



ID	Employee Name	Emp Skill	Date	Total Time	Alt Val	Rate	Amount	PayType	Remarks
1004	Chandia	Male Helper	26-06-2025	0 Hrs 0 Min	0.00	575	0.00	On A/c	Improper Swipe
1005	Kali	Female Helper	26-06-2025	0 Hrs 0 Min	0.00	575	0.00	On A/c	Improper Swipe
Totals : Records		4			0.00		0.00		



Modi Realty pocharam LLP

Nilgiri Heights

Survey No.294,Cherlapally,Rang Reddy

Attendance Report - Summary : From : 27/06/2025 3:50:01 pm To : 27/06/2025 3:50:01 pm

Contractor : All

03/07/2025 3:49:56

Pages : 1 Of 1

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : B.Anantha satya sai								Work Name : Electrician	
1103	venkata raju	Mason	27-06-2025	8 Hrs 38 Min	1.00	700	700.00	Job Work	
1104	Ganeshh	Mason	27-06-2025	8 Hrs 38 Min	1.00	700	700.00	Job Work	
1105	sai kumarr	Mason	27-06-2025	8 Hrs 38 Min	1.00	700	700.00	On A/c	
1106	hanuu	Mason	27-06-2025	8 Hrs 38 Min	1.00	700	700.00	Dept	
1323	Ramdayal	Mason	27-06-2025	8 Hrs 38 Min	1.00	700	700.00	Dept	
Totals : Records 5					5.00		3500.00		
Contractor : miniyala raj kumar(contrator)								Work Name : Excavation / Earth Work	
1006	Chouli	Female Helper	27-06-2025	9 Hrs 21 Min	1.00	575	575.00	Dept	
1007	Rupa	Female Helper	27-06-2025	9 Hrs 21 Min	1.00	575	575.00	Dept	
1072	adadish	Male Helper	27-06-2025	9 Hrs 21 Min	1.00	575	575.00	Dept	
1262	Balu	Male Helper	27-06-2025	9 Hrs 22 Min	1.00	575	575.00	Dept	
Totals : Records 4					4.00		2300.00		
Contractor : Shreya Services(House keeping)								Work Name : Housekeeping Staff	
1301	navnitha	Others	27-06-2025	8 Hrs 23 Min	1.00	0	0.00	On A/c	
Totals : Records 1					1.00		0.00		
Contractor : SP Singh(Prime Security)								Work Name : Security Staff	
10073	Chakradhar naik	Others	27-06-2025	12 Hrs 0 Min	1.50	0	0.00	Nil / By Vendor	
Totals : Records 1					1.50		0.00		
Contractor : Sruti Choudary								Work Name : Civil Work	
1126	Kaliya.	Mason	27-06-2025	7 Hrs 16 Min	1.00	700	700.00	Dept	
1127	Krishna	Mason	27-06-2025	7 Hrs 15 Min	1.00	700	700.00	Dept	
Totals : Records 2					2.00		1400.00		



Modi Realty pocharam LLP

Nilgiri Heights

Survey No.294,Cherlapally,Rang Reddy

Attendance Report - Summary : From : 28/06/2025 3:50:01 pm To : 28/06/2025 3:50:01 pm

Contractor : All

03/07/2025 3:49:56

Pages : 1 Of 2

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : Amlesh (carpenter)								Work Name : Carpenters	
1116	Amlesh (carpenter)	Contractor	28-06-2025	8 Hrs 59 Min	1.00	700	700.00	Dept	
1117	raju carpenter	Mason	28-06-2025	8 Hrs 59 Min	1.00	700	700.00	On A/c	
Totals : Records 2					2.00		1400.00		
Contractor : B.Anantha satya sai								Work Name : Electrician	
1103	venkata raju	Mason	28-06-2025	-9 Hrs 0 Min	0.00	700	0.00	Job Work	Improper Swipe..
1104	Ganeshh	Mason	28-06-2025	8 Hrs 55 Min	1.00	700	700.00	Job Work	
1105	sai kumar	Mason	28-06-2025	8 Hrs 55 Min	1.00	700	700.00	On A/c	
1106	bhanuu	Mason	28-06-2025	8 Hrs 54 Min	1.00	700	700.00	Dept	
1323	Ramdayal	Mason	28-06-2025	-9 Hrs -59 Min	0.00	700	0.00	On A/c	Improper Swipe..
Totals : Records 5					3.00		2100.00		
Contractor : Choudary Prasad (Civil Contract)								Work Name : Civil Work	
1017	Sanjeeth	Mason	28-06-2025	8 Hrs 59 Min	1.00	700	700.00	Dept	
Totals : Records 1					1.00		700.00		
Contractor : D.Ramulu(Welder)								Work Name : Welders	
1016	Srinu	Mason	28-06-2025	8 Hrs 59 Min	1.00	700	700.00	Job Work	
Totals : Records 1					1.00		700.00		
Contractor : miniyala raj kumar(contrator)								Work Name : Excavation / Earth Work	
1006	Chouli	Female Helper	28-06-2025	8 Hrs 54 Min	1.00	575	575.00	Dept	
1007	Rupa	Female Helper	28-06-2025	8 Hrs 53 Min	1.00	575	575.00	Dept	
1072	adadish	Male Helper	28-06-2025	8 Hrs 54 Min	1.00	575	575.00	Dept	
1262	Balu	Male Helper	28-06-2025	8 Hrs 54 Min	1.00	575	575.00	Dept	
Totals : Records 4					4.00		2300.00		
Contractor : Shreya Services(House keeping)								Work Name : Housekeeping Staff	
1301	navnitha	Others	28-06-2025	8 Hrs 22 Min	1.00	0	0.00	On A/c	
Totals : Records 1					1.00		0.00		
Contractor : SP Singh(Prime Security)								Work Name : Security Staff	
10073	Chakradhar naik	Others	28-06-2025	11 Hrs 57 Min	1.50	0	0.00	Nil / By Vendor	
Totals : Records 1					1.50		0.00		
Contractor : Sruti Choudary								Work Name : Civil Work	



ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
1126	Kaliya.	Mason	28-06-2025	8 Hrs 59 Min	1.00	700	700.00	Job Work	
1127	Krishna	Mason	28-06-2025	8 Hrs 59 Min	1.00	700	700.00	On A/c	
Totals : Records		2			2.00		1400.00		


APPROVED BY
03 JUL 2025
G. VIJAY RAJ
PROJECT MANAGER

Modi Realty pocharam LLP

Nilgiri Heights

Survey No.294,Cherlapally,Rang Reddy

Attendance Report - Summary : From : 29/06/2025 3:50:01 pm To : 29/06/2025 3:50:01 pm

Contractor : All

03/07/2025 3:49:56

Pages : 1 Of 1

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : SP Singh(Prime Security)					Work Name : Security Staff				
10073	Chakradhar naik	Others	29-06-2025	11 Hrs 44 Min	1.50	0	0.00	Nil / By Vendor	
Totals : Records		1			1.50		0.00		





Modi Realty pocharam LLP

Nilgiri Heights

Survey No.294,Cherlapally,Rang Reddy

Attendance Report - Summary : From : 29/06/2025 3:50:01 pm To : 29/06/2025 3:50:01 pm

Contractor : All

03/07/2025 3:49:56

Pages : 1 Of 1

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : SP Singh(Prime Security)					Work Name : Security Staff				
10073	Chakradhar naik	Others	29-06-2025	11 Hrs 44 Min	1.50	0	0.00	Nil / By Vendor	
Totals : Records		1			1.50		0.00		



Modi Realty pocharam LLP

Nilgiri Heights

Survey No.294, Cherlapally, Rang Reddy

01 pm To : 30/06/2025 3:50:01 pm

03/07/2025 3:49:56

Pages : 1 of 2

Date	Total Time	Art Val	Rate	Amount	PayType	Remarks
Work Name : Carpenters						
30-06-2025	8 Hrs 41 Min	1.00	700	700.00	On A/c	
30-06-2025	8 Hrs 41 Min	1.00	700	700.00	On A/c	
		2.00		1400.00		
Work Name : Electrician						
30-06-2025	8 Hrs 37 Min	1.00	700	700.00	Dept	
30-06-2025	8 Hrs 37 Min	1.00	700	700.00	Job Work	
30-06-2025	8 Hrs 37 Min	1.00	700	700.00	On A/c	
30-06-2025	8 Hrs 37 Min	1.00	700	700.00	Dept	
30-06-2025	8 Hrs 37 Min	1.00	700	700.00	On A/c	
		5.00		3500.00		
Work Name : Civil Work						
30-06-2025	8 Hrs 40 Min	1.00	700	700.00	Dept	
		1.00		700.00		
Work Name : Welders						
30-06-2025	8 Hrs 40 Min	1.00	700	700.00	Job Work	
		1.00		700.00		
Work Name : Excavation / Earth Work						
30-06-2025	8 Hrs 18 Min	1.00	575	575.00	Dept	
30-06-2025	8 Hrs 18 Min	1.00	575	575.00	Dept	
30-06-2025	8 Hrs 18 Min	1.00	575	575.00	Dept	
30-06-2025	8 Hrs 18 Min	1.00	575	575.00	Dept	
30-06-2025	0 Hrs 0 Min	0.00	575	0.00	On A/c	Improper Swipe
		4.00		2300.00		
Work Name : Housekeeping Staff						
30-06-2025	8 Hrs 13 Min	1.00	0	0.00	On A/c	
		1.00		0.00		
Work Name : Security Staff						
30-06-2025	1 Hrs 58 Min	1.50	0	0.00	Nil / By Vendor	
		1.50		0.00		

APPROVED BY
03 JUL 2025
G. VIJAY RAJ
PROJECT MANAGER

Modi Realty pocharam LLP

Nilgiri Heights

Survey No.294,Cherlapally,Rang Reddy

Attendance Report - Summary : From : 30/06/2025 3:50:01 pm To : 30/06/2025 3:50:01 pm

Contractor : All

03/07/2025 3:49:56

Pages : 1 Of 2

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : Amlesh (carpenter)							Work Name : Carpenters		
1116	Amlesh (carpenter)	Contractor	30-06-2025	8 Hrs 41 Min	1.00	700	700.00	On A/c	
1117	raju carpenter	Mason	30-06-2025	8 Hrs 41 Min	1.00	700	700.00	On A/c	
Totals : Records		2			2.00		1400.00		
Contractor : B.Anantha satya sai							Work Name : Electrician		
1103	venkata raju	Mason	30-06-2025	8 Hrs 37 Min	1.00	700	700.00	Dept	
1104	Ganeshh	Mason	30-06-2025	8 Hrs 37 Min	1.00	700	700.00	Job Work	
1105	sai kumar	Mason	30-06-2025	8 Hrs 37 Min	1.00	700	700.00	On A/c	
1106	bhanuu	Mason	30-06-2025	8 Hrs 37 Min	1.00	700	700.00	Dept	
1323	Ramdayal	Mason	30-06-2025	8 Hrs 37 Min	1.00	700	700.00	On A/c	
Totals : Records		5			5.00		3500.00		
Contractor : Choudary Prasad (Civil Contract)							Work Name : Civil Work		
1017	Sanjeeeth	Mason	30-06-2025	8 Hrs 41 Min	1.00	700	700.00	Dept	
Totals : Records		1			1.00		700.00		
Contractor : D.Ramulu(Welder)							Work Name : Welders		
1016	Srinu	Mason	30-06-2025	8 Hrs 41 Min	1.00	700	700.00	Job Work	
Totals : Records		1			1.00		700.00		
Contractor : miriyala raj kumar(contrator)							Work Name : Excavation / Earth Work		
1006	Chouli	Female Helper	30-06-2025	8 Hrs 19 Min	1.00	575	575.00	Dept	
1007	Rupa	Female Helper	30-06-2025	8 Hrs 19 Min	1.00	575	575.00	Dept	
1072	adadish	Male Helper	30-06-2025	8 Hrs 19 Min	1.00	575	575.00	Dept	
1262	Balu	Male Helper	30-06-2025	8 Hrs 19 Min	1.00	575	575.00	Dept	
1268	Ratna	Female Helper	30-06-2025	0 Hrs 0 Min	0.00	575	0.00	On A/c	Improper Swipe
Totals : Records		5			4.00		2300.00		
Contractor : Shreya Services(House keeping)							Work Name : Housekeeping Staff		
1301	navnitha	Others	30-06-2025	8 Hrs 13 Min	1.00	0	0.00	On A/c	
Totals : Records		1			1.00		0.00		
Contractor : SP Singh(Prime Security)							Work Name : Security Staff		
10073	Chakradhar naik	Others	30-06-2025	11 Hrs 56 Min	1.50	0	0.00	Nil / By Vendor	
Totals : Records		1			1.50		0.00		



ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : Sruti Choudary					Work Name : Civil Work				
1126	Kalya.	Mason	30-06-2025	8 Hrs 41 Min	1.00	700	700.00	Dept	
1127	Krishna	Mason	30-06-2025	8 Hrs 41 Min	1.00	700	700.00	Dept	
Totals : Records		2			2.00		1400.00		



Modi Realty pocharam LLP

Nilgiri Heights

Survey No.294,Cherlapally,Rang Reddy


Attendance Report - Summary : From : 01/07/2025 3:50:01 pm To : 01/07/2025 3:50:01 pm

Contractor : All

03/07/2025 3:49:56

Pages : 1 Of 2

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : Amlesh (carpenter)								Work Name : Carpenters	
1116	Amlesh (carpenter)	Contractor	01-07-2025	8 Hrs 51 Min	1.00	700	700.00	Dept	
1117	raju carpenter	Mason	01-07-2025	8 Hrs 51 Min	1.00	700	700.00	On A/c	
Totals : Records 2					2.00		1400.00		
Contractor : B.Anantha satya sai								Work Name : Electrician	
1103	venkata raju	Mason	01-07-2025	0 Hrs 0 Min	0.00	700	0.00	Job Work	Improper Swipe
1104	Ganeshh	Mason	01-07-2025	0 Hrs 0 Min	0.00	700	0.00	Job Work	Improper Swipe
1105	sai kumarr	Mason	01-07-2025	0 Hrs 0 Min	0.00	700	0.00	On A/c	Improper Swipe
1106	bhanuu	Mason	01-07-2025	0 Hrs 0 Min	0.00	700	0.00	On A/c	Improper Swipe
1323	Ramdayal	Mason	01-07-2025	0 Hrs 0 Min	0.00	700	0.00	On A/c	Improper Swipe
Totals : Records 5					0.00		0.00		
Contractor : Choudary Prasad (Civil Contract)								Work Name : Civil Work	
1017	Sanjeeth	Mason	01-07-2025	8 Hrs 51 Min	1.00	700	700.00	Dept	
Totals : Records 1					1.00		700.00		
Contractor : D.Ramulu(Welder)								Work Name : Welders	
1016	Srinu	Mason	01-07-2025	8 Hrs 51 Min	1.00	700	700.00	Job Work	
Totals : Records 1					1.00		700.00		
Contractor : miriyala raj kumar(contrator)								Work Name : Excavation / Earth Work	
1006	Chouli	Female Helper	01-07-2025	9 Hrs 7 Min	1.00	575	575.00	Dept	
1007	Rupa	Female Helper	01-07-2025	9 Hrs 7 Min	1.00	575	575.00	Dept	
1072	Jadadish	Male Helper	01-07-2025	9 Hrs 7 Min	1.00	575	575.00	Dept	
1252	Balu	Male Helper	01-07-2025	9 Hrs 6 Min	1.00	575	575.00	Dept	
Totals : Records 4					4.00		2300.00		
Contractor : Shreya Services(House keeping)								Work Name : Housekeeping Staff	
1301	navnitha	Others	01-07-2025	8 Hrs 25 Min	1.00	0	0.00	On A/c	
Totals : Records 1					1.00		0.00		
Contractor : SP Singh(Prime Security)								Work Name : Security Staff	
10073	Chakradhar naik	Others	01-07-2025	11 Hrs 55 Min	1.50	0	0.00	Nil / By Vendor	
Totals : Records 1					1.50		0.00		
Contractor : Sruti Choudary								Work Name : Civil Work	



Employee Name	Emp Skill	Date	Total Time	Aft Val	Rate	Amount	PayType	Remarks
1126 Kalya.	Mason	01-07-2025	8 Hrs 51 Min	1.00	700	700.00	Dept	
1127 Krishna	Mason	01-07-2025	8 Hrs 52 Min	1.00	700	700.00	Dept	
Totals : Records	2			2.00		1400.00		

APPROVED BY

03 JUL 2025
G. VIJAY RAJ
PROJECT MANAGER

Modi Realty pocharam LLP

Nilgiri Heights

Survey No.294,Cherlapally,Rang Reddy

Attendance Report - Summary : From : 02/07/2025 3:50:01 pm To : 02/07/2025 3:50:01 pm

Contractor : All

03/07/2025 3:49:56

Pages : 1 Of 2

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : Amlesh (carpenter)									
						Work Name : Carpenters			
1116	Amlesh (carpenter)	Contractor	02-07-2025	8 Hrs 42 Min	1.00	700	700.00	Dept	
1117	raju carpenter	Mason	02-07-2025	8 Hrs 42 Min	1.00	700	700.00	On A/c	
Totals : Records		2			2.00		1400.00		
Contractor : B.Anantha satya sai									
						Work Name : Electrician			
1103	venkata raju	Mason	02-07-2025	8 Hrs 42 Min	1.00	700	700.00	Job Work	
1104	Ganeshh	Mason	02-07-2025	8 Hrs 42 Min	1.00	700	700.00	Dept	
1105	sai kumarr	Mason	02-07-2025	8 Hrs 42 Min	1.00	700	700.00	On A/c	
1106	bhanuu	Mason	02-07-2025	8 Hrs 42 Min	1.00	700	700.00	Dept	
1323	Ramdayal	Mason	02-07-2025	8 Hrs 42 Min	1.00	700	700.00	On A/c	
Totals : Records		5			5.00		3500.00		
Contractor : Choudary Prasad (Civil Contract)									
						Work Name : Civil Work			
1017	Sanjeeth	Mason	02-07-2025	8 Hrs 42 Min	1.00	700	700.00	Dept	
Totals : Records		1			1.00		700.00		
Contractor : D.Ramulu(Welder)									
						Work Name : Welders			
1016	Srinu	Mason	02-07-2025	8 Hrs 42 Min	1.00	700	700.00	Job Work	
Totals : Records		1			1.00		700.00		
Contractor : miriyala raj kumar(contrator)									
						Work Name : Excavation / Earth Work			
1006	Chouli	Female Helper	02-07-2025	9 Hrs 53 Min	1.00	575	575.00	Dept	
1007	Rupa	Female Helper	02-07-2025	9 Hrs 53 Min	1.00	575	575.00	Dept	
1072	adadish	Male Helper	02-07-2025	9 Hrs 53 Min	1.00	575	575.00	Dept	
1262	Balu	Male Helper	02-07-2025	9 Hrs 53 Min	1.00	575	575.00	Dept	
Totals : Records		4			4.00		2300.00		
Contractor : Shreya Services(House keeping)									
						Work Name : Housekeeping Staff			
1301	navnitha	Others	02-07-2025	8 Hrs 22 Min	1.00	0	0.00	On A/c	
Totals : Records		1			1.00		0.00		
Contractor : SP.Singh(Prime Security)									
						Work Name : Security Staff			
10073	Chakradhar naik	Others	02-07-2025	11 Hrs 47 Min	1.50	0	0.00	Nil / By Vendor	
Totals : Records		1			1.50		0.00		
Contractor : Sruiti Choudary									
						Work Name : Civil Work			



	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
1126	Kalya.	Mason	02-07-2025	8 Hrs 42 Min	1.00	700	700.00	Job Work	
1127	Krishna	Mason	02-07-2025	8 Hrs 42 Min	1.00	700	700.00	On Alc	
Totals : Records		2			2.00		1400.00		

