

Payment details

Payment details						
Company:		Amtz medpolis square 801 pvt ltd		Prepared by:		Bhavani
Project:		Ams801		Date:		18-07-2025
S No.	Payment towards	VRN / CRN	Paid to	Description/Remarks	Amount	balance
1	On Acct		A.Harish	Scaffolding work	Nil	-
2	On Acct		A.Satya narayana	Earth work	Nil	-
3	On Acct		Md Anwar	plumbing	Nil	-
4	On Acct		Janardhan prasad	Tiles work	Nil	-
5	On Acct		Surya chandra engineering works	Electrical work	Nil	-
7	On Acct		Amit	Painting work	Nil	-
8	On Acct		priyanka devi	Tiles work	Nil	-
9	On Acct		Kethan Engineering	Civil work	Nil	-
10	Jobwork		V.Appala naidu	Civil work	Nil	-
11	Jobwork		Venktata rao	Civil work	Nil	-
12	Jobwork		Deva	fabrication	Nil	-
13	Jobwork		K.Samudrudu	Earth work	13,100	-
14	Dept		Vegi Bhanueswarao	plumbing	Nil	-
15	Dept		A.Satya narayana	Earth work	Nil	-
16	Dept		V.Appala naidu	Civil work	13,737	-
17	Dept		Amit	Painting work	1,400	-
18	Dept		Surya chandra engineering works	Electrical work	Nil	-
19	Dept		Thirupathi	Earth work	8,050	-
20	Hire/jw		V.Appala naidu	JCB	19,950	-
21	Hire/jw		Y.Srinu	Cranes	7,600	-
22	Hire/jw		Shaik saleem	Tractors	10,080	-
23	Buliding material		Mythry enginners&contractors	River sand	Nil	-
24	Buliding material		S.S.Rock products&const	M sand	Nil	-
25	Creche teacher					
26						
Total:					73,917	
Notes: 1. Only include payments above Rs. 10,000/-. 2. Include payments against credit balance where balance is less than 10k. 3. Details of payments towards building material not required. 4. Give credit balance only in case of payment against credit balance.						

Attendance Details

AMTZ 801

Vizag

Advice for Payment No : 148

Date : 17-07-2025

Contractor Name	From Date	To Date
V.Appala Naidu	10-07-2025	16-07-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	18.25	9125.00	1625.00	7500.00	0.00	0.00	0.00	0.00
Male Helper	4.25	2337.50	687.50	1650.00	0.00	0.00	0.00	0.00
Mason	3.25	2275.00	875.00	1400.00	0.00	0.00	0.00	0.00
Totals...	25.75	13737.50	3187.50	10550.00	0.00	0.00	0.00	0.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description :		0.00
Department Description : Towards payment done to appala naidu for materials loading &unloading shifting from 801 stores to 4554 site store		13737.00
Job Work Description :		0.00
		Total Amount % 13737.00
		TDS : @ 1 137.37
		Less Rent : 0.00
		Less Loan : 0.00
Other Deductions Description :		0.00
Net Amount :		13599.63
Rupees : Thirteen Thousand Five Hundred Ninty Nine and Paise Sixty Three Only.		

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

AMTZ MEDPOLIS Square 801 Pvt Ltd (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

CIN: U45202TG2022PTC166164

Payment VoucherNo. : **PAY/10987**

Dated: 17-Jul-25

Particulars	Amount
Account :	
CONT-Vanumu Appalanaidu	13,737.00
TDS-1% Contract	(-)137.37
Through :	
BANK - Yes Bank Ltd Current A/c No. 00863370005605	
On Account of :	
Towards payment done to appala naidu for materials loading &unloading shifting from 801 stores to 4554 site store	
Amount (in words) :	
Indian Rupees Thirteen Thousand Five Hundred Ninety Nine and Sixty Three paise Only	
	₹ 13,599.63

Prepared by: amtz-const@modiproperties.in

Approved by

Receiver's Signature

Annexure - A
Approval for department labour/job work

Company:	AMS801	Sl. No.	
Site:	AMS801	Total Amount:	33,750/-
1. Description of work: Civil Works + Material Shifting + Pavement Sectioning			
Work at unit/block no.:	AMS801	Work type:	☒ Dept. ☐ Job work
Contractor name:	V. Appalanaidu	Male helper:	Female helper:
No. of labour required:	Mason:	To date:	16-07-25
From date:	10-07-25	Negotiated amount:	13750/-
Guideline rate/amount:	13750/-		
2. Description of work:			
Work at unit/block no.:			
Contractor name:		Work type:	☐ Dept. ☐ Job work
No. of labour required:	Mason:	Male helper:	Female helper:
From date:		To date:	
Guideline rate/amount:		Negotiated amount:	
3. Desc. of equipment hire: JCB for Pavement Sectioning, Soil Shifting for Pavers			
Work at unit/block no.:		Hire type:	☒ Hire ☐ Job work
Contractor name:	V. Appalanaidu	No. of days:	2.5 days
No. of hours per day:		To date:	15-07-25
From date:	10-07-25	Negotiated amount:	20000/-
Guideline rate/amount:	20000/-		
4. Desc. of equipment hire:			
Work at unit/block no.:			
Contractor name:		Hire type:	☐ Hire ☐ Job work
No. of hours per day:		No. of days:	
From date:		To date:	
Guideline rate/amount:		Negotiated amount:	
Approved by:	Engineer	Project Manager	Partner/MD ☒
Sign:	A. D. D. D. D.	G. S. S. S. S.	
Date:	16-07-25	16-07-25	

Notes: 1. Original copy to be attached to weekly voucher. 2. Approval can be taken by email, whatsapp or fiber. 3. For department work/ equipment hire enter total value of department work in 'guideline rate/amount'. 4. For job work enter guideline rates/amount and negotiated amount.

APPROVED BY
16-07-2025
SOHAM MODI

Attendance Details

AMTZ 801

Vizag

Advice for Payment No : 149

Date : 17-07-2025

Contractor Name	From Date	To Date
Thirupathi	10-07-2025	16-07-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	7.00	3850.00	1100.00	2750.00	0.00	0.00	0.00	0.00
Mason	6.00	4200.00	2100.00	2100.00	0.00	0.00	0.00	0.00
Totals...	13.00	8050.00	3200.00	4850.00	0.00	0.00	0.00	0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards payment done to thirupathi for materilas shifting from 801 peb shed +all floors to 4554 site stores	8050.00
Job Work Description :	0.00
Total Amount %	8050.00
TDS : @ 1	80.50
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	7969.50
Rupees : Seven Thousand Nine Hundred Sixty Nine and Paise Fifty Only.	

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

AMTZ MEDPOLIS Square 801 Pvt Ltd (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

CIN: U45202TG2022PTC166164

Payment VoucherNo. : **PAY/10986**Dated: **17-Jul-25**

Particulars	Amount
Account :	
CONT-G.Tirupathi Rao	8,050.00
TDS-1% Contract	(-)80.50
Through :	
BANK-Yes Bank Ltd Current A/c No. 000650700057005	
On Account of :	
Towards payment done to thirupathi for materilas shifting from 801 peb shed +all floors to 4554 site stores	
Amount (in words) :	
Indian Rupees Seven Thousand Nine Hundred Sixty Nine and Fifty paise Only	
	₹ 7,969.50

Prepared by: amtz-const@modiproperties.in

Approved by

Receiver's Signature

Attendance Details

AMTZ 801

Vizag

Advice for Payment No : 150

Date : 17-07-2025

Contractor Name	From Date	To Date
Amit	10-07-2025	16-07-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Mason	2.00	1400.00	700.00	700.00	0.00	0.00	0.00	0.00
Totals...	2.00	1400.00	700.00	700.00	0.00	0.00	0.00	0.00

Advice For Payment

PARTICULARS		AMOUNT
On A/c Description :		0.00
Department Description :		1400.00
Towards payment done to amit for misc touch up works		
Job Work Description :		0.00
Total Amount %		1400.00
TDS : @ 1		14.00
Less Rent :		0.00
Less Loan :		0.00
Other Deductions Description :		0.00
Net Amount :		1386.00
Rupees : One Thousand Three Hundred Eighty Six Only.		

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

AMTZ MEDPOLIS Square 801 Pvt Ltd (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

CIN: U45202TG2022PTC166164

Payment VoucherNo. : **PAY/10985**Dated: **17-Jul-25**

Particulars	Amount
Account :	
CONT-Amit	1,400.00
TDS-1% Contract	(-)14.00
Through :	
BANK-Yes Bank Ltd Current A/c No. 004785700005025	
On Account of :	
Towards payment done to amit for misc touch up works	
Amount (in words) :	
Indian Rupees One Thousand Three Hundred Eighty Six Only	
	₹ 1,386.00

Prepared by: amtz-const@modiproperties.in

Approved by

Receiver's Signature

Attendance Details

AMTZ 801

Vizag

Advice for Payment No : 151

Date : 17-07-2025

Contractor Name	From Date	To Date
K.Samudrudu	10-07-2025	16-07-2025

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Contractor	1.00	625.00	0.00	0.00	0.00	625.00	0.00	0.00
Female Helper	13.00	6650.00	0.00	0.00	500.00	6150.00	0.00	0.00
Male Helper	8.00	4600.00	0.00	0.00	0.00	4600.00	0.00	0.00
Mason	5.00	3500.00	0.00	0.00	0.00	3500.00	0.00	0.00
Totals...	27.00	15375.00	0.00	0.00	500.00	14875.00	0.00	0.00

Advice For Payment		
PARTICULARS		AMOUNT
On A/c Description :		0.00
Department Description :		0.00
Job Work Description : Towards payment done to samudrudu for materials shifting from peb shed +2nd floor to 4554 stores		13100.00
Total Amount %		13100.00
TDS : @ 1		131.00
Less Rent :		0.00
Less Loan :		0.00
Other Deductions Description :		0.00
Net Amount :		12969.00
Rupees : Twelve Thousand Nine Hundred Sixty Nine Only.		

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Job Work Details

S. No. 29231


Company	AMS 801	Project	AMS801
No. of workers required	18	Date	15-07-25
No. of head mason	-	No. of male helper	15
No. of mason	-	No. of female helper	3
Required from date	11-07-25	Required to date	15-07-25

Job Description:

Material Shifting from stores,

P&B shed and from all floors to AMS 4554 stores.

Description	Quantity	Rate	Amount
All material shifting from 801 to 4554.	Lumpsum	12000/-	13100/-
Total Amount			13100/-

Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
A. Dharma Teja		K. Samudra	K. SAMUDRA

CIN: U45202TG2022PTC166164

Payment Voucher

No. : **PAY/10990**

Dated: 17-Jul-25

Particulars	Amount
Account :	
JW-K Rama Samudrudu	13,100.00
TDS-1% Contract	(-)131.00
Through :	
BANK - Yes Bank Ltd Current A/c No. 00876770005025	
On Account of :	
Towards payment done to samudrudu for materials shifting from peb shed +2nd floor to 4554 stores	
Amount (in words) :	
Indian Rupees Twelve Thousand Nine Hundred Sixty Nine Only	
	₹ 12,969.00

Prepared by: amtz-const@modiproperties.in

Approved by

Receiver's Signature

Annexure - A
Approval for department labour/job work

Company:	AMS801	Sl. No.	
Site:	AMS801	Total Amount:	20,600/-
1. Description of work: material Shifting from Stores+PEB Shed + All floors to USS4 Stores			
Work at unit/block no.:	AMS801	Work type:	☐ Dept. ☒ Job work
Contractor name:	K. Rama Samudra	Male helper:	15
No. of labour required:	Mason:	Female helper:	3
From date:	11-07-25	To date:	15-07-25
Guideline rate/amount:	13100/-	Negotiated amount:	13100/-
2. Description of work: Shifting of material from 801 to USS4			
Work at unit/block no.:		Work type:	☐ Dept. ☐ Job work
Contractor name:		Male helper:	Female helper:
No. of labour required:	Mason:	To date:	13-07-25
From date:	11-07-25	Negotiated amount:	
Guideline rate/amount:			
3. Desc. of equipment hire: Shifting of material from 801 to USS4, using tractor.			
Work at unit/block no.:	AMS801	Hire type:	☒ Hire ☐ Job work
Contractor name:	Shahk Saleem	No. of days:	
No. of hours per day:		To date:	13-07-25
From date:	11-07-25	Negotiated amount:	7500/-
Guideline rate/amount:	7500/-		
4. Desc. of equipment hire:			
Work at unit/block no.:		Hire type:	☐ Hire ☐ Job work
Contractor name:		No. of days:	
No. of hours per day:		To date:	
From date:		Negotiated amount:	
Guideline rate/amount:			
Approved by:	Engineer	Project Manager	Partner/MD ☒
Sign:	A. Dharmapal	G. Lalit	
Date:	15-07-25	14/7/25	

Notes: 1. Original copy to be attached to weekly voucher. 2. Approval can be taken by email, whatsapp or viber. 3. For department work/ equipment hire enter total value of department work in 'guideline rate/amount'. 4. For job work enter guideline rates/amount and negotiated amount.

APPROVED BY
17 JUL 2025
SOHAM MODI

Hire Charges Voucher

17/07/2025 16:14:10

Pages : 2 of 2

Advice for Payment

Company Name : AMTZ Medpolis Square 801 Pvt Ltd		Voucher No : 12942	
Project Name : AMTZ 801 Pvt Ltd			
Supplier Name : Shaik salem			
PARTICULARS		Amount	
Hire Charges - Job Work Payment		Amount Payable :- 10080.00	
Towards payment for shaik salem for materilas shifting from 801 to 4554 stores		10080.00	
Hire Charges - On A/C Payment		Amount Payable :- 0.00	
		0.00	
Other Additions :			
		0.00	
		Gross 10080.00	
		TDS% 2.00 TDS Amount 201.60	
		Total GST Amount 0.00	
CGST% 0.00		0.00	
SGST% 0.00		0.00	
Total GST Amount 0.00			
Other Deductions :			
		0.00	
Total		9878.40	
Rupees : Nine Thousand Eight Hundred Seventy Eight and Paise Fourty Only.			

Project Manager

Accounts Manager

Managing Director

Hire Charges Voucher

17-07-2025 16:14:10

Pages : 1 of 2

Company Name : AMTZ Medpolis Square 801 Pvt Ltd

Project Name : AMTZ 801 Pvt Ltd

Supplier Name : Shaik saleem

Voucher No :

12942

From Date :

10-07-2025

To Date :

16-07-2025

HC No	HC Date	Equipment Name / Particulars	S. Time	E. Time	Qty	Rate		Gross
119118	14-07-2025	Tractor with tipper without labour (per day) AP35W/2640 Units : per day (9.30 to 6 P.M) Towards materials shifting from 801 to 4554 stores	09:00	18:00	1.4	1800	JW	2520.00
119120	15-07-2025	Tractor with tipper without labour (per day) AP35W/2640 Units : per day (9.30 to 6 P.M) Towards store materials shifting from 801 to 4554 store	10:40	17:40	1.4	1800	JW	2520.00
119121	16-07-2025	Tractor with tipper without labour (per day) AP35W/2640 Units : per day (9.30 to 6 P.M) Towards store materials shifting from 801 to 4554 store	09:00	18:30	1.4	1800	JW	2520.00
119122	16-07-2025	Tractor with tipper without labour (per day) AP35W/2640 Units : per day (9.30 to 6 P.M) Towards store materials shifting from 801 to 4554 stores	09:30	18:30	1.4	1800	JW	2520.00

Project Manager

Accounts Manager

Managing Director

AMTZ Medpolis Square 801 Pvt Ltd

HC 119118

AMTZ 801 Pvt Ltd

HC Date	Veh No	Start Time	End Time	Pay Type	
14-07-2025	AP35W2640	09:00	18:00	JW	179

Equipment Name

Tractor with tipper without labour (per day)

Units	Min Rate	Max Rate	Qty	Rate	Value
per day (9.30)	1800.00	1800.00	1.4	1800	2520.00



Supplier Name

Shaik saleem

Work Description :-

Towards materials shifting from 801 to 4554 stores

Rupees : Two Thousand Five Hundred Twenty Only.



Printed On 17-07-2025 16:09:17

AMTZ Medpolis Square 801 Pvt Ltd

HC 119120

AMTZ 801 Pvt Ltd

181

HC Date	Veh No	Start Time	End Time	Pay Type
15-07-2025	AP35W2640	10:40	17:40	JW

Equipment Name

Tractor with tipper without labour (per day)

Units	Min Rate	Max Rate	Qty	Rate	Value
per day (9.30)	1800.00	1800.00	1.4	1800	2520.00


Supplier Name

Shaik saleem

Work Description :-

Towards store materilas shifting from 801 to 4554 store

Rupees : Two Thousand Five Hundred Twenty Only.



Printed On 17-07-2025 16:09:17

AMTZ Medpolis Square 801 Pvt Ltd

HC 119121

AMTZ 801 Pvt Ltd

182

HC Date	Veh No	Start Time	End Time	Pay Type
16-07-2025	AP35W2640	09:00	18:30	JW

Equipment Name

Tractor with tipper without labour (per day)

Units	Min Rate	Max Rate	Qty	Rate	Value
per day (9.30	1800.00	1800.00	1.4	1800	2520.00

Supplier Name

Shaik saleem

Work Description :-

Towards store materilas shifting from 801 to 4554 store

Rupees : Two Thousand Five Hundred Twenty Only.



Printed On 17-07-2025 16:09:17

AMTZ Medpolis Square 801 Pvt Ltd

AMTZ 801 Pvt Ltd

HC 119122

184

HC Date	Veh No	Start Time	End Time	Pay Type
16-07-2025	AP35W2640	09:30	18:30	JW

Equipment Name

Tractor with tipper without labour (per day)

Units	Min Rate	Max Rate	Qty	Rate	Value
per day (9.30	1800.00	1800.00	1.4	1800	2520.00



Supplier Name

Shaik saleem

Work Description :-

Towards store materials shifting from 801 to 4554 stores

Rupees : Two Thousand Five Hundred Twenty Only.



Printed On 17-07-2025 16:09:17

AMTZ MEDPOLIS Square 801 Pvt Ltd (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

CIN: U45202TG2022PTC166164

Payment VoucherNo. : **PAY/10991**

Dated: 17-Jul-25

Particulars	Amount
Account :	
EUC-Shaik Saleem	10,080.00
TDS-2% Equipment Hire Charges	(-)201.60
Through :	
BANK - Yes Bank Ltd Current A/c No. 008670700005005	
On Account of :	
Towards payment done to shaik saleem for materials shifting from 801 to 4554 stores	
Amount (in words) :	
Indian Rupees Nine Thousand Eight Hundred Seventy Eight and Forty paise Only	
	₹ 9,878.40

Prepared by: amtz-const@modiproperties.in

Approved by

Receiver's Signature

Annexure - A
Approval for department labour/job work

Company:	AMS801	Sl. No.	
Site:	AMS801	Total Amount	20,600/-
1. Description of work: material shifting from stores + PEB Shed + All floors to 4SS4 Stores			
Work at unit/block no.:	AMS801	Work type:	☐ Dept. ☒ Job work
Contractor name:	K. Rama Samududu	Male helper:	Female helper: 3
No. of labour required:	Mason:	To date:	15-07-25
From date:	11-07-25	Negotiated amount:	13100/-
Guideline rate/amount:	13100/-		
2. Description of work: Shifting of material from 801 to 4SS4			
Work at unit/block no.:		Work type:	☐ Dept. ☐ Job work
Contractor name:		Male helper:	Female helper:
No. of labour required:	Mason:	To date:	13-07-25
From date:	11-07-25	Negotiated amount:	
Guideline rate/amount:			
3. Desc. of equipment hire: Shifting of material from 801 to 4SS4, using tractor.			
Work at unit/block no.:	AMS801	Hire type:	☒ Hire ☐ Job work
Contractor name:	Shahk Saleem	No. of days:	
No. of hours per day:		To date:	13-07-25
From date:	11-07-25	Negotiated amount:	7500/-
Guideline rate/amount:	7500/-		
4. Desc. of equipment hire:			
Work at unit/block no.:		Hire type:	☐ Hire ☐ Job work
Contractor name:		No. of days:	
No. of hours per day:		To date:	
From date:		Negotiated amount:	
Guideline rate/amount:			
Approved by:	Engineer	Project Manager	Partner/MD ☒
Sign:	A. Dhamaraj	P. Raju	
Date:	15-07-25	11/7/25	

Notes: 1. Original copy to be attached to weekly voucher. 2. Approval can be taken by email, whatsapp or viber.
3. For department work/ equipment hire enter total value of department work in 'guideline rate/amount'. 4. For job work enter guideline rates/amount and negotiated amount.

APPROVED BY
15 JUL 2025
SOHAM MODI

Hire Charges Voucher

17-07-2025 17:25:03

Pages : 2 of 2

Advice for Payment

Company Name : AMTZ Medpolis Square 801 Pvt Ltd									
Project Name : AMTZ 801 Pvt Ltd									
Supplier Name : V Appala naidu									
Voucher No : 12944									
PARTICULARS								Amount	
Hire Charges - Job Work Payment								Amount Payable :-	19950.00
Towards payment done to appalanaidu for debries removal works&soil shifting for pavers works									19950.00
Hire Charges - On A/C Payment								Amount Payable :-	0.00
									0.00
Other Additions :									0.00
								Gross	19950.00
								TDS% 2.00	TDS Amount 399.00
								CGST% 0.00	0.00
								SGST% 0.00	0.00
								TDS% 0.00	Total GST Amount 0.00
Other Deductions :									0.00
								Total	19551.00
Rupees : Nineteen Thousand Five Hundred Fifty One Only.									

Project Manager

Accounts Manager

Managing Director

Fire Charges Voucher

Company Name : AMTZ Medpolis Square 801 Pvt Ltd
 Project Name : AMTZ 801 Pvt Ltd
 Supplier Name : V.Appala naidu

Voucher No :	12944
From Date :	10-07-2025
To Date :	16-07-2025

17-07-2025 17:25:03

Pages : 1 of 2

HC No	HC Date	Equipment Name / Particulars	S.Time	E.Time	Qty	Rate	Gross
119117	14-07-2025	JCB with back hoe and bazer piece meal work for 2 days	08:30	19:30	10	1050	JW 10500.00
		AP31ES3989 Units : per hour				Rate : 1050	
		Towards soil shifting for pavers works					
119119	15-07-2025	JCB with back hoe and bazer piece meal work for 2 days	07:30	18:20	9	1050	JW 9450.00
		AP31ES3989 Units : per hour				Rate : 1050	
		Towards debries removing & soil shifting for pavers works					

Project Manager

Accounts Manager

Managing Director

AMTZ Medpolis Square 801 Pvt Ltd					HC 119117
AMTZ 801 Pvt Ltd					178
HC Date	Veh No	Start Time	End Time	Pay Type	
14-07-2025	AP31ES3989	08:30	19:30	JW	
Equipment Name					
JCB with back hoe and bazer piece meal work for 2 days					
Units	Min Rate	Max Rate	Qty	Rate	Value
per hour	1050.00	1050.00	10	1050	10500.00
Supplier Name					
V.Appala naidu					
Work Description :-					
Towards soil shifting for pavers works					
Rupees : Ten Thousand Five Hundred Only.					



Printed On 17-07-2025 16:09:17

AMTZ Medpolis Square 801 Pvt Ltd

HC 119119

AMTZ 801 Pvt Ltd

HC Date	Veh No	Start Time	End Time	Pay Type	
15-07-2025	AP31ES3989	07:30	18:20	JW	180

Equipment Name

JCB with back hoe and bazer piece meal work for 2 days

Units	Min Rate	Max Rate	Qty	Rate	Value
per hour	1050.00	1050.00	9	1050	9450.00



Supplier Name

V.Appala naidu

Work Description :-

Towards debries removing & soil shifting for pavers works

Rupees : Nine Thousand Four Hundred Fifty Only.



Printed On 17-07-2025 16:09:17

AMTZ MEDPOLIS Square 801 Pvt Ltd (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

CIN: U45202TG2022PTC166164

Payment VoucherNo. : **PAY/10988**

Dated: 17-Jul-25

Particulars	Amount
Account :	
CONT-Vanumu Appalanaidu	19,950.00
TDS-2% Equipment Hire Charges	(-)399.00
Through :	
BANK-Vys Bank Ltd Current A/c No. 0086700005005	
On Account of :	
Towards payment done to appala naidu for debries shifting & soil shifting for pavers works	
Amount (in words) :	
Indian Rupees Nineteen Thousand Five Hundred Fifty One Only	
	₹ 19,551.00

Prepared by: amtz-const@modiproperties.in

Approved by

Receiver's Signature

Annexure - A
Approval for department labour/job work

Company:	AMS801	Sl. No.	
Site:	AMS801	Total Amount:	23,750/-
1. Description of work: Civil works + Material Shipping + Pavex Sectioning			
Work at unit block no.:	AMS801	Work type:	☐ Dept. ☐ Job work
Contractor name:	V. Appabandi	Male helper:	Female helper:
No. of labour required:	Mason	To date:	16-07-25
From date:	10-07-25	Negotiated amount:	13750/-
Guideline rate/amount:	13750/-		
2. Description of work:			
Work at unit block no.:		Work type:	☐ Dept. ☐ Job work
Contractor name:		Male helper:	Female helper:
No. of labour required:	Mason:	To date:	
From date:		Negotiated amount:	
Guideline rate/amount:			
3. Desc. of equipment hire: JCB for Pavex Sectioning, Soil Shipping for Pavex			
Work at unit block no.:		Hire type:	☒ Hire ☐ Job work
Contractor name:	V. Appabandi	No. of days:	2.5 days
No. of hours per day:		To date:	15-07-25
From date:	10-07-25	Negotiated amount:	20000/-
Guideline rate/amount:	20000/-		
4. Desc. of equipment hire:			
Work at unit/block no.:		Hire type:	☐ Hire ☐ Job work
Contractor name:		No. of days:	
No. of hours per day:		To date:	
From date:		Negotiated amount:	
Guideline rate/amount:			
Approved by:	Engineer	Project Manager	Partner/MD ☒
Sign:	A. D. [Signature]	G. [Signature]	
Date:	16-07-25	16/7/25	

Notes: 1. Original copy to be attached to weekly voucher. 2. Approval can be taken by email/whatsapp or iber. 2025
3. For department work/ equipment hire enter total value of department work in 'guideline rate/amount'. 4. For job work enter guideline rates/amount and negotiated amount.

APPROVED BY
SOHAM MODI

Hire Charges Voucher

17/07/2025 16:14:10

Pages : 2 of 2

Advice for Payment

Company Name : AMTZ Medpolis Square 801 Pvt Ltd									
Project Name : AMTZ 801 Pvt Ltd									
Supplier Name : Yerra Srinu									
Voucher No : 12943									
PARTICULARS									
Hire Charges - Job Work Payment								Amount Payable :-	7600.00
Towards payment done to yerra srinu for 300sqmm hldlt cables shifting works									7600.00
Hire Charges - On A/C Payment								Amount Payable :-	0.00
									0.00
Other Additions :									
									0.00
								Gross	7600.00
								TDS% 2.00	TDS Amount
									152.00
Other Deductions :								Total GST Amount	0.00
									0.00
								Total	7448.00
Rupees : Seven Thousand Four Hundred Forty Eight Only.									

Project Manager

Accounts Manager

Managing Director

Hire Charges Voucher

17-07-2025 16:14:10

Pages : 1 of 2

Company Name : AMTZ Medpolis Square 801 Pvt Ltd

Project Name : AMTZ 801 Pvt Ltd

Supplier Name : Yerra Srinu

Voucher No :	12943
From Date :	10-07-2025
To Date :	16-07-2025

		Equipment Name / Particulars						
HC No	HC Date			S.Time	E.Time	Qty	Rate	Gross
119123	183	14-07-2025	JCB	15:15	17:25	9.5	800	JW 7600.00
		AP30AS6476	Units : per hour	Rate : 800				
		Towards 300SQMM HT< cables shifting from 801 to 4554						

Project Manager

Accounts Manager

Managing Director

AMTZ Medpolis Square 801 Pvt Ltd

AMTZ 801 Pvt Ltd

HC 119123

HC Date	Veh No	Start Time	End Time	Pay Type
14-07-2025	AP30AS6476	15:15	17:25	JW

183

Equipment Name

JCB

Units	Min Rate	Max Rate	Qty	Rate	Value
per hour	800.00	800.00	9.5	800	7600.00

Supplier Name

Yerra Srinu

Work Description :-

Towards 300SQMM HT< cables shifting from 801 to 4554
(lumpsum)

Rupees : Seven Thousand Six Hundred Only.



Printed On 17-07-2025 16:09:17

AMTZ MEDPOLIS Square 801 Pvt Ltd (24-25)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

CIN: U45202TG2022PTC166164

Payment VoucherNo. : **PAY/10989**

Dated: 17-Jul-25

Particulars	Amount
Account :	
CONT-Yarra Srinu	7,600.00
TDS-2% Equipment Hire Charges	(-)152.00
Through :	
SANKU-Vas Sanku Ltd Current A/c No. 0046707000505	
On Account of :	
Towards payment done to yerra srinu for 300sqmm HT< cables shifting from 801 to 4554	
Amount (in words) :	
Indian Rupees Seven Thousand Four Hundred Forty Eight Only	
	₹ 7,448.00

Prepared by: amtz-const@modiproperties.in

Approved by

Receiver's Signature