


Anx - A - Attendance details

Annexure - A - Send Weekly					
Details of labour charges					
Name of contractor:		ASHOK CONSTRUCTIONS			
Company name:		MRMLLP			
Project name:		AVR Gulmohar Homes			
Date:	10-10-19				
Period	From:	03-10-19	To:	09-10-19	
Sl. No.	Work Type	Worker Type	Quantity	Rate	Amount
1	Civil work	Mason	39	575.00	22,138
2	Civil work	Male helper	16	400.00	6,400
3	Civil work	Female helper	24	350.00	8,313
4	RCC work	Mason		550.00	-
5	RCC work	Male helper		400.00	-
6	RCC work	Female helper		-	-
7	Earth work	Mason		-	-
8	Earth work	Male helper		450.00	-
9	Earth work	Female helper		400.00	-
10	Electrician	Mason		550.00	-
11	Electrician	Male helper		400.00	-
12					-
13					-
14					-
15					-
16					-
17					-
18					-
19					-
20					-
Total					36,850
Payment approved by MD:					
Prepared by:					
Name	Zakir	MDs approval			
Date	10-10-19				

Certified by

Admin Officer
 Modi Realty (Miryalaguda) LLP

Certified by

Asst. Project Manager/Engineer
 Modi Realty (Miryalaguda) LLP

Anx - B - Hire charges

Annexure - B - Send Weekly					
Details of hire charges					
Name of contractor:		ASHOK CONSTRUCTIONS			
Company name:		MRMLLP			
Project name:		AVR Gulmohar Homes			
Date:		10-10-19			
Period		From:	03-10-19	To:	09-10-19
Sl. No.	Equipment Type	Quantity	Rate	Units	Amount
1	JCB	7.19	1,000.00	Hour	7,190
2	Tractor	-	1,800.00	Engage	-
3					-
4					-
5					-
6					-
7					-
8					-
9					-
10					-
11					-
12					-
13					-
14					-
15					-
16					-
17					-
18					-
19					-
20					-
21					-
22					-
23					-
24					-
25					-
Total					7,190
Payment approved by MD:					
Prepared by:					MDs approval
Name					
Date	10-10-19				

Certified by

Admin Officer
 Modi Realty (Miryalaguda) LLP

Certified by

Asst. Project Manager/Engineer
 Modi Realty (Miryalaguda) LLP

Annexure - C - send weekly									
Details of material received									
Name of contractor:			ASHOK CONSTRUCTIONS						
Company name:			MRMLLP						
Project name:			AVR Gulmohar Homes						
Date:			10-10-19						
Period			From:		03-10-19 To:		09-10-19		
Sl. No.	Material type	Received date	Inward no.	Quantity	Units	Rate	Amount		
1	STONE DUST	03-10-19 91 and 92		66.91	Tons	620.00	41,484.20		
2	METAL(20MM)	03-10-19 93		776.50	Cft	24.00	18,636.00		
3	CEMANT	03-10-19 187		520.00	bages	234.38	121,877.60		
4	RED BRICK	03-10-19 188		2,500.00	NOS	8.00	20,000.00		
5	STONE DUST	05-10-19 94		32.10	Tons	620.00	19,902.00		
6	METAL(40MM)	05-10-19 95		715.50	Cft	22.00	15,741.00		
7	STONE DUST	06-10-19 96		25.50	Tons	620.00	15,810.00		
8	STONE DUST	07-10-19 97 and 98		60.25	Tons	620.00	37,355.00		
9									
10						-	-		
11						-	-		
12						-	-		
13						-	-		
14							-		
15							-		
16									
17									
18									
19									
20									
21									
22									
23									
24									
Total							-		
Payment approved by MD:							290,805.80		
Prepared by:									
Name	Zakir			Approved by:	MDs approval				
Date	10-10-19								

Certified by

Admin Officer
Modi Realty (Miryalaguda) LLP

Certified by

Asst. Project Manager/Engineer
Modi Realty (Miryalaguda) LLP

Annexure - D - send weekly																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		</
----------------------------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	----

Certified by

Certified by

Admin Officer
Modi Realty (Miryalaguda) LLP

Asst. Project Manager/Engineer
Modi Realty (Miryalaguda) LLP

S No	Villa no- 4BHK)	Type (2, 3, 4BHK)	SBUA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession
30	30	2 BHK	1,250	30-May-17	23-Nov-17	21-Mar-18	30-Nov-18	30-Jan-19	25-Apr-19	14-Aug-19		
31	31	2BHK	1,250	26-Dec-18	6-Feb-19	16-Mar-19						
32	32	4 BHK	2,340	28-Jul-17	19-Dec-17	23-Feb-18	13-Jun-18	6-Nov-19	18-Jun-19	16-Aug-19		
33	33	2BHK	1,250	23-Apr-19	14/06/2019	8-Feb-19						
34	34	2 BHK	1,250	9-Jul-18	12.06.2019	16-Jul-19						
35	35	2 BHK	1,250	15-Sep-17	7-Oct-17	7-Jan-18	27-Sep-18	13-Nov-18				
36	36	3BHK	2,340	25-Aug-18	19-Sep-19							
37	37	2BHK	1,250	24-Jul-17	28-Nov-17	9-Jan-18	11-Dec-18	19-Jun-19				
38	38	4 BHK	2,340	7-Jan-19	25-Feb-19	9-Apr-19						
39	39	4BHK	2,340	7-Jan-19	23-Feb-19	30-Mar-19						
40	40	3-BHK	2,340	10-Jun-18	10-Jul-18	23-Feb-19						
41	41	2-BHK	1,250	5-Jun-18	27-Jun-18	3-Oct-18	18-Jun-19					
42	42	3BHK	2,340	20-Jul-18								
43	43	3BHK	2,340	25-Jul-19								
44	44	2BHK	1,250	29-May-19								
45	45	3BHK	2,340	11-Jul-19								
46	46	3BHK	2,340	10-Jul-19								
47	47	3BHK	2,340	28-Apr-19	27-Sep-19							
48	48	2 BHK	1,250	15-Sep-17	26-Oct-17	8-Mar-18	3-Jul-18	13-Nov-18	10-May-19	27-Aug-19		
49	49	3BHK	2,340	6-Jul-19	19-Aug-19							
50	50	2BHK	1,250	4-Jun-19	20-Sep-19							
51	51	3BHK	2,340	25/06/2019	26-Aug-19							
52	52	3BHK	2,340	26-Jun-19	6-Sep-19							
53	53	2BHK	1,250	29-May-19	6-Sep-19							
54	54	3BHK	2,340	9-Jul-19								
55	55	4BHK	2,430	21-Jul-18	16-Aug-19							
56	56	2 BHK	1,250	21-Jul-18	3-Jan-19	26-Jul-19						
57	57	2 BHK	1,250	16-Oct-17	9-Dec-17	24-Mar-18	19-Feb-19	17-Sep-19				
58	58	2 BHK	1,250	18-Jul-18	22-Aug-18							
59	59	4BHK	2,340	16-May-19	9-Jul-19	11-Sep-19						
60	60	2BHK	1,250	21-Jul-18	21-Aug-18	14-Jul-19						
61	61	2 BHK	1,250	15-Sep-17	14-Oct-17	17-Apr-18	29-Sep-18	22-Nov-18	22-May-19	27-Aug-19		
62	62	2 BHK	1,250	24-Jul-17	23-Dec-17	19-Mar-18	15-Nov-18	30-Jan-19	29-Jun-19	24-Sep-19		
63	63	2 BHK	1,250	8-Nov-17	25-Dec-17	6-Mar-18	15-Nov-18	19-Feb-19	24-Sep-19	24-Sep-19		
64	64	2 BHK	1,250	15-Sep-17	14-Oct-17	23-Feb-18	15-Nov-18	19-Feb-19	18-Jun-19	24-Sep-19		

Corrupted by
24-Sep-19
18-Jun-19

Corrupted by
24-Sep-19
18-Jun-19

Admin Officer
Modi Realty (Miryalaguda) LLP

Asst. Project Manager/Engineer
Modi Realty (Miryalaguda) LLP

Anx - D - Milestone report

S No	Villa no-	Type (2, 3, 4BHK)	SB/A	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession
65	65	3BHK	2,340	15-Jun-18	21-Jul-18	13-Nov-18	6-Sep-19					
66	66	3BHK	2,340	7-Jun-18	7-Jul-18	5-Dec-18	6-Sep-19					
67	67	3BHK	2,340	16-Jun-18	25-Jul-18							
68	68	2BHK	1,250	23-Dec-18	19-Jan-19							
69	69	3BHK	2,340	14-Jun-18	26-Jul-18	30-Jul-19						
70	70	3BHK	2,340	14-Jun-18	28-Jul-18	30-Jul-19						
71	71	2 BHK	1,250	31-Jul-17	9-Jul-18	5-Sep-18						
72	72	2BHK	1,250	2-Jul-18	15-11-2018							
73	73	2 BHK	1,250	5-Jul-18	4-Aug-18	10-Oct-18	22-May-19					
74	74	2 BHK	1,250	15-Sep-17	14-Nov-17	3-Apr-18	21-Dec-18	24-May-19				
75	75	2 BHK	1,250	18-May-18	20-Jun-18	19-Sep-18	11-Jun-19	19-Sep-19				
76	76	2 BHK	1,250	8-Nov-17	19-Dec-17	3-Apr-18	2-Mar-19	25-Apr-19				
77	77	2BHK	1,250	30-Nov-17	31-Mar-18	16-May-18	30-Nov-18	25-Apr-19	13-Sep-19			
78	78	4BHK	2,430	7-May-19	5-Jul-19	17-Aug-19						
79	79	2 BHK	1,250	26-Oct-17	4-Dec-17	24-Mar-18	15-Dec-18	10-May-19				
80	80	2 BHK	1,250	26-Oct-17	13-Dec-17	24-Mar-18	4-Dec-18	22-May-19	17-Sep-19			
81	81	3BHK	2,340	21-Jun-18	7-Aug-18	19-Sep-19						
82	82	3BHK	2,340	18-Jun-18	24-Aug-18	3-Sep-19						
83	83	2BHK	1,250	14-May-19	18/06/2019	1-Oct-19						
84	84	2 BHK	1,250	26-Jun-18	25-Aug-18	7-Nov-18						
85	85	3BHK	2,340	16-May-19	6-Jul-19							
86	86	2 BHK	1,250	13-Dec-17	13-Jun-18	23-Aug-18	10-May-19					
87	87	2 BHK	1,250	25-Jun-18	30-Aug-18	26-Dec-18	18-Oct-19					
88	88	2 BHK	1,250	26-Oct-17	30-Nov-17	5-Jun-18	17-Sep-19					
89	89	3BHK	2,340	3-Jun-19	24-Sep-19							
90	90	3BHK	2,340	24-Jun-19	24-Sep-19							
91	91	3BHK	2,340	15-Sep-17	17-Apr-18	7-Nov-18	10-May-19					

Certified by

Admin Officer
 Modi Realty (Miryalaguda) LLP

Certified by

Asst. Project Manager/Engineer
 Modi Realty (Miryalaguda) LLP