

# NGH Draft accountants weekly statement 25-07-25.xls

## Payment details

| Payment details |                          |           |                            |                       |           |                      |
|-----------------|--------------------------|-----------|----------------------------|-----------------------|-----------|----------------------|
| Company:        | Modi Realty Pocharam LLP |           |                            | Prepared by:          | Vijay Raj |                      |
| Project:        | NGH                      |           |                            | Date:                 | 25/Jul/25 |                      |
| S.No.           | Payment towards          | VRN / CRN | Paid to                    | Description/Remarks   | Amount    | Available Cr balance |
| 1               | on A/C                   | 1142      | Amlash kumar               | Carpentry             | 10,000    | 19,840               |
| 2               | on A/C                   | 1052      | B.Basappa                  | painting              | 10,000    | 79,589               |
| 3               | on A/C                   | 1218      | B.Naveen                   | painting              | 10,000    | 31,293               |
| 4               | on A/C                   | 1353      | Boddeti anantha sathya sai | electrical work       | 10,000    | 17,350               |
| 5               | on A/C                   | 1057      | G.Mannem                   | earth work excavation | 10,000    | 4,373                |
| 6               | on A/C                   | 1210      | G.Snehalatha               | earth work excavation | 10,000    | 15,002               |
| 7               | on A/C                   | 1017      | janardhan prasad           | tiles                 | 10,000    | 158,033              |
| 8               | on A/C                   | 1110      | K. Krishna                 | scaffolding           | 10,000    | 94,194               |
| 9               | on A/C                   | 1142      | M.Vijay laxmi              | painting              | 10,000    | 24,326               |
| 10              | on A/C                   | 1227      | Priyanka devi              | tiles                 | 10,000    | 41,862               |
| 11              | on A/C                   | 1007      | Sandeep Kumar Nishad       | Main Door Polishing   | 10,000    | 12,368               |
| 12              | on A/C                   | 1023      | Nandana fire protection    | fire works            | 25,000    | Advance Amou         |
| 13              | Dept                     | 1079      | Miriyala Raj kumar         | earth work excavation | 13,225    |                      |
| 14              | Dept                     | 1353      | Boddeti anantha sathya sai | electrical work       | 4,900     |                      |
| 15              | Dept                     | 1082      | Prasad choudary            | civil work            | 2,100     |                      |
| 16              | Dept                     | 1016      | MD Nadeem                  | Plumbing              | 2,100     |                      |
| 17              | Dept                     | 1017      | janardhan prasad           | tiles                 | 2,500     |                      |
| 18              | Jobwork                  | 1216      | Sruiti Choudary            | civil work            | 6,250     | Amount to be Debited |
| 19              | Hire charges             | 1079      | Miriyala Raj kumar         | Tractor               | 2,100     |                      |
| 20              | Annexure                 |           |                            |                       |           |                      |
| Total           |                          |           |                            |                       | 168,175   |                      |

Notes: 1. Only include payments above Rs. 10,000/-. 2. Include payments against credit balance where balance is less than 10k. 3. Details of payments towards building material not required. 4. Give credit balance only in case of payment against credit balance.

APPROVED BY

25 JUL 2025

G. VIJAY RAJ  
PROJECT MANAGER

Notes: 1. Only include payments above Rs. 10,000/- 2. Include payments against credit balance where balance is less than 10k. 3. Details of payments towards building material not required. 4. Give credit balance only in case of payment against credit balance.

APPROVED BY

G. VIJAY RAJ  
PROJECT MANAGER

25 JUL 2025

APPROVED BY



25 JUL 2025

G. VIJAY RAJ  
PROJECT MANAGER



| Sl. No. | Week starting date (Fm) | Week ending date (Thu) | Total Dept. changes for week - Rs. | Total Job work changes per week - Rs. | Total JCB Hire changes per week - Rs. | Compressor/ohipping Hire changes per week - Rs. | Total Tractor/Tipper Hire changes per week - Rs. | Total JCB Job work changes per week - Rs. | Compressor/ohipping/total station Job work changes per week - Rs. | Total Tractor/Tipper Job work changes per week - Rs. | Total of Dept. & Job work changes - Rs. |
|---------|-------------------------|------------------------|------------------------------------|---------------------------------------|---------------------------------------|-------------------------------------------------|--------------------------------------------------|-------------------------------------------|-------------------------------------------------------------------|------------------------------------------------------|-----------------------------------------|
| 40      | 12/Sep/24               | 18/Sep/24              | 19,956                             | -                                     | -                                     | -                                               | -                                                | -                                         | 5,600                                                             | 2,100                                                | 27,656                                  |
| 41      | 19/Sep/24               | 25/Sep/24              | 24,300                             | 5,000                                 | -                                     | -                                               | -                                                | -                                         | 3,500                                                             | 2,100                                                | 34,900                                  |
| 42      | 26/Sep/24               | 2/Oct/24               | 20,800                             | -                                     | -                                     | -                                               | -                                                | 10,450                                    | 2,100                                                             | 8,400                                                | 41,750                                  |
| 43      | 3/Oct/24                | 9/Oct/24               | 18,700                             | 15,000                                | -                                     | -                                               | -                                                | 6,650                                     | 7,000                                                             | 2,100                                                | 49,450                                  |
| 44      | 10/Oct/24               | 16/Oct/24              | 20,368                             | 8,125                                 | -                                     | -                                               | -                                                | 6,650                                     | 4,900                                                             | 4,200                                                | 44,243                                  |
| 45      | 17/Oct/24               | 23/Oct/24              | 23,250                             | 7,500                                 | -                                     | -                                               | -                                                | -                                         | 3,500                                                             | 6,300                                                | 40,550                                  |
| 46      | 24/Oct/24               | 30/Oct/24              | 23,575                             | -                                     | -                                     | -                                               | -                                                | -                                         | 2,100                                                             | 8,400                                                | 34,075                                  |
| 47      | 31/Oct/24               | 7/Nov/24               | 21,912                             | -                                     | -                                     | -                                               | -                                                | -                                         | 1,400                                                             | 4,200                                                | 27,512                                  |
| 48      | 7/Nov/24                | 13/Nov/24              | 25,700                             | -                                     | -                                     | -                                               | -                                                | -                                         | 2,800                                                             | 11,700                                               | 40,200                                  |
| 49      | 15/Nov/24               | 20/Nov/24              | 25,000                             | -                                     | -                                     | -                                               | -                                                | -                                         | 1,400                                                             | 6,300                                                | 32,700                                  |
| 50      | 21/Nov/24               | 27/Nov/24              | 21,500                             | -                                     | -                                     | -                                               | -                                                | -                                         | 1,400                                                             | 4,200                                                | 27,100                                  |
| 51      | 28/Nov/24               | 4/Dec/24               | 25,000                             | -                                     | -                                     | -                                               | -                                                | -                                         | -                                                                 | 6,300                                                | 31,300                                  |
| 52      | 5/Dec/24                | 11/Dec/24              | 24,300                             | 12,524                                | -                                     | -                                               | -                                                | -                                         | -                                                                 | 8,400                                                | 45,224                                  |
| 53      | 12/Dec/24               | 19/Dec/24              | 20,800                             | -                                     | -                                     | -                                               | -                                                | -                                         | -                                                                 | 10,500                                               | 31,300                                  |
| 54      | 19/Dec/24               | 26/Dec/24              | 23,725                             | -                                     | -                                     | -                                               | -                                                | -                                         | 700                                                               | 8,400                                                | 32,825                                  |
| 55      | 27/Dec/24               | 1/Jan/25               | 20,025                             | -                                     | -                                     | -                                               | -                                                | -                                         | 700                                                               | 4,200                                                | 24,925                                  |
| 56      | 2/Jan/25                | 8/Jan/25               | 20,475                             | -                                     | -                                     | -                                               | -                                                | -                                         | -                                                                 | 2,100                                                | 22,575                                  |
| 57      | 9/Jan/25                | 15/Jan/25              | 18,050                             | -                                     | -                                     | -                                               | -                                                | -                                         | -                                                                 | -                                                    | 18,050                                  |
| 58      | 16/Jan/25               | 22/Jan/25              | 23,975                             | -                                     | -                                     | -                                               | -                                                | -                                         | -                                                                 | 2,100                                                | 26,075                                  |
| 59      | 23/Jan/25               | 29/Jan/25              | 22,200                             | 11,900                                | -                                     | -                                               | -                                                | -                                         | 2,100                                                             | 10,500                                               | 46,700                                  |
| 60      | 30/Jan/25               | 5/Feb/25               | 23,025                             | 7,100                                 | -                                     | -                                               | -                                                | 6,650                                     | 2,100                                                             | 4,200                                                | 43,075                                  |
| 61      | 6/Feb/25                | 12/Feb/25              | 20,225                             | 4,500                                 | -                                     | -                                               | -                                                | -                                         | 2,100                                                             | -                                                    | 26,825                                  |
| 62      | 13/Feb/25               | 19/Feb/25              | 24,300                             | 4,500                                 | -                                     | -                                               | -                                                | -                                         | 4,200                                                             | 2,100                                                | 33,000                                  |
| 63      | 20/Feb/25               | 26/Feb/25              | 20,100                             | -                                     | -                                     | -                                               | -                                                | -                                         | 1,400                                                             | 2,100                                                | 22,200                                  |
| 64      | 27/Feb/25               | 5/Mar/25               | 20,850                             | -                                     | -                                     | -                                               | -                                                | -                                         | -                                                                 | 2,100                                                | 24,350                                  |
| 65      | 6/Mar/25                | 12/Mar/25              | 17,850                             | -                                     | -                                     | -                                               | -                                                | -                                         | 2,100                                                             | 10,500                                               | 34,100                                  |
| 66      | 13/Mar/25               | 19/Mar/25              | 21,500                             | -                                     | -                                     | -                                               | -                                                | -                                         | 2,100                                                             | 4,200                                                | 28,500                                  |
| 67      | 20/Mar/25               | 26/Mar/25              | 22,200                             | -                                     | -                                     | -                                               | -                                                | -                                         | 700                                                               | 2,100                                                | 40,100                                  |
| 68      | 28/Mar/25               | 2/Apr/25               | 22,200                             | 15,100                                | -                                     | -                                               | -                                                | -                                         | 2,800                                                             | 8,400                                                | 37,475                                  |
| 69      | 3/Apr/25                | 9/Apr/25               | 21,275                             | 5,000                                 | -                                     | -                                               | -                                                | -                                         | 3,500                                                             | 8,400                                                | 39,950                                  |
| 70      | 10/Apr/25               | 16/Apr/25              | 20,575                             | 7,475                                 | -                                     | -                                               | -                                                | -                                         | 1,400                                                             | 6,300                                                | 28,850                                  |
| 71      | 17/Apr/25               | 23/Apr/25              | 21,150                             | -                                     | -                                     | -                                               | -                                                | -                                         | 4,200                                                             | 6,300                                                | 33,050                                  |
| 72      | 24/Apr/25               | 30/Apr/25              | 22,550                             | -                                     | -                                     | -                                               | -                                                | -                                         | -                                                                 | -                                                    | 20,950                                  |
| 73      | 1/May/25                | 7/May/25               | 20,950                             | -                                     | -                                     | -                                               | -                                                | -                                         | -                                                                 | -                                                    | 21,850                                  |
| 74      | 8/May/25                | 14/May/25              | 21,850                             | -                                     | -                                     | -                                               | -                                                | -                                         | 2,100                                                             | -                                                    | 24,300                                  |
| 75      | 15/May/25               | 21/May/25              | 22,200                             | -                                     | -                                     | -                                               | -                                                | -                                         | 1,400                                                             | 2,100                                                | 24,900                                  |
| 76      | 22/May/25               | 28/May/25              | 21,400                             | -                                     | -                                     | -                                               | -                                                | -                                         | 2,100                                                             | -                                                    | 39,000                                  |
| 77      | 29/May/25               | 4/Jun/25               | 12,600                             | -                                     | -                                     | -                                               | -                                                | -                                         | 2,800                                                             | 2,100                                                | 39,469                                  |
| 78      | 5/Jun/25                | 11/Jun/25              | 19,400                             | 15,169                                | -                                     | -                                               | -                                                | -                                         | 2,100                                                             | 9,450                                                | 38,425                                  |
| 79      | 11/Jun/25               | 18/Jun/25              | 21,875                             | -                                     | -                                     | -                                               | -                                                | -                                         | 1,400                                                             | 14,700                                               | 47,075                                  |
| 80      | 19/Jun/25               | 25/Jun/25              | 18,125                             | -                                     | -                                     | -                                               | -                                                | 1,050                                     | 700                                                               | 6,300                                                | 31,650                                  |
| 81      | 26/Jun/25               | 2/Jul/25               | 21,875                             | -                                     | -                                     | -                                               | -                                                | -                                         | -                                                                 | 8,400                                                | 34,225                                  |
| 82      | 3/Jul/25                | 9/Jul/25               | 23,600                             | -                                     | -                                     | -                                               | -                                                | -                                         | -                                                                 | 2,100                                                | 33,175                                  |
| 83      | 10/Jul/25               | 16/Jul/25              | 24,425                             | -                                     | -                                     | -                                               | -                                                | -                                         | -                                                                 | -                                                    | -                                       |
| 84      | 17/Jul/25               | 23/Jul/25              | 24,825                             | 6,250                                 | -                                     | -                                               | -                                                | -                                         | -                                                                 | -                                                    | -                                       |
| Total:  |                         |                        | 3,546,417                          | 1,585,071                             | 8,028                                 | -                                               | 21,200                                           | 544,238                                   | 468,226                                                           | 797,480                                              | 8,089,769                               |

APPROVED BY  
25 JUL 2025  
G. VIJAY RAJ  
PROJECT MANAGER

Modi Realty Pocharam LLP (24-25)

Payment Voucher

No. : PAY/10619

Dated : 24 Jul-25

| Particulars                                              | Amount     |
|----------------------------------------------------------|------------|
| <b>Account :</b>                                         |            |
| DW-B. Anantha Satya Sai                                  | 4,900.00   |
| TDS-1% Contract                                          | (-)49.00   |
| <b>Through :</b>                                         |            |
| BANK-YES BANK-009763700002441                            |            |
| <b>On Account of :</b>                                   |            |
| Being NEFT Transaction to Satya Sai Vide Vno - 2743      |            |
| <b>Amount (in words) :</b>                               |            |
| Indian Rupees Four Thousand Eight Hundred Fifty One Only |            |
|                                                          | ₹ 4,851.00 |

Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

87



**Attendance Details**  
**Nilgiri Heights**  
 Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2743

Date : 24/07/2025

|                     |            |            |
|---------------------|------------|------------|
| Contractor Name     | From Date  | To Date    |
| B.Anantha satya sai | 17/07/2025 | 23/07/2025 |

| Skill Name | Attendance |          | Department |         | Job Work |        | On A/c  |        |
|------------|------------|----------|------------|---------|----------|--------|---------|--------|
|            | Value      | Amount   | Auto       | Manual  | Auto     | Manual | Auto    | Manual |
| Mason      | 15.00      | 10500.00 | 700.00     | 4200.00 | 1400.00  | 0.00   | 4200.00 | 0.00   |
| Totals...  | 15.00      | 10500.00 | 700.00     | 4200.00 | 1400.00  | 0.00   | 4200.00 | 0.00   |

| Advice For Payment                                                                                                                                                                                                                                                                                                                                          |         |
|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------|
| PARTICULARS                                                                                                                                                                                                                                                                                                                                                 | AMOUNT  |
| On A/c Description :                                                                                                                                                                                                                                                                                                                                        | 0.00    |
| Department Description :<br>Towards Corridor AC round sheets fixing in Corridors, Fixing of CC Camera and Main Door light in A - 809,607 Block - B Ramp<br>Electrical pipes laying before concreting Power supply to Vibrator and Checking of slab while concreting Borewell cable checking and<br>motor checking fixing of nastic pad near expansion joint | 4900.00 |
| Job Work Description :                                                                                                                                                                                                                                                                                                                                      | 0.00    |
| Total Amount %                                                                                                                                                                                                                                                                                                                                              | 4900.00 |
| TDS : @ 1                                                                                                                                                                                                                                                                                                                                                   | 49.00   |
| Less Rent :                                                                                                                                                                                                                                                                                                                                                 | 0.00    |
| Less Loan :                                                                                                                                                                                                                                                                                                                                                 | 0.00    |
| Other Deductions Description :                                                                                                                                                                                                                                                                                                                              | 0.00    |
| Net Amount :                                                                                                                                                                                                                                                                                                                                                | 4851.00 |
| Rupees : Four Thousand Eight Hundred Fifty One Only.                                                                                                                                                                                                                                                                                                        |         |



Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing  
Director

**Modi Realty Pocharam LLP (24-25)**

**Payment Voucher**

No. : **PAY/10619**

Dated : **24 Jul-25**

| Particulars                                      | Amount            |
|--------------------------------------------------|-------------------|
| <b>Account :</b>                                 |                   |
| DW-Choudary Prasad                               | <b>2,100.00</b>   |
| TDS-1% Contract                                  | <b>(-)21.00</b>   |
| <br><b>Through :</b>                             |                   |
| BANK-YES BANK-009763700002441                    |                   |
| <b>On Account of :</b>                           |                   |
| Being NEFT Transaction to Prasad vide Vno - 2744 |                   |
| <b>Amount (in words) :</b>                       |                   |
| Indian Rupees Two Thousand Seventy Nine Only     |                   |
|                                                  | <b>₹ 2,079.00</b> |

fy

Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

**Attendance Details****Nilgiri Heights**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2744

Date : 24/07/2025

| Contractor Name                  | From Date  | To Date    |
|----------------------------------|------------|------------|
| Choudary Prasad (Civil Contract) | 17/07/2025 | 23/07/2025 |

| Skill Name | Attendance |         | Department |        | Job Work |        | On A/c |        |
|------------|------------|---------|------------|--------|----------|--------|--------|--------|
|            | Value      | Amount  | Auto       | Manual | Auto     | Manual | Auto   | Manual |
| Mason      | 3.00       | 2100.00 | 2100.00    | 0.00   | 0.00     | 0.00   | 0.00   | 0.00   |
| Totals...  | 3.00       | 2100.00 | 2100.00    | 0.00   | 0.00     | 0.00   | 0.00   | 0.00   |

**Advice For Payment**

| PARTICULARS                                                                                                                                                             |  | AMOUNT  |
|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|---------|
| On A/c Description :                                                                                                                                                    |  | 0.00    |
| Department Description :<br>Towards Block - B Ramp concreting levelling Block A Corridor finishing work near AC Round sheets Corridor edges finishing for painting work |  | 2100.00 |
| Job Work Description :                                                                                                                                                  |  | 0.00    |
| Total Amount %                                                                                                                                                          |  | 2100.00 |
| TDS : @ 1                                                                                                                                                               |  | 21.00   |
| Less Rent :                                                                                                                                                             |  | 0.00    |
| Less Loan :                                                                                                                                                             |  | 0.00    |
| Other Deductions Description :                                                                                                                                          |  | 0.00    |
| Net Amount :                                                                                                                                                            |  | 2079.00 |
| Rupees : Two Thousand Seventy Nine Only.                                                                                                                                |  |         |



Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing  
Director



Modi Realty Pocharam LLP (24-25)

Payment Voucher

No. : PAY/10619

Dated : ~~21~~ Jul-25

| Particulars                                                | Amount            |
|------------------------------------------------------------|-------------------|
| <b>Account :</b>                                           |                   |
| DW-Janardhan Prasad (Tiles Work)                           | 2,500.00          |
| TDS-1% Contract                                            | (-)25.00          |
| <b>Through :</b>                                           |                   |
| BANK-YES BANK-009763700002441                              |                   |
| <b>On Account of :</b>                                     |                   |
| Being NEFT Transaction to Janardhan Prasad vide Vno - 2745 |                   |
| <b>Amount (in words) :</b>                                 |                   |
| Indian Rupees Two Thousand Four Hundred Seventy Five Only  |                   |
|                                                            | <b>₹ 2,475.00</b> |

Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature



**Attendance Details**  
**Nilgiri Heights**  
 Survey No.294, Cherlapally, Rang Reddy

Advice for Payment No : 2745

Date : 24/07/2025

|                         |            |            |
|-------------------------|------------|------------|
| Contractor Name         | From Date  | To Date    |
| janardhan prasad(tiles) | 17/07/2025 | 23/07/2025 |

| Skill Name  | Attendance |         | Department |         | Job Work |        | On A/c  |        |
|-------------|------------|---------|------------|---------|----------|--------|---------|--------|
|             | Value      | Amount  | Auto       | Manual  | Auto     | Manual | Auto    | Manual |
| Male Helper | 4.00       | 2200.00 | 0.00       | 1100.00 | 0.00     | 0.00   | 1100.00 | 0.00   |
| Mason       | 3.00       | 2100.00 | 700.00     | 700.00  | 0.00     | 0.00   | 700.00  | 0.00   |
| Totals...   | 7.00       | 4300.00 | 700.00     | 1800.00 | 0.00     | 0.00   | 1800.00 | 0.00   |

**Advice For Payment**

| PARTICULARS                                                                                                                                                  |  | AMOUNT  |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------|--|---------|
| On A/c Description :                                                                                                                                         |  | 0.00    |
| Department Description :                                                                                                                                     |  |         |
| Towards Corridor broken tiles replacing with new tiles in Block - A - 1,2,3 floors and fixing of broken granite patti in corridors Grouting of A - 1004 Flat |  | 2500.00 |
| Job Work Description :                                                                                                                                       |  | 0.00    |
| Total Amount %                                                                                                                                               |  | 2500.00 |
| TDS : @ 1                                                                                                                                                    |  | 25.00   |
| Less Rent :                                                                                                                                                  |  | 0.00    |
| Less Loan :                                                                                                                                                  |  | 0.00    |
| Other Deductions Description :                                                                                                                               |  | 0.00    |
| Net Amount :                                                                                                                                                 |  | 2475.00 |
| Rupees : Two Thousand Four Hundred Seventy Five Only.                                                                                                        |  |         |



Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing  
Director

**Modi Realty Pocharam LLP (24-25)**

**Payment Voucher**

No. : **PAY/10619**

Dated : **20 Jul-25**

| Particulars                                                            | Amount             |
|------------------------------------------------------------------------|--------------------|
| <b>Account :</b>                                                       |                    |
| DW- Miryalaraj Kumar Dept Work                                         | <b>13,225.00</b>   |
| TDS-1% Contract                                                        | <b>(-)132.25</b>   |
| <b>Through :</b>                                                       |                    |
| BANK-YES BANK-009763700002441                                          |                    |
| <b>On Account of :</b>                                                 |                    |
| Being NEFT Transaction to M Rajkumar vide Vno - 2746                   |                    |
| <b>Amount (in words) :</b>                                             |                    |
| Indian Rupees Thirteen Thousand Ninety Two and Seventy Five paise Only |                    |
|                                                                        | <b>₹ 13,092.75</b> |



Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature





Modi Realty Pocharam LLP (24-25)

Payment Voucher

No. : PAY/10619

Dated : 20~~th~~ Jul-25

| Particulars                                      | Amount            |
|--------------------------------------------------|-------------------|
| <b>Account :</b>                                 |                   |
| DW-Md Nadeem(Plumbing Work)                      | 2,100.00          |
| TDS-1% Contract                                  | (-)21.00          |
| <b>Through :</b>                                 |                   |
| BANK-YES BANK-009763700002441                    |                   |
| <b>On Account of :</b>                           |                   |
| Being NEFT Transaction to Nadeem vide Vno - 2747 |                   |
| <b>Amount (in words) :</b>                       |                   |
| Indian Rupees Two Thousand Seventy Nine Only     |                   |
|                                                  | <b>₹ 2,079.00</b> |

Ry

Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

**Attendance Details**  
**Nilgiri Heights**  
 Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2747

Date : 24/07/2025

|                           |            |            |
|---------------------------|------------|------------|
| Contractor Name           | From Date  | To Date    |
| Nadeem(Plumbing Contract) | 17/07/2025 | 23/07/2025 |

| Skill Name | Attendance |         | Department |        | Job Work |        | On A/c |        |
|------------|------------|---------|------------|--------|----------|--------|--------|--------|
|            | Value      | Amount  | Auto       | Manual | Auto     | Manual | Auto   | Manual |
| Mason      | 3.00       | 2100.00 | 2100.00    | 0.00   | 0.00     | 0.00   | 0.00   | 0.00   |
| Totals..   | 3.00       | 2100.00 | 2100.00    | 0.00   | 0.00     | 0.00   | 0.00   | 0.00   |

**Advice For Payment**

| PARTICULARS                                                                                                                                                                                                |  | AMOUNT  |
|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|---------|
| On A/c Description :                                                                                                                                                                                       |  | 0.00    |
| Department Description :                                                                                                                                                                                   |  | 2100.00 |
| Towards checking of Flush tank and washbasin taps in A 507,105,808 as water is not coming fixing of CP Jalli in Open ducts in Ground floor HDPE Pipe connection for Block - B Driveway slab curing purpose |  |         |
| Job Work Description :                                                                                                                                                                                     |  | 0.00    |
| Total Amount %                                                                                                                                                                                             |  | 2100.00 |
| TDS : @ 1                                                                                                                                                                                                  |  | 21.00   |
| Less Rent :                                                                                                                                                                                                |  | 0.00    |
| Less Loan :                                                                                                                                                                                                |  | 0.00    |
| Other Deductions Description :                                                                                                                                                                             |  | 0.00    |
| Net Amount :                                                                                                                                                                                               |  | 2079.00 |
| Rupees : Two Thousand Seventy Nine Only.                                                                                                                                                                   |  |         |



Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing  
Director



**Modi Realty Pocharam LLP (24-25)**

**Payment Voucher**

No. : **PAY/10619**

Dated : **25-Jul-25**

| Particulars                                                                                             | Amount            |
|---------------------------------------------------------------------------------------------------------|-------------------|
| <b>Account :</b>                                                                                        |                   |
| JWUD-Allowance for Consumables                                                                          | 1,250.00          |
| JWUD-Allowance for Equipment                                                                            | 2,500.00          |
| JWUD-Labour Charges                                                                                     | 2,500.00          |
| TDS-1% Contract                                                                                         | (-)62.50          |
| <br><b>Through :</b>                                                                                    |                   |
| BANK-YES BANK-009763700002441                                                                           |                   |
| <b>On Account of :</b>                                                                                  |                   |
| Being NEFT Transaction to Sruti Choudary for Concreting work done as per job work sheet vide Vno - 2748 |                   |
| <b>Amount (in words) :</b>                                                                              |                   |
| Indian Rupees Six Thousand One Hundred Eighty Seven and Fifty paise Only                                |                   |
|                                                                                                         | <b>₹ 6,187.50</b> |

continued ...



**Attendance Details**  
**Nilgiri Heights**  
 Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2748

Date : 24/07/2025

|                 |            |            |
|-----------------|------------|------------|
| Contractor Name | From Date  | To Date    |
| Sruti Choudary  | 17/07/2025 | 23/07/2025 |

| Skill Name | Attendance |         | Department |        | Job Work |         | On A/c |        |
|------------|------------|---------|------------|--------|----------|---------|--------|--------|
|            | Value      | Amount  | Auto       | Manual | Auto     | Manual  | Auto   | Manual |
| Mason      | 6.00       | 4200.00 | 0.00       | 0.00   | 0.00     | 4200.00 | 0.00   | 0.00   |
| Totals...  | 6.00       | 4200.00 | 0.00       | 0.00   | 0.00     | 4200.00 | 0.00   | 0.00   |

| Advice For Payment                                                                                                          |                |         |
|-----------------------------------------------------------------------------------------------------------------------------|----------------|---------|
| PARTICULARS                                                                                                                 | AMOUNT         |         |
| On A/c Description :                                                                                                        | 0.00           |         |
| Department Description :                                                                                                    | 0.00           |         |
| Job Work Description :<br>Towards Block - B North Driveway Slab - 1 Concreting Levelling and Compaction work including Ramp | 6250.00        |         |
|                                                                                                                             | Total Amount % | 6250.00 |
|                                                                                                                             | TDS : @ 1      | 62.50   |
|                                                                                                                             | Less Rent :    | 0.00    |
|                                                                                                                             | Less Loan :    | 0.00    |
| Other Deductions Description :                                                                                              | 0.00           |         |
|                                                                                                                             | Net Amount :   | 6187.50 |
| Rupees : Six Thousand One Hundred Eighty Seven and Paise Fifty Only.                                                        |                |         |



Approved By Admin

Approved By Accounts

Approved By Managing  
Director

## Job Work Details

S. No. **15468**

|                                                     |                                         |                            |                   |
|-----------------------------------------------------|-----------------------------------------|----------------------------|-------------------|
| Company                                             | MRPLLP                                  | Project                    | N44               |
| No. of workers required                             | 108                                     | Date                       | 19/07/25          |
| No. of head mason                                   | 05                                      | No. of male helper         | 05                |
| No. of mason                                        | —                                       | No. of female helper       | —                 |
| Required from date                                  | 19/7/25                                 | Required to date           | 19/7/25           |
| Job Description:                                    | Towards Block-13. North driveway Slab-1 |                            |                   |
| Concrete Leveling & Compacting work including Ramp. |                                         |                            |                   |
|                                                     |                                         |                            |                   |
| Description                                         | Quantity                                | Rate                       | Amount            |
| North driveway Slab-1<br>concreting leveling        | 05                                      | 1250/-                     | 6,250/-           |
| & Compacting<br>— 05 pairs                          |                                         |                            |                   |
|                                                     |                                         |                            |                   |
|                                                     |                                         |                            |                   |
| NOTE:- Debit this                                   |                                         |                            |                   |
| Amount from SRC<br>construction account             |                                         |                            |                   |
|                                                     |                                         |                            |                   |
| Total Amount                                        |                                         |                            | 6,250/-           |
| Engineers's Name                                    | Engineers's Sign                        | Contractor's Name          | Contractor's Sign |
| Vijay K                                             | Ry                                      | Prasad Suresh<br>Choudhary | Prasad            |



Modi Realty Pocharam LLP (24-25)

Payment Voucher

No. : PAY/10619

Dated : ~~20~~ Jul-25

| Particulars                                                                | Amount      |
|----------------------------------------------------------------------------|-------------|
| <b>Account :</b><br>CONT-Amlesh Kumar Sharma<br>On Account 10,000.00 Dr    | 10,000.00   |
| <b>Through :</b><br>BANK-YES BANK-009763700002441                          |             |
| <b>On Account of :</b><br>Being NEFT Transaction to Amlesh vide Vno - 2749 |             |
| <b>Amount (in words) :</b><br>Indian Rupees Ten Thousand Only              |             |
|                                                                            | ₹ 10,000.00 |



Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

**Attendance Details****Nilgiri Heights**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2749

Date : 24/07/2025

|                    |            |            |
|--------------------|------------|------------|
| Contractor Name    | From Date  | To Date    |
| Amlesh (carpenter) | 17/07/2025 | 23/07/2025 |

| Skill Name | Attendance |         | Department |        | Job Work |        | On A/c  |        |
|------------|------------|---------|------------|--------|----------|--------|---------|--------|
|            | Value      | Amount  | Auto       | Manual | Auto     | Manual | Auto    | Manual |
| Contractor | 3.00       | 2100.00 | 0.00       | 0.00   | 0.00     | 0.00   | 2100.00 | 0.00   |
| Mason      | 3.00       | 2100.00 | 0.00       | 0.00   | 0.00     | 0.00   | 2100.00 | 0.00   |
| Totals..   | 6.00       | 4200.00 | 0.00       | 0.00   | 0.00     | 0.00   | 4200.00 | 0.00   |

**Advice For Payment**

| PARTICULARS                              |  | AMOUNT   |
|------------------------------------------|--|----------|
| On A/c Description :                     |  |          |
| Credit Balance - 19406/- Release 10000/- |  | 10000.00 |
| Department Description :                 |  | 0.00     |
| Job Work Description :                   |  | 0.00     |
| Total Amount %                           |  | 10000.00 |
| TDS : @ 0                                |  | 0.00     |
| Less Rent :                              |  | 0.00     |
| Less Loan :                              |  | 0.00     |
| Other Deductions Description :           |  | 0.00     |
| Net Amount :                             |  | 10000.00 |
| Rupees : Ten Thousand Only.              |  |          |

**APPROVED BY**

**25 JUL 2025**
**G. VIJAY RAJ**  
**PROJECT MANAGER**

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing  
Director

**Modi Realty Pocharam LLP (24-25)**

**Payment Voucher**

No. : **PAY/10619**

Dated : **23 Jul-25**

| Particulars                                                                  | Amount             |
|------------------------------------------------------------------------------|--------------------|
| <b>Account :</b><br>CONT-Basappa<br>On Account<br>10,000.00 Dr               | <b>10,000.00</b>   |
| <b>Through :</b><br>BANK-YES BANK-009763700002441                            |                    |
| <b>On Account of :</b><br>Being NEFT Transaction to Bassappa vide Vno - 2750 |                    |
| <b>Amount (in words) :</b><br>Indian Rupees Ten Thousand Only                |                    |
|                                                                              | <b>₹ 10,000.00</b> |



Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature





Modi Realty Pocharam LLP (24-25)

Payment Voucher

No. : PAY/10619

Dated : 23 Jul-25

| Particulars                                                                   | Amount      |
|-------------------------------------------------------------------------------|-------------|
| <b>Account :</b><br>CONT-Boddeti Anantha Satya Sai<br>On Account 10,000.00 Dr | 10,000.00   |
| <b>Through :</b><br>BANKFD-YES BANK A/ No-009763700002441                     |             |
| <b>On Account of :</b><br>Being NEFT Transaction to Satya Sai vide Vno - 275  |             |
| <b>Amount (in words) :</b><br>Indian Rupees Ten Thousand Only                 |             |
|                                                                               | ₹ 10,000.00 |

Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

**Attendance Details****Nilgiri Heights**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2751

Date : 24/07/2025

|                     |            |            |
|---------------------|------------|------------|
| Contractor Name     | From Date  | To Date    |
| B.Anantha satya sai | 17/07/2025 | 23/07/2025 |

| Skill Name | Attendance |          | Department |         | Job Work |        | On A/c  |        |
|------------|------------|----------|------------|---------|----------|--------|---------|--------|
|            | Value      | Amount   | Auto       | Manual  | Auto     | Manual | Auto    | Manual |
| Mason      | 15.00      | 10500.00 | 700.00     | 4200.00 | 1400.00  | 0.00   | 4200.00 | 0.00   |
| Totals...  | 15.00      | 10500.00 | 700.00     | 4200.00 | 1400.00  | 0.00   | 4200.00 | 0.00   |

**Advice For Payment**

| PARTICULARS                              |  | AMOUNT   |
|------------------------------------------|--|----------|
| On A/c Description :                     |  |          |
| Credit Balance - 23300/- Release 10000/- |  | 10000.00 |
| Department Description :                 |  | 0.00     |
| Job Work Description :                   |  | 0.00     |
| Total Amount %                           |  | 10000.00 |
| TDS : @ 0                                |  | 0.00     |
| Less Rent :                              |  | 0.00     |
| Less Loan :                              |  | 0.00     |
| Other Deductions Description :           |  | 0.00     |
| Net Amount :                             |  | 10000.00 |
| Rupees : Ten Thousand Only.              |  |          |



Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing  
Director



**Modi Realty Pocharam LLP (24-25)**

**Payment Voucher**

No. : **PAY/10619**

Dated : **24 Jul-25**

| Particulars                                                                                                                                                                                      | Amount             |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------|
| <b>Account :</b><br>CONT-G.Mannem<br>On Account<br><b>10,000.00 Dr</b>                                                                                                                           | <b>10,000.00</b>   |
| <b>Through :</b><br>BANK-YES BANK-009763700002441<br><b>On Account of :</b><br>Being NEFT Transaction to Mannem vide Vno - 2752<br><b>Amount (in words) :</b><br>Indian Rupees Ten Thousand Only |                    |
|                                                                                                                                                                                                  | <b>₹ 10,000.00</b> |

*ng*

Prepared by: [ng@modiproperties.com](mailto:ng@modiproperties.com)

Approved by

Receiver's Signature

**Attendance Details**  
**Nilgiri Heights**  
 Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2752

Date : 24/07/2025

|                 |            |            |
|-----------------|------------|------------|
| Contractor Name | From Date  | To Date    |
| G.Mannem        | 17/07/2025 | 23/07/2025 |

| Skill Name | Attendance |        | Department |        | Job Work |        | On A/c |        |
|------------|------------|--------|------------|--------|----------|--------|--------|--------|
|            | Value      | Amount | Auto       | Manual | Auto     | Manual | Auto   | Manual |
| Totals...  | 0.00       | 0.00   | 0.00       | 0.00   | 0.00     | 0.00   | 0.00   | 0.00   |

| Advice For Payment                                               |                         |
|------------------------------------------------------------------|-------------------------|
| PARTICULARS                                                      | AMOUNT                  |
| On A/c Description :<br>Credit Balance - 34373/- Release 10000/- | 10000.00                |
| Department Description :                                         | 0.00                    |
| Job Work Description :                                           | 0.00                    |
|                                                                  | Total Amount % 10000.00 |
|                                                                  | TDS : @ 0 0.00          |
|                                                                  | Less Rent : 0.00        |
|                                                                  | Less Loan : 0.00        |
| Other Deductions Description :                                   | 0.00                    |
|                                                                  | Net Amount : 10000.00   |
| Rupees : Ten Thousand Only.                                      |                         |



Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing  
Director

Modi Realty Pocharam LLP (24-25)

Payment Voucher

No. : PAY/10619

Dated : 24 Jul-25

| Particulars                                                                                                                                                                                          | Amount      |
|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|
| <b>Account :</b><br>CONT-G Snehalatha<br>On Account 10,000.00 Dr                                                                                                                                     | 10,000.00   |
| <b>Through :</b><br>BANK-YES BANK-009763700002441<br><b>On Account of :</b><br>Being NEFT Transaction to Snehalatha Vide Vno - 2753<br><b>Amount (in words) :</b><br>Indian Rupees Ten Thousand Only |             |
|                                                                                                                                                                                                      | ₹ 10,000.00 |

Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature



**Attendance Details****Nilgiri Heights**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2753

Date : 24/07/2025

|                           |            |            |
|---------------------------|------------|------------|
| Contractor Name           | From Date  | To Date    |
| G.sneha latha (earthwork) | 17/07/2025 | 23/07/2025 |

| Skill Name | Attendance |        | Department |        | Job Work |        | On A/c |        |
|------------|------------|--------|------------|--------|----------|--------|--------|--------|
|            | Value      | Amount | Auto       | Manual | Auto     | Manual | Auto   | Manual |
| Totals..   | 0.00       | 0.00   | 0.00       | 0.00   | 0.00     | 0.00   | 0.00   | 0.00   |

| Advice For Payment                                               |          |
|------------------------------------------------------------------|----------|
| PARTICULARS                                                      | AMOUNT   |
| On A/c Description :<br>Credit Balance - 15002/- Release 10000/- | 10000.00 |
| Department Description :                                         | 0.00     |
| Job Work Description :                                           | 0.00     |
| Total Amount %                                                   | 10000.00 |
| TDS : @ 0                                                        | 0.00     |
| Less Rent :                                                      | 0.00     |
| Less Loan :                                                      | 0.00     |
| Other Deductions Description :                                   | 0.00     |
| Net Amount :                                                     | 10000.00 |
| Rupees : Ten Thousand Only.                                      |          |



Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing  
Director

Modi Realty Pocharam LLP (24-25)

Payment Voucher

No. : PAY/10619

Dated : 23 Jul-25

| Particulars                                                                          | Amount      |
|--------------------------------------------------------------------------------------|-------------|
| <b>Account :</b><br>CONT-Janardhan Prasad<br>On Account 10,000.00 Dr                 | 10,000.00   |
| <b>Through :</b><br>BANK-YES BANK-009763700002441                                    |             |
| <b>On Account of :</b><br>Being NEFT Transaction to Janardhan Prasad vide Vno - 2754 |             |
| <b>Amount (in words) :</b><br>Indian Rupees Ten Thousand Only                        |             |
|                                                                                      | ₹ 10,000.00 |

By

Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature





Modi Realty Pocharam LLP (24-25)

Payment Voucher

No. : PAY/10619

Dated : ~~24~~ Jul-25

| Particulars                                                                 | Amount      |
|-----------------------------------------------------------------------------|-------------|
| <b>Account :</b><br>CONT-K Krishna<br>On Account 10,000.00 Dr               | 10,000.00   |
| <b>Through :</b><br>BANK-YES BANK-009763700002441                           |             |
| <b>On Account of :</b><br>Being NEFT Transaction to Krishna Vide Vno - 2755 |             |
| <b>Amount (in words) :</b><br>Indian Rupees Ten Thousand Only               |             |
|                                                                             | ₹ 10,000.00 |

Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

**Attendance Details**  
**Nilgiri Heights**  
 Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2755

Date : 24/07/2025

|                        |            |            |
|------------------------|------------|------------|
| Contractor Name        | From Date  | To Date    |
| K.Krishna(Scaffolding) | 17/07/2025 | 23/07/2025 |

| Skill Name | Attendance |        | Department |        | Job Work |        | On A/c |        |
|------------|------------|--------|------------|--------|----------|--------|--------|--------|
|            | Value      | Amount | Auto       | Manual | Auto     | Manual | Auto   | Manual |
| Totals...  | 0.00       | 0.00   | 0.00       | 0.00   | 0.00     | 0.00   | 0.00   | 0.00   |

**Advice For Payment**

| PARTICULARS                                                      | AMOUNT   |
|------------------------------------------------------------------|----------|
| On A/c Description :<br>Credit Balance - 94194/- Release 10000/- | 10000.00 |
| Department Description :                                         | 0.00     |
| Job Work Description :                                           | 0.00     |
| Total Amount %                                                   | 10000.00 |
| TDS : @ 0                                                        | 0.00     |
| Less Rent :                                                      | 0.00     |
| Less Loan :                                                      | 0.00     |
| Other Deductions Description :                                   | 0.00     |
| Net Amount :                                                     | 10000.00 |
| Rupees : Ten Thousand Only.                                      |          |



Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing  
Director

Modi Realty Pocharam LLP (24-25)

Payment Voucher

No. : PAY/10619

Dated : 20 Jul-25

| Particulars                                             |              | Amount      |
|---------------------------------------------------------|--------------|-------------|
| <b>Account :</b>                                        |              |             |
| Cont M.Vijaylaxmi                                       |              |             |
| On Account                                              | 10,000.00 Dr | 10,000.00   |
| <b>Through :</b>                                        |              |             |
| BANK-YES BANK-009763700002441                           |              |             |
| <b>On Account of :</b>                                  |              |             |
| Being NEFT Transaction to Vijayalakshmi vide Vno - 2756 |              |             |
| <b>Amount (in words) :</b>                              |              |             |
| Indian Rupees Ten Thousand Only                         |              |             |
|                                                         |              | ₹ 10,000.00 |

fy

Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature



**Attendance Details**  
**Nilgiri Heights**  
 Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2756

Date : 24/07/2025

|                         |            |            |
|-------------------------|------------|------------|
| Contractor Name         | From Date  | To Date    |
| M.Vijalakshmi(painting) | 17/07/2025 | 23/07/2025 |

| Skill Name | Attendance |        | Department |        | Job Work |        | On A/c |        |
|------------|------------|--------|------------|--------|----------|--------|--------|--------|
|            | Value      | Amount | Auto       | Manual | Auto     | Manual | Auto   | Manual |
| Totals...  | 0.00       | 0.00   | 0.00       | 0.00   | 0.00     | 0.00   | 0.00   | 0.00   |

**Advice For Payment**

| PARTICULARS                                                      | AMOUNT          |
|------------------------------------------------------------------|-----------------|
| On A/c Description :<br>Credit Balance - 32120/- Release 10000/- | 10000.00        |
| Department Description :                                         | 0.00            |
| Job Work Description :                                           | 0.00            |
|                                                                  |                 |
| Total Amount %                                                   | 10000.00        |
| TDS : @ 0                                                        | 0.00            |
| Less Rent :                                                      | 0.00            |
| Less Loan :                                                      | 0.00            |
| Other Deductions Description :                                   | 0.00            |
|                                                                  |                 |
| <b>Net Amount :</b>                                              | <b>10000.00</b> |
| Rupees : Ten Thousand Only.                                      |                 |



Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing  
Director

Modi Realty Pocharam LLP (24-25)

Payment Voucher

No. : PAY/10619

Dated : 20 Jul-25

| Particulars                                                                       | Amount      |
|-----------------------------------------------------------------------------------|-------------|
| <b>Account :</b><br>CONT- Priyanka Devi<br>On Account 10,000.00 Dr                | 10,000.00   |
| <b>Through :</b><br>BANK-YES BANK-009763700002441                                 |             |
| <b>On Account of :</b><br>Being NEFT Transaction to Priyanka Devi vide Vno - 2757 |             |
| <b>Amount (in words) :</b><br>Indian Rupees Ten Thousand Only                     |             |
|                                                                                   | ₹ 10,000.00 |

Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

**Attendance Details****Nilgiri Heights**

Survey No.294, Cherlapally, Rang Reddy

Advice for Payment No : 2757

Date : 24/07/2025

|                       |            |            |
|-----------------------|------------|------------|
| Contractor Name       | From Date  | To Date    |
| Priyanka devi (Tiles) | 17/07/2025 | 23/07/2025 |

| Skill Name | Attendance |        | Department |        | Job Work |        | On A/c |        |
|------------|------------|--------|------------|--------|----------|--------|--------|--------|
|            | Value      | Amount | Auto       | Manual | Auto     | Manual | Auto   | Manual |
| Totals...  | 0.00       | 0.00   | 0.00       | 0.00   | 0.00     | 0.00   | 0.00   | 0.00   |

**Advice For Payment**

| PARTICULARS                              |  | AMOUNT   |
|------------------------------------------|--|----------|
| On A/c Description :                     |  |          |
| Credit Balance - 41862/- Release 10000/- |  | 10000.00 |
| Department Description :                 |  |          |
|                                          |  | 0.00     |
| Job Work Description :                   |  |          |
|                                          |  | 0.00     |
| Total Amount %                           |  | 10000.00 |
| TDS : @ 0                                |  | 0.00     |
| Less Rent :                              |  | 0.00     |
| Less Loan :                              |  | 0.00     |
| Other Deductions Description :           |  |          |
|                                          |  | 0.00     |
| Net Amount :                             |  | 10000.00 |
| Rupees : Ten Thousand Only.              |  |          |



Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing  
Director



Modi Realty Pocharam LLP (24-25)

Payment Voucher

No. : PAY/10619

Dated : 24-Jul-25

| Particulars                                                                   | Amount      |
|-------------------------------------------------------------------------------|-------------|
| <b>Account :</b><br>Cont-Nandana Fire Protection on A/c                       | 25,000.00   |
| <b>Through :</b><br>BANK-YES BANK-009763700002441                             |             |
| <b>On Account of :</b><br>Being NEFT Transaction to Anil Fire vide Vno - 2758 |             |
| <b>Amount (in words) :</b><br>Indian Rupees Twenty Five Thousand Only         |             |
|                                                                               | ₹ 25,000.00 |

Ry

Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

**Attendance Details**  
**Nilgiri Heights**  
 Survey No.294, Cherlapally, Rang Reddy

Advice for Payment No : 2758

Date : 24/07/2025

|                          |            |            |
|--------------------------|------------|------------|
| Contractor Name          | From Date  | To Date    |
| Nandana fire protections | 17/07/2025 | 23/07/2025 |

| Skill Name | Attendance |        | Department |        | Job Work |        | On A/c |        |
|------------|------------|--------|------------|--------|----------|--------|--------|--------|
|            | Value      | Amount | Auto       | Manual | Auto     | Manual | Auto   | Manual |
| Totals...  | 0.00       | 0.00   | 0.00       | 0.00   | 0.00     | 0.00   | 0.00   | 0.00   |

**Advice For Payment**

| PARTICULARS                                       |  | AMOUNT   |
|---------------------------------------------------|--|----------|
| On A/c Description :<br>Advance Payment - 25000/- |  | 25000.00 |
| Department Description :                          |  | 0.00     |
| Job Work Description :                            |  | 0.00     |
| Total Amount %                                    |  | 25000.00 |
| TDS : @ 0                                         |  | 0.00     |
| Less Rent :                                       |  | 0.00     |
| Less Loan :                                       |  | 0.00     |
| Other Deductions Description :                    |  | 0.00     |
| Net Amount :                                      |  | 25000.00 |
| Rupees : Twenty Five Thousand Only.               |  |          |



Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing  
Director

Modi Realty Pocharam LLP (24-25)

Payment Voucher

No. : PAY/10619

Dated : 21 Jul-25

| Particulars                                                                 | Amount      |
|-----------------------------------------------------------------------------|-------------|
| <b>Account :</b><br>CON-Sandeep Kumar Nishad<br>On Account 10,000.00 Dr     | 10,000.00   |
| <b>Through :</b><br>BANK-YES BANK-009763700002441                           |             |
| <b>On Account of :</b><br>Being NEFT Transaction to Sandeep vide Vno - 2759 |             |
| <b>Amount (in words) :</b><br>Indian Rupees Ten Thousand Only               |             |
|                                                                             | ₹ 10,000.00 |

By

Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature



**Attendance Details****Nilgiri Heights**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2759

Date : 24/07/2025

|                      |            |            |
|----------------------|------------|------------|
| Contractor Name      | From Date  | To Date    |
| Sandeep kumar nishad | 17/07/2025 | 23/07/2025 |

| Skill Name | Attendance |        | Department |        | Job Work |        | On A/c |        |
|------------|------------|--------|------------|--------|----------|--------|--------|--------|
|            | Value      | Amount | Auto       | Manual | Auto     | Manual | Auto   | Manual |
| Totals...  | 0.00       | 0.00   | 0.00       | 0.00   | 0.00     | 0.00   | 0.00   | 0.00   |

**Advice For Payment**

| PARTICULARS                                                      |  | AMOUNT   |
|------------------------------------------------------------------|--|----------|
| On A/c Description :<br>Credit Balance - 12368/- Release 10000/- |  | 10000.00 |
| Department Description :                                         |  | 0.00     |
| Job Work Description :                                           |  | 0.00     |
| Total Amount %                                                   |  | 10000.00 |
| TDS : @ 0                                                        |  | 0.00     |
| Less Rent :                                                      |  | 0.00     |
| Less Loan :                                                      |  | 0.00     |
| Other Deductions Description :                                   |  | 0.00     |
| Net Amount :                                                     |  | 10000.00 |
| Rupees : Ten Thousand Only.                                      |  |          |



Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing  
Director

Modi Realty Pocharam LLP (24-25)

Payment Voucher

No. : PAY/10619

Dated : 25-Jul-25

| Particulars                                                                  | Amount      |
|------------------------------------------------------------------------------|-------------|
| <b>Account :</b><br>CONT-Bohini Naveen Kumar<br>On Account 10,000.00 Dr      | 10,000.00   |
| <b>Through :</b><br>BANK-YES BANK-009763700002441                            |             |
| <b>On Account of :</b><br>Being NEFT Transaction to B Naveen vide Vno - 2760 |             |
| <b>Amount (in words) :</b><br>Indian Rupees Ten Thousand Only                |             |
|                                                                              | ₹ 10,000.00 |

Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

**Attendance Details****Nilgiri Heights**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2760

Date : 25/07/2025

|                 |            |            |
|-----------------|------------|------------|
| Contractor Name | From Date  | To Date    |
| Bohini Naveen   | 17/07/2025 | 23/07/2025 |

| Skill Name | Attendance |        | Department |        | Job Work |        | On A/c |        |
|------------|------------|--------|------------|--------|----------|--------|--------|--------|
|            | Value      | Amount | Auto       | Manual | Auto     | Manual | Auto   | Manual |
| Totals..   | 0.00       | 0.00   | 0.00       | 0.00   | 0.00     | 0.00   | 0.00   | 0.00   |

**Advice For Payment**

| PARTICULARS                                                      |  | AMOUNT   |
|------------------------------------------------------------------|--|----------|
| On A/c Description :<br>Credit Balance - 31293/- Release 10000/- |  | 10000.00 |
| Department Description :                                         |  | 0.00     |
| Job Work Description :                                           |  | 0.00     |
| Total Amount %                                                   |  | 10000.00 |
| TDS : @ 0                                                        |  | 0.00     |
| Less Rent :                                                      |  | 0.00     |
| Less Loan :                                                      |  | 0.00     |
| Other Deductions Description :                                   |  | 0.00     |
| Net Amount :                                                     |  | 10000.00 |
| Rupees : Ten Thousand Only.                                      |  |          |



Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing  
Director



**Modi Realty Pocharam LLP (24-25)****Payment Voucher**No. : **PAY/10619**Dated : **23-Jul-25**

| Particulars                                           | Amount            |
|-------------------------------------------------------|-------------------|
| <b>Account :</b>                                      |                   |
| EUG-Miriyala Raj Kumar                                | 2,100.00          |
| TDS-2% Commission/Brokerage                           | (-)42.00          |
| <br><b>Through :</b>                                  |                   |
| BANK-YES BANK-009763700002441                         |                   |
| <b>On Account of :</b>                                |                   |
| Being NEFT Transaction to M Rajkumar vide Vno - 12952 |                   |
| <b>Amount (in words) :</b>                            |                   |
| Indian Rupees Two Thousand Fifty Eight Only           |                   |
|                                                       | <b>₹ 2,058.00</b> |

Rg

Prepared by: ngh@modiproperties.com

Approved by

Receiver's Signature

Voucher No : 12952

| PARTICULARS                                                |  |  |  |  |  |                   | Amount         |
|------------------------------------------------------------|--|--|--|--|--|-------------------|----------------|
| <b>Hire Charges - Job Work Payment</b>                     |  |  |  |  |  |                   |                |
| Towards Excess Material Shifting from NGH to MHPL Rampally |  |  |  |  |  | Amount Payable :- | 2100.00        |
|                                                            |  |  |  |  |  |                   | 2100.00        |
| <b>Hire Charges - On A/C Payment</b>                       |  |  |  |  |  |                   |                |
|                                                            |  |  |  |  |  | Amount Payable :- | 0.00           |
|                                                            |  |  |  |  |  |                   | 0.00           |
| <b>Other Additions :</b>                                   |  |  |  |  |  |                   |                |
|                                                            |  |  |  |  |  |                   | 0.00           |
|                                                            |  |  |  |  |  |                   |                |
|                                                            |  |  |  |  |  | Gross             | 2100.00        |
|                                                            |  |  |  |  |  | TDS% 2.00         | 42.00          |
|                                                            |  |  |  |  |  | Total GST Amount  | 0.00           |
| <b>Other Deductions :</b>                                  |  |  |  |  |  |                   |                |
|                                                            |  |  |  |  |  |                   | 0.00           |
|                                                            |  |  |  |  |  |                   |                |
|                                                            |  |  |  |  |  | <b>Total</b>      | <b>2058.00</b> |

Rupees : Two Thousand Fifty Eight Only.

# Charges Voucher

Company Name : Model Realty Pocharam LLP  
 Project Name : Nilgiri Heights  
 Supplier Name : Mithyala Raju Kumar

24/07/2025 4:03:31 pm

Pages : 1 of 2

|              |            |
|--------------|------------|
| Voucher No : | 12852      |
| From Date :  | 17/07/2025 |
| To Date :    | 23/07/2025 |

| HC No  | HC Date | Equipment Name / Particulars                                   | S. Time | E. Time | Qty | Rate | Gross      |
|--------|---------|----------------------------------------------------------------|---------|---------|-----|------|------------|
| 119157 | 10077   | 17-07-2025                                                     |         |         |     |      |            |
|        |         | Tractor with tipper without labour piece meal work upto 7 days | 09.50   | 16.44   | 1   | 2100 | JW 2100.00 |
|        |         | AP27D5631 Units : per day (9.30 to 6pm)                        |         |         |     |      |            |
|        |         | Towards Excess Material Shifting from NGH to MHPL Rampally     |         |         |     |      |            |

**APPROVED BY**  
  
**25 JUL 2025**  
 G. VIJAY RAJU  
 PROJECT MANAGER

Project Manager

Accounts Manager

Managing Director



|                          |           |            |          |          |           |
|--------------------------|-----------|------------|----------|----------|-----------|
| Modi Realty Pocharam LLP |           |            |          |          | HC 119157 |
| Nilgiri Heights          |           |            |          |          | 10077     |
| HC Date                  | Veh No    | Start Time | End Time | Pay Type |           |
| 17-07-2025               | AP27D5631 | 09:50      | 16:44    | JW       |           |

Equipment Name

Tractor with tipper without labour piece meal work upto 7 days

| Units         | Min Rate | Max Rate | Qty | Rate | Value   |
|---------------|----------|----------|-----|------|---------|
| per day (9.30 | 2100.00  | 2100.00  | 1   | 2100 | 2100.00 |


Supplier Name

Miriyala Raju Kumar

Work Description :-

Towards Excess Material Shifting from NGH to MHPL Rampally

Rupees : Two Thousand One Hundred Only.



Printed On 22/07/2025 5:06:57 pm



119157

## Material Shifting Authorization Form

No. 186709

|                                  |                                                                                                                                                      |               |                                                                                     |
|----------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------|---------------|-------------------------------------------------------------------------------------|
| Date                             | 17/07/2025                                                                                                                                           | Time          |                                                                                     |
| Authorized By                    | Vijay                                                                                                                                                | Engg. Sign    |  |
| Material to be shifted           | EXCESS material shifting FROM NGH                                                                                                                    |               |                                                                                     |
| Shift from                       | TO MHPL                                                                                                                                              |               |                                                                                     |
| Shift to                         |                                                                                                                                                      |               |                                                                                     |
| Vehicle Type                     | <input checked="" type="checkbox"/> Tractor <input type="checkbox"/> JCB <input type="checkbox"/> Blade Tractor <input type="checkbox"/> Other _____ |               |                                                                                     |
| Vehicle No.                      | AP27D 5631                                                                                                                                           | Vehicle Owner | M. Raj kumar                                                                        |
| Hire charges register serial no. | 10077                                                                                                                                                |               |                                                                                     |
| Security / Supervisor Sign       | chue                                                                                                                                                 | Start Time    | 09:50                                                                               |
|                                  |                                                                                                                                                      | Stop Time     | 16:44                                                                               |



**Modi Realty pocharam LLP**  
**Nilgiri Heights**  
 Survey No 294, Cherlapally, Rang Reddy

Payment Summary Report

From : 17-07-2025 To : 23-07-2025

24/07/2025

Pages 1 of 2

1338 Amar dhal (plumber)

17-07-2025 - 23-07-2025 (6)

| Pay Types | Cont | Masn | M.Help | F.Help | Total | Auto    | Manual | Total   |
|-----------|------|------|--------|--------|-------|---------|--------|---------|
| On A/c    | 0.00 | 3.00 | 0.00   | 0.00   | 3.00  | 2100.00 | 0.00   | 2100.00 |
| Totals... | 0.00 | 3.00 | 0.00   | 0.00   | 3.00  | 2100.00 | 0.00   | 2100.00 |

1116 Amlesh (carpenter)

17-07-2025 - 23-07-2025 (6)

| Pay Types | Cont | Masn | M.Help | F.Help | Total | Auto    | Manual | Total   |
|-----------|------|------|--------|--------|-------|---------|--------|---------|
| On A/c    | 3.00 | 3.00 | 0.00   | 0.00   | 6.00  | 4200.00 | 0.00   | 4200.00 |
| Totals... | 3.00 | 3.00 | 0.00   | 0.00   | 6.00  | 4200.00 | 0.00   | 4200.00 |

1326 B.Anantha satya sai

17-07-2025 - 23-07-2025 (6)

| Pay Types | Cont | Masn  | M.Help | F.Help | Total | Auto    | Manual  | Total    |
|-----------|------|-------|--------|--------|-------|---------|---------|----------|
| Dept      | 0.00 | 7.00  | 0.00   | 0.00   | 7.00  | 700.00  | 4200.00 | 4900.00  |
| Job Work  | 0.00 | 2.00  | 0.00   | 0.00   | 2.00  | 1400.00 | 0.00    | 1400.00  |
| On A/c    | 0.00 | 6.00  | 0.00   | 0.00   | 6.00  | 4200.00 | 0.00    | 4200.00  |
| Totals... | 0.00 | 15.00 | 0.00   | 0.00   | 15.00 | 6300.00 | 4200.00 | 10500.00 |

1044 Choudary Prasad (Civil Contract)

17-07-2025 - 23-07-2025 (6)

| Pay Types | Cont | Masn | M.Help | F.Help | Total | Auto    | Manual | Total   |
|-----------|------|------|--------|--------|-------|---------|--------|---------|
| Dept      | 0.00 | 3.00 | 0.00   | 0.00   | 3.00  | 2100.00 | 0.00   | 2100.00 |
| On A/c    | 0.00 | 0.00 | 0.00   | 0.00   | 0.00  | 0.00    | 0.00   | 0.00    |
| Totals... | 0.00 | 3.00 | 0.00   | 0.00   | 3.00  | 2100.00 | 0.00   | 2100.00 |

1051 D.Ramulu(Welder)

17-07-2025 - 23-07-2025 (6)

| Pay Types | Cont | Masn | M.Help | F.Help | Total | Auto    | Manual | Total   |
|-----------|------|------|--------|--------|-------|---------|--------|---------|
| Job Work  | 0.00 | 3.00 | 0.00   | 0.00   | 3.00  | 2100.00 | 0.00   | 2100.00 |
| Totals... | 0.00 | 3.00 | 0.00   | 0.00   | 3.00  | 2100.00 | 0.00   | 2100.00 |

1113 janardhan prasad(tiles)

17-07-2025 - 23-07-2025 (6)

| Pay Types | Cont | Masn | M.Help | F.Help | Total | Auto    | Manual  | Total   |
|-----------|------|------|--------|--------|-------|---------|---------|---------|
| Dept      | 0.00 | 2.00 | 2.00   | 0.00   | 4.00  | 700.00  | 1800.00 | 2500.00 |
| On A/c    | 0.00 | 1.00 | 2.00   | 0.00   | 3.00  | 1800.00 | 0.00    | 1800.00 |
| Totals... | 0.00 | 3.00 | 4.00   | 0.00   | 7.00  | 2500.00 | 1800.00 | 4300.00 |



1083 miriyala raj kumar(contrator)

17-07-2025 - 23-07-2025 (6)



**Modi Realty pocharam LLP**  
**Nilgiri Heights**  
 Survey No.294,Cherlapally,Rang Reddy

**Payment Summary Report**

From : 17-07-2025 To : 23-07-2025

24/07/2025

Pages 2 Of 2

| Pay Types | Cont | Masn | M.Help | F.Help | Total | Auto   | Manual   | Total    |
|-----------|------|------|--------|--------|-------|--------|----------|----------|
| Dept      | 0.00 | 0.00 | 11.00  | 12.00  | 23.00 | 0.00   | 13225.00 | 13225.00 |
| On A/c    | 0.00 | 0.00 | 1.00   | 0.00   | 1.00  | 575.00 | 0.00     | 575.00   |
| Totals... | 0.00 | 0.00 | 12.00  | 12.00  | 24.00 | 575.00 | 13225.00 | 13800.00 |

**1015 Nadeem(Plumbing Contract)**

17-07-2025 - 23-07-2025 (6)

| Pay Types | Cont | Masn | M.Help | F.Help | Total | Auto    | Manual | Total   |
|-----------|------|------|--------|--------|-------|---------|--------|---------|
| Dept      | 0.00 | 3.00 | 0.00   | 0.00   | 3.00  | 2100.00 | 0.00   | 2100.00 |
| Totals... | 0.00 | 3.00 | 0.00   | 0.00   | 3.00  | 2100.00 | 0.00   | 2100.00 |

**1058 Shreya Services(House keeping)**

17-07-2025 - 23-07-2025 (6)

| Pay Types | Cont | Masn | M.Help | F.Help | Total | Auto | Manual | Total |
|-----------|------|------|--------|--------|-------|------|--------|-------|
| On A/c    | 0.00 | 0.00 | 0.00   | 0.00   | 3.00  | 0.00 | 0.00   | 0.00  |
| Totals... | 0.00 | 0.00 | 0.00   | 0.00   | 3.00  | 0.00 | 0.00   | 0.00  |

**1055 SP Singh(Prime Security)**

17-07-2025 - 23-07-2025 (6)

| Pay Types       | Cont | Masn | M.Help | F.Help | Total | Auto | Manual | Total |
|-----------------|------|------|--------|--------|-------|------|--------|-------|
| Nil / By Vendor | 0.00 | 0.00 | 0.00   | 0.00   | 6.00  | 0.00 | 0.00   | 0.00  |
| Totals...       | 0.00 | 0.00 | 0.00   | 0.00   | 6.00  | 0.00 | 0.00   | 0.00  |

**1304 Sruti Choudary**

17-07-2025 - 23-07-2025 (6)

| Pay Types | Cont | Masn | M.Help | F.Help | Total | Auto | Manual  | Total   |
|-----------|------|------|--------|--------|-------|------|---------|---------|
| Job Work  | 0.00 | 6.00 | 0.00   | 0.00   | 6.00  | 0.00 | 4200.00 | 4200.00 |
| Totals... | 0.00 | 6.00 | 0.00   | 0.00   | 6.00  | 0.00 | 4200.00 | 4200.00 |

Grand Total Amount : **45,400.00**

**APPROVED BY**  
  
**25 JUL 2025**  
**G. VIJAY RAJ**  
**PROJECT MANAGER**

# Modi Realty pocharam LLP

Nilgiri Heights

Survey No.294,Cherlapally,Rang Reddy

Attendance Report - Summary : From : 17/07/2025 12:52:06 pm To : 17/07/2025 12:52:06 pm

Contractor : All

24/07/2025

Pages : 1 Of 2

| ID                                            | Employee Name      | Emp Skill     | Date       | Total Time                          | Att Val | Rate | Amount  | PayType  | Remarks        |
|-----------------------------------------------|--------------------|---------------|------------|-------------------------------------|---------|------|---------|----------|----------------|
| Contractor : Amar dhal (plumber)              |                    |               |            | Work Name : Plumber                 |         |      |         |          |                |
| 1101                                          | nawaz              | Mason         | 17-07-2025 | 8 Hrs 47 Min                        | 1.00    | 700  | 700.00  | On A/c   |                |
| Totals : Records                              |                    | 1             |            |                                     | 1.00    |      | 700.00  |          |                |
| Contractor : Amlesh (carpenter)               |                    |               |            | Work Name : Carpenters              |         |      |         |          |                |
| 1116                                          | Amlesh (carpenter) | Contractor    | 17-07-2025 | 8 Hrs 48 Min                        | 1.00    | 700  | 700.00  | On A/c   |                |
| 1117                                          | raju carpenter     | Mason         | 17-07-2025 | 8 Hrs 48 Min                        | 1.00    | 700  | 700.00  | On A/c   |                |
| Totals : Records                              |                    | 2             |            |                                     | 2.00    |      | 1400.00 |          |                |
| Contractor : B.Anantha satya sai              |                    |               |            | Work Name : Electrician             |         |      |         |          |                |
| 1103                                          | venkata raju       | Mason         | 17-07-2025 | 8 Hrs 0 Min                         | 1.00    | 700  | 700.00  | Dept     |                |
| 1104                                          | Ganeshh            | Mason         | 17-07-2025 | 8 Hrs 0 Min                         | 1.00    | 700  | 700.00  | Dept     |                |
| 1105                                          | sai kumarr         | Mason         | 17-07-2025 | 8 Hrs 0 Min                         | 1.00    | 700  | 700.00  | Dept     |                |
| 1106                                          | bhanuu             | Mason         | 17-07-2025 | 8 Hrs 0 Min                         | 1.00    | 700  | 700.00  | Dept     |                |
| 1323                                          | Ramdayal           | Mason         | 17-07-2025 | 8 Hrs 33 Min                        | 1.00    | 700  | 700.00  | On A/c   |                |
| Totals : Records                              |                    | 5             |            |                                     | 5.00    |      | 3500.00 |          |                |
| Contractor : Choudary Prasad (Civil Contract) |                    |               |            | Work Name : Civil Work              |         |      |         |          |                |
| 1017                                          | Sanjeeth           | Mason         | 17-07-2025 | 8 Hrs 47 Min                        | 1.00    | 700  | 700.00  | Dept     |                |
| 1212                                          | Nilchal naik       | Mason         | 17-07-2025 | 0 Hrs 0 Min                         | 0.00    | 700  | 0.00    | On A/c   | Improper Swipe |
| Totals : Records                              |                    | 2             |            |                                     | 1.00    |      | 700.00  |          |                |
| Contractor : D.Ramulu(Welder)                 |                    |               |            | Work Name : Welders                 |         |      |         |          |                |
| 1016                                          | Srinu              | Mason         | 17-07-2025 | 8 Hrs 48 Min                        | 1.00    | 700  | 700.00  | Job Work |                |
| Totals : Records                              |                    | 1             |            |                                     | 1.00    |      | 700.00  |          |                |
| Contractor : janardhan prasad(tiles)          |                    |               |            | Work Name : Tiles                   |         |      |         |          |                |
| 1344                                          | anup               | Mason         | 17-07-2025 | 0 Hrs 0 Min                         | 0.00    | 700  | 0.00    | Dept     | Improper Swipe |
| 1345                                          | suneel             | Male Helper   | 17-07-2025 | 8 Hrs 0 Min                         | 1.00    | 550  | 550.00  | Dept     | Improper Swipe |
| 1346                                          | Ranvijay           | Mason         | 17-07-2025 | 8 Hrs 0 Min                         | 1.00    | 700  | 700.00  | Dept     | Improper Swipe |
| 1347                                          | koushal            | Male Helper   | 17-07-2025 | 8 Hrs 0 Min                         | 1.00    | 550  | 550.00  | Dept     | Improper Swipe |
| Totals : Records                              |                    | 4             |            |                                     | 3.00    |      | 1800.00 |          |                |
| Contractor : miriyala raj kumar(contrator)    |                    |               |            | Work Name : Excavation / Earth Work |         |      |         |          |                |
| 1006                                          | Chouli             | Female Helper | 17-07-2025 | 8 Hrs 0 Min                         | 1.00    | 575  | 575.00  | Dept     |                |
| 1007                                          | Rupa               | Female Helper | 17-07-2025 | 8 Hrs 0 Min                         | 1.00    | 575  | 575.00  | Dept     |                |





| Employee Name                               | Emp Skill     | Date       | Total Time   | Alt Val                        | Rate | Amount  | PayType         | Remarks |
|---------------------------------------------|---------------|------------|--------------|--------------------------------|------|---------|-----------------|---------|
| 1072Jadadish                                | Male Helper   | 17-07-2025 | 8 Hrs 0 Min  | 1.00                           | 575  | 575.00  | Dept            |         |
| 1262Balu                                    | Male Helper   | 17-07-2025 | 8 Hrs 0 Min  | 1.00                           | 575  | 575.00  | Dept            |         |
| 1340Biku                                    | Male Helper   | 17-07-2025 | 8 Hrs 0 Min  | 1.00                           | 575  | 575.00  | Dept            |         |
| 1341Jyoti                                   | Female Helper | 17-07-2025 | 8 Hrs 0 Min  | 1.00                           | 575  | 575.00  | Dept            |         |
| 1342harish                                  | Male Helper   | 17-07-2025 | 8 Hrs 6 Min  | 1.00                           | 575  | 575.00  | On A/c          |         |
| 1343Ramadevi                                | Female Helper | 17-07-2025 | 8 Hrs 0 Min  | 1.00                           | 575  | 575.00  | Dept            |         |
| Totals : Records                            | 8             |            |              | 8.00                           |      | 4600.00 |                 |         |
| Contractor : Nadeem(Plumbing Contract)      |               |            |              | Work Name : Plumber            |      |         |                 |         |
| 1100Raghu                                   | Mason         | 17-07-2025 | 8 Hrs 47 Min | 1.00                           | 700  | 700.00  | Dept            |         |
| Totals : Records                            | 1             |            |              | 1.00                           |      | 700.00  |                 |         |
| Contractor : Shreya Services(House keeping) |               |            |              | Work Name : Housekeeping Staff |      |         |                 |         |
| 1301navnitha                                | Others        | 17-07-2025 | 8 Hrs 23 Min | 1.00                           | 0    | 0.00    | On A/c          |         |
| Totals : Records                            | 1             |            |              | 1.00                           |      | 0.00    |                 |         |
| Contractor : SP.Singh(Prime Security)       |               |            |              | Work Name : Security Staff     |      |         |                 |         |
| 10073Chakradhar naik                        | Others        | 17-07-2025 | 12 Hrs 0 Min | 1.50                           | 0    | 0.00    | Nil / By Vendor |         |
| Totals : Records                            | 1             |            |              | 1.50                           |      | 0.00    |                 |         |
| Contractor : Sruti Choudary                 |               |            |              | Work Name : Civil Work         |      |         |                 |         |
| 1126Kaliya.                                 | Mason         | 17-07-2025 | 8 Hrs 0 Min  | 1.00                           | 700  | 700.00  | Job Work        |         |
| 1127Krishna                                 | Mason         | 17-07-2025 | 8 Hrs 30 Min | 1.00                           | 700  | 700.00  | Job Work        |         |
| Totals : Records                            | 2             |            |              | 2.00                           |      | 1400.00 |                 |         |





# Modi Realty pocharam LLP

Nilgiri Heights

Survey No.294,Cherlapally,Rang Reddy

Attendance Report - Summary : From : 18/07/2025 12:52:06 pm To : 18/07/2025 12:52:06 pm

Contractor : All

24/07/2025

Pages : 1 Of 2

| ID                                            | Employee Name      | Emp Skill     | Date       | Total Time                          | Alt Val | Rate | Amount  | PayType  | Remarks        |
|-----------------------------------------------|--------------------|---------------|------------|-------------------------------------|---------|------|---------|----------|----------------|
| Contractor : Amar dhal (plumber)              |                    |               |            | Work Name : Plumber                 |         |      |         |          |                |
| 1101                                          | nawaz              | Mason         | 18-07-2025 | 8 Hrs 24 Min                        | 1.00    | 700  | 700.00  | On A/c   |                |
| Totals : Records                              |                    | 1             |            |                                     | 1.00    |      | 700.00  |          |                |
| Contractor : Amlesh (carpenter)               |                    |               |            | Work Name : Carpenters              |         |      |         |          |                |
| 1116                                          | Amlesh (carpenter) | Contractor    | 18-07-2025 | 8 Hrs 25 Min                        | 1.00    | 700  | 700.00  | On A/c   |                |
| 1117                                          | raju carpenter     | Mason         | 18-07-2025 | 8 Hrs 24 Min                        | 1.00    | 700  | 700.00  | On A/c   |                |
| Totals : Records                              |                    | 2             |            |                                     | 2.00    |      | 1400.00 |          |                |
| Contractor : B.Anantha satya sai              |                    |               |            | Work Name : Electrician             |         |      |         |          |                |
| 1103                                          | venkata raju       | Mason         | 18-07-2025 | 8 Hrs 32 Min                        | 1.00    | 700  | 700.00  | Job Work |                |
| 1104                                          | Ganeshh            | Mason         | 18-07-2025 | 8 Hrs 0 Min                         | 1.00    | 700  | 700.00  | Dept     |                |
| 1105                                          | sai kumarr         | Mason         | 18-07-2025 | 8 Hrs 33 Min                        | 1.00    | 700  | 700.00  | On A/c   |                |
| 1106                                          | bhanuu             | Mason         | 18-07-2025 | 8 Hrs 0 Min                         | 1.00    | 700  | 700.00  | Dept     |                |
| 1323                                          | Ramdayal           | Mason         | 18-07-2025 | 8 Hrs 33 Min                        | 1.00    | 700  | 700.00  | On A/c   |                |
| Totals : Records                              |                    | 5             |            |                                     | 5.00    |      | 3500.00 |          |                |
| Contractor : Choudary Prasad (Civil Contract) |                    |               |            | Work Name : Civil Work              |         |      |         |          |                |
| 1017                                          | Sanjeeth           | Mason         | 18-07-2025 | 8 Hrs 24 Min                        | 1.00    | 700  | 700.00  | Dept     |                |
| Totals : Records                              |                    | 1             |            |                                     | 1.00    |      | 700.00  |          |                |
| Contractor : D.Ramulu(Welder)                 |                    |               |            | Work Name : Welders                 |         |      |         |          |                |
| 1016                                          | Srinu              | Mason         | 18-07-2025 | 8 Hrs 25 Min                        | 1.00    | 700  | 700.00  | Job Work |                |
| Totals : Records                              |                    | 1             |            |                                     | 1.00    |      | 700.00  |          |                |
| Contractor : janardhan prasad(tiles)          |                    |               |            | Work Name : Tiles                   |         |      |         |          |                |
| 1344                                          | anup               | Mason         | 18-07-2025 | 0 Hrs 0 Min                         | 0.00    | 700  | 0.00    | Dept     | Improper Swipe |
| 1345                                          | suneel             | Male Helper   | 18-07-2025 | 0 Hrs 0 Min                         | 0.00    | 550  | 0.00    | On A/c   | Improper Swipe |
| 1346                                          | Ranvijay           | Mason         | 18-07-2025 | 0 Hrs 0 Min                         | 0.00    | 700  | 0.00    | On A/c   | Improper Swipe |
| 1347                                          | koushal            | Male Helper   | 18-07-2025 | 0 Hrs 0 Min                         | 0.00    | 550  | 0.00    | On A/c   | Improper Swipe |
| Totals : Records                              |                    | 4             |            |                                     | 0.00    |      | 0.00    |          |                |
| Contractor : miriyala raj kumar(contrator)    |                    |               |            | Work Name : Excavation / Earth Work |         |      |         |          |                |
| 1006                                          | Chouli             | Female Helper | 18-07-2025 | 8 Hrs 0 Min                         | 1.00    | 575  | 575.00  | Dept     |                |
| 1007                                          | Rupa               | Female Helper | 18-07-2025 | 8 Hrs 0 Min                         | 1.00    | 575  | 575.00  | Dept     |                |
| 1072                                          | adadish            | Male Helper   | 18-07-2025 | 8 Hrs 0 Min                         | 1.00    | 575  | 575.00  | Dept     |                |

**APPROVED BY**  
  
**25 JUL 2025**  
**G. VIJAY RAJ**  
**PROJECT MANAGER**

| Employee Name                               | Emp Skill     | Date       | Total Time   | Alt Val                        | Rate | Amount  | PayType         | Remarks |
|---------------------------------------------|---------------|------------|--------------|--------------------------------|------|---------|-----------------|---------|
| 1262Balu                                    | Male Helper   | 18-07-2025 | 8 Hrs 0 Min  | 1.00                           | 575  | 575.00  | Dept            |         |
| 1340Biku                                    | Male Helper   | 18-07-2025 | 8 Hrs 0 Min  | 1.00                           | 575  | 575.00  | Dept            |         |
| 1341Jyoti                                   | Female Helper | 18-07-2025 | 8 Hrs 0 Min  | 1.00                           | 575  | 575.00  | Dept            |         |
| 1342harish                                  | Male Helper   | 18-07-2025 | 8 Hrs 0 Min  | 1.00                           | 575  | 575.00  | Dept            |         |
| 1343Ramadevi                                | Female Helper | 18-07-2025 | 8 Hrs 0 Min  | 1.00                           | 575  | 575.00  | Dept            |         |
| Totals : Records                            | 8             |            |              | 8.00                           |      | 4600.00 |                 |         |
| Contractor : Nadeem(Plumbing Contract)      |               |            |              | Work Name : Plumber            |      |         |                 |         |
| 1100Raghu                                   | Mason         | 18-07-2025 | 8 Hrs 24 Min | 1.00                           | 700  | 700.00  | Dept            |         |
| Totals : Records                            | 1             |            |              | 1.00                           |      | 700.00  |                 |         |
| Contractor : Shreya Services(House keeping) |               |            |              | Work Name : Housekeeping Staff |      |         |                 |         |
| 1301navnitha                                | Others        | 18-07-2025 | 8 Hrs 26 Min | 1.00                           | 0    | 0.00    | On A/c          |         |
| Totals : Records                            | 1             |            |              | 1.00                           |      | 0.00    |                 |         |
| Contractor : SP Singh(Prime Security)       |               |            |              | Work Name : Security Staff     |      |         |                 |         |
| 10073Chakradhar naik                        | Others        | 18-07-2025 | 12 Hrs 0 Min | 1.50                           | 0    | 0.00    | Nil / By Vendor |         |
| Totals : Records                            | 1             |            |              | 1.50                           |      | 0.00    |                 |         |
| Contractor : Sruti Choudary                 |               |            |              | Work Name : Civil Work         |      |         |                 |         |
| 1126Kaliya.                                 | Mason         | 18-07-2025 | 8 Hrs 0 Min  | 1.00                           | 700  | 700.00  | Job Work        |         |
| 1127Krishna                                 | Mason         | 18-07-2025 | 8 Hrs 0 Min  | 1.00                           | 700  | 700.00  | Job Work        |         |
| Totals : Records                            | 2             |            |              | 2.00                           |      | 1400.00 |                 |         |

APPROVED BY

25 JUL 2025

G. VIJAY RAJ  
PROJECT MANAGER



# Modi Realty pocharam LLP

Nilgiri Heights

Survey No.294,Cherlapally,Rang Reddy

Attendance Report - Summary : From : 19/07/2025 12:52:06 pm To : 19/07/2025 12:52:06 pm

Contractor : All

24/07/2025

Pages : 1 Of 2

| ID                                            | Employee Name      | Emp Skill     | Date       | Total Time   | Alt Val | Rate | Amount  | PayType  | Remarks        |
|-----------------------------------------------|--------------------|---------------|------------|--------------|---------|------|---------|----------|----------------|
| Contractor : Amar dhal (plumber)              |                    |               |            |              |         |      |         |          |                |
| Work Name : Plumber                           |                    |               |            |              |         |      |         |          |                |
| 1101                                          | nawaz              | Mason         | 19-07-2025 | 8 Hrs 54 Min | 1.00    | 700  | 700.00  | On A/c   |                |
| Totals : Records                              |                    | 1             |            |              | 1.00    |      | 700.00  |          |                |
| Contractor : Amlesh (carpenter)               |                    |               |            |              |         |      |         |          |                |
| Work Name : Carpenters                        |                    |               |            |              |         |      |         |          |                |
| 1116                                          | Amlesh (carpenter) | Contractor    | 19-07-2025 | 8 Hrs 55 Min | 1.00    | 700  | 700.00  | On A/c   |                |
| 1117                                          | raju carpenter     | Mason         | 19-07-2025 | 8 Hrs 55 Min | 1.00    | 700  | 700.00  | On A/c   |                |
| Totals : Records                              |                    | 2             |            |              | 2.00    |      | 1400.00 |          |                |
| Contractor : B.Anantha satya sai              |                    |               |            |              |         |      |         |          |                |
| Work Name : Electrician                       |                    |               |            |              |         |      |         |          |                |
| 1103                                          | venkata raju       | Mason         | 19-07-2025 | 8 Hrs 29 Min | 1.00    | 700  | 700.00  | Dept     |                |
| 1104                                          | Ganeshh            | Mason         | 19-07-2025 | 8 Hrs 29 Min | 1.00    | 700  | 700.00  | Job Work |                |
| 1105                                          | sai kumarr         | Mason         | 19-07-2025 | 8 Hrs 29 Min | 1.00    | 700  | 700.00  | On A/c   |                |
| 1106                                          | bhanuu             | Mason         | 19-07-2025 | 8 Hrs 29 Min | 1.00    | 700  | 700.00  | On A/c   |                |
| 1323                                          | Ramdayal           | Mason         | 19-07-2025 | 8 Hrs 29 Min | 1.00    | 700  | 700.00  | On A/c   |                |
| Totals : Records                              |                    | 5             |            |              | 5.00    |      | 3500.00 |          |                |
| Contractor : Choudary Prasad (Civil Contract) |                    |               |            |              |         |      |         |          |                |
| Work Name : Civil Work                        |                    |               |            |              |         |      |         |          |                |
| 1017                                          | Sanjeeth           | Mason         | 19-07-2025 | 8 Hrs 54 Min | 1.00    | 700  | 700.00  | Dept     |                |
| 1212                                          | Nilchal naik       | Mason         | 19-07-2025 | 0 Hrs 0 Min  | 0.00    | 700  | 0.00    | On A/c   | Improper Swipe |
| Totals : Records                              |                    | 2             |            |              | 1.00    |      | 700.00  |          |                |
| Contractor : D.Ramulu(Welder)                 |                    |               |            |              |         |      |         |          |                |
| Work Name : Welders                           |                    |               |            |              |         |      |         |          |                |
| 1016                                          | Srinu              | Mason         | 19-07-2025 | 8 Hrs 55 Min | 1.00    | 700  | 700.00  | Job Work |                |
| Totals : Records                              |                    | 1             |            |              | 1.00    |      | 700.00  |          |                |
| Contractor : janardhan prasad(tiles)          |                    |               |            |              |         |      |         |          |                |
| Work Name : Tiles                             |                    |               |            |              |         |      |         |          |                |
| 1344                                          | anup               | Mason         | 19-07-2025 | 8 Hrs 54 Min | 1.00    | 700  | 700.00  | On A/c   |                |
| 1345                                          | suneel             | Male Helper   | 19-07-2025 | 8 Hrs 55 Min | 1.00    | 550  | 550.00  | On A/c   |                |
| 1346                                          | Ranvijay           | Mason         | 19-07-2025 | 8 Hrs 55 Min | 1.00    | 700  | 700.00  | Dept     |                |
| 1347                                          | koushal            | Male Helper   | 19-07-2025 | 8 Hrs 55 Min | 1.00    | 550  | 550.00  | On A/c   |                |
| Totals : Records                              |                    | 4             |            |              | 4.00    |      | 2500.00 |          |                |
| Contractor : miriyala raj kumar(contrator)    |                    |               |            |              |         |      |         |          |                |
| Work Name : Excavation / Earth Work           |                    |               |            |              |         |      |         |          |                |
| 1006                                          | Chouli             | Female Helper | 19-07-2025 | 8 Hrs 0 Min  | 1.00    | 575  | 575.00  | Dept     |                |
| 1007                                          | Rupa               | Female Helper | 19-07-2025 | 8 Hrs 0 Min  | 1.00    | 575  | 575.00  | Dept     |                |

APPROVED BY



25 JUL 2025

G. VIJAY RAJ  
PROJECT MANAGER

**APPROVED BY**  
  
**25 JUL 2025**  
**G. VIJAY RAJ**  
**PROJECT MANAGER**



| Employee Name                               | Emp Skill     | Date       | Total Time    | Att Val                        | Rate | Amount  | PayType         | Remarks |
|---------------------------------------------|---------------|------------|---------------|--------------------------------|------|---------|-----------------|---------|
| 1072Jadadish                                | Male Helper   | 19-07-2025 | 8 Hrs 0 Min   | 1.00                           | 575  | 575.00  | Dept            |         |
| 1262Balu                                    | Male Helper   | 19-07-2025 | 8 Hrs 0 Min   | 1.00                           | 575  | 575.00  | Dept            |         |
| 1340Biku                                    | Male Helper   | 19-07-2025 | 8 Hrs 0 Min   | 1.00                           | 575  | 575.00  | Dept            |         |
| 1341Jyoti                                   | Female Helper | 19-07-2025 | 8 Hrs 0 Min   | 1.00                           | 575  | 575.00  | Dept            |         |
| 1342harish                                  | Male Helper   | 19-07-2025 | 8 Hrs 0 Min   | 1.00                           | 575  | 575.00  | Dept            |         |
| 1343Ramadevi                                | Female Helper | 19-07-2025 | 8 Hrs 0 Min   | 1.00                           | 575  | 575.00  | Dept            |         |
| Totals : Records                            | 8             |            |               | 8.00                           |      | 4600.00 |                 |         |
| Contractor : Nadeem(Plumbing Contract)      |               |            |               | Work Name : Plumber            |      |         |                 |         |
| 1100Raghu                                   | Mason         | 19-07-2025 | 8 Hrs 55 Min  | 1.00                           | 700  | 700.00  | Dept            |         |
| Totals : Records                            | 1             |            |               | 1.00                           |      | 700.00  |                 |         |
| Contractor : Shreya Services(House keeping) |               |            |               | Work Name : Housekeeping Staff |      |         |                 |         |
| 1301navnitha                                | Others        | 19-07-2025 | 8 Hrs 20 Min  | 1.00                           | 0    | 0.00    | On A/c          |         |
| Totals : Records                            | 1             |            |               | 1.00                           |      | 0.00    |                 |         |
| Contractor : SP Singh(Prime Security)       |               |            |               | Work Name : Security Staff     |      |         |                 |         |
| 10073Chakradhar naik                        | Others        | 19-07-2025 | 11 Hrs 51 Min | 1.50                           | 0    | 0.00    | Nil / By Vendor |         |
| Totals : Records                            | 1             |            |               | 1.50                           |      | 0.00    |                 |         |
| Contractor : Sruti Choudary                 |               |            |               | Work Name : Civil Work         |      |         |                 |         |
| 1126Kaliya.                                 | Mason         | 19-07-2025 | 8 Hrs 0 Min   | 1.00                           | 700  | 700.00  | Job Work        |         |
| 1127Krishna                                 | Mason         | 19-07-2025 | 8 Hrs 0 Min   | 1.00                           | 700  | 700.00  | Job Work        |         |
| Totals : Records                            | 2             |            |               | 2.00                           |      | 1400.00 |                 |         |

**APPROVED BY**  
*Ry* 25 JUL 2025  
**G. VIJAY RAJ**  
**PROJECT MANAGER**

# Modi Realty pocharam LLP

Nilgiri Heights

Survey No.294,Cherlapally,Rang Reddy

Attendance Report - Summary : From : 20/07/2025 12:52:06 pm To : 20/07/2025 12:52:06 pm

Contractor : All

| ID                                    | Employee Name   | Emp Skill | Date       | Total Time    | Alt Val | Rate | Amount | PayType         | 24/07/2025                 | Pages : 1 Of 1 |
|---------------------------------------|-----------------|-----------|------------|---------------|---------|------|--------|-----------------|----------------------------|----------------|
| Contractor : SP Singh(Prime Security) |                 |           |            |               |         |      |        |                 | Remarks                    |                |
| 10073                                 | Chakradhar naik | Others    | 20-07-2025 | 12 Hrs 10 Min | 1.50    | 0    | 0.00   | Nil / By Vendor | Work Name : Security Staff |                |
| Totals : Records                      |                 | 1         |            |               | 1.50    |      | 0.00   |                 |                            |                |

**APPROVED BY**  
 **25 JUL 2025**  
G. VIJAY RAJ  
PROJECT MANAGER